

Small Business Enterprise Program

Utilization Data

Updated 6/7/2021

Contact: SBE@cityoftulsa.org



Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
		No.	Project Number										
1	1/22/2018 Art. St. Rehab Lewis 21st to 11th	33650	104017-J	Tri-Star Construction	\$ 4,777,787	9/2/2020	\$ 5,383,779	3.4%	Brownco Manufacturing	\$ 71,870	1.5%	\$ 102,615	1.9%
2									Mustang Trucking	\$ 91,194	1.9%	\$ 372,633	6.9%
3	Art. St. Rehab Lewis 21st to 11th Total									\$ 163,064	3.4%	\$ 475,248	8.8%
4	Harvard - Admiral to Pine	33682	104017-I	Becco	\$ 3,528,673 (blank)		Job Incomplete	6.1%	Brownco Manufacturing	\$ 134,000	3.8%	\$ -	0.0%
5									Verdigris Valley Sod	\$ 79,488	2.3%	\$ -	0.0%
6	Harvard - Admiral to Pine Total									\$ 213,488	6.1%	\$ -	0.0%
7	EMD Emergency Generators	33636	140060	Southeast Tulsa Constru	\$ 218,017	6/12/2019	\$ 274,421	0.0%	N/A	\$ -	0.0%	\$ -	0.0%
8	EMD Emergency Generators Total									\$ -	0.0%	\$ -	0.0%
9	1/24/2018 TPD Roof Replacement at Gilcrease Div	33637	SP 16-09	Lowry	\$ 257,965	8/27/2018	\$ 274,507	10.0%	Sooner Recon	\$ -	0.0%	\$ 156,483	57.0%
10									CV3 Mechanical	\$ 26,600	10.3%	\$ 28,539	10.4%
11	TPD Roof Replacement at Gilcrease Div Total									\$ 26,600	10.3%	\$ 185,022	67.4%
12	1/31/2018 Ogans Circle Entry Enhancement	133881	068120 Phase 3	Builders Unlimited	\$ 127,817	1/16/2019	\$ 114,845	1.4%	Atlas Land Office	\$ 1,620	1.3%	\$ 1,620	1.4%
13									Native Turf	\$ 1,755	1.4%	\$ -	0.0%
14	Ogans Circle Entry Enhancement Total									\$ 3,375	2.6%	\$ 1,620	1.4%
15	2/26/2018 Hunter Park Playground	33684	147520H	Lowry	\$ 335,786	11/6/2019	\$ 332,791	3.8%	Ground Level	\$ -	0.0%	\$ 12,705	3.8%
16									Native Turf	\$ 12,705	3.8%	\$ -	0.0%
17	Hunter Park Playground Total									\$ 12,705	3.8%	\$ 12,705	3.8%
18	3/7/2018 Newport Ave Storm Sewer Improvements	133914	163120-4	Crossland Heavy Contra	\$ 473,369	6/12/2019	\$ 577,320	6.1%	Brownco Manufacturing	\$ 5,000	1.1%	\$ 13,339	2.3%
19									Mustang Trucking	\$ 19,000	4.0%	\$ 13,054	2.3%
20									Tulsa Sod & Mulch	\$ -	0.0%	\$ 7,132	1.2%
21									D & H Trucking	\$ -	0.0%	\$ 8,995	1.6%
22									JR & B Construction	\$ -	0.0%	\$ 3,895	0.7%
23									Fenix Group	\$ 5,000	1.1%	\$ 17,556	3.0%
24	Newport Ave Storm Sewer Improvements Total									\$ 29,000	6.1%	\$ 63,969	11.1%
25	3/14/2018 Police Academy Renovations	133915	146110	Voy Construction	\$ 1,682,657	3/16/2020	\$ 1,686,719	0.0%	Native Turf	\$ 600	0.0%	\$ -	0.0%
26									Frame 'em and Hang 'em	\$ 8,661	0.5%	\$ -	0.0%
27	Police Academy Renovations Total									\$ 9,261	0.6%	\$ -	0.0%
28	Non-Art St. Rehab MZ 1157N	133912	144157	Ellsworth Construction	\$ 3,195,910	10/7/2020	\$ 3,279,727	6.4%	Brownco Manufacturing	\$ 148,024	4.6%	\$ 201,605	6.1%
29									Verdigris Valley Sod	\$ 14,587	0.5%	\$ 420	0.0%
30									Tulsa Land Surveying	\$ 42,500	1.3%	\$ 37,210	1.1%
31	Non-Art St. Rehab MZ 1157N Total									\$ 205,111	6.4%	\$ 239,235	7.3%
32	4/25/2018 Riverside Dr 24th to 35th St Landscape Improve.	134186	144104, C-1	Lowry Construction, Inc.	\$ 174,998 (blank)		Job Incomplete	6%-10 %	Greenleaf Lawn, LLC	\$ 148,039	84.6%	\$ -	0.0%
33	Riverside Dr 24th to 35th St Landscape Improve. Total									\$ 148,039	84.6%	\$ -	0.0%
34	5/9/2018 Riverside Dr 24th - 35th St, 21st Riverside Intersection	134254	144104-H	Crossland Heavy Contra	\$ 702,000	4/1/2019	\$ 646,978	5.2%	Brownco Manufacturing	\$ 8,000	1.1%	\$ 13,109	2.0%
35									Mustang Trucking	\$ -	0.0%	\$ 10,575	1.6%
36									JR & B Construction	\$ 16,000	2.3%	\$ 24,227	3.7%
37									D&H Trucking	\$ 9,000	1.3%	\$ 5,793	0.9%
38									Native Turf	\$ 3,500	0.5%	\$ -	0.0%
39	Riverside Dr 24th - 35th St, 21st Riverside Intersection Total									\$ 36,500	5.2%	\$ 53,704	8.3%
40	CC Mason Edu Sv Ctr PrkgDrainage	134167	153120-CI	Lowry Construction	\$ 278,325	8/19/2019	\$ 453,034	1.5%	Ground Level	\$ -	0.0%	\$ 311,146	68.7%
41									Native Turf	\$ 2,660	1.0%	\$ -	0.0%
42									Fritz Land Surveying	\$ 1,500	0.5%	\$ 1,850	0.4%
43	CC Mason Edu Sv Ctr PrkgDrainage Total									\$ 4,160	1.5%	\$ 312,996	69.1%
44	6/4/2018 Tulsa Fire Dept Roof Replace.	134318	SP-16-06	Lowry Construction, Inc.	\$ 385,662	1/16/2019	\$ 381,640	10.0%	Sooner Recon	\$ 290,620	75.4%	\$ 295,010	77.3%
45	Tulsa Fire Dept Roof Replace. Total									\$ 290,620	75.4%	\$ 295,010	77.3%
46	Bridge #402, 4200 S Memorial	134225	144063-0	Crossland Heavy Contra	\$ 274,000	4/29/2019	\$ 222,993	10.0%	Brownco Manufacturing	\$ 1,000	0.4%	\$ 11,410	5.1%
47									Concrete Services Corp	\$ 30,029	11.0%	\$ 32,094	14.4%
48	Bridge #402, 4200 S Memorial Total									\$ 31,029	11.3%	\$ 43,504	19.5%
49	6/6/2018 Non-Arterial St Rehab Z 6035	134279	144635	Becco Contractors, Inc.	\$ 2,755,000	11/18/2020	\$ 3,122,158	10.0%	Brownco Manufacturing	\$ 262,000	9.5%	\$ 262,000	8.4%
50									Hezinger Construction	\$ -	0.0%	\$ 8,000	0.3%
51									Native Turf	\$ 14,605	0.5%	\$ 14,605	0.5%
52	Non-Arterial St Rehab Z 6035 Total									\$ 276,605	10.0%	\$ 284,605	9.1%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
		No.	Project Number										
53	Riverside Pkwy 81st to Joe Creek	134278	144017-1	Becco Contractors, Inc.	\$ 787,000	3/20/2019	\$ 583,034	10.0%	Verdigris Valley Sod	\$ 29,120	3.7%	\$ 31,563	5.4%
54									Fritz Land Surveying	\$ 53,000	6.7%	\$ 53,693	9.2%
55	Riverside Pkwy 81st to Joe Creek Total									\$ 82,120	10.4%	\$ 85,256	14.6%
56	Rehab of 101st Harvard to Yale	134277	104006 Contract 2	Becco	\$ 6,913,000	8/19/2020	\$ 7,839,809	10.0%	Brownco Manufacturing	\$ 715,000	10.3%	\$ 466,961	6.0%
57									Hezinger Construction	\$ -	0.0%	\$ 200,000	2.6%
58									Verdigris Valley Sod	\$ 44,372	0.6%	\$ -	0.0%
59									Best Dump Trucking	\$ -	0.0%	\$ 109,315	1.4%
60									Express Lawn Services	\$ -	0.0%	\$ 29,334	0.4%
61	Rehab of 101st Harvard to Yale Total									\$ 759,372	11.0%	\$ 805,610	10.3%
62	6/13/2018 EMD Facilities Maint. Upgrade Plmb/HVAC LTG	134301	SP-16-10-1400	Voy Construction, LLC	\$ 885,990	7/22/2020	\$ 901,445	5.9%	Fenix Group	\$ 52,476	5.9%	\$ -	0.0%
63	EMD Facilities Maint. Upgrade Plmb/HVAC LTG Total									\$ 52,476	5.9%	\$ -	0.0%
64	6/27/2018 Non-Arterial St Rehab for MZ 7048	134281	144748	Becco Contractors, Inc.	\$ 1,097,000	11/6/2019	\$ 1,015,884	10.0%	Brownco Manufacturing	\$ 89,700	8.2%	\$ 31,557	3.1%
65									Hezinger Construction	\$ -	0.0%	\$ 178,233	17.5%
66									Verdigris Valley Sod	\$ 20,678	1.9%	\$ -	0.0%
67									Express Lawn Services	\$ -	0.0%	\$ 6,895	0.7%
68	Non-Arterial St Rehab for MZ 7048 Total									\$ 110,378	10.1%	\$ 216,685	21.3%
69	7/11/2018 COT Vision Tulsa American Hangar Tail	133750	1700451	Lippert Brothers, Inc.	\$ 2,321,000	3/25/2019	\$ 2,122,396	10.0%	Sooner Recon	\$ 285,000	12.3%	\$ 285,000	13.4%
70	COT Vision Tulsa American Hangar Tail Total									\$ 285,000	12.3%	\$ 285,000	13.4%
71	7/18/2018 Non-Art St. Rehab MZ 5027	133753	144527	Paragon	\$ 1,144,441	(blank)	Job Incomplete	10.0%	Verdigris Valley Sod	\$ 9,662	0.8%	\$ -	0.0%
72									Jus E Nuf	\$ 23,000	2.0%	\$ -	0.0%
73									Tulsa Civil	\$ 82,500	7.2%	\$ -	0.0%
74	Non-Art St. Rehab MZ 5027 Total									\$ 115,162	10.1%	\$ -	0.0%
75	7/25/2018 Green Waste Facility Paving	133771	SP-18-1	Gradeline Construction	\$ 222,300	1/16/2019	\$ 225,857	10.0%	Brownco Manufacturing	\$ 4,000	1.8%	\$ 11,040	4.9%
76									Creek Construction, LLC	\$ 19,181	8.6%	\$ 32,050	14.2%
77	Green Waste Facility Paving Total									\$ 23,181	10.4%	\$ 43,090	19.1%
78	7/30/2018 Non-Arterial St Rehab & WL Repl for MZ 1007 & MZ 3007	133790	104107	Becco Contractors, Inc.	\$ 11,697,000	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 1,025,000	8.8%	\$ -	0.0%
79									Verdigris Valley Sod	\$ 154,457	1.3%	\$ -	0.0%
80	Non-Arterial St Rehab & WL Repl for MZ 1007 & MZ 3007 Total									\$ 1,179,457	10.1%	\$ -	0.0%
81	8/20/2018 Mill, Patch & Overlay	134456	2018-MPO C5	Ellsworth Construction	\$ 3,863,451	9/30/2020	\$ 3,343,829	10.0%	Brownco Manufacturing	\$ 369,726	9.6%	\$ 263,348	7.9%
82									Mustang Trucking	\$ 259,467	6.7%	\$ 607,408	18.2%
83									Southstone Construction	\$ 867,119	22.4%	\$ 887,119	26.5%
84									Verdigris Valley Sod	\$ 25,000	0.6%	\$ -	0.0%
85	Mill, Patch & Overlay Total									\$ 1,521,312	39.4%	\$ 1,757,876	52.6%
86	9/5/2018 Non-Arterial St Rehab MZ 9058	133889	144958	Crossland Heavy Contra	\$ 834,000	7/31/2019	\$ 887,340	6%-10 %	Brownco Manufacturing	\$ 3,500	0.4%	\$ 4,422	0.5%
87									Tulsa Sod & Mulch	\$ 2,250	0.3%	\$ 18,269	2.1%
88									JR & B Construction	\$ 17,670	2.1%	\$ 24,513	2.8%
89									D&H Trucking	\$ 60,000	7.2%	\$ 113,593	12.8%
90	Non-Arterial St Rehab MZ 9058 Total									\$ 83,420	10.0%	\$ 160,797	18.1%
91	MZ 5033 St Rehab	133888	144533	Crossland Heavy Contra	\$ 4,847,855	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 25,000	0.5%	\$ -	0.0%
92									Mustang Trucking	\$ 100,000	2.1%	\$ -	0.0%
93									Tulsa Sod & Mulch	\$ 40,000	0.8%	\$ -	0.0%
94									Fenix Group	\$ 200,000	4.1%	\$ -	0.0%
95									Cross Bo Construction	\$ 215,000	4.4%	\$ -	0.0%
96	MZ 5033 St Rehab Total									\$ 580,000	12.0%	\$ -	0.0%
97	9/17/2018 Citywide Bridge Rehab	133990	144063	Gradeline Construction	\$ 2,346,530	9/30/2019	\$ 1,948,418	10.0%	Brownco Manufacturing	\$ 69,000	2.9%	\$ 104,793	5.4%
98									Tulsa Sod & Mulch	\$ 1,000	0.0%	\$ 1,175	0.1%
99									Direct Traffic Control	\$ 53,278	2.3%	\$ 70,003	3.6%
100									Aimright Testing & Engineeri	\$ 45,000	1.9%	\$ 4,805	0.2%
101									Jus E Nuf	\$ 15,000	0.6%	\$ 11,638	0.6%
102									Nickle & Associates, Inc	\$ 52,802	2.3%	\$ 27,085	1.4%
103	Citywide Bridge Rehab Total									\$ 236,080	10.1%	\$ 219,499	11.3%
104	Boulder Av/10th St to 1st St & 6th St & Denver Ave to Boulder Ave	133943	144017-AO	Becco Contractors, Inc.	\$ 4,415,000	11/18/2020	\$ 4,904,166	10.0%	Brownco Manufacturing	\$ 335,000	7.6%	\$ 335,000	6.8%
105									Hezinger Construction	\$ -	0.0%	\$ 213,000	4.3%
106									Best Trucking	\$ 108,000	2.4%	\$ 1,710	0.0%
107	Boulder Av/10th St to 1st St & 6th St & Denver Ave to Boulder Ave Total									\$ 443,000	10.0%	\$ 549,710	11.2%
108	9/19/2018 51st - Pittsburg Ave to Yale Ave	133913	144017-AK	Ellsworth Construction,	\$ 970,648	3/18/2020	\$ 1,126,666	10.0%	Brownco Manufacturing	\$ 25,000	2.6%	\$ 88,386	7.8%
109									Mustang Trucking	\$ -	0.0%	\$ 2,925	0.3%
110									Southstone Construction	\$ -	0.0%	\$ 100,507	8.9%
111									Tulsa Land Surveying	\$ 10,000	1.0%	\$ 6,105	0.5%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%	
		No.	Project Number											
112									Triangle Construction and Ut	\$ 105,159	10.8%	\$ -	0.0%	
113	51st - Pittsburg Ave to Yale Ave Total									\$ 140,159	14.4%	\$ 197,923	17.6%	
114	9/24/2018 Non-Arterial St MZ 2125	133993	144225	Becco Contractors, Inc.	\$ 2,189,000	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 92,000	4.2%	\$ -	0.0%
115										Verdigris Valley Sod	\$ 128,601	5.9%	\$ -	0.0%
116	Non-Arterial St MZ 2125 Total									\$ 220,601	10.1%	\$ -	0.0%	
117	Non-Arterial St Rehab & Waterline Replc in MZ 4015	133972	144415	Gradeline Construction	\$ 641,091	7/31/2019	\$ 560,605		9.9%	Brownco Manufacturing	\$ -	0.0%	\$ 9,613	1.7%
118										Tulsa Sod & Mulch	\$ -	0.0%	\$ 3,780	0.7%
119										Creek Construction, LLC	\$ 48,225	7.5%	\$ 66,875	11.9%
120										Aimright Testing & Engineeri	\$ -	0.0%	\$ 1,454	0.3%
121										Jus E Nuf	\$ 14,900	2.3%	\$ 8,269	1.5%
122	Non-Arterial St Rehab & Waterline Replc in MZ 4015 Total									\$ 63,125	9.8%	\$ 89,991	16.1%	
123	10/1/2018 Lewis Estates, Subdivision S.Lewis	133976	153120-C2	Crossland Heavy Contra	\$ 480,185	7/1/2020	\$ 477,962		10.0%	Brownco Manufacturing	\$ 7,000	1.5%	\$ 4,800	1.0%
124										Tulsa Sod & Mulch	\$ 5,500	1.1%	\$ 3,021	0.6%
125										JR & B Construction	\$ 13,000	2.7%	\$ 13,571	2.8%
126										D&H Trucking	\$ 22,920	4.8%	\$ 27,265	5.7%
127	Lewis Estates, Subdivision S.Lewis Total									\$ 48,420	10.1%	\$ 48,657	10.2%	
128	Non-Arterial St Rehab MZ 9045	133970	144945	Becco Contractors, Inc.	\$ 3,557,000	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 324,000	9.1%	\$ -	0.0%
129										Verdigris Valley Sod	\$ 32,673	0.9%	\$ -	0.0%
130	Non-Arterial St Rehab MZ 9045 Total									\$ 356,673	10.0%	\$ -	0.0%	
131	10/3/2018 MZ 1076 St Rehab & Bridge 189	133944	144176 & 144060	Crossland Heavy Contra	\$ 2,378,000	2/19/2020	\$ 2,972,746		9.1%	Brownco Manufacturing	\$ 15,000	0.6%	\$ 5,130	0.2%
132										Mustang Trucking	\$ -	0.0%	\$ 44,256	1.5%
133										Tulsa Sod & Mulch	\$ -	0.0%	\$ 34,964	1.2%
134										JR & B Construction	\$ 50,143	2.1%	\$ 62,139	2.1%
135										D&H Trucking	\$ 25,000	1.1%	\$ 16,853	0.6%
136										Native Turf	\$ 23,000	1.0%	\$ -	0.0%
137										Cross Bo Construction	\$ 128,310	5.4%	\$ 107,900	3.6%
138	MZ 1076 St Rehab & Bridge 189 Total									\$ 241,453	10.2%	\$ 271,241	9.1%	
139	11/14/2018 Joe Creek Channel Rehab	134178	153120 C2-1A	Daris Contractors	\$ 892,820	9/2/2020	\$ 932,186		10.0%	Brownco Manufacturing	\$ 6,000	0.7%	\$ 10,103	1.1%
140										Mustang Trucking	\$ 21,000	2.4%	\$ 14,591	1.6%
141										Tulsa Sod & Mulch	\$ -	0.0%	\$ 6,017	0.6%
142										Concrete Services Corp	\$ 218,568	24.5%	\$ 207,875	22.3%
143	Joe Creek Channel Rehab Total									\$ 245,568	27.5%	\$ 238,587	25.6%	
144	12/3/2018 Apache St & MLK Blvd to Peoria	134638	144201	Crossland Heavy Contra	\$ 3,380,000	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 75,000	2.2%	\$ -	0.0%
145										Tulsa Sod & Mulch	\$ 31,400	0.9%	\$ -	0.0%
146										JR & B Construction	\$ 145,000	4.3%	\$ -	0.0%
147										D&H Trucking	\$ 86,600	2.6%	\$ -	0.0%
148	Apache St & MLK Blvd to Peoria Total									\$ 338,000	10.0%	\$ -	0.0%	
149	12/12/2018 Mohawk Sports Complex	134000	170130	Daris Contractors	\$ 3,400,444	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 24,050	0.7%	\$ -	0.0%
150										Mustang Trucking	\$ 210,000	6.2%	\$ -	0.0%
151										Tulsa Sod & Mulch	\$ 174,300	5.1%	\$ -	0.0%
152	Mohawk Sports Complex Total									\$ 408,350	12.0%	\$ -	0.0%	
153	12/19/2018 Arterial St Rehab & WL Replace	134158	144211	Ellsworth Construction,	\$ 1,610,562	9/2/2020	\$ 1,645,740		10.0%	Brownco Manufacturing	\$ 65,000	4.0%	\$ 66,475	4.0%
154										Mustang Trucking	\$ 28,000	1.7%	\$ 88,720	5.4%
155										Tulsa Sod & Mulch	\$ 35,000	2.2%	\$ 26,928	1.6%
156										Tulsa Land Surveying	\$ 33,750	2.1%	\$ 13,015	0.8%
157	Arterial St Rehab & WL Replace Total									\$ 161,750	10.0%	\$ 195,138	11.9%	
158	1/9/2019 Peoria BRT	134668	149200	Crossland Heavy	\$ 5,071,000	(blank)		Job Incomplete	6.1%	Brownco Manufacturing	\$ 91,250	1.8%	\$ -	0.0%
159										D & H Trucking	\$ 120,000	2.4%	\$ -	0.0%
160										JR & B Construction	\$ 100,000	2.0%	\$ -	0.0%
161	Peoria BRT Total									\$ 311,250	6.1%	\$ -	0.0%	
162	1/14/2019 Rehab of 11th St - 89th E Ave to Mingo	134667	144017-Q	Ellsworth	\$ 1,631,058	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 83,509	5.1%	\$ -	0.0%
163										Mustang Trucking	\$ 61,500	3.8%	\$ -	0.0%
164										Verdigris Valley Sod	\$ 5,500	0.3%	\$ -	0.0%
165										Tulsa Land Surveying	\$ 18,000	1.1%	\$ -	0.0%
166	Rehab of 11th St - 89th E Ave to Mingo Total									\$ 168,509	10.3%	\$ -	0.0%	
167	1/23/2019 Non-Art St Rehab Zone 1006	134008	144106	Ellsworth	\$ 2,585,508	(blank)		Job Incomplete	10.0%	Brownco Manufacturing	\$ 83,125	3.2%	\$ -	0.0%
168										Tulsa Sod & Mulch	\$ 18,179	0.7%	\$ -	0.0%
169										H & H Road Boring	\$ 52,785	2.0%	\$ -	0.0%
170										Tulsa Land Surveying	\$ 30,000	1.2%	\$ -	0.0%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
		No.	Project Number										
171									Triangle Construction and Ut	\$ 157,416	6.1%	\$ -	0.0%
172	Non-Art St Rehab Zone 1006 Total									\$ 341,505	13.2%	\$ -	0.0%
173	4/8/2019 Drainage Ditch from 15th to 13th Street	134782	153120-C1-#	Bret Barnhart Excavatin	\$ 235,000	4/29/2020	\$ 307,918	8.6%	Brownco Manufacturing	\$ 2,383	1.0%	\$ 3,348	1.1%
174									Mustang Trucking	\$ -	0.0%	\$ 4,200	1.4%
175									Tulsa Sod & Mulch	\$ 5,881	2.5%	\$ 6,306	2.0%
176									Shane Best Trucking	\$ 11,461	4.9%	\$ 11,095	3.6%
177									Geodeca Surveying	\$ 3,900	1.7%	\$ 1,617	0.5%
178	Drainage Ditch from 15th to 13th Street Total									\$ 23,625	10.1%	\$ 26,566	8.6%
179	4/22/2019 Hicks Park Improvements	134826	147160	Southeast Tulsa Constru	\$ 409,760	5/20/2020	\$ 416,269	10.0%	Sooner Recon	\$ 348,828	85.1%	\$ 302,145	72.6%
180	Hicks Park Improvements Total									\$ 348,828	85.1%	\$ 302,145	72.6%
181	4/24/2019 Mill, Patch & Overlay	134829	2019-MPO C1	Becco	\$ 1,959,000	12/17/2020	\$ 2,026,498	10.0%	Brownco Manufacturing	\$ 122,000	6.2%	\$ 122,000	6.0%
182									Hezinger Construction	\$ 75,000	3.8%	\$ 75,000	3.7%
183						(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 122,000	6.2%	\$ -	0.0%
184									Hezinger Construction	\$ 75,000	3.8%	\$ -	0.0%
185	Mill, Patch & Overlay Total									\$ 394,000	20.1%	\$ 197,000	9.7%
186	5/1/2019 Helmerich Park Playground	134856	147520F-R	Southeast Tulsa Constru	\$ 582,213	(blank)	Job Incomplete	10.0%	Woodchuck Outdoors	\$ 200,369	34.4%	\$ -	0.0%
187									M & M Electric	\$ 36,000	6.2%	\$ -	0.0%
188	Helmerich Park Playground Total									\$ 236,369	40.6%	\$ -	0.0%
189	5/13/2019 Art. St. Rehab Mingo - Pine to 36th St N	134954	144017-AV & O	Becco Contractors, Inc.	\$ 8,435,000	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 267,000	3.2%	\$ -	0.0%
190									Hezinger Construction	\$ 523,000	6.2%	\$ -	0.0%
191									Verdigris Valley Sod	\$ 53,821	0.6%	\$ -	0.0%
192	Art. St. Rehab Mingo - Pine to 36th St N Total									\$ 843,821	10.0%	\$ -	0.0%
193	5/15/2019 Bicycle & Pedestrian Plan 10th, Elgin, Boulder	134961	144018	Grade Line Construction	\$ 312,011	7/1/2020	\$ 393,650	10.0%	Brownco Manufacturing	\$ -	0.0%	\$ 21,623	5.5%
194									Creek Construction, LLC	\$ 33,294	10.7%	\$ 22,960	5.8%
195	Bicycle & Pedestrian Plan 10th, Elgin, Boulder Total									\$ 33,294	10.7%	\$ 44,583	11.3%
196	6/3/2019 Art St Rehab Memorial - 11th to 31st	134962	104017L 7 144017AD	Grade Line Construction	\$ 10,801,359	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 310,000	2.9%	\$ -	0.0%
197									Tulsa Sod & Mulch	\$ 42,326	0.4%	\$ -	0.0%
198									D & H Trucking	\$ 330,000	3.1%	\$ -	0.0%
199									Tulsa Land Surveying	\$ 61,110	0.6%	\$ -	0.0%
200									Creek Construction, LLC	\$ 364,050	3.4%	\$ -	0.0%
201	Art St Rehab Memorial - 11th to 31st Total									\$ 1,107,486	10.3%	\$ -	0.0%
202	6/5/2019 Thomas Gilcrease House Roof	135004	145790R	Southeast Tulsa Constru	\$ 594,116	(blank)	Job Incomplete	10.0%	Sooner Recon	\$ 201,400	33.9%	\$ -	0.0%
203	Thomas Gilcrease House Roof Total									\$ 201,400	33.9%	\$ -	0.0%
204	6/12/2019 Art Widening Mingo 71st to 81st	134848	170065	APAC-Central	\$ 7,430,589	(blank)	Job Incomplete	9.7%	Brownco Manufacturing	\$ 5,743	0.1%	\$ -	0.0%
205									Verdigris Valley Sod	\$ 155,663	2.1%	\$ -	0.0%
206									Best Dump Trucking	\$ 185,000	2.5%	\$ -	0.0%
207									Direct Traffic Control	\$ 92,811	1.2%	\$ -	0.0%
208									Tulsa Civil Contractors	\$ 281,834	3.8%	\$ -	0.0%
209	Art Widening Mingo 71st to 81st Total									\$ 721,050	9.7%	\$ -	0.0%
210	6/17/2019 Citywide Bridge Rehab	134992	144063 - g h k n r z	Becco	\$ 693,000	(blank)	Job Incomplete	10.0%	Concrete Services Corp	\$ 105,689	15.3%	\$ -	0.0%
211	Citywide Bridge Rehab Total									\$ 105,689	15.3%	\$ -	0.0%
212	6/26/2019 Safety 1st Initiative Package 1 Traffic Signal	134993	170070	Traffic & Lighting System	\$ 3,624,573	(blank)	Job Incomplete	10.0%	Tulsa Civil Contractors	\$ 132,725	3.7%	\$ -	0.0%
213									Advanced Workzone Service	\$ 1,147,299	31.7%	\$ -	0.0%
214	Safety 1st Initiative Package 1 Traffic Signal Total									\$ 1,280,024	35.3%	\$ -	0.0%
215	7/15/2019 Art St Rehab 15th - Peoria to Lewis	135027	144017-R	Crossland Heavy	\$ 5,730,000	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 115,000	2.0%	\$ -	0.0%
216									Tulsa Sod & Mulch	\$ 41,937	0.7%	\$ -	0.0%
217									D & H Trucking	\$ 225,000	3.9%	\$ -	0.0%
218									JR & B Construction	\$ 188,563	3.3%	\$ -	0.0%
219									Aimright Testing & Engineeri	\$ 2,500	0.0%	\$ -	0.0%
220	Art St Rehab 15th - Peoria to Lewis Total									\$ 573,000	10.0%	\$ -	0.0%
221	7/24/2019 Brady/Boston Drainage Improvements	135050	173120-13	Lowry	\$ 495,353	2/19/2020	\$ 388,646	10.0%	Ground Level	\$ 315,000	63.6%	\$ 252,553	65.0%
222	Brady/Boston Drainage Improvements Total									\$ 315,000	63.6%	\$ 252,553	65.0%
223	8/5/2019 Non-Art St Rehab Zone 11575	135122	144158	Crossland Heavy	\$ 2,492,989	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 11,800	0.5%	\$ -	0.0%
224									Tulsa Sod & Mulch	\$ 32,260	1.3%	\$ -	0.0%
225									D & H Trucking	\$ 35,440	1.4%	\$ -	0.0%
226									JR & B Construction	\$ 79,600	3.2%	\$ -	0.0%
227									H & H Road Boring	\$ 90,210	3.6%	\$ -	0.0%
228	Non-Art St Rehab Zone 11575 Total									\$ 249,310	10.0%	\$ -	0.0%
229	8/12/2019 Vision Tulsa AFP3 Navistar Electrical	135111	170045.2N	Southeast Tulsa Constru	\$ 1,576,647	(blank)	Job Incomplete	0.0%	(blank)	\$ -	0.0%	\$ -	0.0%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
		No.	Project Number										
230	Vision Tulsa AFP3 Navistar Electrical Total									\$ -	0.0%	\$ -	0.0%
231	Whiteside Park Pool	135134	147510R	Magnum Construction	\$ 1,806,515	(blank)	Job Incomplete	10.0%	Woodchuck Outdoors	\$ 174,000	9.6%	\$ -	0.0%
232									HRAOK	\$ 5,601	0.3%	\$ -	0.0%
233									Quad Cities Enterprises	\$ 20,800	1.2%	\$ -	0.0%
234	Whiteside Park Pool Total									\$ 200,401	11.1%	\$ -	0.0%
235	9/4/2019 Arterial St Rehab - 11th St - Peoria to Utica	134391	144206	Becco	\$ 2,343,000	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 76,834	3.3%	\$ -	0.0%
236									Hezinger Construction	\$ 158,000	6.7%	\$ -	0.0%
237	Arterial St Rehab - 11th St - Peoria to Utica Total									\$ 234,834	10.0%	\$ -	0.0%
238	9/30/2019 Citywide Arterial Sidewalk Improvements	134561	TCSP-272E (042) TC	Keystone Services	\$ 899,794	(blank)	Job Incomplete	0.0%	(blank)	\$ -	0.0%	\$ -	0.0%
239	Citywide Arterial Sidewalk Improvements Total									\$ -	0.0%	\$ -	0.0%
240	10/14/2019 Whiteside Park Plumbing	134877	147240	Magnum Construction	\$ 214,772	(blank)	Job Incomplete	10.0%	Quad Cities Enterprises	\$ 1,034	0.5%	\$ -	0.0%
241									White Construction Services	\$ 5,161	2.4%	\$ -	0.0%
242									Stevenson Plumbing	\$ 89,711	41.8%	\$ -	0.0%
243	Whiteside Park Plumbing Total									\$ 95,906	44.7%	\$ -	0.0%
244	Non-Art St Rehab Zone 4067 Ph 1	134866	144467	Crossland Heavy	\$ 3,127,000	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 80,000	2.6%	\$ -	0.0%
245									Tulsa Sod & Mulch	\$ 4,500	0.1%	\$ -	0.0%
246									D & H Trucking	\$ 154,200	4.9%	\$ -	0.0%
247									JR & B Construction	\$ 65,000	2.1%	\$ -	0.0%
248									H & H Road Boring	\$ 9,000	0.3%	\$ -	0.0%
249	Non-Art St Rehab Zone 4067 Ph 1 Total									\$ 312,700	10.0%	\$ -	0.0%
250	TFD Roof Replacement HQ, EMS, Station 5	134887	SP 17-12	Lowry	\$ 982,773	(blank)	Job Incomplete	10.0%	Sooner Recon	\$ 713,783	72.6%	\$ -	0.0%
251	TFD Roof Replacement HQ, EMS, Station 5 Total									\$ 713,783	72.6%	\$ -	0.0%
252	10/21/2019 Tulsa Zoo Playground	135074	SP 19-7R	Builder's Unlimited	\$ 1,362,775	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 1,250	0.1%	\$ -	0.0%
253									M & M Electric	\$ 93,660	6.9%	\$ -	0.0%
254									Creek Construction, LLC	\$ 10,225	0.8%	\$ -	0.0%
255									HRAOK	\$ 8,213	0.6%	\$ -	0.0%
256									White Construction Services	\$ 41,656	3.1%	\$ -	0.0%
257									Jimbo's Trucking	\$ 1,150	0.1%	\$ -	0.0%
258	Tulsa Zoo Playground Total									\$ 156,154	11.5%	\$ -	0.0%
259	11/14/2019 Bicycle and Pedestrian Plan - Citywide Phase 1B	134888	144018	Grade Line Construction	\$ 1,470,005	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 5,600	0.4%	\$ -	0.0%
260									Mustang Trucking	\$ 20,000	1.4%	\$ -	0.0%
261									Tulsa Sod & Mulch	\$ 1,500	0.1%	\$ -	0.0%
262									Direct Traffic Control	\$ 722,251	49.1%	\$ -	0.0%
263	Bicycle and Pedestrian Plan - Citywide Phase 1B Total									\$ 749,351	51.0%	\$ -	0.0%
264	11/18/2019 Citywide ADA Transition Plan	135168	144109	Daris Contractors	\$ 1,642,226	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 57,458	3.5%	\$ -	0.0%
265									Tulsa Sod & Mulch	\$ 1,929	0.1%	\$ -	0.0%
266									Fenix Group	\$ 135,266	8.2%	\$ -	0.0%
267	Citywide ADA Transition Plan Total									\$ 194,653	11.9%	\$ -	0.0%
268	Vision 2025 - Route 66 Avery Plaza Southwest	135080	040430-14	Crossland Heavy	\$ 364,700	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 40,000	11.0%	\$ -	0.0%
269	Vision 2025 - Route 66 Avery Plaza Southwest Total									\$ 40,000	11.0%	\$ -	0.0%
270	12/23/2019 Crack Sealing	135229	CS 20-001	Keystone Services	\$ 245,454	9/8/2020		10.0%	Brownco Manufacturing	\$ 24,545	10.0%	\$ 24,545	9.5%
271	Crack Sealing Total									\$ 24,545	10.0%	\$ 24,545	9.5%
272	Mill, Patch & Overlay	134998	2019-MPO C2	Ellsworth Construction	\$ 2,554,905	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 161,960	6.3%	\$ -	0.0%
273									Mustang Trucking	\$ 75,540	3.0%	\$ -	0.0%
274									Tulsa Sod & Mulch	\$ 22,500	0.9%	\$ -	0.0%
275	Mill, Patch & Overlay Total									\$ 260,000	10.2%	\$ -	0.0%
276	1/8/2020 Safety 1st Initiative School Safety Improvements Pkg 2	135276	170070, Pkg 2	Grade Line Construction	\$ 1,904,523	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 56,262	3.0%	\$ -	0.0%
277									Tulsa Sod & Mulch	\$ 25,801	1.4%	\$ -	0.0%
278									Creek Construction, LLC	\$ 125,000	6.6%	\$ -	0.0%
279	Safety 1st Initiative School Safety Improvements Pkg 2 Total									\$ 207,063	10.9%	\$ -	0.0%
280	Reconstruction of 101st St. S. and Yale Ave. Intersection	135296	144103	Becco Contractors	\$ 8,749,792	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 153,000	1.7%	\$ -	0.0%
281									Hezinger Construction	\$ 790,000	9.0%	\$ -	0.0%
282	Reconstruction of 101st St. S. and Yale Ave. Intersection Total									\$ 943,000	10.8%	\$ -	0.0%
283	1/15/2020 Zeigler Park Water Playground	135274	147190(a)	Magnum Construction	\$ 470,986	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 12,000	2.5%	\$ -	0.0%
284									Stevenson Plumbing	\$ 40,000	8.5%	\$ -	0.0%
285	Zeigler Park Water Playground Total									\$ 52,000	11.0%	\$ -	0.0%
286	1/29/2020 41st and Lewis Ave. Intersection and 41st from Lewis to Harvard	135297	144216 & 144218	Crossland Heavy Contra	\$ 5,653,103	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 81,000	1.4%	\$ -	0.0%
287									Tulsa Sod & Mulch	\$ 94,000	1.7%	\$ -	0.0%
288									JR & B Construction	\$ 165,000	2.9%	\$ -	0.0%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%	
		No.	Project Number											
289									D&H Trucking	\$ 228,000	4.0%	\$ -	0.0%	
290	41st and Lewis Ave. Intersection and 41st from Lewis to Harvard Total													
291	2/3/2020	Arterial Street Rehabilitation W. 6th St. – W. 7th St. to Denver Ave.	135288	144017-AO & 144019	Crossland Heavy Contra	\$ 4,603,000	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 115,000	2.5%	\$ -	0.0%
292										Mustang Trucking	\$ 202,905	4.4%	\$ -	0.0%
293										JR & B Construction	\$ 142,395	3.1%	\$ -	0.0%
294	Arterial Street Rehabilitation W. 6th St. – W. 7th St. to Denver Ave. & W. 7th – S. Jackson Ave. to S. Denver Ave. Total													
295	3/1/2020	Langston University Allied Health Building	134206	170055	Flintco	\$ 10,575,421	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
296				02A	Ark Wrecking	\$ 36,860	(blank)	Job Incomplete	10.0%	D&H Trucking	\$ -	0.0%	\$ -	0.0%
297				03A	Oakridge Constructors	\$ 921,200	(blank)	Job Incomplete	10.0%	Fenix Group	\$ 4,500	0.5%	\$ -	0.0%
298										Jus E Nuf, Inc.	\$ 10,000	1.1%	\$ -	0.0%
299										Bennett Surveying	\$ 2,500	0.3%	\$ -	0.0%
300				04A	Smithco Masonary	\$ 762,991	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
301				05A	Bennett Steel	\$ 775,330	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
302				06A	Wood Systems	\$ 81,966	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
303				07A	TurnerRoofing	\$ 325,683	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
304				07B	NDN Waterproofing	\$ 31,278	(blank)	Job Incomplete	10.0%	NDN Waterproofing	\$ 31,278	100.0%	\$ -	0.0%
305				08A & 10A	Builders Supply	\$ 211,975	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
306				08E	Advantage Glass	\$ 397,000	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
307				08F	Overhead Door of Tulsa	\$ 76,497	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
308				09A	Arrow Drywall	\$ 610,542	(blank)	Job Incomplete	10.0%	360 Engineering	\$ 3,000	0.5%	\$ -	0.0%
309				09B	T&S Taylor Flooring	\$ 213,110	(blank)	Job Incomplete	10.0%	T&S Taylor Flooring	\$ 213,110	100.0%	\$ -	0.0%
310				10B, 10D & 10K	Murray Womble	\$ 27,515	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
311				10C	J&B Graphics	\$ 22,183	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
312				12A	Russell Interiors	\$ 13,980	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
313				12C	John A Marshall	\$ 243,390	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
314				21A	APS Fire Co	\$ 75,736	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
315				22A	Shoemaker	\$ 941,808	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
316				23A	Action Plumbing	\$ 342,950	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
317				26A	Lighthouse Electric	\$ 879,228	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
318				27A	ADT Structured Cabling	\$ 185,000	(blank)	Job Incomplete	10.0%	(blank)	\$ -	0.0%	\$ -	0.0%
319				31A	Native Plains Contractin	\$ 341,043	(blank)	Job Incomplete	10.0%	Jimbo's Trucking	\$ 28,000	8.2%	\$ -	0.0%
320										Johnson Trucking & Construc	\$ 34,105	10.0%	\$ -	0.0%
321										Candy Creek Construction, LI	\$ 8,569	2.5%	\$ -	0.0%
322				32A	Grassolutions	\$ 75,178	(blank)	Job Incomplete	10.0%	Grassolutions	\$ 75,178	100.0%	\$ -	0.0%
323				33A	Duncan & Sons Utility Cl	\$ 184,833	(blank)	Job Incomplete	10.0%	Jimbo's Trucking	\$ 9,000	4.9%	\$ -	0.0%
324					Project Layout Flintcc	\$ 7,737	(blank)	Job Incomplete	10.0%	Bennett Surveying	\$ 7,737	100.0%	\$ -	0.0%
325					General Labor and Ca Fenix Group	\$ 83,571	(blank)	Job Incomplete	10.0%	Fenix Group	\$ 83,571	100.0%	\$ -	0.0%
326					Jobsite Security Flintc	\$ 104,911	(blank)	Job Incomplete	10.0%	Diamond Security	\$ 104,911	100.0%	\$ -	0.0%
327					Final Clean Flintco	\$ 20,175	(blank)	Job Incomplete	10.0%	Dynamite Cleaning	\$ 20,175	100.0%	\$ -	0.0%
328					Materials Testing Flin	\$ 34,665	(blank)	Job Incomplete	10.0%	Aimright Testing & Engineeri	\$ 34,665	100.0%	\$ -	0.0%
329					Jobsite Signage Flintc	\$ 1,100	(blank)	Job Incomplete	10.0%	Forward Slip	\$ 1,100	100.0%	\$ -	0.0%
330					3rd Party MEP Review	\$ 14,000	(blank)	Job Incomplete	10.0%	Phillips & Gomez	\$ 14,000	100.0%	\$ -	0.0%
331					Document Printing & Graphic Resources	\$ 5,500	(blank)	Job Incomplete	10.0%	Graphic Resources	\$ 5,500	100.0%	\$ -	0.0%
332					Office Supplies Flintc	\$ 2,000	(blank)	Job Incomplete	10.0%	Flex Bone	\$ 2,000	100.0%	\$ -	0.0%
333					Fences and Gates Flin	\$ 0	(blank)	Job Incomplete	10.0%	Hadrian Fence	\$ -	0.0%	\$ -	0.0%
334	Langston University Allied Health Building Total													
335	4/1/2020	105th & Yale Drainage Improvements	134884	153120-C2-TO3	Daris Contractors	\$ 971,511	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 52,800	5.4%	\$ -	0.0%
336										Brownco Manufacturing	\$ 16,000	1.6%	\$ -	0.0%
337										Mustang Trucking	\$ 52,000	5.4%	\$ -	0.0%
338										Tulsa Sod & Mulch	\$ 8,000	0.8%	\$ -	0.0%
339	105th & Yale Drainage Improvements Total													
340										Mustang Trucking	\$ 320	0.1%	\$ -	0.0%
341										White Construction Services	\$ 17,500	6.6%	\$ -	0.0%
342										M and M Electric, Inc.	\$ 12,500	4.7%	\$ -	0.0%
343	Tulsa Parks Department Reed Center Repair Total													
344	4/22/2020	Bicycle and Pedestrian Plan Citywide - Phase 2	135438	144018, Ph. 2	Grade Line Construction	\$ 2,348,400	(blank)	Job Incomplete	10.0%	Creek Construction, LLC	\$ 1,500	0.1%	\$ -	0.0%
345										Direct Traffic Control	\$ 1,914,484	81.5%	\$ -	0.0%
346										White Construction Services	\$ 7,500	0.3%	\$ -	0.0%
347	Bicycle and Pedestrian Plan Citywide - Phase 2 Total													

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%	
		No.	Project Number											
348	4/29/2020 Microsurfacing	135401	MS 20-002	Vance Brothers	\$ 624,482	8/17/2020	\$ 485,174	10.0%	None	\$ -	0.0%	\$ -	0.0%	
349	Microsurfacing Total									\$ -	0.0%	\$ -	0.0%	
350	Arterial Street Rehabilitation, Pine St. from Yale to Sheridan	134353	104017-O	Becco Contractors	\$ 9,587,000	(blank)		Job Incomplete	10.0%	Triangle Construction and Ut	\$ 1,356,488	14.1%	\$ -	0.0%
351	Arterial Street Rehabilitation, Pine St. from Yale to Sheridan Total									\$ 1,356,488	14.1%	\$ -	0.0%	
352	Rt. 66 Village Train Depot	135341	170140R	Voy Construction	\$ 2,627,147	(blank)		Job Incomplete	10.0%	M & M Electric	\$ 218,343	8.3%	\$ -	0.0%
353										Stevenson Plumbing	\$ 161,409	6.1%	\$ -	0.0%
354										Dynamite Cleaners	\$ 5,632	0.2%	\$ -	0.0%
355	Rt. 66 Village Train Depot Total									\$ 385,384	14.7%	\$ -	0.0%	
356	Roof Replacement-Mingo Valley Division HQ-Tulsa Police Departm	135345	SP 17-06	Lowry Construction	\$ 299,737	(blank)		Job Incomplete	10.0%	White Construction Services	\$ 3,000	1.0%	\$ -	0.0%
357										Universal Roofing	\$ 138,389	46.2%	\$ -	0.0%
358	Roof Replacement-Mingo Valley Division HQ-Tulsa Police Department Total									\$ 141,389	47.2%	\$ -	0.0%	
359	City of Tulsa Playground Improvements	135342	147520-1	Magnum Construction	\$ 479,999	(blank)		Job Incomplete	10.0%	Mustang Trucking	\$ 2,000	0.4%	\$ -	0.0%
360										Tulsa Sod & Mulch	\$ 1,200	0.3%	\$ -	0.0%
361										JR & B Construction	\$ 34,000	7.1%	\$ -	0.0%
362										Direct Traffic Control	\$ 6,785	1.4%	\$ -	0.0%
363										HRAOK	\$ 4,100	0.9%	\$ -	0.0%
364	City of Tulsa Playground Improvements Total									\$ 48,085	10.0%	\$ -	0.0%	
365	Parking Garage Repairs Tulsa Parking Authority	135355	SP 19-9	Concrete Services Corp	\$ 1,077,768	(blank)		Job Incomplete	10.0%	Jus-E-Nuf, Inc.	\$ 80,000	7.4%	\$ -	0.0%
366	Parking Garage Repairs Tulsa Parking Authority Total									\$ 80,000	7.4%	\$ -	0.0%	
367	River West Phase I & Phase II	135430	148170	Becco Contractors	\$ 9,379,000	(blank)		Job Incomplete	10.0%	Triangle Construction and Ut	\$ 1,241,171	13.2%	\$ -	0.0%
368	River West Phase I & Phase II Total									\$ 1,241,171	13.2%	\$ -	0.0%	
369	Tulsa Zoo Rainforest Roof Replacement	135434	SP 20-03	Voy Construction	\$ 1,512,463	(blank)		Job Incomplete	10.0%	White Construction Services	\$ 15,300	1.0%	\$ -	0.0%
370										Stevenson Plumbing	\$ 3,000	0.2%	\$ -	0.0%
371										Dynamite Cleaning	\$ 11,907	0.8%	\$ -	0.0%
372	Tulsa Zoo Rainforest Roof Replacement Total									\$ 30,207	2.0%	\$ -	0.0%	
373	5/6/2020 BMX	134671	170060	Nabholz Construction	\$ 37,185,260	(blank)		Job Incomplete	10.0%	(blank)		0.0%	0.0%	
374				1.1 Fenix Group	\$ 18,500	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 18,500	100.0%		0.0%
375				1.2 Fenix Group	\$ 44,000	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 44,000	100.0%		0.0%
376				2 DT Specialized Serv.	\$ 254,000	(blank)		Job Incomplete	10.0%	Mustang Trucking	\$ 15,000	5.9%		0.0%
377										Verdigris Valley Sod	\$ 5,080	2.0%		0.0%
378				3 Timber Wolf	\$ 639,500	(blank)		Job Incomplete	10.0%	Southstone Construction	\$ 89,000	13.9%		0.0%
379				4 Tricor Masonary	\$ 300,450	(blank)		Job Incomplete	10.0%	Shane Best Trucking	\$ 6,500	2.2%		0.0%
380				5 Metal Building Indust.	\$ 144,850	(blank)		Job Incomplete	10.0%	Tulsa Civil Contractors	\$ 15,000	10.4%		0.0%
381				7 Alpha Insulation & Wate	\$ 88,820	(blank)		Job Incomplete	10.0%	Foam Sales Group	\$ 6,000	6.8%		0.0%
382				9 SW Drywall	\$ 497,800	(blank)		Job Incomplete	10.0%	Fram'em & Hang'em	\$ 69,000	13.9%		0.0%
383				10.2 Nabholz Construction	\$ 30,555	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 4,500	14.7%		0.0%
384				10.3 Claude Neon Federal Sig	\$ 149,887	(blank)		Job Incomplete	10.0%	360 Engineering	\$ 1,725	1.2%		0.0%
385				10.4 Burgess Co.	\$ 40,850	(blank)		Job Incomplete	10.0%	Dynamite Cleaning	\$ 800	2.0%		0.0%
386				12 Contract Drapery	\$ 18,655	(blank)		Job Incomplete	10.0%	Contract Drapery	\$ 18,655	100.0%		0.0%
387				12.1 Heartland Seating	\$ 204,662	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 3,760	1.8%		0.0%
388				13.1 The Fleming Grp.	\$ 3,437,000	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 15,000	0.4%		0.0%
389										Dynamite Cleaning	\$ 5,000	0.1%		0.0%
390										360 Engineering	\$ 3,200	0.1%		0.0%
391										Jus-E-Nuf	\$ 5,000	0.1%		0.0%
392										D&J Distributers	\$ 1,000	0.0%		0.0%
393										Stronghand LLC	\$ 141,500	4.1%		0.0%
394				22.1 CRS Mechanical	\$ 298,424	(blank)		Job Incomplete	10.0%	CRS Mechanical	\$ 298,424	100.0%		0.0%
395				23.1 CRS Mechanical	\$ 491,222	(blank)		Job Incomplete	10.0%	CRS Mechanical	\$ 491,222	100.0%		0.0%
396				26.1 Alliance Electrical	\$ 1,077,730	(blank)		Job Incomplete	10.0%	Alliance Electrical	\$ 1,077,730	100.0%		0.0%
397				31.1 Timber Wolf	\$ 2,290,000	(blank)		Job Incomplete	10.0%	Bizray Supply	\$ 160,344	7.0%		0.0%
398										Verdigris Valley Sod	\$ 46,695	2.0%		0.0%
399										Best Dump Trucking	\$ 15,000	0.7%		0.0%
400				31.2 Duncan & Sons	\$ 244,570	(blank)		Job Incomplete	10.0%	Triangle Construction and Ut	\$ 23,345	9.5%		0.0%
401				32.1 Dunhams Asphalt	\$ 323,826	(blank)		Job Incomplete	10.0%	Best Dump Trucking	\$ 12,000	3.7%		0.0%
402				32.5 Robinson Fencing	\$ 178,000	(blank)		Job Incomplete	10.0%	Fenix Group	\$ 1,880	1.1%		0.0%
403										360 Engineering	\$ 1,450	0.8%		0.0%
404										Trout Land Surveying	\$ 400	0.2%		0.0%
405				32.6 Cantera Concrete	\$ 833,350	(blank)		Job Incomplete	10.0%	Southstone Construction	\$ 92,500	11.1%		0.0%
406										D-Bar-T, LLC	\$ 15,000	1.8%		0.0%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%	
		No.	Project Number											
407			32.7	Complete Landsculpture	\$ 192,654	(blank)	Job Incomplete	10.0%	not provided per Nabholz		0.0%		0.0%	
408			BP#4 2.0	Nabholz	\$ 2,000	(blank)	Job Incomplete	10.0%	Bennett Surveying	\$ 2,000	100.0%		0.0%	
409				Fenix Group	\$ 3,000	(blank)	Job Incomplete	10.0%	Fenix Group	\$ 3,000	100.0%		0.0%	
410				Alliance Electrical	\$ 10,000	(blank)	Job Incomplete	10.0%	Alliance Electrical	\$ 10,000	100.0%		0.0%	
411				360 Engineering	\$ 1,384,500	(blank)	Job Incomplete	10.0%	360 Engineering	\$ 1,000	0.1%		0.0%	
412				South Stine Const.	\$ 671,000	(blank)	Job Incomplete	10.0%	Southstone Construction	\$ 671,000	100.0%		0.0%	
413				Best Trucking	\$ 90,000	(blank)	Job Incomplete	10.0%	Best Trucking	\$ 90,000	100.0%		0.0%	
414				DW Gates Engineering	\$ 5,000	(blank)	Job Incomplete	10.0%	DW Gates Engineering	\$ 5,000	100.0%		0.0%	
415			GC Nabholz	Bennett Surveying	\$ 3,047	(blank)	Job Incomplete	10.0%	Bennett Surveying	\$ 3,047	100.0%		0.0%	
416				Aimright Testing	\$ 9,059	(blank)	Job Incomplete	10.0%	Aimright Testing & Engineeri	\$ 9,059	100.0%		0.0%	
417			BMX Total							\$ 3,498,315	1517.6%		0.0%	
418	5/20/2020		135382	MS 20-001	Vance Brothers	\$ 740,123	8/17/2020	\$ 586,661	10.0%	None	\$ -	0.0%	\$ -	0.0%
419			Microsurfacing Total							\$ -	0.0%		\$ -	0.0%
420	5/27/2020		135498	144230	Becco Contractors	\$ 3,485,000	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 327,142	9.4%	\$ -	0.0%
421										Verdigris Valley Sod	\$ 84,633	2.4%	\$ -	0.0%
422			Non-Arterial Street Rehabilitation for Maintenance Zone 2130 Total							\$ 411,775	11.8%		\$ -	0.0%
423	6/3/2020		135420	2020-MPO C3	Ellsworth Construction	\$ 751,708	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 23,364	3.1%	\$ -	0.0%
424										Mustang Trucking	\$ 46,271	6.2%	\$ -	0.0%
425										Tulsa Sod & Mulch	\$ 6,000	0.8%	\$ -	0.0%
426			Mill, Patch & Overlay Total							\$ 75,635	10.1%		\$ -	0.0%
427			135418	CSM 20-001	Ellsworth Construction	\$ 1,130,805	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 6,800	0.6%	\$ -	0.0%
428										Mustang Trucking	\$ 102,788	9.1%	\$ -	0.0%
429										Tulsa Sod & Mulch	\$ 3,000	0.3%	\$ -	0.0%
430			Concrete Street Maintenance Total							\$ 112,588	10.0%		\$ -	0.0%
431	6/10/2020		135421	2020-MPO C4	Ellsworth Construction	\$ 826,703	4/27/2021	\$ 604,371	10.0%	Bizray Supply	\$ 35,178	4.3%	\$ 3,209	0.5%
432										Mustang Trucking	\$ 41,500	5.0%	\$ 37,851	6.3%
433										Tulsa Sod & Mulch	\$ 6,000	0.7%	\$ 2,125	0.4%
434										D-Bar-T, LLC	\$ -	0.0%	\$ 60,581	10.0%
435							(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 35,178	4.3%	\$ -	0.0%
436										Mustang Trucking	\$ 41,500	5.0%	\$ -	0.0%
437										Tulsa Sod & Mulch	\$ 6,000	0.7%	\$ -	0.0%
438			135419	2020-MPO C1	Ellsworth Construction	\$ 1,369,676	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 69,375	5.1%	\$ -	0.0%
439										Mustang Trucking	\$ 59,420	4.3%	\$ -	0.0%
440										Tulsa Sod & Mulch	\$ 10,000	0.7%	\$ -	0.0%
441			Mill, Patch & Overlay Total							\$ 304,151	30.1%		\$ 103,766	17.2%
442			135514	144018, Ph. 3	Becco Contractors	\$ 1,497,000	(blank)	Job Incomplete	10.0%	Hezinger Construction	\$ 152,000	10.2%	\$ -	0.0%
443			Bicycle and Pedestrian Plan Citywide-Phase 3 Total							\$ 152,000	10.2%		\$ -	0.0%
444			135454	144311	Crossland Heavy Contra	\$ 7,603,000	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 34,500	0.5%	\$ -	0.0%
445										JR & B Construction	\$ 150,000	2.0%	\$ -	0.0%
446										D&H Trucking	\$ 399,901	5.3%	\$ -	0.0%
447										D-Bar-T, LLC	\$ 60,000	0.8%	\$ -	0.0%
448										H&H Road Boring	\$ 95,900	1.3%	\$ -	0.0%
449										Thunderhead Testing, LLC	\$ 20,000	0.3%	\$ -	0.0%
450			Non-Arterial Street Maintenance and Waterline Replacement at Various Locations in Street Maintenance Zone 3011 Total							\$ 760,301	10.0%		\$ -	0.0%
451	6/17/2020		135422	2020-MPO C2	Ellsworth Construction	\$ 1,326,197	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 53,109	4.0%	\$ -	0.0%
452										Mustang Trucking	\$ 59,515	4.5%	\$ -	0.0%
453										Tulsa Sod & Mulch	\$ 20,000	1.5%	\$ -	0.0%
454			Mill, Patch & Overlay Total							\$ 132,624	10.0%		\$ -	0.0%
455	7/1/2020		135416	144857	Ellsworth Construction	\$ 1,601,561	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 35,000	2.2%	\$ -	0.0%
456										Mustang Trucking	\$ 100,667	6.3%	\$ -	0.0%
457										Tulsa Sod & Mulch	\$ 508	0.0%	\$ -	0.0%
458										Tulsa Land Surveying	\$ 24,500	1.5%	\$ -	0.0%
459			Non-Arterial Street Rehabilitation/MZ 8057 Total							\$ 160,675	10.0%		\$ -	0.0%
460	7/29/2020		135606	144209	Becco Contractors	\$ 4,079,000	(blank)	Job Incomplete	10.0%	Hezinger Construction	\$ 410,000	10.1%	\$ -	0.0%
461			Arterial Street and Bridge Rehabilitation of E. 21st St-Garnett Rd to 129th E. Ave. including Bridge 323B at 12000 E. 21st St. Total							\$ 410,000	10.1%		\$ -	0.0%
462	8/5/2020		135604	144740	Crossland Heavy Contra	\$ 3,418,000	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 32,943	1.0%	\$ -	0.0%
463										JR & B Construction	\$ 106,000	3.1%	\$ -	0.0%
464										D&H Trucking	\$ 130,983	3.8%	\$ -	0.0%
465										D-Bar-T, LLC	\$ 15,000	0.4%	\$ -	0.0%

Execution Date	Project Name	City Clerk Contract		Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
		No.	Project Number										
466									H&H Road Boring	\$ 46,875	1.4%	\$ -	0.0%
467									Thunderhead Testing	\$ 10,000	0.3%	\$ -	0.0%
468	Non-Arterial Street Rehabilitation for Maintenance Zone 7040 Total												
469	OTC Parking Garage Repairs - 2020	135693	SP 19-08	Concrete Services Corp	\$ 89,085	(blank)	Job Incomplete	10.0%	D-Bar-T, LLC	\$ 7,500	8.4%	\$ -	0.0%
470	OTC Parking Garage Repairs - 2020 Total												
471	8/19/2020 Non-Arterial Street Maintenance Zone 9044	135623	144944	Tri-Star Construction	\$ 3,575,000	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 123,621	3.5%	\$ -	0.0%
472									Verdigris Valley Sod	\$ 55,899	1.6%	\$ -	0.0%
473									White Construction Services	\$ 9,269	0.3%	\$ -	0.0%
474									D-Bar-T, LLC	\$ 21,679	0.6%	\$ -	0.0%
475									King Concrete	\$ 131,593	3.7%	\$ -	0.0%
476									Hadrian Fence, LLC (dba Clar	\$ 15,439	0.4%	\$ -	0.0%
477	Non-Arterial Street Maintenance Zone 9044 Total												
478	Fire Station No. 33	135622	SP 17-1	Voy Construction	\$ 4,205,683	(blank)	Job Incomplete	10.0%	HRAOK	\$ 7,850	0.2%	\$ -	0.0%
479									White Construction Services	\$ 100,699	2.4%	\$ -	0.0%
480									Stephenson Plumbing	\$ 306,544	7.3%	\$ -	0.0%
481									Dynamite Cleaning Service	\$ 6,138	0.1%	\$ -	0.0%
482	Fire Station No. 33 Total												
483	RCB for River West Choice Neighborhoods Initiative Phase I & Phase II Tract A&B Total	135690	148170, C2	Becco Contractors	\$ 7,967,000	(blank)	Job Incomplete	10.0%	Hezinger Construction	\$ 798,000	10.0%	\$ -	0.0%
484	RCB for River West Choice Neighborhoods Initiative Phase I & Phase II Tract A&B Total												
485	9/9/2020 Mill, Patch & Overlay	135610	2020-MPO C6	Ellsworth Construction	\$ 2,149,948	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 52,578	2.4%	\$ -	0.0%
486									Mustang Trucking	\$ 151,450	7.0%	\$ -	0.0%
487									Tulsa Sod & Mulch	\$ 5,405	0.3%	\$ -	0.0%
488									D-Bar-T, LLC	\$ 5,569	0.3%	\$ -	0.0%
489	Mill, Patch & Overlay Total												
490	10/1/2020 Arterial Street Rehabilitation of S. Union Ave - W. 61st St. South to	135691	144017-H	Ellsworth Construction	\$ 1,598,068	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 55,676	3.5%	\$ -	0.0%
491									Tulsa Sod & Mulch	\$ 53,355	3.3%	\$ -	0.0%
492									Tulsa Land Surveying	\$ 16,000	1.0%	\$ -	0.0%
493									D-Bar-T, LLC	\$ 33,483	2.1%	\$ -	0.0%
494	Arterial Street Rehabilitation of S. Union Ave - W. 61st St. South to W. 51st St. South Total												
495	Arterial Street Rehabilitation & Waterline Replacement E. Admiral	135721	144017-L	Ellsworth Construction	\$ 4,177,046	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 169,560	4.1%	\$ -	0.0%
496									Tulsa Sod & Mulch	\$ 3,075	0.1%	\$ -	0.0%
497									Tulsa Land Surveying	\$ 35,000	0.8%	\$ -	0.0%
498									D-Bar-T, LLC	\$ 169,130	4.0%	\$ -	0.0%
499									H&H Road Boring	\$ 40,940	1.0%	\$ -	0.0%
500	Arterial Street Rehabilitation & Waterline Replacement E. Admiral Pl. - Harvard Ave. to Yale Ave. Total												
501	Arterial Street Rehabilitation/Maintenance E. Pine St. and N. Lewis	135739	144017-AR	Grade Line Construction	\$ 1,547,707	(blank)	Job Incomplete	10.0%	Tulsa Land Surveying	\$ 5,700	0.4%	\$ -	0.0%
502									Direct Traffic Control	\$ 47,650	3.1%	\$ -	0.0%
503									White Construction Services	\$ 61,393	4.0%	\$ -	0.0%
504									Jimbo's Trucking	\$ 41,850	2.7%	\$ -	0.0%
505	Arterial Street Rehabilitation/Maintenance E. Pine St. and N. Lewis Ave. Intersection Total												
506	Non-Arterial Street Rehabilitation & Waterline Replacement for M.	135737	144111A & 144111B	Grade Line Construction	\$ 8,291,274	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 78,186	0.9%	\$ -	0.0%
507									Tulsa Land Surveying	\$ 64,660	0.8%	\$ -	0.0%
508									White Construction Services	\$ 163,000	2.0%	\$ -	0.0%
509									D&H Trucking	\$ 300,000	3.6%	\$ -	0.0%
510									Jimbo's Trucking	\$ 100,000	1.2%	\$ -	0.0%
511									D-Bar-T, LLC	\$ 181,635	2.2%	\$ -	0.0%
512									Claremore's Fence	\$ 8,370	0.1%	\$ -	0.0%
513	Non-Arterial Street Rehabilitation & Waterline Replacement for MZ 1001 Total												
514	Non-Arterial Street Rehabilitation & Waterline Replacement for M.	135738	144199	Ellsworth Construction	\$ 3,199,841	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 84,689	2.6%	\$ -	0.0%
515									Tulsa Sod & Mulch	\$ 28,028	0.9%	\$ -	0.0%
516									Tulsa Land Surveying	\$ 44,000	1.4%	\$ -	0.0%
517									D-Bar-T, LLC	\$ 62,234	1.9%	\$ -	0.0%
518									H&H Road Boring	\$ 150,550	4.7%	\$ -	0.0%
519	Non-Arterial Street Rehabilitation & Waterline Replacement for MZ 1099 Total												
520	Zink Dam Improvements	135764	170000	Crossland Construction	\$ 38,934,499	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 2,385,606	6.1%	\$ -	0.0%
521									Verdigris Valley Sod	\$ 67,090	0.2%	\$ -	0.0%
522									Advanced Workzone Service	\$ 106,000	0.3%	\$ -	0.0%
523									D&H Trucking	\$ 212,000	0.5%	\$ -	0.0%
524									D-Bar-T, LLC	\$ 758,353	1.9%	\$ -	0.0%

Execution Date	Project Name	City Clerk Contract No.	Project Number	Prime Contractor	Bid Amount	Final Date	Total Contract Amount	Project SBE Goal %	SBE Contractor	Projected SBE Utilization Amt	Projected SBE Utilization %	Final SBE Utilization Amt	Final SBE Utilization%
525									Aimright Testing & Engineeri	\$ 14,751	0.0%	\$ -	0.0%
526	Zink Dam Improvements Total									\$ 3,543,800	9.1%	\$ -	0.0%
527	Mohawk Business Park	135827	170085	Crossland Heavy Contra	\$ 1,144,000	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 66,825	5.8%	\$ -	0.0%
528									JR & B Construction	\$ 40,000	3.5%	\$ -	0.0%
529									D&H Trucking	\$ 10,000	0.9%	\$ -	0.0%
530	Mohawk Business Park Total									\$ 116,825	10.2%	\$ -	0.0%
531	Arterial Street Widening - East 81st Street South - Sheridan Road to	135817	144102, 144017-be	Becco Contractors	\$ 13,875,000	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 792,387	5.7%	\$ -	0.0%
532									Hezinger Construction	\$ 605,000	4.4%	\$ -	0.0%
533	Arterial Street Widening - East 81st Street South - Sheridan Road to Memorial Drive Total									\$ 1,397,387	10.1%	\$ -	0.0%
534	Arterial Street Rehabilitation & WL MZ 6145	135816	144645	Becco Contractors	\$ 2,957,000	(blank)	Job Incomplete	10.0%	Hezinger Construction	\$ 297,000	10.0%	\$ -	0.0%
535	Arterial Street Rehabilitation & WL MZ 6145 Total									\$ 297,000	10.0%	\$ -	0.0%
536	1/12/2021 Arterial Street Rehabilitation E. 71st from S. Memorial Dr. to S. Mir	135950	144017-AF & 144017-	Crossland Heavy Contra	\$ 2,228,000	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 1,798	0.1%	\$ -	0.0%
537									JR & B Construction	\$ 130,000	5.8%	\$ -	0.0%
538									Jimbo's Trucking	\$ 46,100	2.1%	\$ -	0.0%
539									D-Bar-T, LLC	\$ 40,000	1.8%	\$ -	0.0%
540									Thunderhead Testing	\$ 5,000	0.2%	\$ -	0.0%
541	Arterial Street Rehabilitation E. 71st from S. Memorial Dr. to S. Mingo Rd. Including the Intersection of 71st St. & Memorial Dr. Total									\$ 222,898	10.0%	\$ -	0.0%
542	3/24/2021 Reed Park Pool and Water Playground Reconstruction	136074	SP 19-1	Magnum Construction, I	\$ 2,650,000	(blank)	Job Incomplete	10.0%	Tulsa Sod & Mulch	\$ 13,770	0.5%	\$ -	0.0%
543									Stevenson Plumbing	\$ 200,000	7.5%	\$ -	0.0%
544									Air Comfort, Inc	\$ 20,927	0.8%	\$ -	0.0%
545									Hadrian Fence LLC dba Clare	\$ 37,361	1.4%	\$ -	0.0%
546									N-D-N Waterproofing	\$ 11,500	0.4%	\$ -	0.0%
547									T&S Taylor Enterprises	\$ 1,150	0.0%	\$ -	0.0%
548	Reed Park Pool and Water Playground Reconstruction Total									\$ 284,708	10.7%	\$ -	0.0%
549	Non-Arterial Mill, Patch & Overlay Citywide	134998	2019-MPO C2	Ellsworth Construction	\$ 2,554,905	(blank)	Job Incomplete	10.0%	Brownco Manufacturing	\$ 161,960	6.3%	\$ -	0.0%
550									Tulsa Sod & Mulch	\$ 22,500	0.9%	\$ -	0.0%
551									Jus E Nuff	\$ 217,716	8.5%	\$ -	0.0%
552	Non-Arterial Mill, Patch & Overlay Citywide Total									\$ 402,176	15.7%	\$ -	0.0%
553	4/1/2021 Citywide Arterial Microsurfacing	136102	MS 21-001	Vance Brothers	\$ 688,478	(blank)	Job Incomplete	10.0%	Best Dump Trucking	\$ 42,969	6.2%	\$ -	0.0%
554	Citywide Arterial Microsurfacing Total									\$ 42,969	6.2%	\$ -	0.0%
555	Citywide Non-Arterial Microsurfacing	136112	MS 21-002	Ellsworth Construction	\$ 1,168,896	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 50,784	4.3%	\$ -	0.0%
556									Tulsa Sod & Mulch	\$ 5,002	0.4%	\$ -	0.0%
557									D-Bar-T, LLC	\$ 61,106	5.2%	\$ -	0.0%
558	Citywide Non-Arterial Microsurfacing Total									\$ 116,892	10.0%	\$ -	0.0%
559	4/21/2021 Non-Arterial Mill, Patch & Overlay Citywide	135420	2020-MPO (C3)	Ellsworth Construction	\$ 751,708	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 23,364	3.1%	\$ -	0.0%
560									Mustang Trucking	\$ 46,271	6.2%	\$ -	0.0%
561									Tulsa Sod & Mulch	\$ 6,000	0.8%	\$ -	0.0%
562		135419	2020-MPO C1	Ellsworth Construction	\$ 1,369,676	(blank)	Job Incomplete	10.0%	Bizray Supply	\$ 69,375	5.1%	\$ -	0.0%
563									Mustang Trucking	\$ 59,420	4.3%	\$ -	0.0%
564									Tulsa Sod & Mulch	\$ 10,000	0.7%	\$ -	0.0%
565	Non-Arterial Mill, Patch & Overlay Citywide Total									\$ 214,430	20.2%	\$ -	0.0%
566	5/5/2021 71st and Memorial Storm Sewer Improvements	136187	173120-2	Grade Line Construction	\$ 535,323	(blank)	Job Incomplete	10.0%	D & H Trucking	\$ 49,500	9.2%	\$ -	0.0%
567									Advanced Workzone Service	\$ 4,078	0.8%	\$ -	0.0%
568	71st and Memorial Storm Sewer Improvements Total									\$ 53,578	10.0%	\$ -	0.0%
569	5/12/2021 Construction Plans for Arterial Street Rehabilitation and Water Line	136222	144200, TMUA-W 15-	Ground Level, LLC	\$ 5,055,123	(blank)	Job Incomplete	10.0%	M & M Electric	\$ 400,000	7.9%	\$ -	0.0%
570									White Construction Services	\$ 35,000	0.7%	\$ -	0.0%
571									Diverfied Civil, LLC	\$ 200,000	4.0%	\$ -	0.0%
572									Tri-Star Construction, LLC	\$ 500,000	9.9%	\$ -	0.0%
573	Construction Plans for Arterial Street Rehabilitation and Water Line Replacement for 36th St. North from MLK Jr. Blvd to Peoria Total									\$ 1,135,000	22.5%	\$ -	0.0%
574	Roof Replacement - Airforce Plant 3 - Building 6	136094	SP 19-13	Lowry Construction Ser	\$ 508,140	(blank)	Job Incomplete	10.0%	Universal Roofing	\$ 313,260	61.6%	\$ -	0.0%
575	Roof Replacement - Airforce Plant 3 - Building 6 Total									\$ 313,260	61.6%	\$ -	0.0%
576	Concrete Street Maintenance Garnett Road from 31st St to 41st St	136153	CSM 21-001	Ellsworth Construction	\$ 889,533	(blank)	Job Incomplete	10.0%	Mustang Trucking	\$ 40,500	4.6%	\$ -	0.0%
577									Tulsa Sod & Mulch	\$ 1,350	0.2%	\$ -	0.0%
578									D-Bar-T, LLC	\$ 48,000	5.4%	\$ -	0.0%
579	Concrete Street Maintenance Garnett Road from 31st St to 41st St Total									\$ 89,850	10.1%	\$ -	0.0%