

To:	STOC
From:	Gary Hamer, AICP Capital Planning and Grants Manager
Date:	September 22, 2020
Subject:	September Meeting

Enclosed is the material for your September 22, 2020 meeting including the August 31, 2020 Financial Report for your review. 2017 and 2014 Sales Tax Program revenues for September 2020 and the fiscal year to date compared to 2017 and 2014 Sales Tax Program Adopted Budget Estimates are:

	Actual	Current Adopted Budget	Variance from Adopted Budget
Month of September	\$8,993,121	\$8,558,231	5.1%
Year to Date	\$27,084,426	\$25,867,128	4.7%

Please note the above amounts are the Sales Tax revenue only.

The 2017 and 2014 Sales Tax Programs Funds (4000 and 405), in addition to sales tax revenue, receives interest, and other revenues such as grants, transfers and miscellaneous revenues. Total revenue reported for the funds is not available until the end of the month so, the information provided below is for the most recently completed month. Total Fund 4000 and 405 revenue for the month of August was:

	Month Ending: <u>August 31, 2020</u>	Variance from Adopted Budget	Year thru: <u>August 31, 2020</u>	Variance from <u>Adopted Budget</u>
Sales Tax Revenue	\$9,272,937	6.6%	\$18,091,305	4.5%
Interest on Investments	\$278,601	N/A	\$557,566	N/A
Other Revenue	\$0	N/A	\$0	N/A
Total Fund Revenue	\$9,551,537	6.4%	\$18,648,871	6.0%



NOTICE AND AGENDA REGULAR MEETING SALES TAX OVERVIEW COMMITTEE Tuesday, September 22, 2020, 8:00 A.M. GoTo Meeting

STOC September 22nd

Tue, Sep 22, 2020 8:00 AM - 10:00 AM (CDT)

Please join my meeting from your computer, tablet or smartphone. https://www.gotomeet.me/CityOfTulsa/stoc-september-22nd

You can also dial in using your phone. United States: +1 (312) 757-3121

Access Code: 351-461-365

New to GoToMeeting? Get the app now and be ready when your first meeting starts: <u>https://global.gotomeeting.com/install/351461365</u>

I. Call to Order

- **II.** Approval of August Minutes
- III. Chair's Report to the City Council

IV. Subcommittee Reports

- A. Tulsa Vision Economic Development Project Update
- B. Public Safety
- C. Parks
- D. Streets and Stormwater, Transportation, Water and Sewer
- E. Finance and Financial Report
- V. Unfinished Business
- VI. New Business
 - A. Chair Report presenters
 - B. Vote on Annual Report
- VII. Adjournment



MINUTES Sales Tax Overview Committee Meeting July 28, 2020, 8:00 a.m. GoTo Meeting

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on July 28, 2020.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:05 a.m.

The following members were present:

Pamela Amburgy	Scott Grizzle	Mareo Johnson	Steven Watts
David Blatt	Jesse Guardiola	Steve King	Ashley Webb
Janae Bradford	Jonathan Hall	Paul McTighe	
Marcia Bruno-Todd	Rhonda Hinrichs	Karen O'Brien	
Ellouise Cochrane	Linda Jenkins	Kathy Sebert	
The following membe	rs were absent:`		
Alex Gomez	Renee Plocek	Sylvia Powell	Daryl Tannehill
Also present:			
Gary Hamer Jeff Stave	Anne Boyd Josh Miller	Jarrod Moore	Mary Kell

II. Approval of Minutes

The minutes for the June and July meetings were read. Some scrivener's errors were pointed out. Karen O'Brien moved that the minutes be accepted as corrected, Janae Bradford seconded the motion. The motion carried.

III. Chair's Report

The Chair's Report to Council was given by Karen O'Brien. She stated that after giving the update the Council had no questions or comments.

IV. Financial Report

The July collections were \$9.27M which is about 6.6 percent over budget. The Committee was left to read the Financial and Economic section at their convenience.

V. Subcommittee Reports

A. Tulsa Vision Economic Development

Mr. Jeff Stava gave a report on the new Pedestrian Bridge. The project is moving along well over all. There have been some small issues. Mr. Stava reported that it looked like the bidding would be competitive. Bids are due September 1st. Mr. Josh Miller gave a report on the Peoria-Mohawk Business Park. The site work for Muncie is nearly complete and appears set to come in a little under budget. Requests for Bid for the new road off 36th Street North should go out in the next few weeks. This will be a new public road. There will also be turn lane added to Mohawk. Mohawk is for employees only. Remaining funds will be used for site work as new businesses prepare to come into the business park. A brief review of remaining projects was handled by the members who attended the Vision meeting. There were no further comments or questions, and the report was accepted.

B. Public Safety

Karen O'Brien gave an overview. The Police Department reported that the helicopter, Police 1, is still down for maintenance. Police also reported that COVID was continuing to cause delays in the receipt of ordered vehicles. The ground breaking for Fire Station 33 was held August 6th. After finding some structural issues and getting the handled, work on the Gilcrease House roof is proceeding. There were no further comments or questions, and the report was accepted.

C. Parks

Karen O'Brien presented an overview. The slide for the plunge pool at McClure park is being revisited. The price of the pool came up significantly from the time they found out it would need to be replaced to when the bids were received. Vandalism was sustained at Zeigler park. The contractor removed the safety fence and unknown persons messed up the recently poured concrete. The contractor will be repairing the damage at their expense. There were no further comments or questions and the report was accepted

D. Street and Stormwater / Water and Sewer

Multiple members of the Committee helped present the overview. There was nothing of note in Stormwater or Water and Sewer. These groups are nearing the end of the project lists that are funded in sales tax. There were questions about the lack of progress on 11th Street from Peoria to Utica. It was noted that the project was waiting on utility issues. An update has been requested by the Committee. It was noted the project on Mingo near American Airlines is progressing. The project is large and so appears to be taking a long time. Work on Memorial is being done is different formats. From Admiral to 11th Street, the entire road will be replaced. From 11th Street to 31st Street, the intention is to preserve as much of the current surface as possible. There were no further comments or questions and the report was accepted.

VI. Unfinished Business

Discussion was held on the Annual Report. It was pointed out to the Committee that there is limited space in the document that will go out with the October water bill. The Annual Report will be written to accommodate that space and will contain a limited number of completed projects. Per the Committee's request, that list will try to include items from each district/sales tax package. A copy of the report with a more comprehensive completed projects list will be provided to the persons presenting the Chair's Report to Council in November for dissemination to the Council.

VII. New Business

A. Chair Report presenters for next month(s)

PresenterSep. 2Mareo JohnsonOct. 7Janae BradfordNov. 4Dec. 2

<u>Backup</u> Jesse Guardiola Linda Jenkins

VIII. <u>Adjournment</u>

The meeting was adjourned at 9:03 a.m.

Ashley Webb, Chair

Addey R. N.ll

Linda Jenkins, Vice Chair

Sinda Mentini



Ashley Webb Chair

Ashley R. Webb Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc. Attorney At Law Tulsa, OK 74119 (918) 699-8905

To: City Council

Date: September 2nd, 2020

Subject: August Report to City Council

Attached is the August 2020 Sales Tax Overview Committee (STOC) Status Report.

2006 Special Extended Sales Tax

July expenditures totaled \$15,263, of which \$8,000 was spent on the Pine St: Memorial to Mingo project. Encumbrances and commitments total \$4,802,656. Current appropriations for the Special Extended Sales Tax Fund total \$271,344,933. There is a current appropriation balance of \$11,346,662.

2008 Sales Tax Special Temporary Streets Fund

Expenditures in July totaled \$23,875, all of which was spent on the Citywide Arterial Streets Rehabilitation project. To date, \$142,244,686 has been spent in this fund. Encumbrances and commitments total \$3,111,912. Life to date appropriations total \$145,493,500. There is a current appropriation balance of \$136,902.

2014 Sales Tax Fund

July expenditures totaled \$4,390,543, of which \$1.5 million was spent on the Citywide Arterial Street Rehabilitation project. To date, \$271,072,986 has been spent in this fund. Encumbrances and commitments total \$62,863,533. In July, an additional \$73.68 million was appropriated, bringing total life-to-date appropriations for the 2014 Sales Tax Fund to \$567,377,764. There is a current appropriation balance of \$233,441,244.

2016 Sales Tax Fund

July expenditures totaled \$1,792,287 within the 2016 Tulsa Vision Sales Tax Fund, of which \$1.75 million was spent on debt service for the 2016 Vision Revenue Advance Funded Revenue Bonds.. To date, \$61,600,534 has been spent in this fund. Encumbrances and commitments total \$3,956,289. In July, and additional \$38.7 million was appropriated to the fund, bringing life-to-date appropriations for the 2016 Sales Tax Fund to \$127,137,844. There is a current appropriation balance of \$61,581,020.

2016 Revenue Bond Fund

July expenditures totaled \$3,205,014 within the 2016 Tulsa Vision Revenue Bond Program with \$1.1 million being spent on the South Mingo Corridor project. Total life to date appropriations within the fund are \$350,600,000. Encumbrances and commitments total \$141,721,170. There is a current appropriation balance of \$92,033,538.

STOC Chair Report to the City Council September 2nd, 2020

2020 General Obligation Bonds

July expenditures totaled \$16,740. To date, \$16,740 has been spent in this fund, all of which being spent on the Central Business District: MLK & Detroit street project. Encumbrances and commitments total \$1,170,504. Life to date appropriations for the 2020 General Obligation Bond Fund total \$17,500,000. There is a current appropriation balance of \$16,312,756.

2014 General Obligation Bonds

July expenditures totaled \$1,202,892, with \$620,000 being spent on the Maintenance Zone 4067(13th ST S south to 21st St S / Riverside Dr east to Boston Ave) project. To date, \$142,829,500 has been spent in this fund. Encumbrances and commitments total \$44,479,415. Life to date appropriations for the 2014 General Obligation Bond Fund total \$277,500,000. There is a current appropriation balance of \$90,191,085.

2008 General Obligation Bonds

July expenditures totaled \$297,092, all of which was spent on the Citywide Arterial Streets Routine and Preventative Maintenance project. To date, \$207,421,826 has been spent in this fund. Encumbrances and commitments total \$44,479,415. Life to date appropriations for the 2008 General Obligation Bond Fund total \$230,054,937. There is a current appropriation balance of \$21,193,812.

2005 General Obligation Bonds

There were no expenditures in July. To date, \$73,708,381 has been spent in this fund. Encumbrances and commitments total \$300,616. Current appropriations for the 2005 General Obligation Bond Fund total \$74,919,257. There is a current appropriation balance of \$910,261.

Respectfully submitted,

Ashley Webb, Chair

bly R. Dell

Attachments

cc: James Wagner Keith Eldridge Gary Hamer



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, September 2, 2020

I. Financial Report

Revenue: 2014 Extended 1.1 Percent and 2016 Vision 0.305 Percent Sales Tax Funds

	Fiscal Year to			ar to D	Date	
	August	т	hru August	Actua	l vs Budget	
Actual	\$ 9,272,937	\$	18,091,305	\$	782,408	
Adopted Budget - Current Year	8,698,132		17,308,897		574,805	

Expenditures

Fund	•	July	 l Year to Date Fhru July
4001, 4003-4004 - Tulsa Vision Rev Bonds	\$	6,410,028	\$ 6,410,028
4000 - Tulsa Vision Sales Tax		3,584,574	3,584,574
405 - 2014 Sales Tax		8,781,085	8,781,085
404 - 2008 Streets Temporary Sales Tax		47,751	47,751
402 - 2006 Special Extended Sales Tax		30,527	30,527

II. Expenditures in Other Funds

Fund	July	Fiscal Year to Date Thru July
403 - 2006 Advance Funded Sales Tax	0	0
401 - 2001 Sales Tax	677	677
408 - 2020 GO Bond	33,481	33,481
427 - 2014 GO Bond	2,405,783	2,405,783
426 - 2008 GO Bond	594,183	594,183
425 - 2005 GO Bond	0	0
TOTAL	. \$ 3,034,124	\$ 3,034,124

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Andrey R. N.U.

Ashley R. Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY As of July, 2020

	CURRENT		EXPENI	DITU	IRES	ENCUMBERED		
	APPROPRIATIONS	; _	Current Month		To Date	COMMITTED	PERCENT	BALANCE
Fund 401 and Fund 403 2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	\$ 112,418,46	5\$	338	\$	112,069,345	\$ 303,761	100%	45,359
Fund 402 2006 Third Penny Sales Tax Extension	\$ 271,344,93	3\$	15,263	\$	255,195,615	\$ 4,802,656	96%	11,346,662
Fund 404 2008 Sales Tax Special Temporary Streets Fund	\$ 145,493,50	0\$	23,875	\$	142,244,686	\$ 3,111,912	100%	136,902
Fund 405 2014 Sales Tax Fund	\$ 567,377,76	i4 \$	4,390,543	\$	271,072,986	\$ 62,863,533	59%	233,441,244
Fund 406: 4000 2016 Sales Tax Fund	\$ 127,137,84	4\$	1,792,287	\$	61,600,534	\$ 3,956,289	52%	61,581,020
Fund 406: 4001, 4003, 4004 2016 Revenue Bond Fund	\$ 350,600,00	0\$	3,205,014	\$	116,845,292	\$ 141,721,170	74%	92,033,538
Fund 428 2020 General Obligation Bonds	\$ 17,500,00	10 \$	16,740	\$	16,740	\$ 1,170,504	7%	16,312,756
Fund 427 2014 General Obligation Bonds	\$ 277,500,00	0\$	1,202,892	\$	142,829,500	\$ 44,479,415	67%	90,191,085
Funds 426 2008 General Obligation Bonds	\$ 230,054,93	57 \$	297,092	\$	207,421,826	\$ 1,439,299	91%	5 21,193,812
Funds 425 2005 General Obligation Bonds	\$ 74,919,25	7\$	-	\$	73,708,381	\$ 300,616	99%	910,261
Fund 740: 7401-7408 TMUAWater Capital Fund	\$ 380,354,69	97 \$	2,538,612	\$	239,621,528	\$ 48,305,136	76%	92,428,033
Funds 750: 7501-7520 TMUA-Sanitary Sewer Capital Funds	\$ 461,123,91	.1 \$	2,067,433	\$	318,542,489	\$ 59,473,014	82%	83,108,408



MINUTES Sales Tax Overview Committee Meeting June 23, 2020, 8:00 a.m. Go To Meeting

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on June 23, 2020.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:04 a.m.

The following members were present:

Pamela Amburgy David Blatt Ellouise Cochrane Scott Grizzle	Jesse Guardiola Jonathan Hall Linda Jenkins Mareo Johnson	Karen O'Brien Kathy Sebert Ashley Webb	
Rhonda Hinrichs	Paul McTighe		
The following memb	ers were absent:		
Janae Bradford Renee Plocek	Marcia Bruno-Todd Sylvia Powell	Alex Gomez Daryl Tannehill	Steve King Steven Watts
Also present:			
Gary Hamer	Anne Boyd	Jarrod Moore	Shane Fernandez

II. Approval of Minutes

The minutes to the May meeting were read. David Blatt moved the minutes be accepted as read, Karen O'Brien seconded the motion. There was no further discussion, the motion passed.

III. Chair's Report

The Chair Report to Council for June was presented to the Council by Pamela Amburgy. Ms. Amburgy reported that she highlighted some of the road projects. She reported that the Council stated they were grateful for the work the STOC did. There were no further questions or comments.

IV. Financial Report

June collections were \$7.0M which is about 21.6 percent below budget. Collections are currently dropping due to the reduction in travel and spending caused by the COVID-19 outbreak. They are expected to remain low for the foreseeable future. There was some discussion on how this will affect the Sales Tax packages and it was noted that the current situation was still too fluid and uncertain to make any definitive declarations. The Committee was left to read the Financial and Economic section at their convenience.

V. Subcommittee Reports

A. Tulsa Vision Economic Development

Shane Fernandez reported on the USA BMX project. He reported that bid packages are in and it looks like they are in budget. The artwork committee has been selected Construction crews are monitoring the site for any archeology. Mr. Ashley Webb reported that the first meeting of this subcommittee was well attended. Mary Kell gave a brief overview of the remaining projects. Zink Dam modifications bid recommendation will be the base bid plus add alternate 1, which is the flume architecture. Community Health East Clinic is planning a ribbon cutting for the Fall of 2020. The punch list inspection for the Mohawk Sports Center was held on May 27th and contractor is working of making corrections. There were no further comments or questions, and the report was accepted.

B. Public Safety

Karen O'Brien and Linda Jenkins gave an overview. The Police Department reported that one of the helicopters was down for maintenance during the Presidential visit, while this caused some concern things worked out fine. Fire Station 33 bids were opened with Voy being the apparent low bidder. Bids and possible alternates are being reviewed. There were no further comments or questions, and the report was accepted.

C. Parks

Linda Jenkins presented an overview. The Reed Community Foundation has begun work on the interior of the building at Hill Park. Sidewalks, which are being done by City personnel, are on hold until interior work allows access to them. Plaza and McClure Park playground and safety surfacing are being bid together in one package and should go out for bids in July, construction then runs from October 2020 to March 2021. There were no further comments or questions and the report was accepted

D. Street and Stormwater / Water and Sewer

Paul McTighe gave an overview. There was nothing of note in Stormwater or Water and Sewer. These groups are nearing the end of the project lists that are funded in sales tax. Mingo Road from 71st to 81st is 52 percent complete and will have a significant elevation change. 15th Street from Peoria to Lewis is moving along well. 71st from Memorial to Mingo should go out for bids by the end of June and will be for concrete patching only. The packages listed for the streets portion of ADA are being re-bundled and will go from 5 packages to 3 packages, the overall scope and cost should change very little. There were no further comments or questions, and the report was accepted.

VI. Unfinished Business

VII. New Business

A. Chair Report presenters for next month(s)

	<u>Presenter</u>
Jul 15	Mareo Johnson
Aug 5	Karen O'Brien

Backup Jesse Guardiola Ashley Webb

Sep. 2, Oct. 7, Nov. 4, Dec. 2

B. Nomination of Officers

The nominations for officers from May are: Ashley Webb – Chair Linda Jenkins – Vice Chair Karen O'Brien – Secretary

No additional nominations were made. Jonathan Hall moved to elect the officers as nominated, Ellouise Cochrane seconded the motion. The motion carried.

VIII. Adjournment

The meeting was adjourned at 9:21 a.m.

Ashley Webb, Chair

Adden & NIL

Linda Jenkins, Vice Chair

Kinda Aferrain



MINUTES Sales Tax Overview Committee Meeting July 28, 2020, 8:00 a.m. 175 E 2nd Street, 10-North

The Sales Tax Overview Committee met for the regular monthly meeting at 175 E. 2nd St. at 8:00 a.m. on July 28, 2020.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:10 a.m.

The following members were present:

Pamela Amburgy	Kathy Sebert
Janae Bradford	Steven Watts
Linda Jenkins	Ashley Webb
Mareo Johnson	
Steve King	

The following members were absent:

David Blatt Alex Gomez Paul McTighe Daryl Tannehill	Marcia Bruno-Todd Jesse Guardiola Karen O'Brien	Ellouise Cochrane Jonathan Hall Renee Plocek	Scott Grizzle Rhonda Hinrichs Sylvia Powell
Also present:			

Also present:

Gary Hamer Anne Boyd Jarrod Moore

II. Approval of Minutes

The minutes were tabled until the August meeting as there was not a quorum in attendance. Mr. McTighe makes the following request:

Please note that I officially protest the meeting being held only in person. I also object to the short notice that the meeting would only be in person. I request that the meeting minutes reflect my protest. I feel like my representation is being taken away. I have not been given a valid reason why the meeting is ONLY in person. In that the State of Emergency still exists having an Open Meeting that is open to the public presents a danger to those at the meeting and to the public in general.

Paul McTighe

The following response was sent by Mr. Hamer:

Attached are the instructions we received when we scheduled the meeting for in person. We didn't catch the update on the extension until it was too late to reschedule the meeting. As I have said, we are working reduced schedules and doing the best we can.

Subject: Information regarding the Open Meetings Act

Hello All Authorities, Boards and Commissions Liaisons,

The City Clerk's Office has received a number of inquiries regarding the pending expiration of the Governor's emergency order which currently allows ABC to hold video and teleconference only meetings as provided in SB661. Unless the Governor extends the emergency order, it is set to expire on June 30, 2020, meaning the Open Meetings Act will revert back to the rules in place prior to SB661. Please reach out to your respective legal counsel regarding options for your specific board.

For those holding meetings on the 3rd or 10th floors of City Hall, please contact Nia James regarding any necessary room changed. Please also submit any location changes to the Clerk's Office email, <u>cityclerk@cityoftulsa.org</u>, in accordance with the Open Meetings Act.

III. Chair's Report

There was no Chair Report to Council in July.

IV. Financial Report

The July collections were \$8.82M which is about 2.4 percent over budget. The Committee was left to read the Financial and Economic section at their convenience.

V. Subcommittee Reports

A. Tulsa Vision Economic Development

Linda Jenkins gave an overview. The Committee was shown graphics of the proposed new pedestrian bridge. The bridge will have an arced shape but will use the same landing zones on both the east and west banks. There was some discussion of the new trail on the east bank at Cousins Park, concerns about how it would affect erosion patterns was expressed. The storage of the exhibits at the Gilcrease were discussed. The storage of items, as required during the rebuilding of the Gilcrease Museum, will take place in Tulsa. The ribbon cutting for the renovated Cox Business Center is scheduled for August 11th. There were no further comments or questions, and the report was accepted.

B. Public Safety

Linda Jenkins gave an overview. The Police Department reported that the helicopter, Police 1, is still down for maintenance. Construction contracts for Fire Station 33 bids are being prepared. Bids for ADA work on 3 area parks are scheduled to be opened on August 14th. The roofs for fire station 5 and the EMS building are complete. There were no further comments or questions, and the report was accepted.

C. Parks

Linda Jenkins presented an overview. A punch list inspection of Zeigler water playground is slated for early July, once these items have been addressed, the water playground will be opened to the public. Notice to Proceed for playground and safety surfacing for both Plaza and Patrick parks was given on July 1. The work is expected to take roughly 5 months. Requests for bids for Penny and McClure playgrounds should go out in August. There were no further comments or questions and the report was accepted

D. Street and Stormwater / Water and Sewer

Ashley Webb gave an overview. There was nothing of note in Stormwater or Water and Sewer. These groups are nearing the end of the project lists that are funded in sales tax. There were questions about the lack of progress on 11th Street from Peoria to Utica. It was noted that the project was waiting on utility issues. Yale, from 81st to 91st, is being widened to 6 lanes. This will be one of the most expensive street projects in Tulsa's history. There were no further comments or questions, and the report was accepted.

VI. Unfinished Business

VII. New Business

A. Chair Report presenters for next month(s)

	<u>Presenter</u>
Sep. 2	Mareo Johnson
Oct. 7	Janae Bradford
Nov. 4	
Dec. 2	

<u>Backup</u> Jesse Guardiola Linda Jenkins

B. Discussion of Projects for Annual Report

Discussion was held of the list of projects that were presented. It was explained to the Committee that the amount of space for its publication in the water bill was very limited and that not all projects could be listed. The Committee stated they wanted one project from each sales tax package and each district. The limited space was again mentioned with the suggestion that a longer report could be given to the Council by STOC presenters of the Chair's Report. No decisions were made.

VIII. Adjournment

The meeting was adjourned at 9:12 a.m.

Ashley Webb, Chair

Adden R. N.U.

Linda Jenkins, Vice Chair

Kinda Mentini

Sales Tax Overview Committee



12-Month Attendance Record

Aug-20

<u>Member</u>	Expires	District	<u>Jan-20</u>	<u>Feb-20</u>	<u>Mar-20</u>	Apr-20	<u>May-20</u>	<u>Jun-20</u>	<u>Jul-20</u>	Aug-20	<u>Sep-19</u>	<u>Oct-19</u>	Nov-19	Dec-19	# Attended # Possible	<u>Comments</u>
Hinrichs, Rhonda	Dec-22	1	Α	Р	С	С	Α	Р	Р	Р	Р	Α	Р	Α	6 of 12	
Jenkins, Linda (Vice-Chair)	Dec-20	1	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
McTighe Jr., Paul	Dec-22	2	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Powell, Sylvia	Dec-20	2	Р	Α	С	С	Α	Α	Α	Α	NM	Р	Р	Α	3 of 11	D.Oxford Mar-Ju
O'Brien, Karen (Secretary)	Dec-22	3	Α	Р	С	С	Р	Р	Р	Р	Α	Р	Р	Р	8 of 12	
Plocek, Renee	Dec-20	3	Р	Α	С	С	Α	Α	Р	Α	Α	Р	Α	Р	4 of 12	
Blatt, David	Dec-22	4	Р	Р	С	С	Р	Р	Α	Р	Р	Р	Р	Р	9 of 12	
Webb, Ashley (Chair)	Dec-20	4	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Sebert, Kathy	Dec-22	5	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Tannehill, Daryl	Dec-20	5	Р	Р	С	С	Α	Α	Р	Α	Α	Α	Α	Α	3 of 12	
Guardiola, Jesse	Dec-22	6	Р	Α	С	С	Р	Р	NM	Р	Α	Α	Α	Α	4 of 11	
Gomez, Alex	Dec-20	6	Α	Α	С	С	Α	Α	Α	Α	Α	Α	Р	Α	1 of 12	
Cochrane, Ellouise	Dec-22	7	Р	ОТ	С	С	Р	Р	Р	Α	Р	Р	Р	Α	7 of 12	
Bradford, Janae	Dec-20	7	Р	Р	С	С	Р	Α	Α	Р	Α	Р	Р	Р	7 of 12	
Hall, Jonathan	Dec-22	8	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Α	Α	8 of 12	
King, Steve	Dec-20	8	Р	ОТ	С	С	Р	Α	NM	Р	NM	NM	NM	NM	3 of 7	
Grizzle, Scott	Dec-22	9	Р	Р	С	С	Р	Р	Α	Р	Р	Р	Р	Α	8 of 12	
Watts, Steven	Dec-20	9	Р	Р	С	С	Р	Α	Р	Р	Α	Α	Α	Α	5 of 12	
Amburgy, Pamela	Dec-20	М	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Burno-Todd, Marcia	Dec-20	М	Α	Α	С	С	Α	Α	Α	Р	Р	Α	Р	Α	3 of 12	K.Hughart Jan -Jul
Johnson, Mareo	Dec-22	М	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Α	Α	8 of 12	
Members Present			17	14	0	0	15	13	13	16	12	14	14	9		
A = ABSENT P = PRESENT NM = NO MEMBER APPOINTED	C = NO ME	ETINGS HE	ELD DUE TO	O COVID 19												Prepared by City of Tulsa Department of Finance Budget & Planning Division

OC = OUT OF COUNTRY OT = OUT OF TOWN on Business

Capital Planning Section

Tulsa Economic Development Project

Attendees:

Linda Jenkins Paul McTighe Karen O'Brien Ashley Webb Jesse Guardiola Ellouise Cochrane Mareo Johnson





Vision Tulsa STOC 09.22.2020

	Project No.	Project Name	Page No.
1	170000	Zink Lake	2
2	170000 / 147200	New Pedestrian Bridge	3
3	170020	New Trail East Bank Cousins	4
4	170025	23rd & Jackson Redevelopment	5
5	170030	Gilcrease Museum Expansion	6
6	170035	Cox Business Center Renovation	7
8	170040	Tulsa Fairgrounds	8-9
10	170045.2	Airport Infrastructure - AFP3	10-11
		Airport Infrastructure - AA Building Envelope	
11	170045.3	Improvements	12
12	170050	Tulsa Zoo Elephant Exhibit	13
13	170055	Langston Healthcare	14
14	170060	BMX National Headquarters	15
15	170065	South Mingo Corridor	16
16	170070	Public Schools Safety First Initiative	17-18
		Citywide: Commercial Revitalization &	
17	170080	Beautification	19
18	170080	Citywide: Route 66	20-21
19	170085	Peoria - Mohawk Business Park	22
20	170100	Air National Guard MTC	23
21	170125	McCullough Park	24
22	170130	Mohawk Sports Complex	25
23	170135	GO Plan Bike Ped Master Plan	26-27
24	170140	Route 66 Train Depot	28
25	170145	Tulsa Arts Commission	29-30
26	170155	PAC Master Plan	31

Projects to be added

	170005	South Tulsa Jenks Dam	
	170010	Turkey Moutain Urban Wilderness	
	170015	Levee District 12 Rehabilitation	

Complet.

	Completed project	ts	Date
1	170035	Cox Arena District RFP	Jan-19
1	170045.1	Airport Infrastructure - AA Tail Slots	Jan-19
1	170115	TCC Career Placement	Aug-19
		North Peoria Connection, 56th Street to	
1	170110	Mohawk	Mar-20
1	170095	Community Health East Clinic	Apr-20
		Ribbon cutting: 10.29.20, 10:00am	



Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Brooke Caviness, COT)
Project Name and No:	Zink Dam Modifications, Project No. 170000
Project Funding:	
Vision Tulsa Funding No.	170000.ArchEngr.4001-40013122-541101
Total Funding:	\$54,673,411.53
Available Funding:	\$54,673,411.53 Funded
Total Expenditures:	
Contracted:	\$5,620,950.66

Status of any additional funding sources necessary for completion

\$5,491,101.87

• \$8,400,000.00 stormwater enterprise funding approved by Council 07.29.2020

Project Updates:

Spent to date:

- Design Fees: CH2M Hill \$5,480,118.66
- Design Fees: HISINC, LLC \$140,832.00
- Bids opened 05.08.2020, construction to start September / October 2020
- In addition there are pending amendments for professional services for final design, proposed services during construction, and proposed inspection-related costs: **\$2,419,856.84**
- BA (Budget Amendment) approved by Council 07.29.2020
- Groundbreaking held 08.13.2020
- Total over budget without adjustments or negotiated reductions: \$8.4M
- Award of Bid 08.19.2020 Base plus Add Alt 1: \$38,934,499.49
- Construction contract with Crossland routing for approval
- Obermeyer Gate Purchase Order: \$7,249,000.00
- 404 permit in process, release from Corps needed before construction
- Crossland mobilized and working on haul road and access.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Jeff Stava, RPA/TGP and Brooke Caviness, COT)
Project Name and No:	Arkansas River Pedestrian Bridge, Project No. 147200

Project Funding:

170000.ArchEngr.4001-40013122-541101
147200.Bridges.5453103.4058200-541107
144104.Streets.5453101.6011-4043122-541106
144104.Streets.5453104.6014-4053122-541106
\$15,000,000.00
\$9,400,000.00
\$24,400,000.00 Funded
\$0.00
\$1,406,239.60

Status of any additional funding sources necessary for completion

• No additional funding needs currently projected

Project Updates:

Status of Design and Construction Activities

- Design Engineer: Schlaich Bergermann Partner (SBP)
- Design/Landscape Architect: Michael Van Valkenburgh Associates, Inc. (MVVA)
- Design and add alternate options for bridge enhancements to include: deck width, benches and asthetic lighting
- Concrete and Steel bidding started 07.24.2020
- Balance of bidding (deck and railing) out to bid August 2020
- All bids scheduled to open 09.22.2020, 90+ questions received at pre-bid, and project was included in TIGER grant scope (no federal funds are applied to the project); federal highway bidding notifications were required to be sent out
- Bridge will start and end in current Ped bridge locations
- 404 permit -- USACE requested historical preservation review (in process) and had very few comments regarding the permit itself
- Design team, RPA and Civil Engineer meeting with COT to review City permits that will be needed
- Construction will be coordinated with Zink Dam work, scheduled to begin Oct/Nov 2020 through end of 2021 / early/mid 2022 (weather and river flow dependent)



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Glen Sams, COT)
Project Name and No:	New Trail East Bank 101st to Cousins Park, Project No. 170020
	a.k.a. River Parks Trail 101st to 121st
Project Funding:	
Vision Tulsa Funding No.	170020.ArchEngr.4000-40003122-541101
Total Funding:	\$4,000,000.00
Available Funding:	\$600,000.00 Funded
Total Expenditures	
Contracted:	\$68,474.00
Spent to date:	\$68,454.68

Status of any additional funding sources necessary for completion

• Will apply for a TAP (Transportation Alternative Program) grant through INCOG to fund design and or construction. **Application opens November 2020.**

Project Updates:

- Design Consultant: LandPlan Consultants, Inc. (LPCI)
- Conceptual Design Fees: \$68,474
- Construction expected to happen through multiple phases
- Will design trail enough to develop a real cost then apply for TAP funds again
- TAP grants have 2 categories: small is \$100,000, Large is \$750,000
- Public meeting held 12.12.17 with neighborhood. 16 of 18 neighbors were positive or neutral. 2 neighbors were concerned about property values with trail
- Consutant submitted final deliverables on 02.16.18
- Conceptual Cost Estimate for the trail is \$6,470,000 (includes construction cost, design fees soils testing, Inspection, permitting and utility relocations)
- Total cost is expected to be \$17,000,000 if the trail aquistion cost is added (\$10,530,000)
- This excludes the aquisition cost of the dam site parcel.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Marsha Hinds, COT)
Project Name and No:	23rd & Jackson Redevelopment Site - Relocation Study
	Design and Aquisition
Project Funding:	
Vision Tulsa Funding No.	170025.ArchEngr.4000-40003122-541101
Total Funding:	\$1,000,000.00
Available Funding:	\$500,000.00 Funded
Total Expanditures	
Total Expenditures:	¢402.652.06
Contracted:	\$403,652.06
Spent to date:	\$352,981.50

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Cyntergy
- Scope includes: planning, design work and partial acquisition costs to relocate Public Works, update master plan site at Harvard and Mohawk, appraise and acquire operation yard location
- Draft Final report being reviewed by Administration, February 2020
- Feasibility study for 23rd & Jackson redevelopment site to be done
- Acquisition of 2 parcels Tulsa County Yard on North Harvard \$320K (Vision funding), 56th & Garnett - \$1.46M (water enterprise funds) -Closing for both properties held 08.13.2020



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Susan Neal, Gilcrease)
Project Name and No:	Gilcrease Museum Expansion, Project No. 170030
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170030.ArchEngr.4001-40013122.541101
	<u>170030.ArchEngr.4001-40013122.541101</u> \$83,600,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$83,600,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$83,600,000.00

Status of any additional funding sources necessary for completion

• Private fundraising to occur - \$10 million raised to date for construction and design

Project Updates:

- Gallagher & Associates (G&A) Owner's Representative (TU and City of Tulsa) and exhibit design
- G&A agreement (\$4,765,000.00)
- SmithGroup & 1 Architecture architects, agreement through Schematic Design (\$2,210,584,25)
- Enercon agreement for environmental (\$106,860.00)
- Flintco CM agreement approved 09.09.2020 (\$55,022,072.29)
- Pre-design completed 03.31.2020
- National Board meeting held 08.12.2020, next is 09.16.2020
- Master Planning in progress; weekly calls held through July 2020. Bi-weekly calls scheduled through end of 2020.
- Off-site art storage facilities under review
- Task Force meeting held 07.30.2020, 09.03.2020, next is 10.08.2020
- Concept direction selected at 07.30.2020 meeting. Schematic Design scheduled to be complete by 12.31.2020.
- 3 companies short-listed for art moving; in person visits held in August to view art and then to prepare costs as part of final selection. Proposals due **09.25.2020**



Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell
Project Name and No:	Cox Business Center, Project No. 170035
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170035.ArchEngr.4001-40013122.541101
	170035.ArchEngr.4001-40013122.541101 \$55,000,000 (\$500,000 of this for Master Plan RFP)
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$55,000,000 (\$500,000 of this for Master Plan RFP)
Vision Tulsa Funding No. Total Funding: Available Funding:	\$55,000,000 (\$500,000 of this for Master Plan RFP)

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Matrix Architects, Engineers and Planners Inc., Design Fees \$2,747,189.88
- Construction Manager: TVB (Tulsa Vision Builders), CMAR Construction Manager at Risk
- Temp COO (Certificate of Occupancy) for Kitchen received 05.13.2020
- Construction July 2018 06.30.2020 substantial completion
- Punch list and FF&E deliveries through end of October 2020
- Ribbon cutting held 08.11.2020
- Public art Artist Andy Tirado design complete 07.13.2020; Spring 2021 install, monthly calls
- Closeouts in process



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	TCPFA
Contracting Party	
Representative:	Mary Kell (Amanda Blair, EXPO Square)
Project Name and No:	Tulsa Fairgrounds, Project No. 170040
Project Funding:	
Vision Tulsa Funding No.	170040.ArchEngr.4001-400013122-541101
Total Funding:	\$30,000,000.00
Available Funding:	\$30,000,000.00 Funded
Total Expenditures	
Contracted:	\$30,000,000.00
Spent to date:	\$28,476,454.28
Status of any additional fundi	•

• TCPFA has secured additional funds for Golden Driller Plaza

Project Updates:

- Design Consultant: GH2 Architects \$1,841,914.17 fees
- Construction Manager: Crossland Construction Company, Inc.
- Expo website inlcudes drone videos of progress: <u>http://www.exposquare.com/visiontulsa</u>
- Barn: Completed, June 2019
- Stadium and Health Department Demo: Completed, August 2019 Fencing has been installed
- Signs and Pavillion Roof: Complete, March 2019
- Stage: Fence fabrication and installation is complete
- Golden Driller Plaza: Bids opened 02.12.2020. Additional funding was approved at TCPFA 03.16.2020 Board meeting to include more prominent canopy. **Due** to COVID-19, construction project is currently on hold (since March 2020)



Sales Tax Overview Committee (STOC) Report

Date:	10.16.18
From:	TCPFA
Contracting Party	
Representative:	Mary Kell (Amanda Blair, EXPO Square)
Project Name and No:	Tulsa Fairgrounds, Project No. 170040

Projects List: Updated 10.09.18

VISION RENEWAL (updated 10.09.18)	
PROJECT SUMMARY INFORMATIO	NC
Project Descriptions	Forecasted Cost
 Construct Additional Barn & Event Plaza (Under Construction) Add additional Barn; will include roof structure, walls, steel frames and overhead door installation; fire suppression system. 	
Plaza entrance gate between barn and Central Park Hall. Pavilion Exterior Update (Complete)	-
New exterior lighting Updated landscape	
Roadway resurfacing Redesigned pedestrian traffic pattern	\$ 19.6 Million
 Construct New Gate Entrances for Exterior Perimeter and Interior Wayfinding Signage (95% Complete) Construct masonry identification sign; install electric and light poles; re-asphalt and create sidewalk. 2 Main (High Volume) Gates include LED Information Signs. Add Gate 3 LED Information Signs (approx. \$32,500); not complete. 	y retorminen
Construct Permanent Outdoor Stage (Complete) Construct roof and steel structure; install electric power and lighting between Pavilion and Exchange Center.	\$ 4.1 Million
Pavilion Roof Replacement	\$ 450,000
Improve Golden Driller Entrance and Lobby Construct new front entrance to Expo Center to accommodate bus loading and unloading; instal	S 1.5 Million
covered walkways. Old Driller Stadium and Health Department Demolition and Grade Work	\$ 600.000
Architecture Fees	\$ 1.85 Million
TCPFA Expenses	\$ 226.000
Change Orders and Unidentified Costs for above Projects	\$ 1.674 Million
Project Totals:	\$ 30 Million



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Max Wells, COT)
Project Name and No:	Airport Infrastructure - Air Force Plant Three (AFP3)
	Electrical Upgrades, Project No. 170045.2
Project Funding:	
Vision Tulsa Funding No.	170045.ArchEngr.4001-40013122-541101
Total Funding:	\$27,300,000.00
Available Funding:	\$9,000,000.00 Funded
Total Expenditures:	
Contracted:	\$1,865,260.21 (\$288,612.85 + \$1,576,647.36)
Spent to date:	\$143,122.06

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

Status of Design and Construction

- Cyntergy is engineer
- Scope includes prioritized electrical upgrades for Navistar and Spirit
- Spirit and Navistar have \$22+ million in total needs
- Project has been split into 2 parts Navistar (\$4M) and Spirit (\$5M)
- Navistar

Contract executed with S.E. Tulsa Construction, Inc. 08.12.19 (\$1,576,647.36)

- Pre-construction meeting held 08.28.19. Authorization to proceed postponed until March 2020 due to long lead time for electrical equipment manufacturing. Contractor has prepared submittals.
- 2nd Pre-Construction Conference held 03.24.2020.
- Authorization to proceed 06.01.2020

Contractor working with Navistar on COVID-19 concerns; work delayed until solution on protocols can be reached.

Contractor attempted to begin work on 09.11.2020, but one member of electrical subcontractor crew tested positive for Covid on 09.08.2020. Postponing start until at least 09.18.2020 if all additional Covid testing turns out negative.

• Spirit

Spirit has decided to do electrical portion of work with separate Spirit funding Design for Spirit paving and resurfacing projects completed September 2019 SWPPP Plan, Okla DEQ and City paving permits received Phase 1 paving projects (Areas 1 through 4) completed as of 04.30.2020

Final cost for Phase 1 is \$2,407,759.00

Phase 2 : Completed mill and patch and overlay on Area 5 - 07.30.2020.

Area 6A permitting complete and contractor is marking areas to be patched. Area 6B permitting complete and construction of patches is underway. See attached Areas 6A & 6B.







L6B





Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell
Project Name and No:	Airport Infrastructure - AA (American Airlines) Building
	Envelope Improvements
	Project No. 170045.3
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170045.ArchEngr.4001-40013122-541101
Project Funding: Vision Tulsa Funding No. Total Funding:	170045.ArchEngr.4001-40013122-541101 \$27,300,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$27,300,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$27,300,000.00
Vision Tulsa Funding No. Total Funding: Available Funding: Total Expenditures:	\$27,300,000.00 \$9,100,000.00 Funded

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

Status of Design and Construction

- FSB is architect
- Project includes building envelope improvements to include Painting, waterproofing, and sealing building envelope for 13 structures
- Meeting held 02.12.2020 to discuss projects elegible for Vision funding, AA to provide list of projects for City review
- AA Tulsa base announced \$550M Master Plan reinvestment 02.28.2020
- Draft agreement sent to AA for review March 2020, comments received

and call held 05.22.2020 to discuss. AA to go out for bond sale Fall of 2020 at earliest

• No update since May 2020



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020	
From:	City of Tulsa	
Contracting Party Representative:	Mary Kell (Gary Schellhorn, COT)	
Project Name and No:	Tulsa Zoo Elephant Exhibit, Project No. 170050	
Project Funding:		
Vision Tulsa Funding No.	170050.Buildings.4003-40033122-541104	
Total Funding:	\$25,000,000,00	

\$25,000,000.00
\$25,000,000.00 Funded
\$1,515,846.12
\$79,066.80

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: SelserSchaefer Architects, Design Fees: \$1,515,846.12
- Design Contract to PCSSC 03.18.2020, signed by Mayor 04.15.2020
- Design Kick-Off Meeting was held 04.27.2020
- Programming and Schematic Design **completed.**
- 25% Design Documents submitted 07.20.2020
- Consultant is preparing 65% Design Documents.
- Construction Manager selection: Nabholz Construction
- Construction Manager contract to PCSSC 07.15.2020



Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020	
From:	OSU - LRFP (Long Range Facilities Planning)	
Contracting Party Representative:	Mary Kell (Mike Buchert, OSU - LRFP)	
Project Name and No:	Langston Healthcare Professions Complex, Project No. 170055	
Project Funding:		
Vision Tulsa Funding No.	170055.ArchEngr.4001-40013122-541101	
Total Funding:	\$16,250,000.00	
Available Funding:	\$16,250,000.00 Funded	
Total Expenditures		
Contracted:	\$16,250,000.00	

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- OSU LRFP (Long Range Facilities Planning) providing project oversight
- Design Fees: Beck \$870,150.00
- Construction Manager: Flintco pre-con \$75,310.00; OSU LRFP \$276,000.00
- CPA (Capital Projects Agreenent) between OSU and City approved by Mayor 05.07.18
- Bids opened 03.19.2020 via virtual bid opening
- Amendment 1 with OSU for balance of funds (\$14,450,000.00) signed by Mayor 03.04.2020
- Review of asbestos in existing building started 05.19.2020 as per OSU Fire Marshall request - no asbestos found
- OAC (Owner Architect Contractor) calls set up every 2 weeks started 06.05.2020
- Construction: June 2020 to November 2021
- STOC tour 07.08.2020, viewed artifacts and bricks found on site
- Subgrade and building pad 90% complete
- Remodel of exisiting facility 95% complete and in use. Final walk to be schedued once final glass items are received and installed by sub.
- Piers started drilling week of 09.08.2020
- New building 15% complete
- Jobsite camera: http://ibeamsystems.com/camera/langstonuniversityproject



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

09.15.2020
City of Tulsa
Mary Kell
BMX National Headquarters, Project No. 170060
170060.ArchEngr.4001-40013122-541101
170060.ArchEngr.4001-40013122-541101 \$23,000,000.00
¥
\$23,000,000.00
\$23,000,000.00

Status of any additional funding sources necessary for completion

- EDA Grant funding has been applied for, did not receive (\$1.2 M) as determined 06.11.19
- TPA (Tulsa Parking Authority) approved funding for parking lot \$2.0 M on 08.22.19 Budget Amendment for \$2.0M to Council 02.26.2020, Mayor signed 03.09.2020
- BMX received additional funding sponsorships \$1.5 M
- Brown Ordinance for \$3.6M approved at 05.08.19 CC meeting
- EDIF funding for \$900,000.00, approved at 06.19.19 City Council and by Mayor 07.22.19

Project Updates:

- Todd Architecture Group (previously Fritz Baily) is architect, Nabholz is CM
- Brownfield cleanup with funding from other sources: January 2017 to January 2020.
- BOA hearing 11.13.18 approved Special Exception arena and offices
- Preliminary plat and accelerated building permit release approved at TMAPC 09.04.19
- Platting ongoing multiple easement closings. Quiet Title filed with courthouse 08.04.2020
- Groundbreaking held 11.15.19, Demo of Fintube building 11.25.19 01.16.2020
- Updated lease executed 10.30.19 to reflect additional funding sources and obligations
- Artist approved at 03.09.2020 Arts Commission, agreement in process
- Bid Package 2 for earthwork and utilities started 06.15.2020. Earthwork70%, utilities 50%
- Award of bid for Bid Packages 3 and 4 for base bid plus several add-alternates signed 07.01.2020; pre-work 08.06.2020. Award of bid for canopies signed 08.26.2020
- Construction: June 2020 to December 2021
- STOC site visit 07.08.2020, viewed artifacts and bricks found on site
- Jobsite camera: https://oxblue.com/invite/f492d4/bmx-headquarters
- Overall construction: 13%
- Feasibility study draft / RFP for south half of site by HR&A to be completed by 12.31.2020



Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Patty Parks, COT)
Project Name and No:	South Mingo Corridor, Project No. 170065
Project Funding:	
Vision Tulsa Funding No.	170065.ArchEngr.4001-4000131122-541101
Total Funding:	\$15,000,000.00
Available Funding:	\$ 15,000,000.00 Funded
Total Expenditures	
Contracted:	\$8,889,408.20(\$ 295,180.17 + \$7,430,588.70 + \$742,156.00 + \$514,003.00)
Spent to date:	\$4,452,652.09

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

• Right of Way Spent to Date: \$182,880.17

Project Updates:

- Current funding includes design fees for 3 phases of work, and construction for 1st phase
- First Phase Design Consultant: Benham Design, LLC 71st to 81st on Mingo
 - Bids \$7,430,588.70 awarded Roadway option 1 (concrete)
 - Construction started 08.13.19 construction 55% complete (corrected)
 - Work started at South end of project near 81st and Mingo. Two lanes, one in each direction will be maintained throughout project.
 - South bound lanes are paved, project to be completed November 2020
 - Traffic has been moved to new pavement on west side. Contractor has started demolition and construction of north bound lanes.
 - Contractor to begin new pavement on northbound lanes by 10.01.2020
- <u>Second phase</u> 91st from Mingo to Memorial Garver is consultant
- Contract includes 3-4 mile MMLOS (multimodal study) Sheridan to Garnett on 91st Street
- \$10.7 in construction funding approved as part of Improve Our Tulsa 2019
- Design contract signed 03.16.2020 (\$813,975.00)
- Conceptual design report received 07.02.2020. The roadway recommendation is 5 lanes with bike lanes and sidewalks with alignment of the roadway to be along the section line. Estimate cost to construct the roadway is 8.3 million.
- MMLOS report received 07.24.2020: Recommendations made for Design Segment Geometric, Transit, Bicycle & Pedestrian, Access & Mobility, Safety and Lighting, **Preliminary design underway**
- Third phase 81st to 91st on Mingo Poe is consultant
 - Current funding only includes design
- 60% plans submitted March 2020, plans routed and comments pending
- Proposed design will include a 5-lane section with 8-inch barrier curb.
- Lane dimensions: (14', 12', 13', 12', 14') 5-ft ADA sidewalks on both sides
- Traffic signal modifications at 81st St and 91st Street intersections.
- New drainage system to replace existing ditches.
- Estimated Construction cost: \$9,000,000.00. Does not include ROW or Utilities.
- Four parcels needed. One will involve Meadowbrook Golf Course.



Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020	
From:	City of Tulsa	
Contracting Party Representative:	Mary Kell (Brent Stout, COT)	
Project Name and No: Public Schools Safety First Initiative, Project No. 170070		
Project Funding:		
Vision Tulsa Funding No.	170070.ArchEngr.4001-40013122-541101	
Total Funding:	\$14,500,000.00	
Available Funding:	\$ 14,500,000.00 Funded	
Total Expenditures		
Contracted:	\$2,512,000.00	Design
Spent to date:	\$1,863,949.70	
Contracted:	\$5,522,542.84	Construction
Spent to date:	\$3,773,617.74	

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

• Design Consultant: Lee Engineering, LLC, design fees \$442,000; Amendment 1 - \$620,000; Amendment 2 - \$500,000; Amendment 3 - \$950,000

• <u>Bid package 1</u>: Punch list completed 09.04.2020. Field Engineering to issue final payment and invoke warranty and bond period.

• <u>Bid package 2</u>: Construction completed at Academy Central, Anderson, John Hope Franklin, Kerr, Dual Language, Gilcrease, ECDC Reed, Springdale, Robertson, Thoreau, Union 6/7, Union 9, Jenks Middle, Jenks West, and Union High School. All construction anticipated to be completed by **October 2020**.

Construction on-going at Lindbergh, McClure, Webster, and Mark Twain.

Final inspection has been completed at Academy Central, Anderson, John Hope Franklin, Dual Language, Gilcrease, ECDC Reed, and Kerr Elementary.

• <u>Bid Package 3</u>: Lighting installation complete for Priority 1 and 2 schools. Bus shelter agreement awaiting review and approval by TPS. TPS is working on agreement with MTTA for advertising and maintenance of shelters.

• <u>Bid Package 4</u>: Pre-mylar plans for bid package 4 received 8.21.20. Plans distributed for review. Awating review meeting time and date. Mylar plan submittal scheduled for 10.16.2020.

Vision Tulsa Project No 170070 Public Schools Safety First Initiative Priority Schools List Updated 01.22.2020

Priority 1 Schools
ACADEMY CENTRAL
JOHN HOPE FRANKLIN
CELIA CLINTON
UNITY LEARNING ACADEMY
JONES (CLOSING 6/19)
LEWIS & CLARK
LINDBERGH
MARK TWAIN (CLOSING 6/19)
CLINTON WEST
ROBERTSON
SKELLY & SKELLY
TPS PRIORITY 1 JENKS EAST
ELEMENTARY
JENKS EAST
INTERMEDIATE
JENKS SOUTHEAST
ELEMENTARY JENKS WEST
ELEMENTARY
JENKS MIDDLE
SCHOOL
JENKS PRIORITY 1
CEDAR RIDGE
CLARK ELEMENTARY
GROVE ELEMENTARY
JEFFERSON
ELEMENTARY UNION 6TH/7TH GRADE
CENTER
UNION HIGH SCHOOL
OCHOA ELEMENTARY
UNION PRIORITY 1

ΔN	IDERSON
-	
	OOPER
	ADEMY
	SENHOWER & GRIME
(Gl	RIMES CLOSING 6/19)
GI	LCREASE
KE	RR
M	CLURE
EC	DC REED
тн	IOREAU
DE	MONSTRATION
	COTT
	EBSTER MIDDLE/HIG
SC	HOOL
SF	RINGDALE
BE	LL & BELL PRIMARY
ТΡ	S PRIORITY 2
BC	EVERS ELEMENTAF
DA	RNABY ELEMENTAR
JA	RMAN ELEMENTARY
RC	SA PARKS
	EMENTARY
	IION FRESHMAN
AC	ADEMY
	IION PRIORITY 2

Priority 3 Schools
TRAICE
BURROUGHS
WAYMAN TISDALE FINE
ARTS ACADEMY DOLORES HUERTA
EAST CENTRAL JR
HIGH
EMERSON
EUGENE FIELD
HALE HIGH
HALE JR HIGH
HAMILTON
HAWTHORNE
LANIER
COUNCIL OAK (LEE)
MACARTHUR
MARSHALL
MAYO/WILSON
MCLAIN HIGH
PATRICK HENRY
ROGERS JR & HIGH
SALK
SEQUOYAH
WHITMAN
WRIGHT (CLOSING 6/19)
ZARROW INT'L

TPS PRIORITY 3

CARNEGIE
CENTRAL JR & HIGH
DISNEY
EDISON PREP
ELIOT
GRISSOM
HOOVER
KENDALL-WHITTIER
KEY
KIPP
MCKINLEY
MEMORIAL HIGH
MEMORIAL JR HIGH
MITCHELL
MONROE
DEMONSTRATION
OWEN
BOOKER I
WASHINGTON
TPS PRIORITY 4

Priority 5 Schools		
COLLEGE BOUND		
TULSA MET		
PEARY		
PHOENIX RISING		
PROJECT ACCEPT		
STREET SCHOOL		
TSAS/TFA		
LEGACY UPPER LEGACY PRIMARY		
TPS PRIORITY 5		


CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Spencer Mitchell, COT)
Project Name and No:	Citywide and Route 66 Beautification & Reinvestment,
	Project 170080 - Commercial Revitalization & Beautification
Project Funding:	
Vision Tulsa Funding No.	170080.EngrArch.4000-40003122-541101
Total Funding:	\$11,000,000.00
Available Funding:	\$3,600,000 Funded
Total Expenditures:	
Contracted:	\$225,000.00 (\$125,000.00 + \$100,000.00)
	+===;=====(+==;=====;=====;=====;=====;=====;=====;====

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

- Citywide Commercial Revitalization \$3,600,000.00 (Spencer Mitchell)
- Retail Market study by Place Dynamincs, Inc. (\$125K) completed January 2019.
- Retail Market study will inform use of Commercial Revitalization fund, as well as assist Route 66 Commission in targeting Route 66 funds.
- <u>RFP 20-710 for Implementation of Communcations planning / PR strategy</u> for Citywide Commercial Revitalization, Cubic selected (**Belo+ Company bought Cubic**) agreement approved 06.24.2020, PO for \$100,000 released. Kickoff held 07.10.2020 Media strategy expected to be complete by 12.31.2020

Consultant has completed insight interview, is now conducting market research and additional insight research. Presentation on progress expexted by 09.30.2020 - BRT (Bus Rapid Transit) Revolving Loan Fund: to be approved by Council

08.19.2020, then to Mayor. TEDC contract in process to administer the loans Policy document for loan program approved by Tulsa City Council, TEDC reviewing contract, should be completed by 09.30.2020

 <u>Destination Districts</u>: City legal working on MOU with INCOG to administer \$50,000 annually, 5 years total

\$1.1 million from Commercial Revitalization used to seed Business Resilience and Recovery Fund, this is expected to be reimbursed from CARES Act dollars to fully fund the Commercial Revitalization Strategy.

• Citywide Beautification - \$3,700,000.00

- Tulsa Planning Office is working with Councilors on development of programs



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Dennis Whitaker, INCOG)
Project Name and No:	Citywide and Route 66 Beautification & Reinvestment,
	Project 170080 - Route 66
Ducie et Frue die er	
Project Funding:	170080 EpgeArch 4000 40002122 541101
Vision Tulsa Funding No.	170080.EngrArch.4000-40003122-541101
• •	\$11,000,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$11,000,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$11,000,000.00
• •	470000 En march 4000 40000400 E44404

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

- Route 66 \$3,700,000.00 (Dennis Whitaker)
 - Route 66 Commission and Tulsa Planning Office staff to provide oversight
 - Retail Market study to inform targeted use of funds on corridor
 - Other uses include: marketing, wayfinding, façade grants, neon sign grants, and project maintenance.
 - Contracts / PO's: See list on following page
 - Rt 66 Master Plan: Presented update to Rt 66 Commission 08.11.2020
 - Rt 66 Survey COVID 19 affected ability to have public meetings. Over 1,000 responses
 - Received donation from Jim Norton of two sets of ROUTE 66 letters and shields
 - Processing vehicle damage to decorative wall at 11th & Mingo interpretive site
 - Marketing: ongoing
 - Façade Grants: concept and criteria under development
 - East Meets West Sculpture: Purchase Order was issued to restore patina and replace stolen oil rig tool.

Updated 09.15.2020 VISION TULSA

ROUTE 66 BEAUTIFICATION NEON SIGN GRANT

Below is the status of Applications which have been recommended by the Rt 66 Commission to the Mayor for Approval. Since launching the program in April 2019, **19** signs have been Recommended by the Rt 66 Commission.

BUSINESS	TOTAL	COST	GRANT AMT		ADDRESS	STATUS	SIGN TYPE
Buck Atom's Curios on 66	\$	16,140.00	\$ 8,070	0.00	1347 E. 11th St.	Complete	New
Benchmark Monument	\$	12,170.00	\$ 6,08	5.00	1735 E. 11th St.	Complete	Replace lost sign
Billy Ray's BBQ	\$	5,230.00	\$ 2,61	5.00	3524 Southwest Blvd	Complete	Restoration
Bobby O's Pizza	\$	15,316.00	\$ 7,658	8.00	1502 E. 11th St.	Waiting on Street Construction	New
Burnett's Flowers	\$	6,578.00	\$ 3,28	9.00	1408 E. 11th St.	Complete	New
Cities Service	\$	17,223.76	\$ 8,61	1.88	1648 Southwest Blvd	Dedicated 02.06.2020, Complete	Replace
Day & Nite Rug	\$	8,162.95	\$ 4,083	1.48	1012 S. Egin St	Permitting	Replace
Flo's Burger Diner	\$	12,700.00	\$ 6,350	0.00	2604 E. 11th St.	Complete	New
Group M Investment	\$	9,566.18	\$ 4,783	3.09	1306 E. 11th St	Permitting	New
Interparts Of Tulsa	\$	4,984.06	\$ 2,492	2.03	3615 E. 11th St.	Complete	Restore
Mother Road Motor Sports	\$	7,192.31	\$ 3,590	6.16	2208 Southwest Blvd	Permitting	New
Renaissance Brewing Co	\$	13,239.07	\$ 6,619	9.54	1147 S. Lewis Ave.	Complete	New
Smoke on 66 BBQ	\$	8,258.29	\$ 4,129	9.15	4265 Southwest Blvd	Complete	New
Spirit Dog Training	\$	2,200.00	\$ 1,100	0.00	1621 E. 11th St	Routing Contract	Modify
Tally's Good Food Café	\$	25,749.00	\$ 10,000	0.00	1102 S. Yale Ave.	Complete	New
Tulsa Community College	\$	10,767.00	\$ 5,383	3.00	909 S. Boston Ave	Complete	New
Tulsa Market District	\$	18,572.00	\$ 9,280	6.00	1102 s. Lewis Ave.	Routing Contract	New
Tulsa Welding School	\$	21,066.00	\$ 10,000	0.00	2547 E. 11th St.	Complete	Modify
U.S. Studio 66	\$	14,723.00	\$ 7,363	1.50	5202 E. 11th St.	Complete	New

\$ 229,837.62 \$ 111,510.82



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Michelle Barnett, COT; Josh Miller GKFF)
Project Name and No:	Peoria-Mohawk Business Park - Site Improvements
-	Project No. 170085
Project Funding:	
Vision Tulsa Funding No.	170085.landimp.4000
Total Funding:	\$10,000,000.00
Available Funding:	\$5,800,000.00 Funded FY19
Total Expenditures:	
Contracted:	\$4,317,301.00

Status of any additional funding sources necessary for completion

• Funding is sufficient for current scope of work

Project Updates:

- Agreement with GKFF executed October 2019
- Construction is Vision funded reimbursement of GKFF
- Design by Cedar Creek for GKFF not included in Vision reimbursement
- Reimbursement to GKFF includes mass grading and utilities.Vision-funded improvements include both GKFF-performed site mass grading, public utilities and COT-performed public roads with associated utilities.
- Bid Package #1 Mass grading with earth change permit was completed 04.30.2020.
- Bid package #2 Public Road and Site Utilities bids opened 03.11.2020
- Site utility package was awarded in late March and completed 08.31.2020.
- Groundbreaking for first tenant, Muncie Power Products, was held 07.23.2020
- Muncie on schedule to be complete late Spring 2021.
- Bids for 3rd infrastructure package opened 08.14.2020, contract routing.
- Construction to be completed by late Spring 2021 Scope: water line, paving, storm and sidewalks/trail for Mohawk Boulevard and the Utica cul-de-sac off of 36th street North.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020	
From:	City of Tulsa	
Contracting Party		
Representative:	Mary Kell	
Project Name and No:	Air National Guard 138FW MTC (Mission Training Center)	
	Project No. 170100	

Project Funding:

Vision Tulsa Funding No.	170100.ArchEngr.4001-400113122.541101
Total Funding:	\$9,400,000.00
Available Funding:	\$9,400,000.00 Funded
Total Expenditures:	
Contracted:	\$9,314,545.33
Spent to date:	\$8,989,219.82

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: LWPB Architects, design fees \$839,545.33
- Construction Manager (CM) Crossland, CM at Risk
- Simulator / secure install by ANG contractor completed 04.30.2020
- Construction started 06.04.18, completed 06.23.2020
- Closeouts in process
- Art RFP re-issued, to be located on land just west of ANG entrance, 22 submittals received 06.23.2020. Several review calls held between 07.07.2020 and 09.02.2020 Art now to be located at TASM - Agreement with City, TASM and TAIT in review



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party	
Representative:	Mary Kell (Gary Schellhorn, COT)
-	
Project Name and No:	McCullough Site Improvements, Project No. 170125
	(25th and Garnett area; 11.5 acres)
Project Funding:	
Vision Tulsa Funding No.	170125.Buildings.4003-40033122-541104
Total Funding:	\$3,600,000.00
Available Funding:	\$540,000.00 Funded FY20
•	
rotal Experiolitures.	
Total Expenditures: Contracted:	\$540,000 (design)

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: LandPlan Design Consultants, Design Fees: \$540,000.00
- Design kickoff meeting held on 9.27.19
- A steering committee of community members has been set up for the Pre-Design Phase
- Community planning events held 12.07.19 and 03.07.2020
- 25% Design Drawings were submitted 05.11.2020
- 25% Design review meeting was held 06.04.2020
- 65% Design documents were issued 08.31.2020
- Design Phases scheduled for February 2020 to May 2021
- Advertising for bids is scheduled to occur in May 2021 with bids opening June 2021
- Construction is scheduled to occur from September 2021 through June 2022
- Project is expected to be completed in June 2022



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020	
From:	City of Tulsa	
Contracting Party Representative:	Mary Kell (Gary Schellhorn, COT)	
Ducient News and Ney	Mohawk Sports Complex, Project No. 170130	
Project Name and No:	Monawk Sports Complex, Project No. 170130	
Project Name and No:	Monawk Sports Complex, Project No. 170130	
Project Name and No:	Monawk Sports Complex, Project No. 170130	
Project Name and No: Project Funding:	Monawk Sports Complex, Project No. 170130	
	170130.ArchEngr.4001-400141110541101	
Project Funding:		
Project Funding: Vision Tulsa Funding No.	170130.ArchEngr.4001-400141110541101	
Project Funding: Vision Tulsa Funding No. Total Funding:	170130.ArchEngr.4001-400141110541101 \$3,500,000.00	

\$4,053,527.30 (\$289,204.74 + \$3,764,322.56)

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Spent to date:

Status of Design and Construction

- Design Consultant: Benham Design LLC, Design Fees: \$320,764.00
- Notice to proceed with construction 01.23.19
- Contractor is Daris Contractors, LLC \$3,440,444.00
- Construction is 99% complete
- Floods in late May 2019 have affected overall schedule
- Punch List Inspection was held 05.27.2020. Contractor is making corrections.
- Delay in concrete punchlist items due to quarantined subcontractor,

• Fall 2020 projected completion. Contractor continues making final corrections to the project and working with PSO on connection of electrical service.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Glen Sams, COT)
Project Name and No:	GOPLAN - PRIORITY IDENTIFIED IN THE BICYCLE/PEDESTRIAN MASTERPLAN - Project No. 170135
Project Funding:	
Vision Tulsa Funding No.	170135.streets.4004.40043122-541106
Total Funding:	\$3,125,000.00
Available Funding:	<u>\$0</u>
Total Expenditures	
Contracted:	
Spent to date:	
Status of any additional fund	ding sources necessary for completion

No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

(Additional detail for Group locations on following page)

Group 1A - Construction completed 12.31.2019

Group 1B - Construction completed 07.30.2020

Group 2 - Construction ongoing. Estimated completion October 2020

Group 3 - Blds opened 04.07.2020. Construction started 09.01.2020

Striping 2020 Schedule

- Striping progress and updates 09.15.2020
 - Group 1A: Elgin, 10th, North Boulder. Striping to be completed this week. Final inspection to follow. Final Inspection held on 12-19-19. Contractor working on final punch list. This project completed 12.31.19.
 - Group 1B: 11th (Elgin to Lewis), Boulder (10th to Riverside), 3rd street (Madison to Harvard), W Edison (Cheyenne to 33rd W Ave). Construction started in January 2020, 120-day contract. Contractor started working on rough spots in roadway gutter lines. Striping to occur when weather permits. This project completed 07.31.2020.
 - Group 2: 11th (Lewis to 129th), Pine (Gilcrease Museum Rd to Memorial), N Main (Haskell to Pine). Bids opened 03.06.2020. Grade Line is contractor. Work is underway. Patching started on Pine Street, Pine Street is very rough. Striping has started on 11th Street east of Lewis Ave.

Currently striping between Mingo and 129th on 11th street.

Group 3: 6th St. (Boulder to South Delaware Ave.), Southwest Blvd (Riverside Drive to W 48th St.), Houston (Riverside Drive to Heavy Trafficway), Charles Page Blvd (65th W Ave to Houston Ave). Bids opened 04.07.2020. Becco was low bidder in the amount of \$1,487,000. Construction scheduled to start start late August 2020. Construction started 09.01.2020. Completion is scheduled for 12.31.2020.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Marsha Hinds, COT)
Project Name and No:	Route 66 Village Train Depot, Project 170140
Project Funding:	
Vision Tulsa Funding No.	170140.ArchEngr.4001-40013122-541101
Total Funding:	\$3,000,000.00
Available Funding:	\$3,000,000.00 Funded
Total Expenditures:	
Contracted:	\$301,136.00
	<i>woon, nooloo</i>

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Keith D. Robertson Architect
- Design Fees: \$301,136.00
- Lot combination approved 06.18.18
- Alley closure has been approved
- Construction: June 2020 through April 2021
- Construction Contract with VOY Construction executed 04.29.2020
- Building Permit issued 06.08.2020, start date 06.24.2020, contractor working
- Virtual groundbreaking held 07.28.2020
- Construction 18% complete; parking lot grading working, building pad and framing complete



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party	
Representative:	Mary Kell (Nick Doctor, Mayor's Office)
Desta (No. 1994 Alto	
Project Name and No:	Tulsa Arts Commission, Project No. 170145
Ducto of Frindlin av	
Project Funding:	
Vision Tulsa Funding No.	170145.ArchEngr.40004322-541101
	170145.ArchEngr.40004322-541101 \$2,250,000.00
Vision Tulsa Funding No.	· · · · · · · · · · · · · · · · · · ·
Vision Tulsa Funding No. Total Funding:	\$2,250,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$2,250,000.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Ordinance changes approved by Council 02.05.2020.
- Recommendation for \$300K to be used for COVID-19 artist relief grants approved
- List of 17 small organizations and 12 large recipient organizations on following page
- 29 agreements signed by Mayor on 09.02.2020
- 2nd round of grants equaling \$300K to be approved by Mayor in October 2020

VISION ARTS 2020: SUMMARY OF APPLICANT POOL

36 ORGANIZATIONS SUBMITTED 24 **small** organizations 12 **large** organizations

STAFF DEEMED **3** SUBMISSIONS **INELIGIBLE** 2 did not have their own 501c3 1 was not principally located in Tulsa

33 SUBMISSIONS WERE REVIEWED – 29 WERE NOMINIATED 12 of 12 reviewed large organizations were nominated 17 of 21 reviewed small organizations were nominated

REVIEWERS

AATBob O'Neal	Whiptail Midstream
AAT Chad Oliverson	. Arts Alliance Tulsa
AAT Teresa Valero	. University of Tulsa School of Art, Design and Art History
AHHA Ken Busby	. Route 66 Alliance
AHHA Nancy Hermann	. retired, formerly of the City of Tulsa and Tulsa Performing Arts Center
AHHA Molly O'Conner	. Oklahoma Arts Council
City Council Lori Decter Wright	. Tulsa City Council and Kendall Whittier Incorporated
City Council Crista Patrick	. Tulsa City Council and University of Tulsa Theatre Department
EDC Cassie Reese Tipton	CEC Engineering

RESULTS

17 small organizations were recommended to receive the \$5,000 per-organization minimum.

The 17 small organizations represent 59% of the nominated organizations.

Brady Craft Inc. dba 108 Contemporary	\$5,000
Chamber Music Tulsa	\$5,000
Choregus Productions	\$5,000
Circle Cinema Foundation Inc.	\$5,000
Clark Youth Theatre	\$5,000
Harmony Project Tulsa	\$5,000
Heller Theatre Company	\$5,000
Sweet Adelines International	\$5,000
telatúlsa	\$5,000
The American Theatre Company	\$5,000
Theatre Tulsa	\$5,000
Tulsa Area Youth Symphony Association	\$5,000
Tulsa Foundation for Architecture	\$5,000
Tulsa Glassblowing School	\$5,000
Tulsa Literary Coalition/Magic City Books	\$5,000
Tulsa Oratorio Chorus, Inc.	\$5,000
d/b/a Tulsa Chorale	\$3,000
Tulsa Project Theatre	\$5,000
	\$85,000

12 large organizations were recommended to receive equal shares of the remaining \$215,000.

The 12 large organizations represent 41% of the nominated organizations.

Gilcrease Museum	\$ 17,917
John Hope Franklin Center for Reconciliation, Inc	\$ 17,917
Living Arts of Tulsa	\$ 17,917
Philbrook Museum of Art	\$ 17,917
Tulsa Air and Space Museum, Inc.	\$ 17,917
Tulsa Ballet	\$ 17,917
Tulsa Children's Museum Discovery Lab	\$ 17,917
Tulsa Historical Society	\$ 17,917
Tulsa Opera Inc	\$ 17,917
Tulsa Performing Arts Center Trust	\$ 17,917
Tulsa Symphony Orchestra	\$ 17,917
Woody Guthrie Center	\$ 17,917
	\$ 214,998



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	09.15.2020
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Mark Frie, PAC)
Project Name and No:	Tulsa PAC Trust Master Plan, Project No. 170155
Project Funding:	

Vision Tulsa Funding No. 170155.ArchEngr.40004322-541101 Total Funding: \$1,000,000.00 Available Funding: \$1,000,000.00 Funded Total Expenditures: \$998,713.00 Spent to date: \$954,758.97

Status of any additional funding sources necessary for completion

- No additional funds are expected to be needed for Master Plan.
- Fundraising for building to run concurrent with Visioning and Master Plan process

Project Updates:

- Design Consultant: Beck Design
- Master Plan Feasibility phase 1 final draft received 01.31.19
- PAC Trust meeting 03.25.19 to discuss next steps
- PAC Trust requested that \$320 M be broken into more than 2 phases
- Revised phasing and costs presented at 11.18.19 PAC Trust meeting, total preliminary cost in 4 phases is \$77-\$78 Million
- Consultant putting together plans and renderings package for Trust fundraising, final draft to be done **late Fall 2020**
- Monthly meetings held through 06.30.2020 to review progress
- Amendment for survey & underground coordination signed by Mayor 09.09.2020

	В	С	D
1	VISION TULSA - P	ROJECT	ACTIVITY NEXT STEPS 09.17.2020
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS
3	Arkansas River Infrastructure & Amenities (City of Tulsa Share)		
-	·		- Design coordination team: CH2 (Jacobs), GKFF, MVVA, Holly Frontier, AEP/PSO,
4	Zink Lake and Related Amenities		LandPlan, INCOG, City, River Parks and PMG.
			- Gates - sole source with Obermeyer Hydro \$7.28 million
			- Crossland Construction Company, \$38,934,499.49. - Construction contracts to Mayor for execution
			- Crossland mobilized and working on haul road, stockpiling materials, and access.
			 404 Permit Amendment submitted to the COE. Requirement for operations agreement execution prior to NTP was removed. Operations Agreement no longer
			needs to be signed by COE. - Dam operations agreement (Corps approved template) being routed for execution by
			City, Tulsa County, and COE. Once executed, City and County will need to work out
			funding agreement In addition there are pending amendments for professional services for final
5	Low-Water Dam with Recreational Gates & Flume	\$48,000,000,00	design, proposed services during construction, and proposed inspection-related costs: \$2,419,856.84
5		φ40,000,000.00	- Design Team: SBP, MVVA, GKFF, and River Parks
			 City identified funding sources for Tier 1: \$24.4 million (\$15 million Vision funding + \$9.4 Sales tax funding), Tier 2: \$3 million within stated timeframe of execution of
			agreement, Tier 3: Pending - All bridge bids to be opened 09.22.2020 due to large amount of questions received
			at pre-bid (90+)
			- Construction was anticipated Fall 2020 through end of 2021 in coordination with Zink Dam
6	New Pedestrian Bridge	\$15,000,000.00	 Bridge 404 Permit anticipated spring of 2021. 404 permit issued, land banking purchased.
7	Mitigation, Bank Stabilization & Outfall Protection for Dam		- 404 Permit Amendment required due to change in excavation limits and cofferdams. Permit Amendment issuance is expected within the week.
			- Vision Tulsa: ON HOLD
			 Environmental work will continue under County contract (in-place) No funding 1st - 4th years.
			 Deadline for agreement is 12.31.20 City of Tulsa has submitted letters of support for BUILD grant (award notification
8	South Tulsa/Jenks Lake and Related Amenities	\$64,214,000.00	September 2020).
	Low-Water Dam and Pedestrian Bridge		- \$8.3 million for land acquisition
	East Bank Park, Boat Dock, and Abutment Improvements Vensel Creek Park and Boat Dock		
12	East Bank Trail Connection from Low-Water Dam to Vensel Creek		
	Mitigation, Bank Stabilization & Outfall Protection		
			- Master Plan adopted by RPA - Closed on Placeder property (3 parcels) - 08.30.2020
11	Turkey Mountain Urban Wilderness	\$7,600,000	- 2 appraisals ordered on River Parks Foundation property (south of 61st Street and west of Turkey Mountain water tank). Closing anticipated in October 2020.
			 Feasibility study approved by General Semonite 04.23.2020
15	Levee District #12 Rehabilitation - Local Matching Funds	\$5,000,000	 Preliminary engineering design phase pending - ongoing LandPlan is design consultant.
			 Concept cost estimate \$10.2 million, with time value at 3% for 13 years - \$15.0m Cost estimate with land is \$26m.
			 TAP (Transportation Alternative Program) grants - small \$100k and large \$750k every 2 years. First application for trail segment to connect 96th Street Trail segment to the
			Creek Turnpike trail was unsuccessful to INCOG.
	New Trail, East Bank-101st to Cousins Park (Design and		 Right-of-way will overlap with south Tulsa Dam, \$8.3m Will apply for TAP grant, Department of Tourism grant, and other grant opportunities in
16	Matching Funds), AKA "River Parks Trail 101st to 121st"	\$4,000,000	November 2020 based on funding availability - Cyntergy team is project consultant
			 Feasibility study of redevelopment for 23rd & Jackson to be done Draft final report submitted February 2020.
	23rd & Jackson Redevelopment Site - Relocation Study,		- Acquisition of 2 parcels - Tulsa County Yard on North Harvard and yard at 56th and
17	Design & Acquisition	\$1,000,000	Garnett - closed 08.13.2020. - Gallagher & Associates (G&A) - Owner's Representative (TU and City of Tulsa)
			 SmithGroup Architect / Flintco CM Community input meetings were postponed due to COVID-19; Zoom calls for North
			Tulsa and Osage community input held 08.18.2020 and 09.02.2020 - Mayor's Task Force meetings held 07.30.2020, 09.03.2020, next is 10.08.2020.
			- Schematic Design direction selected at 07.30.2020 meeting, SD to be completed by
			12.31.2020 - National Board Meetings held 09.16.2020, next is 10.14.2020
			- Appraisals for off-site storage property have been ordered and/or being reviewed. Purchase offer anticipated in October 2020
18	Gilcrease Museum Expansion		- 3 art movers shortlisted, proposals due 09.21.2020
			 Matrix is project architect, TVB (Tulsa Vision Builders) is Construction Manager Artist is Andrew "Andy" Tirado, design ongoing, installation in Spring of 2021
			 Construction 99% - 06.26.2020 substantial completion Substantial Completion received 06.30.2020, punch list and closeouts ongoing
40	Cox Business Contor	¢E4 500 000	through October 2020 - Ribbon cutting held 08.11.2020
	Cox Business Center Arena District Master Plan	\$54,500,000 \$500,000	
			 Design consultant is GH2; Construction Manager (CM) is Crossland. Projects:
			- Barn: \$19 m - completed June 2019
			 Stage - \$2.75 m - Fence fabrication & installation completed 05.15.2020 Signs: \$1.35 m - completed August 2019
			- Pavilion Roof replacement - \$450,000 - completed August 2019 - Stadium and Health Department - completed August 2019
			 Improve Golden Driller Entrance - \$1.5 million Golden Driller plaza bids opened 02.12.2020 and were approved at 03.16.2020 TCPFA
	Tulsa Fairgrounds	\$30,000,000	Board. Project paused due to COVID-19 PENDING
22	Airport Infrastructure		- Projects isolated below with descriptions (\$27,300,000 total) - Tail Slots (Hangar Doors) - \$2,400,000 completed January 2019
			 Base-wide reinvestment projects to be determined - \$14,500,000 total (includes Tail Slot project)
		A 44 B 55	- AA Tulsa base announced \$550M Master Plan reinvestment 02.28.2020
23	[AA - All projects]	\$14,500,000	- Call to discuss agreement held 05.22.2020, comments back to AA legal

	В	С	D
1			ACTIVITY NEXT STEPS 09.17.2020
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS - Cyntergy is engineer
			 SE Tulsa Construction is contractor for electrical upgrades Hold balance for completion of project
			 Contractor working with Navistar on COVID-19 concerns; work delayed until solution on protocols can be reached
			- Navistar asked that City contractor only work at night. That will not work. City to stagger contractor employees. Contractor will be limited to use only certain
			restroom facilities. There will also be Friday, Saturday, and Sunday work days
24	[Air Force Plant 3 (AFP3) - Navistar]	\$2,200,000	approved when Navistar is not in operation. ONGOING - Buildings 5, 6 and 116 repairs to roof, electrical and asbestos abatement
25	[Nordam]	\$3,800,000	 No update Spirit: \$5.0 million for various City owned facilities improvements - paving and
			resurfacing list of projects received from Spirit
			- Areas 1-4 completed 04.30.2020 - cost \$2,407,759.00 - Area 5 mill and patch work and asphalt overlay completed 07.30.2020.
26	[Spirit Leasehold Properties]	\$5,000,000	- Areas 6A and 6B - construction underway
			- City of Tulsa submitting EDA Grant application September 2020 . Local match \$1.8M - Project delivery - design bid build. Consultant selection and Project Manager to be
27	[EDA Grant]	\$1,800,000	determined. Project scope and User group to be defined.
			 Selser Schaefer is design consultant and Nabholz is CM; Zoo asked for FEMA floodplain modifications and COE 404 processes to be included
			in City design agreement vs Zoo funding with their designer; - Programming and Schematic Design (25%) submitted 07.20.2020
28	Tulsa Zoo & Living Museum	\$25,000,000	- Nabholz agreement to PCSSC 07.15.2020
			 OSU Long Range Planning Committee oversight Architect - Beck, CM - Flintco
			 Schedule - construction May 2020 - November 2021 OAC calls / meetings scheduled for every other Friday started 06.05.2020
			- Clearing and grubbing started 06.01.2020. Bricks found on site being saved for Councilor Hall-Harper.
			- Archaeologist / archivist on site during mass excavation, completed 08.31.2020, a few
			boxes of items found. - STOC tour 07.08.2020
			 Remodel of existing building 95% complete and in use. Punchlist walk to be scheduled
	Langston University - Tulsa Healthcare Professions		- Subgrade and building pad 90% complete; 15% overall
29	Complex Expansion	\$16,250,000	- Piers started drilling week of 09.08.2020
			- Architect - Todd Architecture Group (prev. Fritz Baily), CM - Nabholz - Brown Ordinance approved moving UCAT Vison money to BMX 05.08.19 (\$3.6M)
			- EDIF funding City Council approved 06.19.19 (\$900K)
			- Additional funding by Hardesty letter signed May 2019 (\$1.5M) - \$23M total funding
			 Artist agreement to artist for review and execution Bid Package 2 started 06.15.2020 - Earthwork 70%, utilities 50%
			- STOC tour 07.08.2020.
			 Jobsite camera: https://oxblue.com/invite/f492d4/bmx-headquarters Award of bid for Bid Packages 3 and 4 for base bid plus several Add-Alternates signed
			07.01.2020, pre-work 08.06.2020 - Re-bid for Walkway covers bids opened 07.31.2020, award of bid signed 08.26.2020
			- Platting - multiple easement closings in process. Quiet title with RR filed with
			courthouse 08.06.2020 - Off-site storm RR permits ongoing
20	BMX National Headquarters	¢18 600 000	 Archaeologist / archivist on site during mass excavation, completed 08.21.2020 HR&A feasibility study for south half of site in process.
30		\$18,000,000	- Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma
			- Construction 55% complete - Construction scheduled to be complete by December 2020
			- 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020
			- 3rd Phase - Designer: Poe for Mingo, 81st to 91st
31	South Mingo Corridor	\$15,000,000	Poe: 60% plans submitted March 2020, comments pending Lee Engineering is design consultant.
			 - 50+ schools on list and 5 priority levels of work to be performed. - Bid package 1: Punch list completed 09.04.2020.
			- Bid package 2 - Grade Line Construction to be complete October 2020
	Public Schools - Safety First Initiative		- Bid package 3 - Lighting installation ongoing. - Bid package 4 - Mylars scheduled for 10.16.2020
33	Capital Equipment (non-Public Safety)	\$12,000,000	 No action required Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification
			- Retail market study completed, and was presented to Council 01.16.19
34	Citywide & Route 66 Beautification and Reinvestment		- Total of \$11,000,000 split into projects below - Route 66 Commission and staff to provide oversight
			- Neon sign grant program - 19 in various stages of contracting, variance / permitting and
			construction. \$111K in matching grants awarded to date (\$229K total spent) - Neon grants became available to business owners in the IDL in October 2019, but
			without Overlay Zoning Ordinance benefits (overlay zoning not allowed downtown), downtown business concept in review
			- Rt 66 Master plan update of 2005 plan is underway, (no expense of Vision funding) presented update to Rt 66 Commission 08.11.2020
			- Facade grants concept and criteria in development
			- East Meets West Sculpture - purchase order to restore patina and replace stolen oil rig tool ongoing
35	Route 66	\$3,700,000	- Survey for public input for Route 66 released; feedback received 07.20.2020, 1000+
		÷;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;;	
			- \$100K Cubic selected (bought by Belo+Company) - agreement signed by Mayor 06.24.2020 Mayor, PO released
			 Kickoff held 07.10.2020, media strategy scheduled to be complete by 12.31.2020 \$1.1 million from Commercial Revitalization used to seed Business Resilience and
			Recovery Fund, reimbursement from CARES Act dollars is expected to fully fund the Commercial Revitalization Strategy.
			- \$1.5 million BRT (Bus Rapid Transit) Revolving Loan Fund to be approved by Council
			08.19.2020, then to Mayor. TEDC contract is process to administer the loans. - \$150K (3 years x \$50K) 4 Destination Districts - City legal working on MOU with INCOG
00	Citrauido Commorcial Povitalization	¢0.000.000	to administer: Greenwood, Route 66, Kendall Whittier and International District (21st
36	Citywide Commercial Revitalization	\$3,600,000	& Garnett area)

	В	С	D
1	VISION TULSA - P	ROJECT	ACTIVITY NEXT STEPS 09.17.2020
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS
			 Gateways / entryways being discussed, developing structure of program and size of grants, researching community challenge grants Staff looking at sites that may be eligible. Councilor Lakin working on details / programs in coordination with Tulsa Planning office
37	Citywide Beautification	\$3,700,000	- No update
00	Dansia Mahawi Dusingga Dark	#40.000.000	 Public announcement made on 02.08.19 with Muncie Agreement defining public improvements executed October 2019 Mass grading was completed 04.30.2020. Groundbreaking with Muncie Power held 07.23.2020, construction to be completed late Spring 2021 Bid package 2 public road and utility construction bids opened 03.11.2020, will be completed mid-September 2020 Bids opened 08.14.2020 for waterline, paving, storm and sidewalks for Mohawk
38	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa	\$10,000,000	and Utica cul-de-sac. Contracts routing with Crossland Heavy.
	Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic	\$10,000,000 \$9,975,000	 CPA with school districts finalized and routing to Mayor, \$1.4 million per year Contracts with schools in process of being updated, Fall 2020 KKT is architect, Flintco is Construction Manager Ribbon cutting 10.29.2020 at 10:00 am Facility opened 04.13.2020 to help with COVID-19 testing in addition to other specialized services.
			- LWPB is design consultant, Crossland is CM
41	Air National Guard F35 (Mission Training Center) Simulator Training Center	\$9,400,000	 - 22 Art submittals received 06.23.20, several review calls held between 07.07.20 and 09.02.2020 - Agreement with City, TASM, and TAIT to locate art at TASM - Construction started 06.04.18, completed 06.23.2020 - Closeouts and final pay in process - Property to be acquired and then leased to GKFF. Lease terms being reviewed,
			meeting held 08.21.2020 - Additional public improvements are required to use full Vision budget. Estimated at \$260k.
42	Discovery Lab - Tulsa Children's Museum Permanent Site	\$8,000,000	- Closing on property August / September 2020 - HNTB is design consultant for BRT. BRT completed 03.31.2020
	Peoria Connection - North Peoria Avenue, 56th St. to Mohawk Blvd. TCC Career Placement		 BRT funding at \$4.8M. Remaining balance to enhancements along corridor. Decision on enhancements dependent upon balance left after improvements at TIF at 36th Street North corridor are finalized Project complete August 2019
45	University Center at Tulsa Authority/OSU-Tulsa		- Brown Ordinance; project deleted. Money (\$3,600,000.00) reallocated to BMX, 05.08.19
	McCullough Park	\$3,600,000	 Consultant is LandPlan. Community planning sessions held 12.07.2019 and 03.07.2020 Preliminary Design (25%) submitted 05.11.2020 and reviewed 06.04.2020. 65% Design documents received 08.31.2020
47	Mohawk Sports Complex	\$3,500,000	 Benham is design consultant, Daris is contractor Construction is 99% complete Delay in concrete punchlist items due to quarantined sub; Fall 2020 pending projected completion. Contractor continues to make final corrections, and is working with PSO on connection of electrical service. Improve Our Tulsa funds used first. Project funding in IOT and Vision funding to be obligated by July 2020
48	GO Plan - Priority Projects Identified in the Bicycle/Pedestrian Master Plan	\$3,125,000	 Project should use all remaining funds in IOT and Vision Group 1A - complete December 2019 Group 1B - Completed 07.30.2020 Group 2 - Bids opened 03.06.2020. Construction ongoing
49	Route 66 Village Train Depot	\$3,000,000	- Construction started 06.24.2020, 18% complete - parking lot grading, building pad and framing complete
	······································	\$0,000,000	- \$300K for COVID-19 artist relief grants signed by Mayor 09.02.2020
50	Tulsa Arts Commission	\$2,250,000	
	Tulsa Performing Arts Center Trust	\$1,000,000	
52	TOTAL	\$510,634,000	

52 TOTAL		
	\$510.634.000	

Public Safety and Economic Development

Attendees:

Linda Jenkins Paul McTighe Karen O'Brien Ashley Webb Kathy Sebert Janae Bradford Steve King Mareo Johnson

Report To Sales Tax Overview Committee On

Public Safety, Urban Development and Equipment

- TO: Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee
- SUBMITTED BY: Marsha Hinds, Lead Engineer Special Projects Design, Engineering Services Department

DATE: September 10, 2020

The status of projects managed by the Special Projects Design section of the Engineering Services Department as of **September 10, 2020**, is as follows:

2006 Sales Tax (6009)

Project No. SP 17-1

Budget: \$5,300,000.00 Project Description: Fire Station #33. A New 4-Bay Fire Station located at E. 41st Street and S. 134th East Ave Consultant: Kirkpatrick Architecture Studio **Contractor: Voy Construction Status: The Construction Contracts are executed. Awaiting the Pre-Construction conference.**

Project No. 067520 and 040430-7, Route 66 Xperience, TAC 1011 Budget \$5,000,000 Project Description: Interactive Route 66 Interpretive Center located at the northeast corner of Riverside Drive and Southwest Blvd.

Status:

An agreement for Exclusivity Negotiations and Exclusive Option to Lease Real Estate has been executed as of July 1, 2015. The one-year agreement was to secure construction and operating endowment financing totaling an additional \$16,500,000. Extensions were granted till October 16, 2017. The agreement has now expired. Still actively fundraising but have not had any formal progress meetings or status

reports.

Project No. 065100, Contract 29, Misc. Electrical / Mechanical Services Citywide

Consultant: Cyntergy

Status: The consultant is providing services as requested by the City. Used \$114K out of the \$152K agreement Project No. 065100, Contract 31, Misc. Structural Engineering Services Citywide Consultant: Wallace Engineering – Structural Consultants, Inc.
 Status: The consultant is providing services as requested by the City.
 Used \$388.5K out of the \$456.5K agreement.

2014 Improve Our Tulsa (6014)

Project No. 145100, ADA Transition Plan – Building

Project Description: Improve accessibility for disabled citizens at various identified City facilities by improving to Americans with Disabilities Act (ADA) standards.

The 2016 Transition Plan Study included the following sites: Maxwell Convention Center, Municipal / Police Courts, BOK Center, Tulsa City Hall, Animal Shelter, Performing Arts Center, 23rd and Jackson Facilities, Gilcrease Museum, Police- Gilcrease Division, Tulsa Zoo, and Nature Center.

Consultant: TODD Architecture Group

Total Appropriations: \$1,275,000, Balance: \$825K

Status: The Maxwell Convention Center items were taken care of in the Vision Tulsa Cox Business Center project. The Animal Shelter items will be taken care of in the Improve Our Tulsa Animal Shelter expansion project. Performing Arts Center items were taken care of in the Improve Our Tulsa PAC renovations project. The Gilcrease Museum items will no longer be valid with the new building. The Police -Gilcrease Division some items will be addressed in the upcoming renovation project.

Project No. 145200, ADA Transition Plan – Parks

Project Description: Improve accessibility for disabled citizens at various identified City parks by improving to Americans with Disabilities Act (ADA) standards.

Consultant: Crafton Tull

Total Appropriations: \$1,140,000. Balance \$763K

Status: Bids opened 8/21/2020 for Centennial, Hicks and Reed. Apparent low bidder Builders Unlimited at \$331,277.00

The 2016 Transition plan included the following sites: Mohawk, Lacy, Veterans, McClure, Whiteside, and Hunter.

Other capital improvement projects, i.e. Lacy Pool, McClure Pool, Whiteside Pool and Hunter playground have addressed some of the noted deficiencies at said locations.

Project No. 145300, Public Facilities – OTC City Hall

Project Description: Fire Alarm System upgrade, replace carpet on floors 3, 4, 5, 6, and 14 Contractor for Fire Alarm System Upgrade: Johnson Controls

Consultant for re-carpeting: Matrix

Contractor for re-carpeting: All Commercial Floors

Total Appropriations: \$3,295,000. Balance \$2.768M

Status: Fire Alarm System upgrade complete

OTC City Hall 3rd, 4th and 6th floor Carpet is complete

Matrix submitted a draft of the 14th and 15th floors carpet layout. The draft was reviewed and returned with mark-ups. Matrix submitted the final draft, received concurrence from the Mayors office on product and style. **Consultant making a few updates to the requisition/po paperwork.**

Project No. 145400, Public Facilities – Roofing

Project Description: Inspection, assessment, prioritization and repairs of roofing for various City facilities.

Consultants: Cyntergy, LLC & SGA Design Group, PC Total Appropriations: \$3,000,000. **Balance \$556K**

Status:			
Location	Project #	Status	Consulta
			nt
Tulsa Police Department Mingo Valley Division	SP 17-06	Pre-construction conference 08/3/2020 NTP 8/17/2020	SGA
EMF Roof (Electronics Maintenance Facility)	SP 17-05	Preparing Design Plans. No construction funding available till mid July.	SGA
Tulsa Fire Department Headquarters, EMS (Emergency Medical Services), FS #5	SP 17-12	Contractor Lowry Const. Services. NTP 5/1/2020. FS#5 and EMS roofs complete. Completing TFD Headquarters. FS#5 final inspection 8/13/2020	SGA
Tulsa Fire Department Field Ops (Old #9)(Which has been renamed FS#1)	SP 17-11	Preparing Design Plans. No construction funding available till mid July.	SGA

Project No. SP 16-1-1453XX, PAC Renovations, Sprinklers, & HVAC Improvements Consultant: Matrix

Project Description: Combined Project 145350; PAC Renovations, 145340; PAC Fire sprinklers, 145360; PAC Fan coil replacement and 145370; PAC HVAC motor replacement into one design agreement.

Contractor: CEI (Contract # 33312)

Contract Amount: \$1,861,694.12

Field Engineering and Legal are in contact with the Bonding Company.

Legal is the point of contact from this point forward on this project.

A walk-thru with the Bonding Company and various City personnel was held

December 6, 2019. City Legal is corresponding with the Bonding company.

Project No. 145790, Thomas Gilcrease House Roof Replacement

Project Description: Replace the roof on the Thomas Gilcrease house. Consultant: Selser Schaefer Contractor: SE Tulsa Construction Contract Amount: \$ 594,116.07

Completion Date: November 2020

STATUS: The contractor has made all the structural repairs and reinforcement installation for the support of the new clay tile roof. The contractor will now proceed with the installation of the clay tile roof.

Funding

Improve Our Tulsa (145790) Private Donations received Residual funding from 145650 (savings from Grease Trap) City match(to Gilcrease proposal) Requested Council Transfer from 145660 6009 Funding 065320 Improve Our Tulsa (145780 Roof Replacement/Repair) Improve Our Tulsa 145780 Design – Selser Schaefer Design Amendment Scoping Fees Misc fees posted Southward Tulsa Construction	\$ 175,000.00 \$ 186,080.75 \$ 110,952.52 \$ 62,500.00 \$ 90,446.67 \$ 29,237.02 \$ 169,620.40 \$ 177,468.45 <\$ 29,237.02> <\$ 16,793.37> <\$ 3,392.71> <\$ 5,094.18>
	. ,
Southwest Tulsa Construction	<\$ 594,116.07>
Supplement	<\$ 116,828.22>
Cost Placement Over-runs	<\$ 162,315.90>
Balance / Contingency	\$ 73,528.33

The following Outstanding Gilcrease Museum projects will occur concurrently with the Vision Tulsa Gilcrease Expansion project: Fire Suppression System Upgrade Gilcrease Museum Public Restroom Renovation Perimeter Fence Replacement North Parking Restoration Helmerich Hall Floor Replacement Gallery Wood Floor Refinishing Gilcrease Museum Kitchen Renovation Parking Expansion Vista Room Electrochromic Glass

Project No. 146110, Police Academy Renovation/Police Courts/Compstat Bldg

Project Description: Phase II: Police Courts and Compstat Bldg items to be worked on elevators, building envelope i.e. roof

Status: Facilities Maintenance is scheduling the following upgrades for the Police Courts and CompStat buildings:

Continuation of the Elevator work, 4 of the 5 elevators have been completed.

HVAC renovations which include but not limited to upgrading coils, valves and DD controls, Plumbing upgrades-replacing galvanized pipe with pex,

Interior and Exterior lighting.

The new ceiling tile installation has begun in the administrative building and should be completed by the end of July 2020. Still working due to manpower schedules.

Project No. SP 16-10-1400XX, EMD Facilities Maintenance & Upgrades Consultant: BKL, Inc. Contractor: Voy
Phase I Construction Contact complete.
Project #140070. Available Balance: \$252,954.74
Project #140080. Available Balance: \$1,743,456.22
Status: EMD has requested concrete work to be completed at the Newblock location. Concrete work complete.

Held a Teams meeting (8/20/2020) with EMD on additional work for various EMD sites. EMD is preparing a priority listing for a future discussion meeting.

Tulsa Fire Department Sales Tax/Bond Projects Report 09/09/2020

Mike Mallory Physical Resource Chief Office 918-596-1230 Mobile 918-527-0262 mmallory@cityoftulsa.org

Pumper Order #4

Engine 12 at 3123 West 40th Street <u>The apparatus has been moved from Pierce to the dealership in Olathe, Kansas. It is</u> <u>undergoing additional inspection by the dealer, Conrad Fire Equipment, to ascertain if</u> <u>there are points of wires being chaffed, loose fasteners, etc. A delivery date has not</u> <u>been defined but expected to be near the first of October.</u>

Ladder Order 2

Ladder 20 at 9827 East 59th Street

Ladder 24 at 3520 North Peoria

Pre-construction documents have been finalized and production should begin within the next couple of months. <u>Construction has started on Ladder 20 shown as Pierce Work</u> <u>Order #35328-01 which can been see at www.conradfire.com</u>. <u>Construction of ladder</u> 24, work order #35328-02 should begin in the next couple of weeks.

Command Vehicle

District Chief Car 642 at Station 22, 7303 East 15th Street Shift EMS Officer Car 835 Field Operations, Station 1, 1420 Charles Page New specifications were created in response to the inability to acquire the Ford Police Responder pickup. The new specifications are based upon a Ford F-150 pickup but are open enough to allow other vehicle manufacturers to bid. The vehicles will be delivered in a near complete state with warning equipment, radios, and accessories installed. TFD will program radios and install lettering and door decals. <u>A requisition was entered</u> into the financial system on August 20, 2020.



INTEROFFICE CORRESPONDENCE

TO: Sales Tax Oversight Committee (STOC)

FROM: Deputy Chief Dennis L. Larsen

DATE: September 17, 2020

SUBJECT: Tulsa Police Fleet Activity

105 – Total number of Police Utility Interceptors ordered on Purchase order 201133. A total of **39** of the units ordered have been delivered. Of the delivered units, **30** have had their emergency equipment installed and have been issued to officers. The remaining **9** units are currently being completed at the Radio Shop.

Due to the idling of the only Ford Motor Company Plant during the spring of 2020, which is the only plant that produces Police Utilities, we still do not have a firm production and delivery date on the remaining **74** vehicles.

Bill Knight Ford has the current city contract for Police Vehicles. Representatives of Tulsa Police Department's Fleet management are speaking with Fleet Sales Representative John Trinder weekly to attempt to get the latest information on expected deliveries.

5 – Total number of Ford Fusions ordered. **5** have been received and assigned to Investigations.

5 – Total number of Ford Escapes ordered - none have been received.

1 - Ford F150 ordered, not received. Upon delivery it will be assigned to Property Room.

Status of Air Support Unit:

Police 1 (2013 Airbus AS350 B2) – Out of Service for Engine Overhaul & 3600-Hour Inspection. Due to the delay in delivery of replacement parts needed for the overhaul, the expected to return to active flight status is now late September 2020.

Police 2 (2019 Airbus H125) – Fully Operational

Parks

<u>Attendees:</u> Linda Jenkins Paul McTighe Karen O'Brien Ashley Webb Kathy Sebert Janae Bradford Steve King Mareo Johnson

09/10/20

Submitted To: Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee

<u>Submitted By:</u> Gary Schellhorn, Resource and Facilities Coordinator, Special Projects Design, Engineering Services Dept.

1. TULSA PARKS - HILL SITE IMPROVEMENTS (017110-14, Contract 5)

- 210 East Latimer Place District 1
- 2006 Sales Tax (6010-5451101-005011017110) and private funding
- Consultant: gh2 Architects
- Budget: \$68,000 (previously identified \$202,000 Private funding has not been provided.)
- Agreement between Private Partner (Reed Community Foundation) and Parks Department has been approved. Partner will make repairs to the interior of the building, City will make repairs to the exterior of the building which will include roofing repair, fascia repair, and sidewalk repairs.
- Funding for improvements: \$5,018.12 (6008-017110) + \$102,087.03 (6009-017110) + \$70,594.19 (6009-067120) = \$177,699.34.
- Parks Maintenance has replaced water line to building.
- Roofing repair \$20,400: work is complete.
- Estimated cost for repair of sidewalks and steps is \$20,040. Contractor anticipates work being completed in October 2020.

2. McCLURE PARK SLIDE / PLUNGE POOL (147500-1)

- 7440 E. 7th Street District 3
- 2014 Sales Tax part of McClure Pool Reconstruction Project (\$406,000)
- Design on the renovated plunge pool and flume slide is 10% complete. Mylars received 11/5/18.
- Advertising for bids began November 16, 2018 with bids opening December 14, 2018.
- 2 contractors provided bids of \$538,466 and \$794,999 which are 51% and 122% over the estimated cost.
- The bids were rejected.
- Redesign began November 12, 2019 and is complete. Mylars were submitted on April 16, 2020.
- Advertising for bids began April 24, 2020 with bids opening on June 5, 2020.
- One bid was received at bid opening in the amount of \$572,536 which is over the estimated amount of \$390,129.40. The bid was rejected.
- Evaluation of bid and next steps continues. Slide manufacturer provided actual costs for the slide and its installation. Evaluation of contractor's bid costs continues to determine where additional costs were added to bids.

3. ZEIGLER PARK WATER PLAYGROUND (147190a)

- 3903 West Fourth Street District 1
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2016 AND \$440k in FY2017)
- Consultant: Alaback Design Associates
- Design Fees: \$45,780.90
- Design is complete Mylars were submitted September 26, 2019.
- Advertising for bids began October 18, 2019 with bids opening November 15, 2019.
- The bid has been awarded to Magnum Construction at a cost of \$470,986.00.
- Construction contract approved on January 15, 2020.
- Pre-construction conference was held January 28, 2020.
- Construction began February 24, 2020.
- Punch List Inspection was held July 9, 2020. Contractor is making corrections from the punch list.
- Water Playground was opened on August 25, 2020. Contractor is to make additional repairs to the project that was damaged by vandals during construction.

09/10/20

4. WHITESIDE POOL RECONSTRUCTION (147510)

- 4009 South Pittsburgh Ave. District 9
- 2014 Sales Tax (6014-5455101-005011147510)
- Budget: \$1,690,000 (\$150k in FY2017 and \$1,200K in FY2018 and \$340K in FY19)
- Consultant: Alaback Design Associates
- Design Fees: \$149,013.00
- Design began June 29, 2017.
- Design is complete Mylars were received on February 8, 2018.
- Additional \$340,000 funding has been transferred to supplement the project.
- Project began advertising for bids November 9, 2018 with bids opening December 14, 2018.
- Only one contractor submitted a bid which was substantially over the budget. The bid has been rejected.
- Value engineering items have been incorporated into the Construction Documents.
- Re-Bidding began on May 3, 2019 and opened June 7, 2019.
- The bid has been awarded to Magnum Construction with a cost of \$1,806,515.00 for base bid only.
- The Pre-Construction Conference was held August 21, 2019.
- Notice to Proceed was dated for September 16, 2019.
- Construction began September 30, 2019.
- Construction is 99%
- Punch list inspection was held on July 21, 2020. Final Inspection was held on August 26, 2020.
- Contractor is making final revisions from the inspections.

5. WHITESIDE PLUMBING REPAIR AND REPLACEMENT (147240)

- 4009 South Pittsburgh Ave. District 9
- 2014 Sales Tax (6014-5455101-005011147240)
- Budget: \$355,000 (FY2018)
- Consultant: Crafton Tull
- Design Fees: \$35,647.41
- Design began on October 27, 2017. Mylars were received on January 8, 2019.
- Advertising for bids begins August 9, 2019 with bids opening September 6, 2019.
- The bid has been awarded to Magnum Construction at a cost of \$214,772.00.
- The Pre-Construction Conference was held December 5, 2019.
- Construction began January 13, 2020
- Punch list inspection was held June 25, 2020.
- Final inspection was held August 5, 2020
- Project is complete.

6. LANGENHEIM PARK PLAYGROUND AND SAFETY SURFACING (147520J)

- 4701 South Harvard Ave District 9
- 2014 Sales Tax (6014-5455101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245k in FY 2020)
- Consultant: LandPlan Consultants
- Design Fees: \$33,299.90
- Design contract approved August 6, 2018.
- Design began on August 23, 2018 Preliminary Design review meeting was held December 21, 2018.
- 65% review meeting was held April 23, 2019 A privately funded playground was installed in 2016.
- Park Director is coordinating with City Councilor to reallocate the funding to another park location within that district in need of a new playground.

09/10/20

- 7. MINSHALL PARK PLAYGROUND AND SAFETY SURFACING (147520L)
 - 7404 South Kingston Ave District 8
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018 Preliminary Design review meeting was held December 21, 2018.
 - 65% review meeting was held April 23, 2019 Neighborhood Association's desired improvements to the Park include trail repair, new benches along the trail, repairs to the gazebo floor slab, and dredging/cleanup of the pond. Stormwater Design is managing the design.
- 8.. PATRICK PARK PLAYGROUND AND SAFETY SURFACING (147520N)
 - 5123 East Dawson Road District 3
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018. Mylars were submitted December 4, 2019.
 - Advertising for bids began December 27, 2019 and opened January 31, 2020.
 - Design and construction combined with Plaza Park Playground.
 - The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
 - Pre-Construction Conference was held June 18, 2020.
 - Construction began on July 1, 2020.
 - Status = 72 calendar days / 150 calendar days = 48% complete.
- 9 PLAZA PARK PLAYGROUND AND SAFETY SURFACING (147520P)
 - 1404 South 145th East Ave District 6
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018. Mylars were submitted December 4, 2019.
 - Design and construction combined with Patrick Park Playground
 - Advertising for bids began December 27, 2019 and opened January 31, 2020.
 - The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
 - Pre-Construction Conference was held June 18, 2020.
 - Construction began on July 1, 2020.
 - Status = 72 calendar days / 150 calendar days = 48% complete.
- 10. McCLURE PARK PLAYGROUND AND SAFETY SURFACING (147520M)
 - 7440 East 7th District 3
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018.
 - Design is complete Mylars were submitted on July 25, 2002.
 - Advertising for bids is began July 31, 2020 with bids opening on September 11, 2020
 - Construction is anticipated to begin in October 2020 and be complete March 2021.

09/10/20

11. PENNEY PARK PLAYGROUND AND SAFETY SURFACING (1475200)

- 531 South 49th West Ave. District 1
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design is complete Mylars were submitted on July 25, 2002.
- Advertising for bids is began July 31, 2020 with bids opening on September 11, 2020
- Construction is anticipated to begin in October 2020 and be complete March 2021.

12. REED PARK SWIMMING POOL RECONSTRUCTION (147120)

- 4333 S. Yukon Ave. District 2
- 2014 Sales Tax (6014-5451101-005011147120)
- Budget: \$2,410,000 (\$300k in FY2019 AND \$2,110K in FY2021)
- Consultant: Alaback Design Associates
- Design Fees: \$299,986.04
- Design kick-off meeting held June 11, 2019.
- Design is complete –Mylars submitted on August 17, 2020
- Documents and application are being prepared to send to the State Health Department for approval.
- Advertising for bids has been scheduled for September 2020 to accommodate any comments from the State Health Department's review.
- Construction anticipated to begin December 2020.

13. REED PARK WATER PLAYGROUND (147190)

- 4333 S. Yukon Ave. District 2
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2019 AND \$440K in FY2021)
- Consultant: Alaback Design Associates
- Design Fees: \$57,347.87
- Design kick-off meeting held June 11, 2019.
- Project is designed in conjunction with Reed Pool.
- Design is complete Mylars submitted on August 17, 2020
- Documents and application are being prepared to send to the State Health Department for approval.
- Advertising for bids has been scheduled for September 2020.
- Construction anticipated to begin December 2020.
- 14. CARL SMITH IMPROVEMENTS (147270)
 - 17120 E. 21st Street District 6
 - 2014 Sales Tax
 - Budget: \$185,000 (\$25,000 in FY2020 and \$160,000 in FY2021)
 - Consultant: Method Architecture
 - Design Fees: \$22,173.63
 - Scope of work: HVAC improvements, flooring, painting, and roofing at Carl Smith Office, Concession, Restrooms, and Tournament Office.
 - Design began October 30, 2019 Mylars are being prepared by the consultant.
 - Project is being designed in conjunction with Savage Improvements.
 - Advertising for bids is scheduled to begin in September 2020 with construction to begin in December 2020.

- 15. SAVAGE PARK IMPROVEMENTS (147230)
 - 17800 E. 21st Street District 6
 - 2014 Sales Tax
 - Budget: \$120,000 (\$15,000 in FY2019 and \$105,000 in FY2020)
 - Consultant: Method Architecture
 - Design Fees: \$22,173.63
 - Scope of work: HVAC improvements, flooring, painting, and roofing at Savage Park Concession, Restrooms.
 - Project is being designed in conjunction with Carl Smith Improvements.
 - Design began October 30, 2019 Mylars are being prepared by the consultant.
 - Project is being designed in conjunction with Carl Smith Improvements.
 - Advertising for bids is scheduled to begin in September 2020 with construction to begin in December 2020.
- 16. WOODWARD PARK IMPROVEMENTS (147250)
 - 2324 S. Rockford Ave. District 4
 - 2014 Sales Tax (147250.ArchEngr.)
 - Budget: \$4,850,000 (\$870k in FY20 and \$3,980k in FY21)
 - Consultant: LandPlan Consultants, Inc.
 - Design agreement has been approved.
 - Kick-off meeting was held June 10, 2020.
 - Programming / Master Planning underway. Steering Committee meetings are being scheduled.

17. BERRY PARK POOL RECONSTRUCTION (147300)

- 5002 N. Wheeling Ave. District 1
- 2014 Sales Tax (147300.ArchEngr.)
- Budget: \$2,424,185
- Consultant: Alaback Design Associates
- Design agreement scope of work continues being identified. City Councilor and Community outreach is being sought for the project.

Sewer, Stormwater, and Transportation

Attendees:

Paul McTighe Kathy Sebert Ashley Webb Steve King Mareo Johnson

	CITY OF TUL SALES TAX (TRANSPOI	CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	PORT		181	19/9/20	RANSPORTATION 9/9/20 by	0 M	esign & Construction as of:	pdoctes ction as of:		08/01/20
					DESIGN		51824		CONS	CONSTRUCTION	N	
			Estimated	Currently Estimated Anticipated			(Uniteries)	Adv or Contract	Currently Anticipated			
	Budget Number	Project Description	Start Date	Completion Date	Engineer	Contract Amount	Pct Compl	Award Date	Completion Date	Contractor	Contract Amount	Pct Compl
	FUND 401 -2	FUND 401 - 2001 SALES TAX										
*		Gilcrease Expressway Extension West -								Diaine/Tree/		
1	966120	Tisdale Parkway to I-44 (Local Match)	Design funded from	led from other	other sources		95%	Dec-09	May-11	1 Init	\$13,091	%66
		Tisdal to 41st St. West								Cill		

+ Remainder of Funding provided in 6010

TOTAL FUND 401 INCOMPLETE PROJECTS

* Partial funding from other sources

Funded in Vision 2025 program

** Difference paid by Federal and State sources

Part of Becco's FY 04 street cuts contract

Part of become r 1 of super of
One contract for \$1,794,000

11 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

ו סומו כטוונו מכו	1 I dial contract with becco is \$4,440,000 for stormwater project \$33311 & street projects \$0000-014100 & 0312-934320	CL 882311 & S	ת בבו מו חוברי	S 0000-014100	00 1 Z-33	0704					
FUNDS 402 -	FUNDS 402 - SALES TAX										
064101	41st Street South - Garnett Road to 129th East Avenue (Design)	Dec-15		BKL	\$465	302 52%	No construction funds currently scheduled	n funds currer	ttly scheduled		
064105	Peoria Avenue - 61st Street South to Riverside Parkway (Design)	Jan-14		BKL	\$800	%02	No construction funds currently scheduled	n funds currer	ttly scheduled		
064106	Garnett Road - 11th Street South to I-244 (Design)	Mar-15	Dec-16	C&K	\$500	100%	No construction funds currently scheduled	n funds currer	ttly scheduled		
064107	Mingo Road - 71st Street South to 81st Street South (Design)	Jun-14	Aug-16	Leidos	\$500	95%	Funded through Vision	h Vision	APAC	\$7,431	52%
064108	Pine Street - Memorial Drive to Mingo Road (Design)	May-14	Feb-20	Garver	\$449	80%	No construction funds currently scheduled	n funds currer	ntly scheduled		
064111	91st Street South - Memorial Drive to Mingo Road (Complete Design and Right-of-Way Acquisitions)	Design funded from other sources	ded from urces	Breisch		60%	Re-design funded through Vision Construction funded through IOT2	ded through V unded through	Ision 10T2		
966120	Gilcrease West Expressway from Tisdale Expressway to Edison			Tetra Tech		95%	Dec-09	May-11	Plains/Tres/ Unit	\$13,091	%66
064093	City Match for Federal, State or County Projects			Various							
064004	Traffic Signal Synchronization			Various							
064003	Traffic Signalization, Lighting and Safety Improvements			Various							
-											



TRANSPO	TRANSPORTATION PROJECTS STATUS REPORT	PORT		DESIGN				CONS	CONSTRUCTION	N	
Budget Number	Project Description	Estimated / Start (Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
064002	Residential Streets - Major Rehabilitation										
- <u></u>	Maintenance Zone 6140: Summerfield: E. 36th St. S. form S. 136th E. Ave. to S. 145th E. Ave. Phase II	May-09	Feb-10	сот	0\$	20%				\$950	
0	Sidewalks - Citywide			City							
σ	Routine and Preventive Maintenance - Citywide										
L	Re-Inspection Pavement Management System (PMS) - Non-Arterial			Poe		100%					
064060	Bridge Replacement										
064062	Bridge Rehabilitation/Repair, Citywide										
914411	Trail System Improvements Matching Funds										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 402 INCOMPLETE PROJECTS	CTS									
FUND 403 - /	FUND 403 - ADVANCE FUNDED SALES TAX										
014160	Arterial Street Rehab										
14K	81st - US 169 to Garnett										
	Traffic Signal Installation and Modification										
	Street Project Engineering and Inspection			n. — 619 1820							
	Intersections										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 403 INCOMPLETE PROJECTS	ECTS									
FUND 404 -	FUND 404 - SPECIAL TEMPORARY SALES TAX FUND(2008))(2008)									
104010	Citywide - Arterial Sidewalk Repair and Construction										
104015	Citywide - Non-Arterial Rehabilitation and Reconstruction										
104016	Citywide - Non-Arterial Sidewalk Repair And Construction										
104017	Arterial Street Rehab										
.1	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-17	Meshek	\$390	95% 🖌	Mar-18	Dec-18	Becco	\$3,529	100%
				Dano	IN Y						

Design & Construction as of:

Ŀ.

08/01/20

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE Pane 200
				DESIGN			1000	CONS	CONSTRUCTION	NO	
Budget	Designed Descendation	8	Currently Anticipated Completion		Contract	Pet	Adv or Contract Award	Currently Anticipated Completion	Contractor	Contract	Pet
	Lewis Ave 21st St. S. to 11th St. S.	Jun-12	Jul-14		\$353	95%	Mar-18	Dec-18	Tri-Star	\$4.720	100%
	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Grade Line		43%64
0	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Aug-17	Dewberry	\$467	95%	Aug-20	Jun-22	Becco		~ %0
	Intersections										
af	Pine St Yale Ave. Intersection	Jan-13	Aug-13	HRAOK	\$247	95%	Aug-20	Jun-22	Becco		∧ %0
104020	Citywide - Arterial Routine and Preventive Maintenance										
104021	Citywide - Non-Arterial Routine And Preventive Maintenance										
104022	Citywide - General Engineering / Testing / Inspection										
	TOTAL FUND 404 INCOMPLETE PROJECTS	ECTS									
2 405 - 5	FUND 405 - SALES TAX FUND (2014)										
144017	Arterial Street Rehab										
ŋ	Charles Page Blvd 33rd W. Ave. to 25th W. Ave.	Jun-15	Sep-17	Tetra Tech	\$206	95%					
٩	49th W. Ave Edison St. to Charles Page Blvd.	May-18	Apr-19	CEC	\$165	80%					
υ	Utica Ave Pine St. to Admiral Blvd.	Nov-15	Apr-16	CEC	\$300	95%	Aug-20-				
ס	Lewis Ave 36th St. N. to Apache St.	Jun-18	Dec-18	Cyntergy	\$118	95%					
ø	Southwest Blvd W. 23rd St. to W. 31st St.	Dec-16	Sep-17	Dewberry	\$300	%06					
4	Southwest Blvd W. 31st St. to W. 40th St.	Dec-16	Sep-17	Dewberry	\$315	%06					
Б	Union Ave Southwest Blvd. to W. 41st St.	May-15	Sep-17	Dewberry	\$158	95%					
٩	Union Ave W. 51st St. to W. 61st St	Jun-15	Aug-17	Garver	\$157	95%	-Jun-20		Ellsworth	\$1.598	
	Pine St Harvard Ave. to Yale Ave.	May-18	Apr-19	Benham	\$289	%06					
×	Admiral PI Lewis Ave. to Harvard Ave.	Jan-18	Aug-18	BKL	\$253	%06					
_	Admiral Pl Harvard Ave. to Yale Ave.	Nov-16	Jul-17	Poe	\$325	95%	Jul-20				
E	Sheridan Rd Apache St. to Pine St.	Nov-15	Sep-17	AAB	\$156	95%					
0	Mingo Rd 36th St. N. to Pine St.	Nov-16	Nov-17	McClelland	\$727	95%	Mar-19	Sep-21	Becco	\$8,435	63%
٩	Mingo Rd Admiral Blvd. to 11th St.	Oct-18	Aug-09	Wallace	\$89	80%					
ъ	11th St 89th E. Ave. to Mingo Rd.	Feb-15	Nov-15	CEC	\$162	100%	Apr-19	Oct-19	Ellsworth	\$1,631	100%
L	15th St Peoria Ave. to Lewis Ave.	May-15		Garver	\$248	95%	Sep-19	Nov-20	Crossland	\$3,094	A %66
s	15th St Lewis Ave. to Harvard Ave.	Jan-17	Oct-17	Garver		80%	Sep-20				
t	Peoria Ave Admiral Blvd. to 11th St.	May-18	Feb-19	MARQUARDT		%06					
D	Peoria Ave 11th St. to 21st St.	Feb-16	Nov-16	MARQUARDT	\$252	%06					

CITY OF TULSA, OKLAHOMA

				DESIGN		4033		CONS	CONSTRUCTION	NO	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct
>	Utica Ave Admiral Blvd. to 11th St.	Nov-19	Aug-20	C&K	\$317	K05 %01					
N	Utica Ave 11th St. to 15th St.	Dec-16	Jul-17	BKL	\$224	%06	Oct-20				
×	Harvard Ave 15th St. to 21st St.	Sep-19	Jul-20	Garver	\$245	70% & 0%					
y	Harvard Ave 21st St. to 31st St.	Apr-18	Apr-19	Poe	\$469	92%					
z	21st St Yale Ave. to Sheridan Rd.	May-18	Mar-19	CEC	\$259	%06					
аа	31st St Yale Ave. to Sheridan Rd.	Aug-19	May-20	HNTB	\$237	%06					
ac	41st St Sheridan Rd. to Memorial Dr.	Apr-18	Jan-19	CGA	\$262	%06					
ad	Memorial Dr 21st St. to 31st St.	Nov-15	Jun-16	BKL	\$289	98%	Jul-19	Jul-21	Grade Line	\$5,086	49%
ae	51st St Mingo Rd. to Garnett Rd.	Apr-18	Jun-19	Garver	\$234	%06					
af	71st St Memorial Dr. to Mingo Rd.			сот		85%	Sep-20				
ag	91st. St Mingo Rd. to Hwy 169.			СОТ		%06	May-20		Becco		
ah	Memorial Dr 81st St. to 91st St.	Sep-17	Mar-18	Marquardt	\$129	92%	Oct-20				
ai	Memorial Dr 91st St. to Creek Tpk.	Jun-15	Dec-15	Marquardt	\$58	95%	Oct-20				
aj	Sheridan Rd 91st St. to 101st St.	Apr-18	Jun-19	HUB	\$84	95%					
al	Harvard Ave 41st St. to 51st St.	Apr-18	Dec-18	PEC	\$236	65%					
am	36th. St. N Mingo Rd. to Hwy 169	Jun-18	Apr-19	McClelland	\$301	%06					
an	Downtown Arterial Streets	May-15	Aug-15	Poe	\$923	%02					
	Phase 4 - Boulder/1ST to 10th		May-17	Poe		95%	- Jan-19	Apr-20	Becco	\$4,415	100%
ao	Phase 5 - 6th Street / 7th Street		Jul-17	Poe		95%	Apr-20	Feb-21	Crossland	\$4,663	-24%
ao	Phase 6 - Detroit / 7th Street/ 8th Street		Aug-17	Poe	14 14	75%					1
ao	Phase 7 - Cheyenne		Jan-18	Poe		50%					
ap	Pine St. & MLK Jr. Blvd Intersection	May-08	Feb-19	СР&Ү	\$117	98%					
aq	Pine St. & Peona Ave. Intersection	Jun-17	Jun-18	Schemmer	\$135	%06					
ar	Pine St. & Lewis Ave. Intersection	Mar-17	Aug-17	Wallace	\$75	95%					
se	41st St. & Union Ave. Intersection	May-15	Sep-19	Dewberry	\$158	%66	240				
at	51st St. & Union Ave. Intersection			Garver		%0		_			
av	36th St. N. & Mingo Rd. Intersection	Nov-16	Nov-17	McClelland	\$727	95%	Aug-19	Sep-21	Becco		63% 7
aw	Admiral Blvd. & Lewis Ave. Intersection	Dec-17	Aug-18	BKL	\$250	%06					
ах	11th St. & Utica Ave. Intersection	Dec-16	Jul-17	BKL	\$224	%06	Oct-20				
ay	21st St. & Peoria Ave. Intersection			MARQUARDT							
ЗZ	21st St. & Memorial Dr. Intersection	Nov-15	Apr-16	BKL	\$289	98%	Jul-19	Jul-21	Gradeline		3965
ba	51st St. & Mingo Rd. Intersection	Apr-18	Mar-19	Garver	\$234	%06					
qq	71st St. & Sheridan Rd. Intersection	Mar-17	Nov-17	Cyntergy	\$99	95%					
pq	71st St. & Memorial Dr. Intersection			сот		20%	Sep-20				
be		May-17	Dec-17	Benham		95%	Jul-20				
-										a second s	

08/01/20

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

Pane 4

				DESIGN		5453		CON	CONSTRUCTION	NO	
Budget		8	Currently Anticipated Completion		Contract	Pct	Adv or Contract Award	Currently Anticipated Completion		Contract	Pct
Number	Project Description	Date	Date	Engineer	Amount	Compl	Date	Date	Contractor	Amount	Compl
144020	Citywide Non-Arterial Routine and Preventive Maintenance					••••					
144101	Widen Yale Avenue, 81st St. to 91st Street South	Jun-15	Jul-17	Benham	\$600	95%	Aug-20				
144102	Widen 81st Street South, Sheridan Road to Memorial Drive	Sep-16	May-18	Benham	\$950	95%	Aug-20				
144103	Widen Yale Avenue, 96th St. South to 101st St. South	Aug-16	Jul-17	CEC	\$200	95%	Mar-20	Dec-21	Becco	\$8,752	2 3405
144105	Widen 25th W. Ave., Edison to Apache (design)			Meshek							
144108	Widen Pine Street, Mingo to U.S. 169 (design)										
144120	Gilcrease Expressway Local Match										
144063	Bridges - Replacement and Rehabilitation Programs										
a	Bridge No. 275 - 10100 E. 36th St. N.	Jun-18	Dec-19	McClelland		60%					
6	Bridge No. 250 - 11200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%
ч	Bridge No. 247 - 9200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%
¥	Bridge No. 401 - 3800 S. Memorial Dr.	Jun-15	Dec-15	Cowen	\$39	95%	Sep-19	Feb-20	Becco	\$693	100%
s	Bridge No. 333 - 1300 S. 177th E. Ave.	Jun-20	Oct-20	CP&Y		30%					
п	Bridge No. 209 - 3000 N. Mingo Rd.	Nov-16	Nov-17	McClelland	\$727	60%					
×	Bridge No. 222 - 3200 S. Peoria Ave.	May-18	Jul-19	Garver	\$227	% 95%					
144094	ODOT Rehabilitation and Replacement Program										
144003	Citywide guardrail replacement										
144004	Citywide traffic signalization										
144005	Roadway, pedestrian, and decorative lighting replacement										
144006	Signing, pavement marking and delineation										
144007	Traffic calming										
144008	Traffic signal installation, modification, and safety improvements										
144009	Traffic signal pole replacement										
144010	Creek Turnpike Trail pedestrian bridge over Memorial Dr. (\$200,000 for study only)					-					
144011	GPS emergency vehicle preemption system (approx. 30 intersections)										
					0						

08/01/20

Pane 5

Currentiv Budget Currentiv Start Currentiv Budget Currentiv Schedule - High and Medium Priority Aug-18 144003 Citywide ADA Transition Plan - Package #2 Aug-16 Aug-18 ADA Transition Plan - Package #2 ADA Transition Plan - Package #3 144017 Sep-17 ADA Transition Plan - Package #2 ADA Transition Plan - Package #3 144017 Sep-17 144019 Bicycle/Pedestrian Master Plan 144017 Sep-17 Sep-17 144019 Bit Streets: signals at 1st and Greenwood) 144017 Sep-17 Sep-17 054051 E1UND S.S. 2005 GENERAL OBLIGATION BOND ISSUES Oct-08 O	Currently d Anticipated				CON	CONSTRUCTION	NO	
Itation Citywide ADA Transition Namum for 30-Year Feb-16 Aug-1 144109 Implementation (Minimum for 30-Year Feb-16 Aug-1 Schedule - High and Medium Priority Abd Transition Plan - Package #1 Sep-1 ADA Transition Plan - Package #3 Heb-16 Aug-1 ADA Transition Plan - Package #3 Sep-1 AU018 Bicycle/Pedestrian Master Plan Sep-1 I44018 Bicycle/Pedestrian Master Plan Sep-1 144019 Bicycle/Pedestrian Master Plan See ao 144019 Bith Streets, signals at 1st and Greenwood) 144017 144019 Bith Streets, signals at 1st and Greenwood) 144017 054050 State Contine/Preventive Maint Doc 054051 Sist - Dential Breets Widening - Engineering and Partial ROW Doc 054051 Sist - Memorial to Mingo (Eng/Dsn) Jun-06 Apri-0 054052 Sist - Memorial to Mingo (Eng/Dsn) Jun-06 Doc 054053 Sist - Alst (Engr, & Design)	Completion Date Engineer	Contract	Pet	Adv or Contract Award	Currently Anticipated Completion		Contract	Pct
ADA Transition Plan - Package #1 Sep-1 ADA Transition Plan - Package #2 ADA Transition Plan - Package #3 Sep-1 ADA Transition Plan - Package #3 ADA Transition Plan - Package #3 Sep-1 144018 Bicycle/Pedestrian Master Plan Bicycle/Pedestrian Master Plan Sep and Factoria Master Plan Sep and F			%06					
ADA Transition Plan - Package #2 ADA Transition Plan - Package #3 ADA Transition Funds ADA Transition Funds Bicycle/Pedestrian Master Plan ADA Transition Funds Bicycle/Pedestrian Master Plan ADA Transition Funds Add funds Bicycle/Pedestrian Master Plan Add funds Bicycle/Pedestrian Master Plan Add funds Elementation Add funds Elementation Add funds Elementation Add funds Elementation Add funds Add fu	Sep-17		95%	Mar-20	Aug-20	Daris	\$1.642	20% 209
ADA Transition Plan - Package #3 ADA Transition Plan - Package #3 ADA Transition Plan - Package #3 144018 Citywide Matching Funds Bicycle/Pedestrian Master Plan 144017 144018 Bicycle/Pedestrian Master Plan see ao 144017 144019 Bicycle/Pedestrian Master Plan see ao 144017 144019 Bith Streets, signals at 1st and Greenwood) 144017 144019 Bith Streets, signals at 1st and Greenwood) 144017 144019 Bith Streets, signals at 1st and Greenwood) 144017 144019 Bith Streets, Videning - Engineering and Partial ROW 054051 5114 - Gennet IntRiverside Dr. to Peoria Jun-06 054050 5114 - Peoria Int/Riverside Dr. to Peoria Jun-06 Apr-6 054051 1514 - Peoria Int/Riverside Dr. to Peoria Jun-06 Eeb-06 054052 1514 - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-0 054053 9141 - 16101 Robin Jun-06 Eeb-06 054055 129th - 31st to 91st (Engr. & Design) Mar-06 Apr-6 054055 129th - 31st to 91st (Engr. & Design) Jun-02<			80%	Oct-20	>			
144033 Citywide Matching Funds 144018 Bicycle/Pedestrian Master Plan 144018 Bicycle/Pedestrian Master Plan see ao 144019 Inplementation 1st, 7th, and see ao 144019 Bith Streets, signals at 1st and Greenwood) 144017 144019 Bith Streets, signals at 1st and Greenwood) 144017 FINDS 4250 - 2555 2005 GENERAL OBLIGATION BOND ISSUES 054014 Citywide Routine/Preventive Maint antial ROW 054055 054050 51st - Garnet to BA Expr (Eng/Dsn) Jan-06 Apr-6 054051 61st - Peoria Int/Riverside Dr. to Peoria Jan-06 Apr-6 054052 B1st - Memorial to Mingo; Sheridan to Jun-06 Apr-6 054053 91st - Memorial to Mingo; Sheridan to Jun-06 Feb-06 Feb-06 054055 129th - 31st to 91st (Engr. & Design) Mar-06 Apr-6 054055 11st - Memorial to Mingo; Sheridan to Jun-12 Oct-6 054056 191st - Memorial to Mingo; Sheridan to Jun-12 Dec-6 054057 191st - Memorial to Mingo; Sheridan to Jun-06 Apr-6 054058 191st - Memorial to Mi			60%					
144018 Bicycle/Pedestrian Master Plan 144019 Inplementation 144019 IDL Entrance Rehabilitation (1st, 7th, and see ao ath Streets; signals at 1st and Greenwood) 144017 144019 Bith Streets; signals at 1st and Greenwood) 144017 144019 Bith Streets; signals at 1st and Greenwood) 144017 2005 IDL Entrance Rehabilitation (1st, 7th, and see ao ath Streets; signals at 1st and Greenwood) 144017 701AL FUND 405 INCOMPLETE PROJECTS 7000000000000000000000000000000000000								-
144019 IDL Entrance Rehabilitation (1st, 7th, and get ao gth Streets; signals at 1st and Greenwood) 144017 10DL Entrance Rehabilitation (1st, 7th, and gth Streets; signals at 1st and Greenwood) 144017 10DL Entrance Rehabilitation (1st, 7th, and gth Streets; signals at 1st and Greenwood) 144017 10DL Entrance Rehabilitation (1st, 7th, and gth Streets; signals at 1st and Greenwood) 144017 10DL Entrance Rehabilitation (1st, 7th, and gth Streets Videning - Engineering and Partial RSUES 054041 054050 51st - Garnett to BA Expr (Eng/Dsn) Partial RVW 054051 51st - Garnett to BA Expr (Eng/Dsn) Jun-06 054055 151st - Memorial to Mingo; Sheridan to Jun-06 Apr-6 054055 11st - Sheridan Inter (Final Design) Jan-08 Dec-6 054056 12st - Sheridan Inter (Final Design) Jan-08 Dec-6 054056 12st to 91st (Engr. & Design) Jan-08 Dec-6 054057 12st to 91st (Prelim Design) Jan-08 Dec-6 054057 12st to 91st (Prelim Design) Jan-08 Dec-6 054057 12st to 91st (Prelim Design) Jan-08 Dec-6 054002 12st to 91st (Prelim Design) Jan-08 Dec-6 <td>Garver</td> <td>ver</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	Garver	ver						
TOTAL FUND 405 INCOMPLETE PROJECTS TOTAL FUND 405 INCOMPLETE PROJECTS FUNDS 4255 2005 GENERAL OBLIGATION BOND ISSUES FUNDS 4255 2005 GENERAL OBLIGATION BOND ISSUES 054061 Citywide Routine/Preventive Maint Oct-0 054051 51st - Garnett to BA Expr (Eng/Dsn) Feb-08 Oct-0 054052 51st - Garnett to BA Expr (Eng/Dsn) Jun-06 Apr-0 054053 51st - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-0 054054 91st - Sheridan Inter (Final Design) Mar-06 Apr-0 054055 129th - 31st to 91st (Engr. & Design) Mar-06 Dec-0 054056 Delaware - 81st to 91st (Engr. & Design) Feb-06 Feb-0 054057 Yale - 81st to 91st (Engr. & Design) Feb-06 Feb-0 054057 Yale - 81st to 91st (Engr. & Design) Feb-06 Feb-0 054057 Yale - 81st to 91st (Engr. & Design) Jun-12 Doc-0 054057 Yale - 81st to 91st (Engr. & Design) Feb-06 Feb-07 054002 Febraware - 11th to 21st Jun-12 Doc-06 <	POE	Б \$1	60%					
FUNDS 4250-42552005 GENERAL OBLIGATION BOND ISSUES054041Citywide Routine/Preventive Maint054051Citywide Routine/Preventive MaintArterial Streets Widening - Engineering and Partial ROW05405051st - Garnett to BA Expr (Eng/Dsn)Feb-08Oct-005405161st - Peoria Int/Riverside Dr. to PeoriaJun-06Apr-005405281st - Memorial to Mingo; Sheridan toJun-06Apr-005405391st - Memorial (Engr. & Design)Mar-06Apr-0054055129th - 31st to 41st (Engr. & Design)Mar-06Apr-0054056Delaware - 81st to 91st (Engr. & Design)Jan-08Dec-1054057Yale - 81st to 91st (Engr. & Design)Jan-08Dec-1054057Yale - 81st to 91st (Engr. & Design)Feb-06Feb-1054057Yale - 81st to 91st (Engr. & Design)Jan-08Dec-1054057Yale - 81st to 91st (Engr. & Design)Jan-08Dec-1054057Yale - 81st to 91st (Engr. & Design)Feb-06Feb-16054003City Match for Federal/State projects.Jun-12Jun-12054003City Watch for Federal/State projects.Jun-12Jun-12054003Sidewalk Repair/Const (Citywide)054003Sidewalk Repair/Const (Citywide)054004Traffic Calming Devices054001Transportation Gen Eng/Insp Serv054001054003Total Euglises Serv054001Transportation Gen Eng/Insp Serv1000054005054004Transportation Gen Eng/Insp Serv054001Transportation Gen Eng/I								
054041Citywide Routine/Preventive Maint054061Citywide Routine/Preventive Maint05405051st - Garnett to BA Expr (Eng/Dsn)Feb-08Oct-005405161st - Peorial IntRiverside Dr. to PeoriaJun-06Apr-005405281st - Memorial to Mingo; Sheridan toJun-06Apr-005405391st - Memorial to Mingo (Engr/Dsn)Jan-08Dec-005405491st - Memorial to Mingo (Engr/Dsn)Jan-08Dec-0054055129th - 31st to 41st (Engr. & Design)Mar-06Apr-0054057Plaevare - 81st to 91st (Engr. & Dsn.)Jan-08Dec-0054057Plaevare - 81st to 91st (Engr. & Dsn.)Jan-08Dec-0054005Delaware - 81st to 91st (Engr. & Dsn.)Jan-08Dec-0054005City Match for Federal/State projects.Jun-12Jun-12054002RehabilitationOf4002RehabilitationOf4005054003City Watch for Federal/State projects.Jun-12Jun-12054004Traffic Calming DevicesO54004Traffic Calming Devices054001Transportation Gen Eng/Insp ServO54001Transportation Gen Eng/Insp Serv054001Transportation Gen Eng/Insp ServO54005Feb-06054001Transportation Gen Eng/Insp ServO54001Transportation Gen Eng/Insp Serv054001Transportation Gen Eng/Insp ServO54001Transportation Gen Eng/Insp Serv054001Transportation Gen Eng/Insp ServD1012Transportation Gen Eng/Insp Serv054001Transportation Ge	S							
Arterial Streets Widening - Engineering and Partial ROW05405051st - Garnett to BA Expr (Eng/Dsn)Feb-08Oct-005405161st - Peoria Int/Riverside Dr. to PeoriaJun-06Apr-C05405281st - Memorial to Mingo; Sheridan to 054053Jun-06Apr-C05405391st - Memorial to Mingo; Sheridan to 054053Jun-06Apr-C05405491st - Sheridan Inter (Final Design)Mar-06Apr-C054055129th - 31st to 41st (Engr. & Design)Mar-06Apr-C054055129th - 31st to 91st (Engr. & Design)Jan-08Dec-C054057Yale - 81st to 91st (Engr. & Dsn.)Jan-08Dec-C054057Yale - 81st to 91st (Engr. & Dsn.)Jun-12Dec-C054057Yale - 81st to 91st (Engr. & Dsn.)Jun-12Dec-C054057RehabilitationU054057Yale - 81st to 91st (Prelim Design)Feb-06Feb-06054003City Match for Federal/State projects.Jun-12Jun-12Dec-C054003Sidewalk Repair/Const (Citywide)054003Sidewalk Repair/Const (Citywide)Mun-12054004Traffic Calming Devices054004Transportation Gen Eng/Insp ServDec-C054001Transportation Gen Eng/Insp Serv054001Transportation Gen Eng/Insp ServEndal Insp Serv054001TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTSFUNDS 4250-4255 INCOMPLETE PROJECTSFUNDS 4250-4255 INCOMPLETE								
054050 51st - Garnett to BA Expr (Eng/Dsn) Feb-08 Oct-0 054051 61st - Peoria Int/Riverside Dr. to Peoria Jun-06 Apr-6 054052 81st - Memorial to Mingo; Sheridan to Jun-06 Apr-6 054053 91st - Memorial to Mingo; Sheridan to Jun-06 Apr-6 054054 91st - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-6 054055 129th - 31st to 41st (Engr. & Design) Mar-06 Apr-6 054056 129th - 31st to 91st (Engr. & Design) Jan-08 Dec-6 054056 Delaware - 81st to 91st (Engr. & Design) Jan-08 Dec-6 054057 Yale - 81st to 91st (Engr. & Design) Jan-08 Dec-6 054053 City Match for Federal/State projects. Jun-12 Dec-6 054003 City Match for Federal/State projects. Jun-12 Dec-6 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices Dec-6 054004 Traffic Calming Devices 054004 Transportation Gen Eng/Insp Serv Dec-6 054004 Transportation Gen Eng/Insp Serv	N							
054051 61st - Peoria Int/Riverside Dr. to Peoria 054052 81st - Memorial to Mingo; Sheridan to Jun-06 Apr-0 054052 81st - Memorial to Mingo; Sheridan to Jun-06 Apr-0 054053 91st - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-0 054054 91st - Sheridan Inter (Final Design) Mar-06 Apr-0 054055 129th - 31st to 41st (Engr. & Design) Mar-06 Apr-0 054055 129th - 31st to 41st (Engr. & Design) Feb-06 Feb-16 054057 Yale - 81st to 91st (Engr. & Design) Feb-06 Feb-16 054053 Lewis Ave 11th to 21st Jun-12 Dec-1064033 054003 City Match for Federal/State projects. Jun-12 Dec-1054033 054003 Sidewalk Repair/Const (Citywide) 054003 Sidewalk Repair/Const (Citywide) Dec-106 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices Dec-106 054004 Traffic Calming Devices 054004 Transportation Gen Eng/Insp Serv Dec-105 054001 Transportation Gen Eng/Insp Serv 0540	Oct-08 C & K	K \$300	65%	No constructi	on funds curre	No construction funds currently scheduled.		
054052 81st - Memorial to Mingo; Sheridan to Memorial (Engr. & Design) Jun-06 Apr-0 054053 91st - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-(054054 91st - Sheridan Inter (Final Design) Mar-06 Apr-0 054055 129th - 31st to 41st (Engr. & Design) Mar-06 Apr-0 054056 Delaware - 81st to 91st (Engr. & Design) Feb-06 Feb-16 054057 Yale - 81st to 91st (Engr. & Design) Feb-06 Feb-16 0540057 Yale - 81st to 91st (Prelim Design) Feb-06 Feb-16 054003 City Match for Federal/State projects. Jun-12 Dec-(054002 Rehabilitation 054003 Sidewalk Repair/Const (Citywide) 054003 054003 Sidewalk Repair/Const (Citywide) 054003 Sidewalk Repair/Const (Citywide) 054003 054004 Traffic Calming Devices 054004 Transportation Gen Eng/Insp Serv 054001 Transportation Gen Eng/Insp Serv 054001 Inn-12 Inn-12 054004 Transportation Gen Eng/Insp Serv 054004 Inn-12 Inn-12 Inn-12	DTA	Ä				See 064110		
054053 91st - Memorial to Mingo (Engr/Dsn) Jan-08 Dec-C 054054 91st - Sheridan Inter (Final Design) Mar-06 Apr-0 054055 129th - 31st to 41st (Engr. & Design) Mar-06 Apr-0 054056 Delaware - 81st to 91st (Engr. & Design) Feb-06 Feb-1 054057 Yale - 81st to 91st (Engr. & Dsn.) Jan-08 Dec-(054057 Yale - 81st to 91st (Engr. & Dsn.) Jan-08 Dec-(054003 Lewis Ave 11th to 21st Jun-12 Dec-(054003 City Match for Federal/State projects. Jun-12 054002 Rehabilitation 054003 Sidewalk Repair/Const (Citywide) 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices 054004 Traffic Calming Devices 054004 Transportation Gen Eng/Insp Serv 054001 Transportation Gen Eng/Insp Serv 054001 Transportation Gen Eng/Insp Serv 054001 Tronsportation Gen Eng/Insp Serv 054001 Transportation Gen Eng/Insp Serv <	Apr-08 Benham	1am \$400	85%	90-un		See 064102		
054054 91st - Sheridan Inter (Final Design) Mar-06 Apr-0 054055 129th - 31st to 41st (Engr. & Design) Feb-06 Feb-16 054056 Delaware - 81st to 91st (Engr. & Design) Jan-08 Dec-0 054057 Yale - 81st to 91st (Engr. & Design) Jan-08 Dec-0 054057 Yale - 81st to 91st (Prelim Design) Feb-06 Feb-06 104023 Lewis Ave 11th to 21st Jun-12 Jun-12 054003 City Match for Federal/State projects. Jun-12 Seb-0 054002 Rehabilitation 054003 Sidewalk Repair/Const (Citywide) 054003 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices 054004 Transportation Gen Eng/Insp Serv 054004 Transportation Gen Eng/Insp Serv 054004 TotAL FUNDS 4250-4255 INCOMPLETE PROJECTS 054004 TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTS DEC-0505 PROJECTS	Dec-08	sch \$386	100%	ROW Acquisition	ition			
054055 129th - 31st to 41st (Engr. & Design) Feb-06	Apr-09		100%	Construction	Construction funded in 2006 S.	S. T.	See 064104	
U034050 Uberaware - 61st to 91st (Engr. & USn.) Jan-08 Dec-0 054057 Yale - 81st to 91st (Prelim Design) Feb-06 Feb-06 104023 Lewis Ave 11th to 21st Jun-12 Jun-12 054093 City Match for Federal/State projects. Jun-12 Sith of the reventive 054003 Citywide Routine and Preventive Jun-12 Sith of the reventive Sith of the reventive 054003 Sidewalk Repair/Const (Citywide) 054003 Sidewalk Repair/Const (Citywide) Sith of the reventive 054004 Traffic Calming Devices 054001 Transportation Gen Eng/Insp Serv Serv Sith of the revention 054001 Transportation Gen Eng/Insp Serv D54001 Frond FUNDS 4250-4255 INCOMPLETE PROJECTS Studend FUNDS 4260-2008 STREETS GENERAL OBLIGATION BOND	Feb-12	-	100%	Construction	Construction funded in 2006 S. T.	S. T.	See 064109	
05405/ Yale - 81st to 91st (Prelim Design) Feb-06 Feb-06 104023 Lewis Ave 11th to 21st Jun-12 054093 City Match for Federal/State projects. Jun-12 054003 Citywide Routine and Preventive Jun-12 054003 Sidewalk Repair/Const (Citywide) 054004 054004 Traffic Calming Devices 054001 054001 Transportation Gen Eng/Insp Serv 054001 054001 Transportation Gen Eng/Insp Serv Ditto Bovices 054001 Transportation Gen Eng/Insp Serv Ditto Bovices	Dec-08	+	100%	No constructi	on funds curre	No construction funds currently scheduled		
054093 City Match for Federal/State projects. 054003 City wide Routine and Preventive 054003 Citywide Routine and Preventive 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices 054001 Transportation Gen Eng/Insp Serv 054001 ToTAL FUNDS 4250-4255 INCOMPLETE PROJECTS	Feb-07 Benham	am \$300 K \$353	100%	No funding available.	vailable.	TuiCtor	UCL 7 4	10001
054002 Citywide Routine and Preventive 054003 Rehabilitation 054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices 054001 Traffic Calming Devices 054001 Transportation Gen Eng/Insp Serv 054001 TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTS		+	0100		001-120	IPICIT	94'1 50	%001
054003 Sidewalk Repair/Const (Citywide) 054004 Traffic Calming Devices 054001 Transportation Gen Eng/Insp Serv 054001 TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTS FUNDS 4260-4266 - 2008 STREETS GENERAL OBLIGATION BOND			1					
054004 Traffic Calming Devices 054001 Transportation Gen Eng/Insp Serv TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTS FUNDS 4260-4266 - 2008 STREETS GENERAL OBLIGATION BOND								
054001 Transportation Gen Englinsp Serv 054001 Transportation Gen Englinsp Serv 101AL FUNDS 4250-4255 INCOMPLETE PROJECTS FUNDS 4260-4266 - 2008 STREETS GENERAL OBLIGATION BOND								
TOTAL FUNDS 4250-4255 INCOMPLETE PROJECTS FUNDS 4260-4266 - 2008 STREETS GENERAL OBLIGATION BOND								
LUNDS 4200-4200 - 2000 STREETS GENERAL UBLIGATION BOND	TS STS							
Ctracte Events of Contraction 1 in the Contract of								
Arterial Street Rehabilitation and Citwide Projects:	I RATTIC CAIMING							
104009 Citywide-Arterial Rehab & Reconstruction		4						
	_							

	<u>0</u>
	as
	Construction
1	ŏ
100 miles	Design

08/01/20

Budget Number 104010												
				201000		stř.		1 2 2 2				
		Estimated / Start 0	Currently Anticipated Completion	Encineer	Contract	Pct	Adv or Contract Award	Currently Anticipated Completion	Contractor	Contract	Pct	
	Citywide-Arterial Sidewalk Repair &			2								
	Citywide - Trails					1000						
	Citywide - Railroad Crossings					-0010						
104013	Citywide - Local Match							_				
104014	Citywide-Gen.Engineering/Testing Inspection											
	Non-Arterial Rehabilitation and Citywide Projects.	rojects.										
104107	Maintenance Zone 1007	May-13	May-15	BKL	\$557	86%	Nov-18	Dec-20	Becco	\$7,500	%06	
104944	Maintenance Zone 9044	Oct-19	Jan-20	Meshek	\$41	95%	Mar-20					
104015	Citywide Non-Arterial Rehab & Reconstruction											
104016	Citywide Non-Arterial Sidewalk Repair and Construction											
104000	Bond Issuance Costs											
104039	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-13	Meshek	\$312	95%	Mar-18	May-19	Becco	\$3,529	100%	30
104041	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Becco		4396 4	70
104043	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Mar-13	Dewberry	\$467	95%	Jul-20	Jun-22	Becco	\$4,587	~ %0	
144023	Citywide - Arterial Routine & Preventative Maintenance											
144022	Citywide-Art/Non-Art Routine & Preventative Maintenance											
104053	Pine St Yale Ave. Intersection	Jan-13	Aug-13	Dewberry	\$247	100%		2015			100%	
104054	Citywide - General Engineering / Testing / Inspection	spection					Internal					
	TOTAL FUNDS 4260-4266 - 2008 Streets General Obliga	reets Gene	I Obliga	tion Bond								
FUNDS 4270-	FUNDS 4270-4273 - 2014 STREETS GENERAL OBLIGATION BOND	ATION BON	Q									
	Streets, Expressways, Sidewalks, Traffic Calming	raffic Caln	ning									
	Arterial Street Rehabilitation and Citywide Projects:	Projects:										
144200	36th St N. MLK Jr. Blvd. to Peoria Ave.	Jun-15	Mar-20	PEC	\$232	75%	Apr-20					
144201	Apache St MLK Jr. Blvd. to Peoria Ave.	Nov-14	Aug-15	MESHEK	\$267	95%	Mar-19	Nov-19	Crossland	\$3,380	%66	
144202	Apache St Peoria Ave. to Lewis Ave.	Aug-16	Mar-17	C&K	\$500	98%	Sep-20					
144203	W. 41st St. S 41st W. Ave. to S. 33rd W. Ave.	Sep-14	Aug-15	DEWBERRY	\$175	95%						
144204	S. 33rd W. Ave 41st St. to 51st St.	Sep-14	Aug-15	DEWBERRY	\$275	95%						
144205	Apache St Lewis Ave. to Harvard Ave.	Sep-14	Sep-15	GUY	\$210	80%	Nov-20		1			1
144206	11th St Peoria Ave. to Utica Ave.	Nov-14	Nov-15	BKL	\$185	95%	Mar-20	Oct-20 1	Becco	\$2,343	25%	
144207	11th St Lewis Ave. to Harvard Ave.	Jun-16	Mar-17	BKL	\$205	85%						

Рапе 7

Builder Intellingtion Frank Intellingtion Entrement Intellingtion Entrement Intellingt					DESIGN			1979	CON	CONSTRUCTION	NO	
The Process Data	Rudnet		Estimated	Currently Anticipated		Contract	ta	Adv or Contract	Currently Anticipated		1	
111 Constant Non-14 Non-15 Both Non-75 Non-75 <th>Number</th> <th>Project Description</th> <th>Date</th> <th>Date</th> <th></th> <th>Amount</th> <th>Compl</th> <th>Date</th> <th>Date</th> <th>Contractor</th> <th>Amount</th> <th>Compl</th>	Number	Project Description	Date	Date		Amount	Compl	Date	Date	Contractor	Amount	Compl
Zists commettad to Leben.Due (1G.ADCERS25699%Concrete (1Due (0)MonthSists Havard Ave. IntersectionDec. (1Jul-(5)CANCERS17770%Pence <td< th=""><th>144208</th><th>11th St Sheridan Rd. to Memorial Dr.</th><th>Nov-14</th><th>Nov-15</th><th>BKL</th><th>\$180</th><th>95%</th><th>Aug-20</th><th></th><th></th><th></th><th></th></td<>	144208	11th St Sheridan Rd. to Memorial Dr.	Nov-14	Nov-15	BKL	\$180	95%	Aug-20				
2151.8.1.211Link<	144209	21st St Garnett Rd. to 129th E. Ave.	Dec-14	Jul-15	GARVER	\$235	95%	00000		Becco	620.4	20
Perstex. Haverad Ave. for Yale Ave. May-19 CECC S177 T/0% May-10 May-10<	144210	21st St 129TH East Ave. Intersection	Dec-14	Jul-15	GARVER	\$156	95%	20.00		Becco		
Perior Area Free Area	144213	91st St Harvard Ave. to Yale Ave.		May-19	CEC	\$177	70%					
Interfactor Constant Current Area Constant Constant Constant Constant Apprile St. 8. Harvard Ave. Intersection Sep. 14 Sep. 15 GUV S175 96% Mode Constant Constant<	144215	Peoria Ave 41st St. to 51st St.	Dec-16	Aug-17	MARQUARDT	\$340	%06	alest				
Apache St. 8 Harvard Ave. Intersection Sep-14 Sep-15 GUV \$175 Defection Sep-14 Sep-16 GUV Sep-16 Sep-16 Crossiand Processiand Crossiand Processiand	144216	41st St Lewis Ave. to Harvard Ave.	Oct-14	Aug-15	CEC	\$275	95%	anals.		Crossland		
dist Risk & Lewis Ave. Intersection Oct-14 Aug-15 CEC S210 96% Image Crosslend Image Chywde - Arterial Rehabilitation Chywde - Arterial Rehabilitation Chywde - Arterial Rehabilitation Chywde - Arterial Rehabilitation Crosslend Image	144217	Apache St. & Harvard Ave. Intersection	Sep-14	Sep-15	GUY	\$176	95%	DEC:-20				
Chywdie Arterial RehabilitationImage: constrained preventiveImage: constr	144218	41st St. & Lewis Ave. Intersection	Oct-14	Aug-15	CEC	\$210	95%	0.05		Crossland		
Chywide-Arterial Sidewalk Improvementsiii<	144309	Citywide - Arterial Rehabilitation										
Chywide - Arterial Routine and Preventive Maintenance Cohwide Maching FundsImage: Chywide - Arterial Routine and Preventive MaintenanceImage: Chywide - Arterial Routine and Preventive MaintenanceImage: Chywide - Arterial Routine and ReplacementImage: Chywide - Arterial Routine and ReplacementImage: Chywide - Arterial Rehabilitation and ReplacementSep: 14Jun: 15Image: Chywide - C	144110	Citywide - Arterial Sidewalk Improvements										
	144020	Citywide - Arterial Routine and Preventive Maintenance										
DODT Rehabilitation and ReplacementImage: constraint of the state of t	144093	Citywide Matching Funds						01020				
Nor-Matrical Rehabilitation and Citywide Projects. Nor-Matrical Rehabilitation and Rehabilitatinance	144094	ODOT Rehabilitation and Replacement										
Maintenance Zone 1001: May-15 Feb-16 MAX/AEB Z71 / 284 95% Jul-20 model Model Maintenance Zone 1006: Sep-14 Jur-15 TETRATECH 3356 95% Apr-19 Oct-19 Ellsworth 32,565 Maintenance Zone 1006: Sep-14 Jur-15 Cymergy 556 95% Nov-20 Eecco Eecco 337 Maintenance Zone 1006: Oct-14 Apr-15 Cymergy 556 95% Nov-17 Nov-10 Eecco 337 Maintenance Zone 1073: Oct-14 Apr-15 Norwit 539 95% Nov-17 PCSI \$373 Maintenance Zone 1073: Oct-14 Jur-15 Norbit Saps-14 Jur-16 Saps-14 Jur-16 Saps-16 Saps-16 Saps-16 Saps-17 Nov-19 PCSI \$473 Saps-17 Saps-18 Saps-18 Saps-18 Saps-18 Saps-18 Saps-18 Saps-245 Saps-245 Saps-245 Saps-245 Saps-245 Saps-216 Saps-245		Non-Arterial Rehabilitation and Citvwide F	Projects.									
Maintenance Zone 1006: Sep-14 Jun-15 TETRA-TECH 3556 95% Apr-19 Oct-19 Elisworth \$2,565 Maintenance Zone 1007: Oct-14 Apr-15 Cyntergy \$56 95% Nov-20 Becco Faits Maintenance Zone 1007: Oct-14 Jun-15 Cyntergy \$56 95% Jul-17 Nov-20 Becco 5437 Maintenance Zone 1058: Sep-16 Sep-14 Jun-15 Cowux \$49 95% Jul-17 Nov-17 PCS1 \$437 Maintenance Zone 1058: Jun-15 Dec-15 Cp8Y \$259 95% Jul-17 Nov-17 PCS1 \$437 Maintenance Zone 1157: Jun-15 Dec-14 Jun-15 Dec \$3145 \$2165 \$3145 Maintenance Zone 1157: Jun-15 Dec-14 Jun-15 Dec \$314 31720 Crossland \$2335 Maintenance Zone 1157: Jun-16 Mart \$3105 May-18 Feb-19 Elisworth \$3165 <	144111	Maintenance Zone 1001:	May-15	Feb-16	MAR / ARB	271/284	95%	Jul-20				
Maintenance Zone 1007: Oct-14 Apri-15 Cyrnergy \$56 95% Nov-18 Nov-20 Becco γ Maintenance Zone 1068: Sep-16 Sep-16 Sep-17 Nickle / Cowan $152./168$ 95.95% Nov-20 Becco γ γ Maintenance Zone 1068: Oct-14 Jul-15 Cowan 52.95% Jul-17 Nov-20 Becco γ γ Maintenance Zone 1059: Jun-15 Dec-15 COWAN \$49 95% Jul-17 Nov-17 $PCS1$ 3437 Maintenance Zone 1157 N: Sep-14 Jun-15 POC \$334 95% May-18 $Feb-19$ $Feb-19$ $Feb-70$ 7334 Maintenance Zone 1157 N: Sep-14 Jun-15 Nov-14 $Ay-20$ $Corssland$ $23,343$ Maintenance Zone 1157 N: Sep-14 Jun-16 NaL-16 Sep-19 $Din-20$ $PCS1$	144106	Maintenance Zone 1006:	Sep-14	Jun-15	TETRA-TECH	\$356	95%	Apr-19	Oct-19	Ellsworth	\$2,585	98%
Maintenance Zone 1068: Sep-16 Sep-17 Nickle/ Cowan $152/168$ $95/96$ $Jul-17$ Nov. 17 PCSI 347 Maintenance Zone 1073: Oct-14 Jur-15 COWAN 349 $95/96$ Jul-17 Nov. 17 PCSI 343 Maintenance Zone 1073: Un-15 Dec-15 CP8Y 3234 $95/96$ Jul-17 Nov. 17 PCSI 3437 Maintenance Zone 1153: Sep-14 Jun-15 Dec-15 CP8Y 3234 $95/96$ May-18 Feb-19 Ellsworth 32.433 Maintenance Zone 1157 N: Sep-14 Jun-15 BKL 5302 $95/96$ May-18 7163 72.433 Maintenance Zone 1157 N: Jun-15 Maintenance Zone 2130: Un-15 Maintenance Zone 2130: 7163 7202 7202 7203 7203 7203 7203 7203 7203 7203 7203 7203 7203 7203 7203 7203 7203 72033 7203 720	144107	Maintenance Zone 1007:	Oct-14	Apr-15	Cyntergy	\$56	95%	Nov-18	Nov-20	Becco		A %06
Maintenance Zone 1073: Oct-14 Jul-15 COWAN \$49 95% Jul-17 Nov-17 PCSI \$437 \$437 Maintenance Zone 1099: Jun-15 Jun-15 Dec-15 CPAX \$259 95% 95% $0.0-17$ 0.05 $$243$ Maintenance Zone 1157 Sep-14 Jun-15 POE \$334 95% $May-18$ $Feb-19$ $Eeb-19$ <td>144168</td> <td>Maintenance Zone 1068:</td> <td>Sep-16</td> <td>Sep-17</td> <td>Nickle / Cowan</td> <td>152./168.</td> <td>95./95%</td> <td></td> <td></td> <td></td> <td></td> <td></td>	144168	Maintenance Zone 1068:	Sep-16	Sep-17	Nickle / Cowan	152./168.	95./95%					
Maintenance Zone 1099:Jun-15Dec-15CP&Y\$25995%1Crossland\$2,3431Maintenance Zone 1157N:Sep-14Jun-15Jun-15Jun-15Jun-15POE\$33495%PPPPPMaintenance Zone 1157N:Sep-14Jun-15Jun-15Jun-15Jun-15BKL\$33295%PPPPPMaintenance Zone 1157N:Sep-14Jun-15Mar-16SKW\$21095%PPPPPPMaintenance Zone 1157S:Jun-15Mar-16Aug-15Strut\$321095%PPP<	144173	Maintenance Zone 1073:	Oct-14	Jul-15	COWAN	\$49	95%	Jul-17	Nov-17	PCSI	\$437	100%
Maintenance Zone 1153:Sep-14Jun-16POE $$334$ 95% 95% 1 </td <td>144199</td> <td>Maintenance Zone 1099:</td> <td>Jun-15</td> <td>Dec-15</td> <td>СР&У</td> <td>\$259</td> <td>95%</td> <td>2012/10/05</td> <td></td> <td>Crossland Heavy</td> <td>\$2,343</td> <td></td>	144199	Maintenance Zone 1099:	Jun-15	Dec-15	СР&У	\$259	95%	2012/10/05		Crossland Heavy	\$2,343	
Maintenance Zone 1157 N: Sep-14 Jun-15 BKL 5302 95% May-18 Feb-19 Ellsworth \$3,195 No Maintenance Zone 1157 S: Jun-15 Mar-16 SKW \$210 95% Oct-19 Ellsworth \$3,195 No Maintenance Zone 1157 S: Jun-15 Mar-16 SKW \$210 95% Oct-19 May-20 Crossland \$2,493 No Maintenance Zone 2130: Nov-14 Aug-15 Maltenance S Apr-19 Jan-20 Possland \$2,493 No No No No No $2,493$ No No $2,492$ No $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,01$ $2,133$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$ $2,145$ $2,135$ $2,135$ $2,135$ $2,135$ $2,135$	144153	Maintenance Zone 1153:	Sep-14	Jun-15	POE	\$334	95%					
Maintenance Zone 1157 S: Jun-15 Mar-16 SKW \$210 95% Oct-19 May-20 Crossland \$2,493 No Maintenance Zone 2125: Nov-14 Aug-15 NuvLLACE \$179 95% Apr-19 Jan-20 Becco \$2,189 No Maintenance Zone 2130: Oct-14 Aug-15 Maintenance Zone 2130: Nov-14 Aug-15 Maintenance Zone 2130: Becco \$2,485 Nov-20 Nov-20 Pan-20 P	144157	Maintenance Zone 1157 N:	Sep-14	Jun-15	BKL	\$302	95%	May-18	Feb-19	Elisworth	\$3,195	A %66
Maintenance Zone 2125: Nov-14 Aug-15 WALLACE \$179 95% Apr-19 Jan-20 Becco \$2,189 Apr-19 Maintenance Zone 2130: Oct-14 Aug-15 Marken \$270 95% Nov-20 $Becco$ \$3,485 Nov-20 $Becco$ $Becco$ \$3,485 Nov-20 $Becco$ $Becco$ \$3,485 Nov-20 $Becco$ $Becco$ S_148 Nov-20 $Becco$ $Becco$ S_148 Nov-20 $Becco$ $Becco$ S_148 $Becco$ $Becco$ S_148 $Becco$ S_148 $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Becco$ S_148 $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Aug-16$ $Aug-$	144158	Maintenance Zone 1157 S:	Jun-15	Mar-16	SKW	\$210	95%	Oct-19	May-20	Crossland	\$2,493	98%
Maintenance Zone 2130: Oct-14 Aug-15 MESHEK \$270 95% I I Becco Maintenance Zone 3010: May-15 Jan-16 MCLELLAND \$544 95% I Nov-20 I I Maintenance Zone 3010: May-15 Jan-16 Jun-17 POE \$656 95% I Nov-20 I I Maintenance Zone 3011: Jun-16 Jun-17 POE \$656 95% I Nov-20 Sep-21 Heavy Maintenance Zone 3017: Oct-17 Jul-18 CGA \$324 96% Jul-21 I Heavy Maintenance Zone 3020: Aug-16 May-17 AAB \$345 96% Jul-21 I I Maintenance Zone 4013: Sep-14 Apr-15 LEIDOS \$512 95% Jul-20 I I I Maintenance Zone 4013: Jul-16 Apr-15 LEIDOS \$512 95% Jul-20 I I I I I	144225	Maintenance Zone 2125:	Nov-14	Aug-15	WALLACE	\$179	95%	Apr-19	Jan-20 🗸	Becco	\$2,189	* %86
Maintenance Zone 3010: May-15 Jan-16 MCCLELLAND \$544 95% Nov-20 Nov-20 Nov-20 Maintenance Zone 3011: Jun-16 Jun-17 POE \$656 95% Aug-20 Sep-21 Heavy Maintenance Zone 3017: Oct-17 Jul-18 CGA \$324 96% 1 No No Maintenance Zone 3020: Aug-16 May-17 AAB \$3245 96% Jul-21 Heavy Maintenance Zone 3020: Aug-16 May-17 AAB \$345 96% Jul-21 No No Maintenance Zone 4013: Sep-14 Apr-15 LEIDOS \$512 95% Mo No No Maintenance Zone 4021: Jul-16 Apr-17 CEC \$343 96% Jul-26 No No No No Maintenance Zone 4021: Jul-16 Apr-17 CEC \$343 96% Jul-26 No No No No No No No No No	144230	Maintenance Zone 2130:	Oct-14	Aug-15	MESHEK	\$270	95%			Becco	\$3,485	
Maintenance Zone 3011: Jun-16 Jun-17 POE \$656 95% Aug-20 Sep-21 Crossland Maintenance Zone 3017: Oct-17 Jul-18 CGA \$324 96% 1 Heavy Maintenance Zone 3017: Oct-17 Jul-18 CGA \$324 96% 1 1 Heavy Maintenance Zone 3020: Aug-16 May-17 ABB \$325 96% 1 1 1 Maintenance Zone 4013: Sep-14 Apr-15 LEIDOS \$512 95% 1 <td< td=""><td>144310</td><td>Maintenance Zone 3010:</td><td>May-15</td><td>Jan-16</td><td>MCCLELLAND</td><td>\$544</td><td>95%</td><td>Nov-20</td><td></td><td></td><td></td><td></td></td<>	144310	Maintenance Zone 3010:	May-15	Jan-16	MCCLELLAND	\$544	95%	Nov-20				
Maintenance Zone 3017: Oct-17 Jul-18 CGA \$324 96% Maintenance S512 95% Maintenance M	144311	Maintenance Zone 3011:	Jun-16	Jun-17	POE	\$656	95%	Aug-20	Sep-21	Crossland Heavv	\$7,603	
Maintenance Zone 3020: Aug-16 May-17 AAB \$345 90% N Maintenance Zone 4013: Sep-14 Apr-15 LEIDOS \$512 95% N Maintenance Zone 4013: Jul-16 Apr-17 CEC \$343 96% N Maintenance Zone 4021: Jul-16 Apr-17 CEC \$343 96% N Maintenance Zone 4031: May-15 Feb-16 GARVER \$576 95% N	144317	Maintenance Zone 3017:	Oct-17	Jul-18	CGA	\$324	96%	0.00				
Maintenance Zone 4013: Sep-14 Apr-15 LEIDOS \$512 95% H Maintenance Zone 4021: Jul-16 Apr-17 CEC \$343 96% H Maintenance Zone 4031: May-15 Feb-16 GARVER \$576 95% H	144320	Maintenance Zone 3020:	Aug-16	May-17	AAB	\$345	80%	Jul-21				
Maintenance Zone 4021: Jul-16 Apr-17 CEC \$343 96% Maintenance Zone 4031: May-15 Feb-16 GARVER \$576 95%	144413	Maintenance Zone 4013:	Sep-14	Apr-15	LEIDOS	\$512	95%					
Maintenance Zone 4031: May-15 Feb-16 GARVER \$576	144421	Maintenance Zone 4021:	Jul-16	Apr-17	CEC	\$343	96%					
	144431	Maintenance Zone 4031:	May-15	Feb-16	GARVER	\$576	95%					

08/01/20

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEF

Pane R

Monte Marce instruction Construction Construction <th>A Circle Trans March Franch Currently start Currently contract Start Conclusion Start Conclusion Folder Annual Forder Fo</th> <th>DESIGN</th> <th></th> <th>CON</th> <th>CONSTRUCTION</th> <th>ZO</th> <th></th>	A Circle Trans March Franch Currently start Currently contract Start Conclusion Start Conclusion Folder Annual Forder Fo	DESIGN		CON	CONSTRUCTION	ZO		
Matter fraction Date Entities Control Section Date Date Control Control Section Solution Mainterment Zone 4105: Monter fraction Concist and the strate in	Protect Description Data Data Entitiese Amount Complexity Maintenance Zone 6057: Max st/1 Oct-17 Jul-16 Mul-16 HUB 5373 97% Maintenance Zone 6027: Oct-17 Jul-16 Mul-16 HUB 5373 97% Maintenance Zone 6037: Oct-14 Mun-16 Mun-17 Molticenance Zone 6047 95% Maintenance Zone 6047: Jul-16 Jul-16 Jul-17 GANDOT 5540 95% Maintenance Zone 6047: Jul-16 Jul-16 Jul-17 GANDOT 553 95% Maintenance Zone 6047: May-15 Amp-16 HUB 5254 95% Maintenance Zone 6047: May-16 HUB 5244 90% 55% Maintenance Zone 6047: Jul-16 Hul-16 HUL 5793 55% Maintenance Zone 6045: Oct-14 Jul-16 Feb-17 50% 55% Maintenance Zone 6045: Oct-14 Jul-16 Feb-17 50% 55% Ma		Adv or Contract Award			Contract	Pct	
Matteriandez Zone S(0): Analysis GUI 3734 97% Umm20 Crossinal 5371 3759 Crossinal 5371 3787 5787 Constant 5371 3787 5586 5781 5787 5781	Maintenance Zone 4067; Auxe, I Occ:14 Jun-15 GUY S244 95% Image: Image		Date		Ĩ.	Amount	Compl	
Matteriance Zone 502: Nor-11 Multi-15 TML 111-15 Paragen 11-14 99% Matteriance Zone 503: One-14 Jun-16 Sec.14 Jun-16 Sec.16 Jun-19 Creasing of 31,144 99% Matteriance Zone 503: One-14 Jun-16 Sec.14 Jun-16 Sec.17 Jun-16 Sec.17 Jun-16 Sec.17 Jun-16 Sec.17 Jun-16 Sec.17 Sec.1 Sec.17 Sec.1 Sec.17 Sec.1 Sec.1 Sec.1 Sec.1 Sec.17 Sec.1 Sec.1 Sec.1 Sec.1 Sec.1 Sec.1 Sec.1 Sec.	Maintenance Zone 4152. Occ-17 Jun-16 HUB 5373 97% Maintenance Zone 5027: Occ-14 Jun-16 CGA 3414 95% 1 Maintenance Zone 5077: Occ-14 Jun-16 CGA 3414 95% 1 Maintenance Zone 5047: Jun-16 Mar-17 McCLELLAND 5490 95% 1 Maintenance Zone 5047: Jun-16 CGA 34115 CCATLEND 5490 95% 1 Maintenance Zone 5035: May-15 Aug-16 HUB 2553 95% 1 Maintenance Zone 6142: Occ-14 Jun-16 CGA Jun-16 5 1 95% 1 Maintenance Zone 6143: Occ-14 Jun-16 Apr-17 Jul-16 2534 95% 1 Maintenance Zone 7040: Jun-16 Feb-17 Jul-16 Feb-17 2503 95% 1 Maintenance Zone 9044: Occ+14 Jul-16 Feb-17 Store 2203 95% 1 Mainten	+	Jan-20	Aug-20	Crossland	\$3,127	-38% 6	
Maintenneroz Zone SOCT: Nov.14 May-16 CARTENTUL 115 95% Seragion 1141 99% Maintennors Zone SOCT: Jun-16 Marci (CRELLAND) 5440 96% Aug-20 Cressinal 4447 96% Maintennors Zone SOCT: Jun-16 Marci (CRELLAND) 5440 96% Aug-20 Cressinal 4447 96% Maintennors Zone SOR: Jun-16 Marci (CRELLAND) 5440 96% Aug-21 Cressinal 4467 96% Maintennors Zone SOR: Jun-16 Marci (CRELLAND) 5430 96% Aug-21 Cressinal 4347 96% Maintennors Zone SOR: Carci J Aug-16 Cressinal 4347 96% Jun-20 Cressinal 53478 96% 478 <td>Maintenance Zone 5027: Nov:-14 May-15 CRAFTENTUL 515 95% Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 504: S149 95% Maintenance Zone 504: Jun-16 Maintenance Zone 504: Jun-16 Maintenance Zone 504: Jun-16 Jun-16 Jun-16 Jun-16 Jun-16 Jun-16 S233 95% Jun-16 Ju</td> <td>\$373</td> <td></td> <td></td> <td></td> <td>1 10 N</td> <td></td>	Maintenance Zone 5027: Nov:-14 May-15 CRAFTENTUL 515 95% Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 503: Jun-16 Maintenance Zone 504: S149 95% Maintenance Zone 504: Jun-16 Maintenance Zone 504: Jun-16 Maintenance Zone 504: Jun-16 Jun-16 Jun-16 Jun-16 Jun-16 Jun-16 S233 95% Jun-16 Ju	\$373				1 10 N		
Individuance Zone 6033. Deri II Jun-16 Unit Unit Costal 64,07 64	Maintenance Zone 5033: Oct-14 Jun-16 CGA 3444 95% I Maintenance Zone 5046: Jun-16 Mar-17 Mar-17 Mar-17 S540 90% I Maintenance Zone 6028: Jan-16 Jun-16 Aug-19 McCLELLAND 5540 90% I Maintenance Zone 6142: Oct-14 Jun-16 Apr-17 Hulb 2553 95% I Maintenance Zone 6142: Oct-14 May-15 Apr-17 Hulb 2554 95% I Maintenance Zone 7040: Jun-16 Apr-17 Jul-19 Kulb 5553 95% I Maintenance Zone 7040: Jun-16 Apr-17 Jul-19 Kulb 5554 95% I Maintenance Zone 8065: Apr-17 Jul-19 Vulb S574 90% I I Maintenance Zone 8065: Jul-16 Feb-19 POE 5747 90% I I I I I I I I I I	\$115	Sep-18	Jan-19	Paragon	\$1,144	%66	
Mathemenes Zare 504; Jun-16 March MocclELUND 5540 96% Jun-20 March Moc March Moc March Moc March Moc March Moc March	Maintenance Zone 5046: Jun-16 Mar-17 McCLELIAMO 5540 90% 1 Maintenance Zone 5047: Jun-16 Jun-17 CaRNER 584 90% 1 Maintenance Zone 5047: Jun-16 Jun-16 Jun-16 Jun-16 S253 90% 1 Maintenance Zone 6143: Oct-14 Jun-16 Apr-16 HUB \$253 95% 1 Maintenance Zone 6143: Oct-14 Jun-16 Apr-17 HUB \$254 95% 1 Maintenance Zone 6145: Oct-04 Jun-16 Apr-17 HUB \$254 95% 1 Maintenance Zone 7040: Jun-16 Apr-17 HUB \$254 95% 1 Maintenance Zone 9045: Oct-14 May-15 CarNerR \$250 95% 1 Maintenance Zone 9045: Oct-14 May-15 CarNerR \$250 95% 1 Maintenance Zone 9045: Oct-14 May-15 Sep-17 Sub-16 95% 1 M	_	Oct-18	Aug-19	Crossland	\$4,847	A %66	
Mathematications Auge 16 Jun-17 Geaverer Seed Jun-16 Jun-17 Seed Jun-16 Jun-16 </td <td>Maintenance Zone 5047: Aug-16 Jun-17 GARVER 3584 90% I Maintenance Zone 6028: Jan-18 Aug-16 Hun Aug-16 Hun 523 95% I Maintenance Zone 6145: Oct-14 Jun-16 Apv-15 Cynergy 3195 95% I Maintenance Zone 6145: Oct-04 May-15 Cynergy 3195 95% I Maintenance Zone 6145: Oct-04 May-15 Cynergy 3195 95% I Maintenance Zone 7040: Jun-16 Apv-17 Hul Stap-17 Stap-17 Stap-18 90% I Maintenance Zone 9044: Scae 0043: Oct-14 Jul-16 Apv-17 Stap-17 Stap-17 Stap-18 Stap-18 Stap-18 Stap-17 Stap-18 Stap-18 Stap-18 Stap-18 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-18 Stap-18 Stap-18 Stap-18 Stap-17 Stap-1</td> <td>\$540</td> <td>Aug-20</td> <td></td> <td></td> <td></td> <td></td>	Maintenance Zone 5047: Aug-16 Jun-17 GARVER 3584 90% I Maintenance Zone 6028: Jan-18 Aug-16 Hun Aug-16 Hun 523 95% I Maintenance Zone 6145: Oct-14 Jun-16 Apv-15 Cynergy 3195 95% I Maintenance Zone 6145: Oct-04 May-15 Cynergy 3195 95% I Maintenance Zone 6145: Oct-04 May-15 Cynergy 3195 95% I Maintenance Zone 7040: Jun-16 Apv-17 Hul Stap-17 Stap-17 Stap-18 90% I Maintenance Zone 9044: Scae 0043: Oct-14 Jul-16 Apv-17 Stap-17 Stap-17 Stap-18 Stap-18 Stap-18 Stap-17 Stap-18 Stap-18 Stap-18 Stap-18 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-17 Stap-18 Stap-18 Stap-18 Stap-18 Stap-17 Stap-1	\$540	Aug-20					
Meminenence Zane 6028: Jan-18 Aug-19 Moc.19 Moc.19 Moc.19 Moc.19 Becco. S2.78 90% Muc.19 Nuc.19	Maintenance Zone 6028: Jan-18 Aug-19 MCLLELAND S283 90% I Maintenance Zone 6142: Oct-14 Jun-16 Apr-17 HUB \$253 95% I Maintenance Zone 6142: Oct-14 Jun-16 Apr-17 HUB \$253 95% I Maintenance Zone 6142: Oct-014 May-16 Cyrrerol \$173 90% I Maintenance Zone 7054: Sep-17 Jul-19 WALLACE \$107 95% I Maintenance Zone 9043: Oct-17 Sep-17 Jul-19 WALLACE \$107 95% I Maintenance Zone 9043: Oct-14 Jul-16 Feb-17 Sep-17 Sep-17 95% I Maintenance Zone 9043: Jul-16 Feb-17 Sep-17 Sep-17 Sep-17 Sep-17 Sep-17 Sep-18 Sep-18 Sep-18 Sep-18 Sep-18 Sep-17 Sep-		Jan-21					
Maintenence Zone 6135: Mar-16 Mur-16 Mort-16 Mur-16 Mort-16 Mur-16 Mort-10 S27.8 95% Mur-19 Beccon S27.86 95% Maintenence Zone 6142: Oct-14 Mur-16 Apr-17 Hun S254 95% Jul-20 Peccon S2.765 95% Maintenence Zone 7040: Jun-16 Apr-17 Hun S254 95% Jul-20 Peccon S2.718	Maintenance Zone 6035: May-15 Apr-16 HUB \$253 95% I Maintenance Zone 6142: Oct-14 Jun-15 HODD/COT \$78 95% I Maintenance Zone 6145: Oct-14 Jun-16 Apr-17 HUB \$254 95% I Maintenance Zone 7040: Jun-16 Apr-17 HUB \$254 95% I Maintenance Zone 7040: Jun-16 Apr-17 HUB \$254 95% I Maintenance Zone 9045: Oct-14 Jun-16 Apr-17 HUB \$253 95% I Maintenance Zone 9045: Oct-14 Jun-16 Feb-17 SKW \$150 95% I Maintenance Zone 9045: Oct-14 Jun-16 Feb-17 SKW \$130 95% I Maintenance Zone 9045: Jun-16 Feb-17 SKW \$130 95% I Maintenance Zone 9045: Jun-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial R	\$428	Aug-21					
Maintenance Zone 6142: Oct:14 Jun-16 MODDCOT \$78 92% Jun-20 Sec.31 Jun-30 Sec.31 Jun-30 Sec.31 Jun-30 Sec.31	Maintenance Zone 6142: Oct-14 Jun-15 HOOD/COT \$78 92% I Maintenance Zone 6145: Oct-04 May-15 Cymergy \$195 95% I Maintenance Zone 7040: Jun-16 Apr-17 Hulb \$254 95% I Maintenance Zone 8057: Sep-17 Feb-19 POEE \$107 95% I Maintenance Zone 8057: Oct-14 May-15 CarbonTullpec \$195 95% I Maintenance Zone 8044: Oct-14 Jul-15 Sep-17 Sep-17 Sep-17 Sep-30 95% I Maintenance Zone 9045: Oct-14 Jul-15 CarbonTullpec \$195 95% I Maintenance Zone 9045: Jul-16 Feb-17 ScW \$255 95% I Maintenance Zone 9045: Jul-16 Feb-17 ScW \$255 95% I Maintenance Zone 9045: Jul-16 Feb-17 ScW \$255 95% I Maintenance Zone 9045:		Oct-19	Jul-19	Becco	\$2,768	%66	
Maintenance Zane 6145. Oct-04 May-15 Cyntery \$195 95% Ju-20 Cossiend 53,479 Maintenance Zane 70:00. Jun-16 Apr-17 Jul-19 Apr-17 Jul-19 Apr-17 Jul-19 S244 95% Cossiend 53,479 Apr-17 Maintenance Zane 70:00. Sep.17 Jul-19 WAUCE \$195 95% Cossiend \$1,610 S2,479 Maintenance Zane 80:53. Oct-11 Say-19 Rathort 200 95% Jul-10 Nov-19 Yur-20 Yur-20 Maintenance Zane 90:46 Oct-14 Jul-15 Say-17 May-19 Core14 Jul-16 Feb-17 Suy Sap-20 Pin-Stan Zur-20 Z	Maintenance Zone 6145. Coct-04 May-15 Cynteroy \$195 95% 1 Maintenance Zone 7040: Jun-16 Apr-17 HUB \$254 95% 1 Maintenance Zone 7040: Jun-16 Apr-17 Jul-19 WAILACE \$107 95% 1 Maintenance Zone 8057: Apr-17 Jul-19 WAILACE \$107 95% 1 Maintenance Zone 8053: Oct-14 Jul-15 CathonTubleo \$139 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$107 90% 1 Citywide Non-Atreial Ruune and Citywide Non-Atrenal Ruune a	_						
Maintenance Zone 7040: Jun-16 Apr-17 HUB S24 96% Crossland S3,478 S4 Maintenance Zone 7064: Sap:17 Feb:19 POCE \$1,01 Bisworth \$5,101 Hew \$1,001 \$1,01 \$1,001 \$1,001 \$1,01 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001 \$1,001	Maintenance Zone 7040: Jun-16 Apr-17 HUB \$254 95% I Maintenance Zone 7054: Sep-17 Sep-17 Sul-19 WALLACE \$107 90% I Maintenance Zone 8057: Apr-17 Jul-19 WALLACE \$107 95% I Maintenance Zone 8067: Oct-17 Sep-19 CreftornTul/pec \$107 95% I Maintenance Zone 8063: Oct-14 May-15 GARVER \$570 95% I Maintenance Zone 9044: Oct-14 May-15 GARVER \$570 95% I Maintenance Zone 9051: Jul-16 Feb-17 Sep-17 Jul-16 Feb-17 Sep-17 Sep-18 Sep-17 Maintenance Sep-17 Maintenance Sep-17 Maintenance Sep-17 Sep-17 <td></td> <td>Jul-20</td> <td></td> <td></td> <td></td> <td></td>		Jul-20					
Maintenance Zone 7054; Sep-17 Feb-19 POE \$747 90% Oct-21 Huminenance Maintenance Zone 8057; Apr-17 Jul-19 WALIACE \$1501 \$1501 \$1501 Maintenance Zone 804; Cart-11 Jul-19 CartonTulgee \$160 \$1501 \$1501 \$1501 Maintenance Zone 804; Cart-14 Jul-15 CartonTulgee \$150 \$556 Jul-19 Nov-19 Crossland \$3,557 gave 90 Maintenance Zone 804; Sec-11 Jul-16 Feb-17 SkVV \$130 95% Jul-19 Nov-19 Crossland \$3,557 gave 90 Maintenance Zone 804; Sec-12 Jul-16 Feb-17 SkVV \$130 Sec-20 Sec-14 Jul-16 Feb-17 SevV \$100 Processland \$3,557 gave 90 Sec-20	Maintenance Zone 7054; Sep-17 Feb-19 POE \$747 90% I Maintenance Zone 8057: Apr-17 Jul-19 WALLACE \$107 95% I Maintenance Zone 8057: Oct-17 Sep-19 CrathonTullpec \$107 95% I Maintenance Zone 8053: Oct-14 May-15 CartNCR \$203 80% I Maintenance Zone 9045: Oct-14 May-15 CartNCR \$200 95% I Maintenance Zone 9045: Oct-14 May-15 CartNCR \$200 95% I Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Atterial Reinbilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Atterial Reinbilitation Directore Stot \$253 95% I Citywide Non-Atterial Reutilitation Citywide Non-Atterial Routine and </td <td></td> <td>1000</td> <td></td> <td>Crossland</td> <td>\$3,478</td> <td></td>		1000		Crossland	\$3,478		
Maintenance Zone 805: Apr-17 Ju-16 WuLACE \$107 95% In Eleworth \$1,601 Maintenance Zone 805: Oct-11 8p-16 Cathulace \$135 95% In In In Maintenance Zone 805: Oct-14 Mu-15 Cathulace \$135 95% Jun-20 In In <td>Maintenance Zone 8057:Apr-17Jul-19WALLACE\$107$95\%$IMaintenance Zone 8063:Oct-17Sep-19CrathorTullpec\$195$95\%$IMaintenance Zone 8045:Oct-14May-15Sep-19CrathorTullpec\$195$95\%$IMaintenance Zone 9045:Oct-14May-15GARVER\$200$95\%$IMaintenance Zone 9045:Jul-16Feb-17Styr\$250$95\%$IMaintenance Zone 9051:Jul-16Feb-17StWV\$130$95\%$IMaintenance Zone 9051:Jul-16Feb-17StWV\$130$95\%$ICitywide Non-Arterial RehabilitationJul-16Feb-17StWV\$130$95\%$ICitywide Non-Arterial StewalkJul-16Feb-17StWV\$130$95\%$ICitywide Non-Arterial StewalkJul-16Feb-17StWV\$130$95\%$ICitywide Non-Arterial StewalkIncprovementsJul-16Maintenance Zone 9051:95%IEndege No.189 -4700 N. Iroquois Ave.Nov-14Jul-15MeIntenance Zone 9056$90\%$IImprovementsEndege No.189 -4700 N. Iroquois Ave.Nov-14Jul-16Sarver90%IIndice No.2328 - 12000 E. 21stDec-14Jul-15MeIntenance Zone 1007:90%IIntervorentsIntervorentsIntervorentsIntervorents$107$$107$$107$IIntervorentsIntervorentsIntervorents<td< td=""><td></td><td>Oct-21</td><td></td><td></td><td></td><td></td></td<></td>	Maintenance Zone 8057:Apr-17Jul-19WALLACE\$107 95% IMaintenance Zone 8063:Oct-17Sep-19CrathorTullpec\$195 95% IMaintenance Zone 8045:Oct-14May-15Sep-19CrathorTullpec\$195 95% IMaintenance Zone 9045:Oct-14May-15GARVER\$200 95% IMaintenance Zone 9045:Jul-16Feb-17Styr\$250 95% IMaintenance Zone 9051:Jul-16Feb-17StWV\$130 95% IMaintenance Zone 9051:Jul-16Feb-17StWV\$130 95% ICitywide Non-Arterial RehabilitationJul-16Feb-17StWV\$130 95% ICitywide Non-Arterial StewalkJul-16Feb-17StWV\$130 95% ICitywide Non-Arterial StewalkJul-16Feb-17StWV\$130 95% ICitywide Non-Arterial StewalkIncprovementsJul-16Maintenance Zone 9051: 95% IEndege No.189 -4700 N. Iroquois Ave.Nov-14Jul-15MeIntenance Zone 9056 90% IImprovementsEndege No.189 -4700 N. Iroquois Ave.Nov-14Jul-16Sarver 90% IIndice No.2328 - 12000 E. 21stDec-14Jul-15MeIntenance Zone 1007: 90% IIntervorentsIntervorentsIntervorentsIntervorents 107 107 107 IIntervorentsIntervorentsIntervorents <td< td=""><td></td><td>Oct-21</td><td></td><td></td><td></td><td></td></td<>		Oct-21					
Maintenance Zone 8063: Oct-17 Sep-19 Cration Importance State	Maintenance Zone 8063: Oct-17 Sep-19 CraftonTullpee \$195 95% 1 Maintenance Zone 8045: Oct-14 May-15 CartonTullpee \$293 80% 1 Maintenance Zone 9045: Oct-14 Jul-15 CartonTullpee \$293 80% 1 Maintenance Zone 9045: Oct-14 Jul-15 CartoNER \$270 95% 1 Maintenance Zone 9045: Jul-16 Feb-17 CR8Y \$3130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% 1 Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% 1 Citywide Non-Arterial Routine and Preventive Maintenance Jul-15 Maintenance 90% 1 Citywide Non-Arterial Steiwalk Inprovements Nov-14 Jul-15 Maintenance 90% 1 Inprovements Ende		Autoria		Ellsworth	\$1,601		
Maintenance Zone 904: Oct-14 May-15 AMXER S233 80% Jan-19 Tri-Star S157 Carry Maintenance Zone 9050: Dui-16 Feb-17 SXW S130 95% Ban-19 Nov-19 Crossland S157 Carry Maintenance Zone 9051: Dui-16 Feb-17 SXW S130 95% Sep-20 Nov-19 Crossland S157 Carry Maintenance Maintenance Mov-190 Crossland S157 Carry Maintenance Mov-190 Mov-	Maintenance Zone 904: Oct-14 May-15 S293 80% I Maintenance Zone 9045: Oct-14 Jul-15 GARVER \$270 95% I Maintenance Zone 9045: Oct-14 Jul-16 Feb-17 GARVER \$270 85% I Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% I Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Don-Arterial Rehabilitation Maintenance Don-Arterial Rehabilitation I <td>\$195</td> <td></td> <td></td> <td></td> <td></td> <td></td>	\$195						
Maintenance Zone 9045: Oct-14 Jul-15 CAVER \$200 95% Jam-19 Nov-19 Crossland \$3,571 comport Maintenance Zone 9049: Sep-17 May-19 GAVER \$770 85% Jun-20 Nov-19 Crossland \$3,571 comport Maintenance Zone 9049: Sep-17 May-19 GAVER \$770 85% Jun-20 Nov-19 Crossland \$3,571 comport Repetitive Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% Nov-19 Nov-19 <td>Maintenance Zone 9045: Oct-14 Jul-15 GARVER \$200 95% I Maintenance Zone 9049: Sep-17 May-19 GARVER \$770 85% I Maintenance Zone 9050: Jul-16 Feb-17 CRAY \$255 95% I Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Stewark Jul-15 MEHLBUKGER \$10 95% I Citywide Non-Arterial Stewark Inprovements Jul-15 MEHLBUKGER \$10 95% I Bridge No. 323B - 12000 E. 21st Dec-14 Jul-15 MEHLBUKGER \$10 95% I Improvements Indicenance Stot Jul-15 MEHLBUKGER \$10 95% I Improvements Indide Non-Arterial Stewa</td> <td></td> <td>1900</td> <td></td> <td>Tri-Star</td> <td></td> <td></td>	Maintenance Zone 9045: Oct-14 Jul-15 GARVER \$200 95% I Maintenance Zone 9049: Sep-17 May-19 GARVER \$770 85% I Maintenance Zone 9050: Jul-16 Feb-17 CRAY \$255 95% I Maintenance Zone 9050: Jul-16 Feb-17 SKW \$130 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Stewark Jul-15 MEHLBUKGER \$10 95% I Citywide Non-Arterial Stewark Inprovements Jul-15 MEHLBUKGER \$10 95% I Bridge No. 323B - 12000 E. 21st Dec-14 Jul-15 MEHLBUKGER \$10 95% I Improvements Indicenance Stot Jul-15 MEHLBUKGER \$10 95% I Improvements Indide Non-Arterial Stewa		1900		Tri-Star			
Maintenance Zone 906: Sep-17 May-19 CARVER \$770 85% Jun-20 Image Jun-20 Image Jun-20 Image Jun-20 Jun-20 <th <="" td=""><td>Maintenance Zone 9049: Sep-17 May-19 GARVER \$770 85% I Maintenance Zone 9050: Jul-16 Feb-17 CP8Y \$255 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Reutine and Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Routine and Litywide Non-Arterial Routine and Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Endige No. 189 - 4700 N. Inoquois Ave. Nov-14 Jul-15 MEHLBURGER 90% I Bindge No. 323B - 12000 E. 21st Dec-14 Jul-15 MEHLBURGER 90% I IDTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond<td></td><td>Jan-19</td><td>Nov-19 V</td><td>Crossland</td><td>\$3,557</td><td>66</td></td></th>	<td>Maintenance Zone 9049: Sep-17 May-19 GARVER \$770 85% I Maintenance Zone 9050: Jul-16 Feb-17 CP8Y \$255 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Reutine and Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Routine and Litywide Non-Arterial Routine and Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Endige No. 189 - 4700 N. Inoquois Ave. Nov-14 Jul-15 MEHLBURGER 90% I Bindge No. 323B - 12000 E. 21st Dec-14 Jul-15 MEHLBURGER 90% I IDTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond<td></td><td>Jan-19</td><td>Nov-19 V</td><td>Crossland</td><td>\$3,557</td><td>66</td></td>	Maintenance Zone 9049: Sep-17 May-19 GARVER \$770 85% I Maintenance Zone 9050: Jul-16 Feb-17 CP8Y \$255 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Reutine and Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Routine and Litywide Non-Arterial Routine and Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Citywide Non-Arterial Stidewalk Nov-14 Jul-15 MEHLBURGER 90% I Endige No. 189 - 4700 N. Inoquois Ave. Nov-14 Jul-15 MEHLBURGER 90% I Bindge No. 323B - 12000 E. 21st Dec-14 Jul-15 MEHLBURGER 90% I IDTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond <td></td> <td>Jan-19</td> <td>Nov-19 V</td> <td>Crossland</td> <td>\$3,557</td> <td>66</td>		Jan-19	Nov-19 V	Crossland	\$3,557	66
Maintenance Zone 9050: Jul-16 Feb-17 CP&Y \$255 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Routine and Dreventive Maintenance Non-Arterial Routine and Citywide Non-Arterial Sidewalk Non-J 90% I I Dreventive Maintenance Citywide Non-Arterial Sidewalk Non-J Jul-15 MEHLBURGER 90% I Ringtownents Non-144 Jul-15 MEHLBURGER 90% I I Ringtownents Non-144 Jul-15 MEHLBURGER \$10 90% I I Ringtownents Bridge No. 189 - 4700 N. Iroquois Ave. Nov-144 Jul-15 MEHLBURGER 90% I Ringtownents Bridge No. 189 - 4700 N. Iroquois Ave. Nov-144 Jul-15 Rave.	Maintenance Zone 9050: Jul-16 Feb-17 CP&Y \$255 95% I Maintenance Zone 9051: Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Jul-16 Feb-17 SKW \$130 95% I Citywide Non-Arterial Rehabilitation Litywide Non-Arterial Rehabilitation Nov-14 Jul-15 Mell P		Jun-20					
Maintenance Zone 9051:Jul-16Feb-17SKW\$130NCitywide Non-Arterial RehabilitationCitywide Non-Arterial RehabilitationNon-Arterial RehabilitationNon-Arterial RehabilitationCitywide Non-Arterial Routine and Preventive MaintenanceNov-14Jul-15MEHLBURGERNon-Citywide Non-Arterial Sidewalk ImprovementsNov-14Jul-15MEHLBURGERNon-Bridge No. 189 - 4700 N. Iroquois Ave.Nov-14Jul-15MEHLBURGERNon-Bridge No. 233B - 12000 E. 21stDec-14Coxen\$10Non-Arterial SidewalkNov-14Jul-15MEHLBURGERNon-Bridge No. 323B - 12000 E. 21stDec-14Coxen\$10Non-Arterial SidewalkNov-14Jul-15MEHLBURGERNon-Bridge No. 323B - 12000 E. 21stDec-14Coxen\$10Non-Arterial SidewalkNov-14Jul-15MEHLBURGERNon-Midge No. 323B - 12000 E. 21stDec-14Coxen\$10Non-Arterial SidewalkNov-14Jul-15Dec-14YoYoArterial SidewalkNov-14Jul-15Non-YoNon-Maintenance Zone 1007:Maintenance Zone 1070:Maintenance Zone 1070:Non-Non-Non-Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Non-Non-Non-Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Non-Non-Non-Maintenance Zone 1070:Maintena	Maintenance Zone 9051:Jul-16Feb-17SKW\$130NCitywide Non-Arterial RehabilitationCitywide Non-Arterial RehabilitationNon-Arterial RehabilitationNon-Arterial Rehabilitation\$130Non-NCitywide Non-Arterial Routine and Preventive MaintenanceNon-Arterial RehabilitationNon-NNon-NNon-NNon-NNon-NCitywide Non-Arterial SidewalkNon-N		Sep-20					
Citywide Non-Arterial Rehabilitation Image: Network	Citywide Non-Arterial RehabilitationCitywide Non-Arterial Routine and Preventive MaintenanceInterventionInterventionCitywide Non-Arterial Routine and Preventive MaintenanceCitywide Non-Arterial Routine and Preventive MaintenanceInterventionInterventionCitywide Non-Arterial Sidewalk ImprovementsNow-14Jul-15MEHLBURGERInterventionBridge Non-Arterial Sidewalk ImprovementsNow-14Jul-15MEHLBURGERNowBridge No. 323B - 12000 E. 21stDec-14Jul-15GARVER\$10Bridge No. 323B - 12000 E. 21stDec-14Jul-15GARVER\$10Imateriance Zoon STREETS GENERAL OBLIGATION BONDMaintenance Zone 1007:Maintenance Zone 1070:\$10Imaintenance Zone 1070:Maintenance Zone 1071:Maintenance Zone 1070:\$10Maintenance Zone 1070:Maintenance Zone 1071:Maintenance Zone 1071:Maintenance Zone 1070:\$10Maintenance Zone 1070:\$10Maintenance Zone 1071:Maintenance Zone 1071:Maintenance Zone 1070:Maintenance Zone 1070:\$10Maintenance Zone 1070:Maintenance Zone 1071:Maintenance Zone 1071: </td <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td>		-					
Citywide Non-Arterial Routine and Preventive Maintenance Improvements Improvements Citywide Non-Arterial Sidewalk Improvements Now-14 Jul-15 MEHLBURGER Improvements Bridge No. 189 - 4700 N. Iroquois Ave. Now-14 Jul-15 MEHLBURGER Improvements Bridge No. 189 - 4700 N. Iroquois Ave. Now-14 Jul-15 MEHLBURGER Improvements Bridge No. 189 - 4700 N. Iroquois Ave. Now-14 Jul-15 MEHLBURGER Improvements Bridge No. 233 B. 12000 E. 21ets Dec-14 Jul-15 MEHLBURGER Improvements Bridge No. 323 B. 12000 E. 21ets Dec-14 Jul-15 MEHLBURGER Improvements Indige No. 323 B. 12000 E. 21ets Dec-14 Jul-15 MEHLBURGER Improvements Indige No. 323 B. 1200 E. 21ets Dec-14 Jul-15 MEHLBURGER Improvements Indige No. 323 B. 1200 E. 21ets Dec-14 Dec-14 Jul-15 MEHLBURGER Improvements Indige No. 323 B. 1200 E. 21ets Dec-14 Dec-14 Jul-15 MeHLBURGER Improvements Indige No. 323 B. 1200 E. 2014 Street Sceneral Obligation Broud Maintenance Zone 1007: Maintenance Zone 107:	Citywide Non-Arterial Routine and Preventive Maintenance Non-Arterial Routine and Preventive Maintenance Non-Arterial Routine and Improvements Non-Arterial Sidewalk Non-Iterial Sidewalk Non-						•	
Citywide Non-Arterial Sidewalk Improvements Nov-Arterial Sidewalk Nov-Arterial Sidewalk Bridge No. 189 - 4700 N. Iroquois Ave. Nov-14 Jul-15 MEHLBURGER S10 Bridge No. 189 - 4700 N. Iroquois Ave. Nov-14 Jul-15 MEHLBURGER S10 Bridge No. 323B - 12000 E. 21st Dec-14 S GARVER \$10 S10 Interior Size Dec-14 Dec-14 S10 GARVER \$10 S10 Interior Size Dec-14 Dec-14 S10 GARVER \$10 S10 S10 Interior Size Dec-14 Dec-14 Dec-14 S10 GARVER \$10 S10	Citywide Non-Arterial Sidewalk ImprovementsNov-Arterial SidewalkNov-Arterial SidewalkImprovementsNov-14Jul-15MEHLBURGERNBridge No. 323B - 12000 E. 21stDec-14SaRvER\$10Bridge No. 323B - 12000 E. 21stDec-14SaRvER\$10ImprovementsNov-14273 - 2014 Streets General Obligation Bond $$10^{-1}$ $$10^{-1}$ ImprovementsImprovementsNov-14Nov-14 $$10^{-1}$ ImprovementsImprovementsImprovements $$10^{-1}$ $$10^{-1}$ ImprovementsImprovementsImprovements $$10^{-1}$ $$10^{-1}$ ImprovementsImprovementsImprovements $$10^{-1}$ $$10^{-1}$ ImprovementsImprovementsImprovements $$10^{-1}$ $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprovementsImprovementsImprovementsImprovementsImprovementsImprovements $$10^{-1}$ ImprovementsImprovementsImprovementsImprove							
Bridge No. 189 - 4700 N. Iroquois Ave. Nov-14 Jul-15 MEHLBURGER Nov Bridge No. 323B - 12000 E. 21st Dec-14 CARVER \$10 \$10 Indremation No. 323B - 12000 E. 21st Dec-14 Carver (Control Control Contro Control Conttrol Control Control Control Control Control Contro	Bridge No. 189 - 4700 N. Iroquois Ave. Nov-14 Jul-15 MEHLBURGER Nov Bridge No. 323B - 12000 E. 21st Dec-14 CaRVER \$10 \$10 Indremation No. 323B - 12000 E. 21st Dec-14 CarVER \$10 \$10 Indremation No. 323B - 12000 E. 21st Dec-14 Covan \$10 \$10 Indremation No. 323B - 12000 E. 21st Covan \$10 \$10 \$10 \$10 Indrematic No. 323B - 12000 E. 21st Covan \$10 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td></td<>							
Bridge No. 323B - 12000 E. 21st Dec-14 GARVER \$10 \$10 TOTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond GARVER \$10 \$10 14285 - 2020 STREETS GENERAL OBLIGATION BOND Cowan \$88/1 \$1 14285 - 2020 STREETS GENERAL OBLIGATION BOND Cowan \$88/1 \$1 14285 - 2020 STREETS GENERAL OBLIGATION BOND Cowan \$88/1 \$1 14285 - 2020 STREETS GENERAL OBLIGATION BOND Cowan \$88/1 \$1 143 Street Rehabilitation Projects: Naintenance Zone 1007: Cowan \$88/1 \$1 Maintenance Zone 1070: Maintenance Zone 1070: Coman \$88/2 \$1 \$1 Maintenance Zone 1070: Maintenance Zone 1070: Coman \$82/2 \$1	Bridge No. 323B - 12000 E. 21stDec-14Dec.14S10S10TOTAL FUNDS 4270-4273 - 2014 Streets General Obligation BondGARVER\$101-2285 - 2020 STREETS GENERAL OBLIGATION BONDCowan $$8^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINTCowan $$8^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINTCowan $$8^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINTComan $$8^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINTComan $$8^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2285 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^{-0}$ 1-2295 - 2020 STREETS GENERAL OBLIGATION POINT $$8^{-0}$ $$9^$							
TOTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond 1-4285 - 2020 STREETS GENERAL OBLIGATION BOND In All Street Rehabilitation Projects: In All Street Rehabilitation Projects: Cowan \$ 8 Maintenance Zone 1007: Maintenance Zone 1007: Cowan \$ 8 Maintenance Zone 1070: Maintenance Zone 1070: Cowan \$ 8 Maintenance Zone 1070: Maintenance Zone 1070: Costan \$ 23 Maintenance Zone 1070:	TOTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond 1-4285 - 2020 STREETS GENERAL OBLIGATION BOND IAI Street Rehabilitation Projects: Ial Street Rehabilitation Projects: Cowan \$ 8 Maintenance Zone 1007: Maintenance Zone 1070: Cowan \$ 8 Maintenance Zone 1070: Maintenance Zone 1070: Cowan \$ 8 Maintenance Zone 1070: Maintenance Zone 1070: Cowan \$ 20 Maintenance Zone 1070: Maintenance Zone 1070: Costan \$ 20 Maintenance Zone 1070: \$ 20 Maintenance Zone 1076: Maintenance Zone 1070: Maintenance Zone 1070: Maintenance Zone 1070: \$ 20 Maintenance Zone 1070: Maintenance Zone 1070: Maintenance Zone 1070: \$ 20 Maintenance Zone 1070: Maintenance Zone 1070: Maintenance Zone 1070: \$ 20		Web:					
14285 - 2020 STREETS GENERAL OBLIGATION BOND Ial Street Rehabilitation Projects: Cowan Maintenance Zone 1007: Cowan Maintenance Zone 1007: Cowan Maintenance Zone 1070: Cowan Maintenance Zone 1070: Coman Maintenance Zone 1070: CGA Maintenance Zone 1070: Maintenance Zone 1070:	14285 - 2020 STREETS GENERAL OBLIGATION BOND Ial Street Rehabilitation Projects: Cowan Maintenance Zone 1007: Cowan Maintenance Zone 1070: Cowan Maintenance Zone 1070: Cos Maintenance Zone 1070: Cos Maintenance Zone 1070: Cos Maintenance Zone 1070: Maintenance Zone 1070:							
ial Street Rehabilitation Projects: image: line state st	ial Street Rehabilitation Projects: Maintenance Zone 1007: Cowan \$\$\$ \$\$\$ Maintenance Zone 1068: Cowan \$\$\$ \$\$\$ Maintenance Zone 1070: Cowan \$\$\$ \$\$\$ Maintenance Zone 1070: Cowan \$\$\$ \$\$\$ Maintenance Zone 1071: Coman \$\$\$ \$\$\$ Maintenance Zone 1072: Coman \$\$\$ \$\$\$ Maintenance Zone 1072: Coman \$\$\$\$ \$\$\$ Maintenance Zone 1076: Coman \$\$\$\$ \$\$\$ Maintenance Zone 1077: Coman \$\$\$ \$\$\$ Maintenance Zone 1078: Coman \$\$\$ \$\$\$ Maintenance Zone 1097: Coman \$\$\$ \$\$ Maintenance Zone 1097: Coman \$\$ \$\$ Maintenance Zone 1097:							
Maintenance Zone 1007:Cowan\$ %Maintenance Zone 1068:Maintenance Zone 1070:CGAMaintenance Zone 1071:CGACGAMaintenance Zone 1071:Maintenance Zone 1071:CGAMaintenance Zone 1071:Maintenance Zone 1071:CGAMaintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1076:Maintenance Zone 1076:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:	Maintenance Zone 1007:Maintenance Zone 1068:Cowan\$ \$ \$Maintenance Zone 1068:Naintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1071:Naintenance Zone 1071:Maintenance Zone 1071:Maintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:Maintenance Zone 1076:Maintenance Zone 1076:Naintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:Maintenance Zone 1076:Maintenance Zone 1070:Maintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1070:Naintenance Zone 1070:Naintenance Zone 1070:		1000					
Maintenance Zone 1068:Maintenance Zone 1070:CGAMaintenance Zone 1071:CGACGAMaintenance Zone 1071:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1076:Maintenance Zone 1076:Maintenance Zone 1070:Maintenance Zone 1078:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1078:Maintenance Zone 1070:Maintenance Zone 1070:	Maintenance Zone 1068:Maintenance Zone 1070:CGAMaintenance Zone 1071:CGACGAMaintenance Zone 1071:Maintenance Zone 1070:Maintenance Zone 1070:Maintenance Zone 1076:Maintenance Zone 1076:Maintenance Zone 1076:Maintenance Zone 1078:Maintenance Zone 1078:Maintenance Zone 1078:Maintenance Zone 1078:Maintenance Zone 1077:Maintenance Zone 1078:							
Maintenance Zone 1070: CGA Maintenance Zone 1071: CGA Maintenance Zone 1072: Maintenance Zone 1076: Maintenance Zone 1076: McClelland Maintenance Zone 1076: McClelland Maintenance Zone 1078: McClelland Maintenance Zone 1078: McClelland	Maintenance Zone 1070: CGA Maintenance Zone 1071: CGA Maintenance Zone 1072: Maintenance Zone 1076: Maintenance Zone 1076: McClelland							
Maintenance Zone 1071: Maintenance Zone 1072: Maintenance Zone 1076: McClelland Maintenance Zone 1078: McClelland Maintenance Zone 1078: Olsson	Maintenance Zone 1071: Maintenance Zone 1072: Maintenance Zone 1076: McClelland Maintenance Zone 1076: McClelland Maintenance Zone 1078: McClelland Maintenance Zone 1078: McClelland		-					
Maintenance Zone 1072: Maintenance Zone 1076: McClelland \$4,25 Maintenance Zone 1078: Olsson \$4,25 Maintenance Zone 1097: Maintenance Zone 1097: Doct of the second sec	Maintenance Zone 1072: Maintenance Zone 1076: McClelland \$423 Maintenance Zone 1078: McClelland \$425 Maintenance Zone 1078: McClelland \$425 Maintenance Zone 1097: McClelland \$425		2014					
Maintenance Zone 1076: McClelland \$ 23 Maintenance Zone 1078: Olsson \$ 25 Maintenance Zone 1097: Maintenance Zone 1097: Doct 0	Maintenance Zone 1076: McClelland \$ 23 Maintenance Zone 1078: Olsson \$ 25 Maintenance Zone 1097: Maintenance Zone 1097: Pare 9 00		115.00					
Maintenance Zone 1078: Olsson 4.2.5 Maintenance Zone 1097: Maintenance Zone 1097: Doct of Maintenance Zone 1097:	Maintenance Zone 1078: Olsson 4.2.5 Maintenance Zone 1097: Maintenance Zone 1097: Parte 9.00	\$ 236	C. HERRY					
Maintenance Zone 1097:	Maintenance Zone 1097: Parre 9	4253						
	Рапе 9							
		Carlo Carlo						

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

Л

CITY OF TUI SALES TAX TRANSPO	CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	EPORT					D	Design & Construction as of:	iction as of:		08/01/20
				DESIGN			100 100 100	CONS	CONSTRUCTION	NO	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract	Pct
2036N1098Z	Maintenance Zone 1098:										
2036N1153Z	Maintenance Zone 1153:										
2036N1155Z	Maintenance Zone 1155:						75/234				
2036N1157Z	Maintenance Zone 1157:										
2036N2056Z	Maintenance Zone 2056:			Garver	Hold		21452				
2036N2065Z	Maintenance Zone 2065:			Garver	B2/8		1010				
2036N2066Z	Maintenance Zone 2066:			C&K							
2036N2131Z	Maintenance Zone 2131:										
2036N3004Z	Maintenance Zone 3004:										
2036N3005Z	Maintenance Zone 3005:						1.161				
2036N3008Z	Maintenance Zone 3008:						10.01				
2036N3010Z	Maintenance Zone 3010:						2412				
2036N3011Z	Maintenance Zone 3011:										
2036N3017Z	Maintenance Zone 3017:						276202				
2036N3075Z	Maintenance Zone 3075:						AL.S.				
2036N3080Z	Maintenance Zone 3080:						10.00				
2036N3081Z	Maintenance Zone 3081:			EST	\$58			-			
2036N3082Z	Maintenance Zone 3082:										
2036N4014Z	Maintenance Zone 4014:			Poe	8136						
2036N4015Z	Maintenance Zone 4015:							_			
2036N4021Z	Maintenance Zone 4021:			CEC	1256						
2036N4022Z	Maintenance Zone 4022:			BKL	\$ 322						
2036N4023Z	Maintenance Zone 4023:										
2036N4029Z	Maintenance Zone 4029:						70.00				
2036N4030Z	Maintenance Zone 4030:		-	Marquandt	\$143						
2036N4031Z	Maintenance Zone 4031:				1						
2036N4067Z	Maintenance Zone 4067:					×					
2036N4069Z	Maintenance Zone 4069:						conto				
2036N5016Z	Maintenance Zone 5016:										
2036N5026Z	Maintenance Zone 5026:										
2036N5027Z	Maintenance Zone 5027:							_			
2036N5033Z	Maintenance Zone 5033:						-				
2036N5039Z	Maintenance Zone 5039:										
2036N5040Z	Maintenance Zone 5040:			TEP							
2036N6035Z	Maintenance Zone 6035:			Benham	Hold		-				
2036N6142Z	Maintenance Zone 6142:						1935				
2036N6144Z	Maintenance Zone 6144:					· ·					
				ſ	C						
				Рапе 10							

CITY OF TUI SALES TAX TRANSPO	CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	ORT					Des	Design & Construction as of:	iction as of:		08/01/20
				DESIGN			805.	CONS	STRUCTION	N	
Budget Number	E Project Description	Estimated Start Date	Currently Anticipated Completion	Endinger	Contract	Pet	Adv or Contract Award	<u>> 8 2</u>		Contract	Pct
2036N6148Z	Maintenance Zone 6148:						nalle	nate	Contractor	Amount	Comp
2036N6149Z	Maintenance Zone 6149:									+	
2036N6150Z	Maintenance Zone 6150:										
2036N7048Z	Maintenance Zone 7048:			Benham							
2036N7060Z	Maintenance Zone 7060:			HUB							
2036N7104Z	Maintenance Zone 7104:										
2036N7109Z	Maintenance Zone 7109:										
2036N7115Z	Maintenance Zone 7115:										T
2036N8057Z	Maintenance Zone 8057:		-	Wallace	1193						T
2036N8102Z	Maintenance Zone 8102:			FNI	121						
2036N8113Z	Maintenance Zone 8113:										
2036N8116Z	Maintenance Zone 8116:										
2036N9036Z	Maintenance Zone 9036:										
2036N9037Z	Maintenance Zone 9037:			CP&Y							
2036N9038Z	Maintenance Zone 9038:			Keithline P.	128						
2036N9043Z	Maintenance Zone 9043:			3							
2036N9044Z	Maintenance Zone 9044:			Pae	Hald						T
2036N9045Z	Maintenance Zone 9045:					÷					
2036N9049Z	Maintenance Zone 9049:										
2036N9050Z	Maintenance Zone 9050:										T
2036N9051Z	Maintenance Zone 9051:			Kaitalino	22						T
2036N9052Z	Maintenance Zone 9052:								+		T
Arterial Stre	Arterial Street Rehabilitation Projects:									+	T
	Arterial Street Projects:										T
2036A0001Z	56th St N-MLK Blvd to 1500ft W of Peoria										
2036A0002Z	46th St N - Peoria Ave to Lewis Ave										
2036A0003Z	46th St N - Elwood Ave to MLK Jr Blvd										T
2036A0004Z	36th St N - Peoria Ave to Lewis Ave										T
2036A0005Z	36th St N - Osage Cnty Line to MLK Blvd										T
2036A0006Z	31st St N - 53rd W Ave to 41st W Ave										
2036A0007Z	Apache St - Harvard Ave to Yale Ave			C&K							T
2036A0008Z	Pine St - Gilcrease Museum Rd to Union		ш	Benham							T
2036A0009Z	Pine St - Peoria Ave to Lewis Ave										T
2036A0010Z	Edison St - 33rd W Ave to Union Ave										T
2036A0011Z	33rd W Ave - Apache St to Pine St										T
2036A0012Z	33rd W Ave - Pine St to Edison St										
2036A0013Z	Gilcrease Museum Rd - Apache to Pine		Ш	Benham							
				Pade 11	Ø						
)						

CITY OF TUR SALES TAX TRANSPO	CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	PORT					Des	Design & Construction as of:	ction as of:		08/01/20
				DESIGN			5055	CONS	CONSTRUCTION	NO	
Budget	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract	Pct
2036A0014Z	MLK Jr Blvd - 56th St N to 46th St N										
2036A0015Z	MLK Jr Blvd - 36th St N to Apache St										
2036A0016Z	MLK Jr Blvd - Apache St to Pine St						-Model				
2036A0017Z	Peoria Ave - 56th St N to 46th St N						44092				
2036A0018Z	Peoria Ave - 46th St N to 36th St N						11000				
2036A0019Z	Peoria Ave - Pine St to Admiral Blvd						-Aug				
2036A0020Z	Lewis Ave - Pine St to Admiral Pl						-56054	_			
2036A0021Z	Harvard Ave - Mohawk Blvd to 36th St N						- SOUP	_			
2036A0025Z	41st St S - Union Ave to Elwood Ave			BKL	•		2019.2				
2036A0026Z	51st St S - 33rd W Ave to Union Ave						See. 10				
2036A0027Z	61st St S - Lewis Ave to Harvard Ave						7746				
2036A0028Z	Elwood Ave - 71st St S to 81st St S										
2036A0029Z	Lewis Ave - 61st St S to 71st St S										
2036A0030Z	Lewis Ave - 71st St S to 81st St S						2010				
2036A0031Z	Delaware Ave - 81st St S to 91st St S				•		alat				
2036A0032Z	Harvard Ave - 61st St S to 71st St S										
2036A0033Z	Harvard Ave - 71st St S to 81st St S										
2036A0034Z	Harvard Ave - 81st St S to 91st St S						Acritic				
2036A0039Z	36th St N - Garnett Rd to 129th E Ave										
2036A0040Z	36th St N - 129th E Ave to 141st E Ave						anda				
2036A0041Z	Apache St - Gilcrease Expy to Sheridan Rd										
2036A0042Z	Pine St - Lewis Ave to Harvard Ave			McClelland			1000				
2036A0043Z	Pine St - State Hwy 11 to Mingo Rd			Poe							
2036A0044Z	Pine St - Mingo Rd to Garnett Rd						ater				
2036A0045Z	Pine St - Garnett Rd to 129th E Ave						12.00				
2036A0046Z	Admiral PI - Sheridan Rd to Memorial Dr										
2036A0047Z	Admiral PI - Memorial Dr to Mingo Rd			CEC							
2036A0048Z	Admiral PI - Garnett Rd to 129th E Ave										
2036A0049Z	11th St S - Memorial Dr to 89th E Ave										
2036A0050Z	Yale Ave - Apache St to Pine St			FNI							
2036A0051Z	Yale Ave - Pine St to Admiral PI						-				
2036A0052Z	Sheridan Rd - 36th St N to Apache St						non				
2036A0053Z	Garnett Rd - Admiral PI to 11th St S										
2036A0054Z	129th E Ave - 36th St N to Apache St										
2036A0055Z	129th E Ave - Apache St to Pine St			Olsson							
2036A0064Z	11th St S - Utica Ave to Lewis Ave			Wallace							
2036A0065Z	11th St S - Harvard Ave to Yale Ave										
				ć	6						
				Pane 12	N NA						
)						

TRANSPC	SALES LAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	EPORT									
				DESIGN				CONS	CONSTRUCTION	NO	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct	Adv or Contract Award	Currently Anticipated Completion		Contract	Pct
2036A0066Z	15th St S - Boston Ave to Denver Ave						חמוב	חמוב	CONTRACTOR	Amount	Comp
2036A0067Z	15th St S - Harvard Ave to Yale Ave							_			
2036A0068Z	21st St S - Lewis Ave to Harvard Ave										
2036A0069Z	21st St S - Harvard Ave to Yale Ave										
2036A0070Z	Peoria Ave - 21st St S to 31st St S										
2036A0077Z	15th St S - Sheridan Rd to 73rd E Ave										
2036A0078Z	41st St S - Yale Ave to Sheridan Ave										T
2036A0079Z	Yale Ave - 31st St S to 36th St S										
2036A0080Z	Yale Ave - 41st St S to I-44										T
2036A0081Z	Sheridan Rd - 21st St S to 31st St S										
2036A0082Z	Sheridan Rd - 31st St S to 41st St S										
2036A0083Z	Sheridan Rd - 41st St S to 51st St S										T
2036A0086Z	Admiral PI: 225th EA to 22200 Blk E Adm.										
2036A0087Z	11th St S - 145th E Ave to 161st E Ave										T
2036A0088Z	11th St S - 161st E Ave to 177th E Ave										
2036A0089Z	11th St S - 177th E Ave to 193rd E Ave										
2036A0090Z	21st St S - 145th E Ave to 161st E Ave										
2036A0091Z	21st St S - 161st E Ave to 177th E Ave										
2036A0092Z	31st St S - Garnett Rd to 129th E Ave			Marquandt							T
2036A0093Z	41st St S - 177th E Ave to 193rd E Ave										T
2036A0094Z	129th E Ave - 51st St S to 61st St S										T
2036A0095Z	145th E Ave - 11th St S to 21st St S										
2036A0096Z	145th E Ave - 21st St S to 31st St S										T
2036A0097Z	161st E Ave - 11th St S to 21st St S										T
2036A0108Z	61st St S - Sheridan Rd to Memorial Dr										
2036A0109Z	Memorial Dr - 51st St S 61st St S										
2036A0110Z	Mingo Rd - 61st St S to 71st St S										ľ
2036A0111Z	Mingo Rd - 91st St S to 101st St S										
2036A0113Z	101st St S- Yale Ave to Sheridan Ave										
2036A0114Z	101st St S - Sheridan Rd to Memorial Dr										
2036A0115Z	111st St S - Yale Ave to Sheridan Rd										
2036A0116Z	121st St S - Yale Ave to Sheridan Rd										T
2036A0117Z	Yale Ave - 61st St S to 71st St S										
2036A0118Z	Yale Ave - 111th St S to 121st St S										
2036A0119Z	Sheridan Rd - 71st St S to 81st St S			CGA							
2036A0122Z	41st St S - Riverside Dr to Peoria Ave										
2036A0123Z	41st St S - Peoria Ave to Lewis Ave			50 - 50 - 50 - 50 - 50 - 50 - 50 - 50 -							
					Ce						
				Pade 13	N						

Ŀ.

08/01/20

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

Interface Entrope					DESIGN			联络	CONS	STRUCTION	NC	
Perina Ano. 31% SIX Di Jak Intersection Intersectio	Budget Number		Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Comp
Idensis Avec - 41st St S to 1.44 Intersection Intersection Intersection Intersection Projects S8th St N & Hanrard Ave Intersection Pine St Gincrease Museum Rad Intersection Pine St Gincrease Museum Rad Intersection April St S & Elwood Ave Intersection Fist St S & Elwood Ave Intersection BKL 15ist St S & Elwood Ave Intersection BKL 15ist St S & Elwood Ave Intersection BKL 15ist St S & Union Ave Intersection BKL 15ist St S & Union Ave Intersection Pine St & Mingo Rd Intersection 15ist St S & Union Ave Intersection Pine St & Mingo Rd Intersection 16ist St S & Union Ave Intersection Pine St & Mingo Rd Intersection 17ist SS & Union Ave Intersection Pine St & Mingo Rd Intersection 17ist SS & Mingo Rd Intersection Pine St & Mingo Rd Intersection 17ist SS & Sheridan Rd Intersection Pine St & Mingo Rd Intersection 17ist SS & Posicia Ave Intersection Pine St & Mingo Rd Intersection 17ist SS & Posicia Ave Intersection Pine St & Sheridan Rd Intersection 17ist SS & Sheridan Rd Intersection Pine St & Ave Intersection 17ist SS & Harvard Ave Intersection Pine St & Sheridan Rd Intersection 17ist SS & Sheridan Rd Intersection Pine St & Ave Intersection 17ist SS & Sheridan Rd Intersection Pine St & Ave Intersection 17ist SS &	2036A0124Z	Peoria Ave - 31st St S to 41st St S										
Intersection Intersection<	2036A0125Z	Lewis Ave - 41st St S to I-44										
36th St N & Harvard Ave Intersection 36th St N & Harvard Ave Intersection Prine St & Gildresse Museum Rd Intersection 1 Prine St & Gildresse Museum Rd Intersection BKL 515t St S & Strowd Ave Intersection 9 (15) 715t St S & Union Ave Intersection BKL 515t St S & Strowd Ave Intersection 9 (15) 715t St S & Union Ave Intersection 9 (15) 715t St S & Union Ave Intersection 9 (15) 815t St S & Union Ave Intersection 9 (15) 815t St S & Union Ave Intersection 9 (15) 815t St S & Union Ave Intersection 9 (15) 815t St S & Union Ave Intersection 9 (15) 815t St S & Sheridan Rd Intersection 9 (15) 816t St S & Mingo Rd Intersection 9 (15) 817t S & Sheridan Rd Intersection 1 (11) 818t S S & Sheridan Rd Intersection 9 (11) 818t S S & Sheridan Rd Intersection 1 (11) 818t S & Sherida		Intersection Projects										
Apache St & MLK Jr Blvd Intersection Pine St & Gilorease Museum Rd Intersection BKL First St & Elwood Ave Intersection 51st St S & Elwood Ave Intersection BKL 51st St S & Union Ave Intersection BKL BKL 71st St S & Union Ave Intersection BKL BKL 81st St & Union Ave Intersection BKL BKL 81st St S & Union Ave Intersection BKL BKL 81st St S & Union Ave Intersection BKL BKL 81st St S & Union Ave Intersection BKL BKL 81st St S & Union Ave Intersection BKL BKL 81st St S & Mingo Rd Intersection Poe Poe Prine St & Garnett Rd Intersection It 11th St S & Mingo Rd Intersection Wallact 111th St S & Sheridan Rd Intersection 111th St S & Lewis Ave Intersection Wallact 111th St S & Lewis Ave Intersection 111th St S & Lewis Ave Intersection Wallact 111th St S & Lewis Ave Intersection 11th St S & Lewis Ave Intersection Wallact 111th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection Manian 111th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection Manian 111th	2036A0022Z	36th St N & Harvard Ave Intersection						270				
Pine St & Gilcrease Museum Rd IntersectionBill41st St S & Elwood Ave Intersection51st St S & 33rd Wave IntersectionBKI.51st St S & Union Ave Intersection51st St S & Union Ave IntersectionBKI.11st St S & Union Ave IntersectionBilt St S & Union Ave IntersectionPoe11st St S & Union Ave IntersectionBilt S S & Union Ave IntersectionPoe11st St S & Union Ave IntersectionPrine St & Sheridan Rd IntersectionPoePine St & Sheridan Rd IntersectionPoePoePine St & Sheridan Rd IntersectionPoePoePine St & Sheridan Rd IntersectionPoePoePannial PI & Sheridan Rd IntersectionPoePoe11th St S & Sheridan Rd IntersectionPoePoe11th St S & Sheridan Rd IntersectionPoePoe11th St S & Beoria Ave IntersectionPoePoe11th St S & Harvard A	2036A0023Z	Apache St & MLK Jr Blvd Intersection						100				
41st St S & Elwood Ave Intersection BKL 51st St S & Union Ave Intersection F1st St S & Union Ave Intersection 71st St S & Union Ave Intersection Proce 81st St S & Union Ave Intersection Proce Prine St & Sheridan Rd Intersection Proce Prine St & Sheridan Rd Intersection Proce Admiral PI & Sheridan Rd Intersection Proce Admiral PI & Sheridan Rd Intersection Proce 11th St S & Sheridan Rd Intersection Proce 11th St S & Benician Rd Intersection Proce 11th St S & Benician Rd Intersection Proce 11th St S & Benician Rd Intersection Proce 11th St S & Lewis Ave Intersection Proce 11th St S & Lewis Ave Intersection Proce 11th St S & Harvard Ave Intersection Proce	2036A0024Z	Pine St & Gilcrease Museum Rd Intersection										
51st St S 33rd Wave Intersection 51st St S a 33rd Wave Intersection 51st St S a Union Ave Intersection 58th St N & 129th E Ave Intersection 50th St N & 120th E Ave Intersection 50th St N & 11th St S & Lewis Ave Intersection 11th St S & Lewis Ave Intersection 11th St S & Lewis Ave Intersection 70th St N & 11th St S & Lewis Ave Intersection 70th St N & 11th St S & Lewis Ave Intersection 70th St S & 11th St S & Lewis Ave Intersection 70th St S & 12th St S & 12th St S & 12th St S & Sheridan Rd Intersection 70th St S & 11th St S & 12th St S & 12th St S & Sheridan Rd Intersection 70th St S & 12th St S &	2036A0035Z	41st St S & Elwood Ave Intersection		Ш	3KL							
71st St S & Union Ave Intersection 71st St S & Union Ave Intersection 71st St S & Union Ave Intersection 81st St S & Union Ave Intersection 36th St N & 129th E Ave Intersection 7000000000000000000000000000000000000	2036A0036Z	51st St S & 33rd W Ave Intersection										
81st St S & Union Ave Intersection 81st St S & Union Ave Intersection 9 36th St N & 129th E Ave Intersection 9 9 Pine St & Sheridan Rd Intersection 9 9 Pine St & Mingo Rd Intersection 9 9 Pine St & Mingo Rd Intersection 9 9 Pine St & Garnett Rd Intersection 9 9 Pdmiral PI & Sheridan Rd Intersection 11th St S & Sheridan Rd Intersection 9 11th St S & Sheridan Rd Intersection 11th St S & Sheridan Rd Intersection 9 11th St S & Beoria Ave Intersection 11th St S & Beoria Ave Intersection 9 11th St S & Harvard Ave Intersection 11th St S & Sheridan Rd Intersection 9 11th St S & Harvard Ave Intersection 15 9 9 11th St S & Harvard Ave Intersection 15 9 9 11th St S & Harvard Ave Intersection 15 15 15 11th St S & Harvard Ave Intersection 15 15 16 11th St S & Harvard Ave Intersection 15 15 16 11th St S & Harvard Ave Intersection 15 15 17 11th St S & Harvard Ave Intersection 16	2036A0037Z	71st St S & Union Ave Intersection										
36th St N & 129th E Ave IntersectionPine St & Sheridan Rd IntersectionPine St & Sheridan Rd IntersectionPine St & Mingo Rd IntersectionPine St & Garnett Rd IntersectionPine St & Mingo Rd IntersectionPine St & Garnett Rd IntersectionAdmiral Pl & Sheridan Rd IntersectionPine St & Garnett Rd IntersectionAdmiral Pl & Sheridan Rd Intersection11th St S & Sheridan Rd IntersectionPine St & Garnett Rd Intersection11th St S & Sheridan Rd Intersection11th St S & Sheridan Rd IntersectionWallac11th St S & Bevria Ave Intersection11th St S & Lewis Ave IntersectionWallac11th St S & Harvard Ave Intersection11th St S & Harvard Ave IntersectionMallac11th St S & Harvard Ave Intersection11th St S & Harvard Ave IntersectionMallac11th St S & Harvard Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave Intersection21st St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave Intersection21st St S & 145th E Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave IntersectionPine Harvard Ave Intersection11th St S & 145th E Ave IntersectionPine Harvard Ave Intersectio	2036A0038Z	81st St S & Union Ave Intersection										
Pine St & Sheridan Rd IntersectionPinePine St & Mingo Rd IntersectionPoePine St & Garnett Rd IntersectionPoeAdmiral Pl & Sheridan Rd IntersectionPoeAdmiral Pl & Garnett Rd IntersectionMoleI 11th St S & Sheridan Rd IntersectionI 11th St S & Sheridan Rd Intersection11th St S & Sheridan Rd IntersectionI 11th St S & Sheridan Rd Intersection11th St S & Sheridan Rd IntersectionI 11th St S & Lewis Ave Intersection11th St S & Lewis Ave IntersectionI 11th St S & Lewis Ave Intersection11th St S & Lewis Ave IntersectionI 11th St S & Lewis Ave Intersection11th St S & Harvard Ave IntersectionI 11th St S & Harvard Ave Intersection11th St S & Harvard Ave IntersectionI 11th St S & Harvard Ave Intersection11th St S & Harvard Ave IntersectionI 11th St S & I 45th E Ave Intersection15th St S & Yale Ave IntersectionI 11th St S & 161st E Ave Intersection11th St S & 161st E Ave IntersectionI 11th St S & 13trd E Ave Intersection11th St S & 161st E Ave IntersectionI 11th St S & 13trd E Ave Intersection11th St S & 161st E Ave IntersectionI 11th St S & 117th E Ave Intersection11th St S & 117th E Ave IntersectionI 11th St S & 117th E Ave Intersection11th St S & 117th E Ave IntersectionI 11th St S & 117th E Ave Intersection11th St S & 117th E Ave IntersectionI 11th St S & 117th E Ave Intersection11th St S & 117th E Ave IntersectionI 11th St S & 117th E Ave Intersection11th St S & 117th E Ave IntersectionI 11th St S & 117th E Ave Intersection	2036A0056Z	36th St N & 129th E Ave Intersection										
Pine St & Mingo Rd IntersectionPoePine St & Garnett Rd IntersectionAdmiral Pl & Sheridan Rd IntersectionAdmiral Pl & Sheridan Rd IntersectionI11th St S & Sheridan Rd IntersectionI 11th St S & Sheridan Rd IntersectionI11th St S & Sheridan Rd IntersectionI 11th St S & Sheridan Rd IntersectionI11th St S & Sheridan Rd IntersectionI 11th St S & Beoria Ave IntersectionI11th St S & Lewis Ave IntersectionI 11th St S & Lewis Ave IntersectionI11th St S & Lewis Ave IntersectionI 11th St S & Harvard Ave IntersectionI11th St S & Harvard Ave IntersectionI 11th St S & Harvard Ave IntersectionI11th St S & Harvard Ave IntersectionI 11th St S & Harvard Ave IntersectionI11th St S & Harvard Ave IntersectionI 11th St S & Harvard Ave IntersectionI11th St S & I61ts E Ave IntersectionI 11th St S & I61ts E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave IntersectionI11th St S & 1177th E Ave IntersectionI 11th St S & 1177th E Ave	2036A0057Z	Pine St & Sheridan Rd Intersection						Adata				
Pine St & Garnett Rd IntersectionPine St & Garnett Rd IntersectionAdmiral Pl & Sheridan Rd Intersection111th St S & Mingo Rd Intersection111th St S & Lewis Ave Intersection111th St S & Harvard Ave Intersection111th St S & Harvard Ave Intersection151th St S & Harvard Ave Intersection111th St S & Harvard Ave Intersection151th St S & Harvard Ave Intersection111th St S & Harvard Ave Intersection151th St S & Fale Ave Intersection111th St S & 145th E Ave Intersection111th St S & 145th E Ave Intersection111th St S & 161st E Ave Intersection111th St S & 145th E Ave Intersection111th St S & 161st E Ave Intersection111th St S & 145th E Ave Intersection111th St S & 161st E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 161st E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection21st St S & 145th E Ave Intersection111th St S & 117th E Ave Intersection<	2036A0058Z	Pine St & Mingo Rd Intersection			Poe			8.415				
Admiral Pl & Sheridan Rd IntersectionAdmiral Pl & Garnett Rd Intersection111th St S & Sheridan Rd Intersection111th St S & Sheridan Rd Intersection111th St S & Sheridan Rd Intersection111th St S & Mingo Rd Intersection111th St S & Lewis Ave Intersection151th St S & Harvard Ave Intersection111th St S & Harvard Ave Intersection151th St S & Harvard Ave Intersection151th St S & Paoria Ave Intersection151th St S & Flandar Rd Intersection151th St S & Paoria Ave Intersection111th St S & 145th E Ave Intersection111th St S & 145th E Ave Intersection111th St S & 145th E Ave Intersection111th St S & 161st E Ave Intersection111th St S & 193rd E Ave Intersection111th St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection11th St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection11th St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection1	2036A0059Z	Pine St & Garnett Rd Intersection						2015				
Admiral PI & Garnett Rd IntersectionAdmiral PI & Garnett Rd Intersection11th St S & Sheridan Rd Intersection11th St S & Sheridan Rd Intersection11th St S & Mingo Rd Intersection11th St S & Bevis Ave Intersection11th St S & Lewis Ave Intersection11th St S & Lewis Ave Intersection11th St S & Harvard Ave Intersection11th St S & Harvard Ave Intersection11th St S & Harvard Ave Intersection21st St S & Harvard Ave Intersection15th St S & Pacia Ave Intersection31st St S & Peoria Ave Intersection15th St S & Sheridan Rd Intersection15th St S & Sheridan Rd Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave Intersection11th St S & 161st E Ave Intersection11th St S & 161st E Ave Intersection11th St S & 161st E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 135rd E Ave Intersection21st St S & 177th	2036A0060Z	Admiral PI & Sheridan Rd Intersection						1000				
111th St S & Sheridan Rd Intersection 111th St S & Sheridan Rd Intersection 111th St S & Mingo Rd Intersection 11th St S & Mingo Rd Intersection 11th St S & Lewis Ave Intersection 11th St S & Lewis Ave Intersection 11th St S & Lewis Ave Intersection Wallac 11th St S & Harvard Ave Intersection Wallac 15th St S & Harvard Ave Intersection Wallac 21st St S & Harvard Ave Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 15th St S & Yale Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 161st E Ave In	2036A00617	Admiral PI & Garnett Rd Intersection						0.000				
1111 St S & Mingo Rd Intersection Mallac 1111 St S & Lewis Ave Intersection Wallac 1111 St S & Lewis Ave Intersection Wallac 1111 St S & Harvard Ave Intersection Mallac 1111 St S & Peoria Ave Intersection Mallac 1111 St S & Sheridan Rd Intersection Mallac 1111 St S & Stale Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Mallac 1111 St S & 145th E Ave Intersection Malac	2036400627	11th St S & Sharidan Rd Intersection										
11th St S & Peoria Ave Intersection Mallac 11th St S & Lewis Ave Intersection Wallac 11th St S & Lewis Ave Intersection Wallac 11th St S & Harvard Ave Intersection Mallac 15th St S & Harvard Ave Intersection Mallac 21st St S & Peoria Ave Intersection Mallac 15th St S & Brevia Ave Intersection Mallac 15th St S & Sheridan Rd Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 193rd E Ave Intersection Mallac 21st St S & 145th E Ave Intersection Mallac 21st St S & 145th E Ave Intersection Mallac 21st St S & 145th E Ave Intersection Mallac 21st St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac 11th St S & 145th E Ave Intersection Mallac	7200000000	11th CLO & Originali Na Intersection		T				- 101				T
11th StS & Peona Ave Intersection Wallact 11th StS & Lewis Ave Intersection Wallact 15th St S & Harvard Ave Intersection Maluact 15th St S & Harvard Ave Intersection Maluact 15th St S & Harvard Ave Intersection Maluact 21st St S & Harvard Ave Intersection Maluact 31st St S & Sheridan Rd Intersection Maluact 15th St S & Sheridan Rd Intersection Maluact 11th St S & Table Ave Intersection Maluact 11th St S & 145th E Ave Intersection Maluact 11th St S & 161st E Ave Intersection Maluact 11th St S & 193rd E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 21st St S & 145th E Ave Intersection Maluact 11th St S & 145th E Ave Intersection Maluact 11th St S & 145th E Ave Intersection Maluact 11th St S & 145th E Ave Intersection Maluact 11th St S & 145th E Ave Intersection <	2000000000							12 23				T
11th StS & Lewis Ave Intersection Wallact 11th StS & Harvard Ave Intersection 5th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 21st St S & Paoria Ave Intersection 31st St S & Paoria Ave Intersection 11th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 11th St S & Yale Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 15 K = Ave Intersection 11th St S & 103rd E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 133rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 135rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 135rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 135rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 135rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 177th E Ave Intersectio	2036A00/12	11th St S & Peoria Ave Intersection						515 2				
11th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 21st St S & Peoria Ave Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 11th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 135rd E Ave Intersection 11th St S & 135rd E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 133rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 177th E Ave Intersection 11st St S & Memorial Dr Intersection	2036A0072Z	11th St S & Lewis Ave Intersection			Wallace			2020				
15th St S & Harvard Ave Intersection 15th St S & Harvard Ave Intersection 21st St S & Peoria Ave Intersection 31st St S & Peoria Ave Intersection 15th St S & Sheridan Rd Intersection 15th St S & Sheridan Rd Intersection 11th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 15 & 151 E Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 135td E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 135td E Ave Intersection 21st St S & 135td E Ave Intersection 21st St S & 135td E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 135td E Ave Intersection 21st St S & 145th E Ave Intersection 11st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11st St S & 145th E Ave Intersection 21st St S & 145th E Ave Intersection 11st St S & 177th E Ave Intersection 11st St S & Memorial Dr Intersection	2036A0073Z	11th St S & Harvard Ave Intersection										
21st St S & Harvard Ave Intersection21st St S & Peoria Ave Intersection31st St S & Peoria Ave Intersection15th St S & Sheridan Rd Intersection15th St S & Sheridan Rd Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave Intersection11th St S & 145th E Ave Intersection11th St S & 135rd E Ave Intersection11th St S & 135rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 135rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 135rd E Ave Intersection31st St S & 145th E Ave Intersection91st St S & Memorial Dr Intersection91st St S & Memorial Dr Intersection	2036A0074Z	15th St S & Harvard Ave Intersection						102				
31st St S & Peoria Ave Intersection15th St S & Sheridan Rd Intersection15th St S & Sheridan Rd Intersection41st St S & Sheridan Rd Intersection41st St S & 145th E Ave Intersection11th St S & 145th E Ave Intersection11th St S & 177th E Ave Intersection11th St S & 137rd E Ave Intersection11th St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 161st E Ave Intersection21st St S & 133rd E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 145th E Ave Intersection31st St S & 145th E Ave Intersection21st St S & 145th E Ave Intersection31st St S & Memorial Dr Intersection91st St S & Memorial Dr Intersection	2036A0075Z	21st St S & Harvard Ave Intersection						1000				
15th St S & Sheridan Rd Intersection15th St S & Sheridan Rd Intersection41st St S & Yale Ave Intersection11th St S & 145th E Ave Intersection11th St S & 161st E Ave Intersection11th St S & 161st E Ave Intersection11th St S & 193rd E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 103rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 103rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 103rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 175th E Ave Intersection21st St S & 177th E Ave Intersection21st St	2036A0076Z	31st St S & Peoria Ave Intersection						1000				
41st St S & Yale Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 145th E Ave Intersection 11th St S & 161st E Ave Intersection 11th St S & 177th E Ave Intersection 11th St S & 177th E Ave Intersection 11th St S & 193rd E Ave Intersection 21st St S & 145th E Ave Intersection 11th St S & 161st E Ave Intersection 21st St S & 167st E Ave Intersection 21st St S & 193rd E Ave Intersection 11th St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 177th E Ave Intersection 31st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection 11st St S & Memorial Dr Intersection	2036A0084Z	15th St S & Sheridan Rd Intersection						7592				
11th St S & 145th E Ave Intersection11th St S & 161st E Ave Intersection11th St S & 177th E Ave Intersection11th St S & 193rd E Ave Intersection11th St S & 193rd E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 145th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 177th E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 193rd E Ave Intersection21st St S & 193rd E Ave Intersection31st St S & 177th E Ave Intersection31st St S & 177th E Ave Intersection31st St S & 177th E Ave Intersection91st St S & Memorial Dr Intersection91st St S & Memorial Dr Intersection	2036A0085Z	41st St S & Yale Ave Intersection										
11th St S & 161st E Ave Intersection 11th St S & 177th E Ave Intersection 11th St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 103rd E Ave Intersection 21st St S & 103rd E Ave Intersection 21st St S & 103rd E Ave Intersection 21st St S & 103rd E Ave Intersection 31st St S & 145th E Ave Intersection 31st St S & 145th E Ave Intersection 91st St S & Memorial Dr Intersection	2036A0098Z					-						
11th St S & 177th E Ave Intersection 11th St S & 193rd E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 105rd E Ave Intersection 21st St S & 105rd E Ave Intersection 21st St S & 103rd E Ave Intersection 21st St S & 177th E Ave Intersection 21st St S & 133rd E Ave Intersection 21st St S & 133rd E Ave Intersection 21st St S & 135rd E Ave Intersection 11th St S & 177th E Ave Intersection 31st St S & 145th E Ave Intersection 141st St S & Memorial Dr Intersection 91st St S & Memorial Dr Intersection 11st St S & Memorial Dr Intersection	2036A0099Z	11th St S & 161st E Ave Intersection										
11th St S & 193rd E Ave Intersection 11th St S & 193rd E Ave Intersection 21st St S & 145th E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 177th E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 11st St S & 145th E Ave Intersection 31st St S & 177th E Ave Intersection 11st St S & Memorial Dr Intersection	2036A0100Z	11th St S & 177th E Ave Intersection										
21st St S & 145th E Ave Intersection 21st St S & 161st E Ave Intersection 21st St S & 177th E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 31st St S & 145th E Ave Intersection 31st St S & 177th E Ave Intersection 41st St S & Memorial Dr Intersection	2036A0101Z	11th St S & 193rd E Ave Intersection										
21st St S & 161st E Ave Intersection 21st St S & 177th E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 193rd E Ave Intersection 31st St S & 145th E Ave Intersection 41st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection 91st St S & Memorial Dr Intersection	2036A0102Z	21st St S & 145th E Ave Intersection										
21st St S & 177th E Ave Intersection 21st St S & 193rd E Ave Intersection 21st St S & 145th E Ave Intersection 31st St S & 145th E Ave Intersection 31st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection	2036A0103Z	21st St S & 161st E Ave Intersection						102,451				
21st St S & 193rd E Ave Intersection 21st St S & 145th E Ave Intersection 31st St S & 177th E Ave Intersection 41st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection 91st St S & Memorial Dr Intersection	2036A0104Z	21st St S & 177th E Ave Intersection										
31st St S & 145th E Ave Intersection 11st St S & 177th E Ave Intersection 41st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection	2036A0105Z	21st St S & 193rd E Ave Intersection						-				
41st St S & 177th E Ave Intersection 91st St S & Memorial Dr Intersection	2036A0106Z	31st St S & 145th E Ave Intersection						abiyes				
91st St S & Memorial Dr Intersection	2036A0107Z											
Pane 14	2036A0112Z							1000				
Pane 14 UV						2						
					Рапе	14/11/						

TRANSPO	TRANSPORTATION PROJECTS STATUS REPORT	PORT									
				D E O I G N				CON	CONSIRUCTION	z	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0120Z	121st St S & Yale Ave Intersection										
2036A0121Z	111th St S & Yale Ave Intersection										
2036A0126Z	41st St S & Peoria Ave Intersection										
Arterial Stre	Arterial Street Widening Projects:										
2036W0001Z	Gilcrease Museum Rd - Pine St to Admiral Blvd	byb					1000				
2036W0002Z											
2036W0003Z	81st St S & Elwood Ave Intersection						10.00				
2036W0004Z	91st St S - Memorial Dr to Mingo Rd										
2036W0005Z	101st St S & Sheridan Rd Intersection										
2036W0006Z	81st St S - Harvard Ave to Yale Ave										
Central Bus	Central Business District (CBD)						10.02				
	Streets and Alleyways						Hank				
2036D0001Z	4th St										
							24510				
2036D0002Z	MLK Ave & Detroit Ave north of BNSF			Poe	1205		rdore				
2036D0003Z	Cincinnati Ave			Poe			30.24				
2036D0004Z	Detroit Ave south of BNSF			Poe							
2036D0005Z	Reconciliation Way			Poe			5.994				
2036D0006Z	Lansing Ave			Poe			25525				
2036D0007Z	Alleyways			Str & Stwtr			201-05				
Bridge Main	Bridge Maintenance & Rehabilitation										
2037B0201C	Bridge #201C			Benham			0300				
2037B0216Z	Bridge #216						5.8(0)				
2037B0219D	Bridge #219D						Trease	+			
2037B0286Z	Bridge #286			Benham			0.00				
2037B0340Z	Bridge #340										
2037B0343Z	Bridge #343			Benham							
2037B0179Z	Bridge #179										
2037B0232Z	Bridge #232										
2037B0245Z	Bridge #245			Garver							
2037B0258Z	Bridge #258			Garver			35775				
2037B0263Z	Bridge #263			CP&Y			05546				
2037B0301Z	Bridge #301			CP&Y							Γ
2037B0359Z	Bridge #359										Γ
2037B0232A	Bridge #232A			Garver							Γ
2037B0301A	Bridge #301A										
2037B0425Z	Bridge #425										
					E					2	
				Pane 15	1500						
)						

08/01/20

CITY OF TULSA, OKLAHOMA

CITY OF TUL SALES TAX (TRANSPO	CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE TRANSPORTATION PROJECTS STATUS REPORT	PORT					Ğ	Design & Construction as of:	iction as of:		08/01/20
				DESIGN			4555	CONS	STRUCTION	NO	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2037B0225Z	Bridge #225										
2037B0167Z	Bridge #167			Garver				-			
2037B0173Z	Bridge #173			Poe							
2037B0236Z	Bridge #236										
2037B0241Z	Bridge #241			CP&Y							
2037B0261A	Bridge #261A			Garver							
2037B0261B	Bridge #261B			Garver							
2037B0269Z	Bridge #269			Benham							
2037B0474Z	Bridge #474										
2037B0482Z	Bridge #482						-				
2037B0153Z	Bridge #153						-				
2037B0183Z	Bridge #183										
2037B0252Z	Bridge #252										
2037B0271Z	Bridge #271										
2037B0322Z	Bridge #322			Benham							
2037B0329Z	Bridge #329						10/16				
2037B0478Z	Bridge #478										
2037B0204Z	Bridge #204			СР&У			Autor				
2037B0315Z	Bridge #315						2512				
2037B0336Z	Bridge #336						-				
2037B0404Z	Bridge #404						्रम्म				
2037B0346Z	Bridge #346						1923				
2037B0423Z	Bridge #423			Benham			Wilde-				
2037B0424Z	Bridge #424						7556				
2037B1000Z	Citywide Bridge Rehab and Inspection										
Citywide Projects	rojects										
	Citywide ADA Transition Plan Impl & Update (ROW)	ate (ROW)					Autor				
2036X0001Z	Transition Plan Update						Spic				
2036X0002Z	Transit Stops						200				
2036X0003Z	Signalized Intersections			BKL			1				
2036S0001Z	Sidewalk Corridors			BKL			000				
							1990				
2036X0004Z	Citywide Infrastructure Partnership Funds										
2036N0001Z	Citywide Non-Arterial Routine & Preventive						1000				
2036A1000Z	Citywide Arterial Routine and Preventive						200	_			
2036A1001Z	Pavement Reinspection						1.1.2				
2035X0001Z	Transit-MTTA-Route 66 Bus Rapid Transit			HNTB							
					(N)						
					Ì						

| Budget
Number Froject Description Curr
Settimated Antic
Start Colm Date Date <thdat< th=""><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matter <t< th=""><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Ansort Currently
Contract Current Cur</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th></t<></th></thdat<> | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matter Currently
Matter <t< th=""><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Ansort Currently
Contract Current Cur</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th><th>Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon</th></t<> | Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice
Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound
Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Ansort Currently
Contract Current Cur
 | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon
 | Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C | Budder
Indication Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice
 Currently
Contract Currently
Matrice Currently
Contract Currently
Matrice C | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract
Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon | Butter
Induction Currently
Start Currently
Currently
Start Currently
Currently
Start Currently
Contract Currently
Anound Currently
Date Currently
Currently
Date Currently
Contract 1 Traffic Engineering Start Contract Pain Currently
Anound Currently
Anonnd Currently
Anon |

--
--
--
--

--
---|--
--
--
--
--	--
Traffic Engineering Traffic Engineering Traffic Engineering Traffic Engineering Traffic Engineering 2036X0005Z Signal Coordination & Communication Signal Coordination & Communication Engineering Eng	
 | Traffic Engineering Traffic Continuication Traffic Contract c

 | Traffic Engineering Traffic Coordination & Communication Traffic Coordination Traffic Coordinat
 | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin
 | Traffic Engineering Engine
 | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin | Traffic Engineering Traffic Coordination & Communication Traffic Coordination Traffic Coordinat
 | Traffic Engineering Traffic Coordination & Communication Traffic Coordination Traffic Coordinat | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin
 | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin | Traffic Engineering Traffic Coordination & Communication Traffic Coordination & Coordin |
| 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0009Z Traffic Studies 2036X0009Z Guardrail Repair and Replacement 2036X0009Z Traffic Studies 2036X0003Z Go Plan Implementation - Engineering 2036S0002Z Go Plan Implementation - Engineering 2036S0004Z Arterial Sidewalk 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk

 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Deardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Goardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Son Arterial Sidewalk 2036S0004Z Arterial Sidewalk 2036S0003Z Son Arterial Sidewalk</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td></td></td></td>
 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Son Arterial Sidewalk 2036S0004Z Arterial Sidewalk 2036S0003Z Son Arterial Sidewalk</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation
 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td></td></td> | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation
 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Son Arterial Sidewalk 2036S0004Z Arterial Sidewalk 2036S0003Z Son Arterial Sidewalk
 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation
 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td><td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td></td> | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lughting Repair and Replacement 2036X0003Z Cuardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z
Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> <td>2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation</td> | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation
 | 2036X0005Z Signal Coordination & Communication 2036X0006Z Signal Installation, Repair and Replace 2036X0007Z Traffic Calming 2036X0003Z Lighting Repair and Replacement 2036X0003Z Lighting Repair and Replacement 2036X0003Z Duardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation - Traffic Operation 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0003Z So Plan Implementation |
| 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Pavement Markings and Signs Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0009Z Guardrail Repair and Replacement Installation 2036X0009Z Go Plan Implementation - Engineering Installation 2036S0002Z Go Plan Implementation - Engineering Installation 2036S0003Z Boon Arterial Sidewalk Installation 2036S0003Z
 | 2036X0006Z Signal Installation, Repair and Replace Isaffic Calming 2036X0008Z Lighting Repair and Replacement Isaffic Calming 2036X0008Z Lighting Repair and Replacement Iso 2036X0008Z Pavement
Markings and Signs Iso 2036X0009Z Pavement Markings and Signs Iso 2036X0002Z Guardrail Repair and Replacement Iso 2036X0003Z Go Plan Implementation - Engineering Implementation 2036S0003Z Go Plan Implementation - Engineering Implementation 2036S0003Z Go Plan Implementation Implementation 2036S0003Z Non Arterial Sidewalk Implementation 2036S0004Z Non Arterial Sidewalk Implementation 2036S0005Z Non Arterial Sidewalk <t< td=""><td>2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming</td><td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td><td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Repair and Replacement 2036X0009Z Pavement Markings and Signs Installation 2036X0009Z Revenent Markings and Signs Installation 2036X0009Z Guardrail Repair and Replacement Installation 2036X0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Non Arterial Sidewalk Installation Installation 2036S0003Z Non Arterial Sidewalk Installation Installation Installation 2036S0003Z Soften Implementation Traffic State Installation Installation Installation 2036S0003Z Soften Implementation Installation Installation</td></t<> <td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td> <td>2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming</td> <td>2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming</td> <td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td> <td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td> <td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail
Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td> <td>2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation</td> | 2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming
 | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation
 | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Repair and Replacement 2036X0009Z Pavement Markings and Signs Installation 2036X0009Z Revenent Markings and Signs Installation 2036X0009Z Guardrail Repair and Replacement Installation 2036X0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Non Arterial Sidewalk Installation Installation 2036S0003Z Non Arterial Sidewalk Installation Installation Installation 2036S0003Z Soften Implementation Traffic State Installation Installation Installation 2036S0003Z Soften Implementation Installation Installation
 | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation
 | 2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming
 | 2036X0006Z Signal Installation, Repair and Replace Image: Calming 2036X0007Z Traffic Calming Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0008Z Lighting Repair and Replacement Image: Calming 2036X0009Z Pavement Markings and Signs Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Guardrail Repair and Replacement Image: Calming 2036X0010Z Goardrail Repair and Replacement Image: Calming 2036S0002Z Go Plan Implementation - Engineering Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming 2036S0003Z Go Plan Implementation - Traffic Operation Image: Calming | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation
 | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation | 2036X0006Z Signal Installation, Repair and Replace Installation, Repair and Replace 2036X0007Z Traffic Calming Installation, Repair and Replacement 2036X0008Z Lighting Repair and Replacement Installation, Replacement 2036X0008Z Righting Repair and Replacement Installation 2036X0009Z Pavement Markings and Signs Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Guardrail Repair and Replacement Installation 2036X0000Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Engineering Installation 2036S0003Z Go Plan Implementation - Traffic Operation Installation 2036S0003Z Go Plan Implementation Installation |
| 2036X00072 Traffic Calming 2036X00082 Lighting Repair and Replacement 2036X00092 Pavement Markings and Signs 2036X00092 Pavement Markings and Signs 2036X00022 Guardrail Repair and Replacement 2036X00022 Guardrail Repair and Replacement 2036X00022 Go Plan Imfrastructure 2036S00022 Go Plan Implementation - Engineering 2036S00032 Go Plan Implementation - Traffic Operation 2036S00032 Go Plan Implementation-Traffic Operation 2036S00032 Non Arterial Sidewalk 2036S00052 Same design contract for \$35,000 2036S00052 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$14,000 for stornwater project 993311, & street
 | 2036X0007Z Traffic
Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Goradrail Repair and Replacement 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0005Z
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0005Z
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk
2036S0005Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Sameter project 993311 & street | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0005Z
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0003Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0005Z Son Arterial Sidewalk 2036S0005Z | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design
 | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design | 2036X0007Z Traffic Calming 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0003Z Guardrail Repair and Replacement 2036X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0004Z Non Arterial Sidewalk 2036S0004Z Stena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Non Arterial Sidewalk 2036S0005Z Stena design 2036S0005Z Stena design |
| 2036X00082 Lighting Repair and Replacement 2036X00092 Pavement Markings and Signs 2036X00102 Guardrail Repair and Replacement 2036X00022 Guardrail Repair and Replacement 2036X00022 Guardrail Repair and Replacement 2036X00022 Go Plan Implementation - Engineering 2036S00022 Go Plan Implementation - Traffic Operation 2036S00032 Go Plan Implementation-Traffic Operation 2036S00032 Non Arterial Sidewalk 2036S00052 Son Arterial Sidewalk 2036S00052 Non Arterial Sidewalk 2036S00052 Son Arterial Sidewalk 2036S00052 Son Arterial Sidewalk

 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk

 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk
 | 2036X0008Z Lighting Repair and Replacement 2036X0009Z Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement 2035X0010Z Guardrail Repair and Replacement 2035X0003Z Guardrail Repair and Replacement 2035X0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Engineering 2036S0003Z Mon Arterial Sidewalk |
| 2036X0009Z Pavement Markings and Signs Image: Common Signs Image: Common Signs 2036X0010Z Guardrail Repair and Replacement Image: Common Signs Image: Common Signs 2039X0009Z Guardrail Repair and Replacement Image: Common Signs Image: Common Signs 2039X0009Z Bicycle-Pedestrian Infrastructure Image: Common Signs Image: Common Signs 2036S0002Z Go Plan Implementation - Engineering Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Non Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Non Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Non Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidewalk Image: Common Signs Image: Common Signs 2036S0004Z Arterial Sidew

 | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1
 | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052
 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1
 | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X0009Z Pavement Markings and Signs Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement Pavement Markings 2039X0009Z Guardrail Repair and Replacement Pavement Markings 2039X0009Z Guardrail Repair and Replacement Pavement Markings 2036X0002Z Go Plan Implementation - Engineering Parent 2036S0003Z Go Plan Implementation - Traffic Operation Parent 2036S0004Z Arterial Sidewalk Parentation 2036S0004Z Arterial Sidewalk Parent 2036S0004Z Non Arterial Sidewalk Parent 2036S0005Z Non Arterial Sidewalk Parent 2036S0004Z Arterial Sidewalk Parent 2036S0005Z Non Arterial Sidewalk Parent 2036S0005Z Son Arterial Sidewalk Parent 2036S0011Z Arterial Sidewalk Parent 2036S0011Z <td< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<></td></tr<></td></tr<></td></tr<></td></td<></td></tr<> | 2036X0009Z Pavement Markings and Signs Pavement Markings and Signs 2036X0010Z Guardrail Repair and Replacement Pavement Markings 2039X0009Z Guardrail Repair and Replacement Pavement Markings 2039X0009Z Guardrail Repair and Replacement Pavement Markings 2036X0002Z Go Plan Implementation - Engineering Parent 2036S0003Z Go
Plan Implementation - Traffic Operation Parent 2036S0004Z Arterial Sidewalk Parentation 2036S0004Z Arterial Sidewalk Parent 2036S0004Z Non Arterial Sidewalk Parent 2036S0005Z Non Arterial Sidewalk Parent 2036S0004Z Arterial Sidewalk Parent 2036S0005Z Non Arterial Sidewalk Parent 2036S0005Z Son Arterial Sidewalk Parent 2036S0011Z Arterial Sidewalk Parent 2036S0011Z <td< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<></td></tr<></td></tr<></td></tr<></td></td<> | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1
2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1</td><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<></td></tr<></td></tr<></td></tr<> | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1
 | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Guardrail Repair and Replacement 1 2039X00092 Eicycle-Pedestrian Infrastructure 1 2036X00022 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation - Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00112 Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0014 Arterial Sidewalk 1 | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102
Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<></td></tr<></td></tr<> | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<></td></tr<> | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""><td>2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<></td></tr<> | 2036X00092 Pavement Markings and Signs 1 2036X00102 Guardrail Repair and Replacement 1 2039X00092 Traffic Studies 1 2039X00092 Bicycle-Pedestrian Infrastructure 1 2039X00032 Go Plan Implementation - Engineering 1 2036S00032 Go Plan Implementation-Traffic Operation 1 2036S00042 Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S00052 Non Arterial Sidewalk 1 2036S00052 Son Arterial Sidewalk 1 2036S0011Z Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 2036S0013 Son Arterial Sidewalk 1 <tr< td=""></tr<> |
| 2036X0010Z Guardrail Repair and Replacement Image: Constraint of the second se
 | 2036X0010Z Guardrail Repair and Replacement Image: Comment of the second of the s

 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co
 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co
 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co
 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co | 2036X0010Z Guardrail Repair and Replacement Image: Common Co
 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co | 2036X0010Z Guardrail Repair and Replacement Image: Common Co | 2036X0010Z Guardrail Repair and Replacement Image: Common Co
 | 2036X0010Z Guardrail Repair and Replacement Image: Common Co | 2036X0010Z Guardrail Repair and Replacement Image: Common Co |
| 2039X0009Z Traffic Studies

 | 2039X00092 Traffic Studies Paraffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation Paraffic Operation 2036S00042 Arterial Sidewalk Paraffic Operation Paraffic Operation Paraffic Operation 2036S00042 Arterial Sidewalk Paraffic Operation Paraffic Operation Paraffic Operation 2036S00042 Arterial Sidewalk Paraffic Operation Paraffic Operation Paraffic Operation 2036S00052 Non Arterial Sidewalk Solution Paraffic Operation Paraffic Operation 2036S00052 Non Arterial Sidewalk Solution Paraffic Operation Paraffic Operation 2036S000112 Arterial Sidewalk Solution Paraffic Operation Paraffic Operation 2036S00112 Arterial Sidewalk Solution Paraffic Operation Paraffic Operation 2036S00112 Arterial Sidewalk Solution Paraffic Operation Paraffic Operation 2036K00112 Arterial Sidewalk Solution Paraffic Operat 933311 & street
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000
 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Bicycle-Pedestrian Infrastructure Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Studies 2036S00032 Go Plan Implementation - Traffic Operation Paraffic Studies 2036S0004Z Arterial Sidewalk Paraffic Studies 2036S0005Z Non Arterial Sidewalk Paraffic Studies 2036S00011Z Arterial Sidewalk Paraffic Studies 2036S0011Z Arterial Sidewalk Paraffic Studies 2036S0011Z Arterial Sidewalk Paraffic Studies | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P
 | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P | 2039X00092 Traffic Studies Paraffic Studies 2036S00022 Go Plan Implementation - Engineering Paraffic Operation 2036S00032 Go Plan Implementation-Traffic Operation Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0004Z Arterial Sidewalk Paraffic Operation 2036S0005Z Non Arterial Sidewalk Paraffic Operation 2036S0005Z Same design contract for \$35,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic Operation Same design contract for \$15,000 Same design contract for \$15,000 Paraffic P |
| Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation - Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S001Z Arena District Mstr Plan Implementation
 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Non
Arterial Sidewalk Plan Implementation 2036S0005Z Same design contract for \$35,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Same design contract for \$35,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan
Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same design contract for \$4,48,000 < | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic
Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$15,000 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same
design contract for \$4,48,000 < | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Same design contract for \$35,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Same design contract for \$35,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same design contract for \$4,48,000 <
 | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same design contract for \$4,48,000 < | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same design contract for \$4,48,000 < | Bicycle-Pedestrian Infrastructure Bicycle-Pedestrian Infrastructure 2036S0002Z Go Plan Implementation - Engineering Plan 2036S0003Z Go Plan Implementation - Traffic Operation Plan 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0004Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan Implementation 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Plan Implementation 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Non Arterial Sidewalk Plan 2036S0005Z Stena District Mstr Plan Implementation Plan 2036S00011Z Arterial Sidewalk Stena design contract for \$15,000 Same design contract for \$15,000 Stena design contract for \$448,000 Same design contract for \$4,48,000 <
 |
| 2036S0002Z Go Plan Implementation - Engineering

 | 2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 20308 Total contract for \$15,000 Particle <td>2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Arena District for \$35,000 2037 Same design contract for \$15,000 2031 Same design contract for \$4,48,000<td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td><td>2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo</td><td>2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo</td><td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td><td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td><td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td><td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td></td>
 | 2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo
 | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <
 | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Arena District for \$35,000 2037 Same design contract for \$15,000 2031 Same design contract for \$4,48,000 <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> <td>2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo</td> <td>2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk
 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> <td>2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <</td> | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 < | 2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle
2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo | 2036S0002Z Go Plan Implementation - Engineering Particle 2036S0003Z Go Plan Implementation-Traffic Operation Particle 2036S0004Z Arterial Sidewalk Particle 2036S0005Z Non Arterial Sidewalk Particle 2036S0001Z Arena District Mstr Plan Implementation Particle 2036S0011Z Arena District Mstr Plan Implementation Particle 20311 Same design contract for \$448,000 fo
 | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 < | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 < | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 <
 | 2036S0002Z Go Plan Implementation - Engineering 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036S0005Z Non Arterial Sidewalk 2036S0012 Arena District Mstr Plan Implementation 2036S0012 Arena District Mstr Plan Implementation 2036S0013 Same design contract for \$35,000 Same design contract for \$15,000 Arterial Subscription Same design contract for \$15,000 < |
| 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036X0011Z Arena District MStr Plan Implementation 2031 Contract for \$15,000 2031 Contract
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk
 2036S0011Z Arena District Mstr Plan Implementation 20371 Arena Vertex I for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street
 | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street | 2036S0003Z Go Plan Implementation-Traffic Operation 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 20371 Same design contract for \$15,000 Same design contract for \$448,000 for stormwater project 993311 & street |
| 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0011Z Arena District Mstr Plan Implementation 2036X0011Z Arena Implementation 2036X0011Z Arena Implementation 2037 Street FUNDS 2038 Contract for \$15,000 2038 Contract for \$15,000 2038 Contract for \$148,000 203311 Arena
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036S0005Z 2036X0011Z Arena District Mstr Plan Implementation 2036S005Z 2036X0011Z Arena District Mstr Plan Implementation 2036S005Z 2036X0011Z Arena District
Mstr Plan Implementation 20305Z 2036X0011Z Arena District Mstr Plan Implementation 20301 Same design contract for \$15,000 2000 203311 & street Same design contract with Becco is \$4,448,000 for stormwater project 993311 & street 20305
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Contract for \$13,000 Same design contract for \$15,000 Same design contract for \$15,000
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for
\$15,000 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Contract for \$13,000 Same design contract for \$15,000 Same design contract for \$15,000
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Contract for \$13,000 Same design contract for \$15,000 Same design contract for \$15,000 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 | 2036S0004Z Arterial Sidewalk 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2036K0011Z Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000 Same design contract for \$15,000
 |
| 2036S0005Z Non Arterial Sidewalk 2036X0011Z Arena District Mstr Plan Implementation 2037 Same design contract for \$15,000 2037 Total contract with Becco is \$4 448 000 for stormwater project 993311 & street
 | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation Same design contract for \$35,000 Same design contract for \$15,000 Same
design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2036X0011Z Arena District Mstr Plan Implementation 5000 Same design contract for \$15,000 54,448,000 for stormwater project 993311 & street
 | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2036X0011Z TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Same
design contract for \$4,448,000 for stormwater project 993311 & street
 | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2036X0011Z TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2037
Total contract for \$15,000 54,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2036X0011Z Arena District Mstr Plan Implementation 5000 Same design contract for \$15,000 54,448,000 for stormwater project 993311 & street
 | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2036X0011Z Arena District Mstr Plan Implementation 5000 Same design contract for \$15,000 54,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z
2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2037 Total contract for \$15,000 54,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2037 Total contract for \$15,000 54,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2037 Total contract for \$15,000 54,448,000 for stormwater project 993311 & street | 2036S0005Z Non Arterial Sidewalk 2036X0011Z 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2036X0011Z Arena District Mstr Plan Implementation 2030 2037 Total contract for \$15,000 54,448,000 for stormwater project 993311 & street
 |
| 2036X0011Z Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | 2036X0011Z Arena District Mstr Plan Implementation Arena District Mstr Plan Implementation TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
| TOTAL FUNDS 4281-4285 - 2020 STREETS GENER Same design contract for \$35,000 Same design contract for \$15,000 Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract for \$35,000
Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
| Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$35,000
Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
| Same design contract for \$15,000
Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Same design contract for \$15,000
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
| Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
| I Total contract with Becco is \$4 448 000 for stormwater project 993311 & street

 |
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street

 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street
 | Total contract with Becco is \$4,448,000 for stormwater project 993311 & street |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 | יישר היווימים ביות ליי ואייים ביות אין אייים ביוויווימים או אייים ביוויווימים אייים אייים אייים אייים אייים איי
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |
|

 |
 |

 |
 |
 | |
 |
 | | |
 | |

				DESIGN					NSTRUCTIO	N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Comp
FUND 401	1 - 2001 SALES TAX										
013110	Crow Creek Channel Rehab & Culvert Replacement	Oct-01	Jan-05	FHC	\$136	100%					
013120	Citywide Flood Control										
	Stormsewer Facility Repair and Cons	truction									
A11	Joe Creek - 4154 E 48th St	Jul-03	Jun-12	CGA	\$71	100%	Sep-12	Jul-13	Becco	\$3,029	100%
	Storm sewer rehab										
	Urgent Small Drainage Projects										
	Small drainage projects										
	Concrete Channel Rehabilitation										
C8	City wide channel rehab										
	Channel Erosion and Stabilization										
	Detention Facility Rehabilitation										
	Citywide Floodplain Acquistion										
	Flood control project engineering & in	spection									
013150	Fred Creek Southridge Drainage	Design funde	ed in 6007-966	6129		100%	Jan-05	Apr-06	Sherwood	\$9,595	100%
013180	South Fork Joe Creek Channelization Phase 2 (56th & Harvard to 61st & Yorktown)	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	100%
013210	Perryman Ditch Plan C, Phase 1	Sep-01	Nov-02	Atkins/ Benham	\$126	100%	Feb-03	Sep-03	Becco	\$374	100%
	TOTAL FUND 401 (6008) INCOMPLE	TE PROJECT	S								
Remainder	r of Funding in 6010										
Partial fund	ding from other sources										
	2 - SALES TAX										
063100	Jones Creek Tributary	Jul-09	Jan-12	Alexander	\$144	100%	Jul-12	Feb-13	Crossland	\$1,362	100%
063101	Fred Creek Drainage Improvements - Main Stem: Evanston to Harvard, Harvard to Yale, Urbana Tributary, West Tributary (South of 71st), East Tributary (South of 71st)	Jul-09	Jan-12	TetraTech/ Crafton, Tull, Sparks, & Ass.	\$839	100%	Oct-12	Sep-13	McGuire	\$3,291	100%

				DESIGN					ONSTRUCTION		
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Compl
	Fred Creek Phase 3-B - 72nd &						Jul-13	Feb-14	Crossland	\$3,242	100%
	Sleepy Hollow										
	Fred Creek Phase 3-C - Evanston Ave						Oct-14	Apr-16	Becco	\$4,582	100%
	Fred Creek Phase 3-D - Pebble Creek/Guierwoods	Apr-16	Apr-17	TetraTech	\$191	100%	Mar-17	Dec-19	Crossland	\$3,696	100%
063102	Lower Mingo	Jul-11	Jul-12	Guy	\$85	100%	Apr-13	13-Sep	Becco	\$674	100%
063103	Vensel Creek - Grupe Channel Repair	Jul-10	Jan-12	Meshek	\$135	100%	Jun-12	12-Dec	Tri-Star	\$1,542	100%
063104	Vensel Creek - Phase 1 (vicinity of 88th St. S. to 84th St. S.)	Jul-10	Jul-12	Benham	\$315	100%	Jun-13	Jul-14	Tri-Star	\$3,056	100%
063106	Elm Creek/ 6th Street Drainage, Detention and Conveyance Improvement (Design and Right- of-Way Acquisitions)	Jul-07	Jul-10	Guy	\$586	100%					
063107	East Tulsa/Fair Oaks Master Drainage Plan and Citywide MDP Updates	Jul-11	Jul-12	Meshek	450	100%					
063108	Citywide Channel Erosion and Stabilization	Jul-07	Jul-08								
063109	Engineering and Inspection	Jul-07	Jul-08								
	TOTAL FUND 402 (6009) INCOMPL	ETE PROJE	CTS								
	3 - ADVANCE FUNDED SALES TAX										
	Perryman Ditch Plan C, Phase 1										
013220	ÿ	Sep-01	Aug-06	DTA		100%	Feb-07	Nov-07	Becco	\$537	100%
	TOTAL FUND 402 (6010) INCOMPL	ETE PROJE	CTS								
FUND 405	5 - 2014 SALES TAX				1						
143001	Levee District #12 rehabilitation	May-15	Oct-21	Meshek/ AMEC/ USACE	\$599	70%					

				DESIGN					ONSTRUCTION		
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Comp
148150	Phase I - Pearl District Flood Control & Redevelopment	Jan-17	May-19	Guy	\$646	60%					
	TOTAL FUND 405 (6014) INCOMPL	ETE PROJE	CTS								
FUNDS 42	50-4255 - 2005 GENERAL OBLIGATIO	N BOND ISS	UES								
	Capital Stormwater Projects										
053101	Fred Creek - Lewis to Evanston	Sep-05	Feb-07	TetraTech	\$1,007	100%					
	Phase 1						Oct-07	Apr-09	Crossland	\$5,312	100%
	Phase 2						Sep-08	Jun-09	Paragon	\$7,339	100%
053102	South Fork Joe Creek - Ph 3	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	100%
053103	Fry Ditch/Mill Creek Pond Ch	Feb-07	Feb-09	Benham	\$261	100%	Jul-09	Jul-10	RLHensley	\$1,551	100%
053104	Joe Creek Channel Rehab	Sep-05	Jan-06	CGA		100%	Mar-07	Dec-07	Becco	\$1,079	100%
153120	Joe Creek Rehab Ph III	May-16	May-18	GUY	\$50	95%	Sep-18	Jun-19	Daris	\$859	95%
053105	Joe Creek - 53rd & Lewis	Feb-08	Apr-09	Dewberry	\$184	100%	May-11	Dec-11	Tri-Star	\$1,769	100%
053106	Jones Creek - S. 71st E Ave	Feb-07	Apr-09	Alexander	\$146	100%	Dec-09	Nov-10	Ira M Green	\$1,397	100%
053107	Crow Creek Ch Rehab	Sep-05	Sep-06	TetraTech							
	Concrete Channel Repair/Rehab	ilitation - Ci	tywide								
053204	Sugar Creek	Feb-08	Apr-09	Meshek	\$41	100%	Oct-09	Jul-10	Earth Smart	\$729	100%
053206	Joe Creek	Feb-08	Apr-09	Meshek	\$33	100%	Oct-09	Jul-10	Iram Green	\$366	100%
053207	Little Joe Creek (Mainstem)	Feb-08	Apr-09	Meshek	\$26	100%	Mar-13	Mar-13	Crossland	\$321	100%
	Small Drainage Projects										
053301	Swan Travis Park - Swan Lake	Feb-08	Apr-09	Hood	\$48	100%	Oct-09	Feb-10	Sherwood	\$381	100%
053001	Flood Control Gen Eng/Ins Ser										
144104	Riverside Drive & Related Projects (Swan Creek)						Mar-15	Jul-16	Manhattan Road & Bridge	\$4,350	100%

Number Project Description Date Date Date Contractor Amount Contractor FUND 401 - 2001 SALES TAX Gilcrease Expressway Extension West - Tisdale Parkway to I44 (Local Match) Design funded from other sources 95% Dec-09 May-11 Plains/Tres/ Unit \$13.091 9 TOTAL FUND 401 INCOMPLETE PROJECTS Remainder of Funding provided in 6010 Partial funding from other sources Partial funding from other sources Funded in Vision 2025 program Difference paid by Federal and State sources Funded in Vision 2025 program Dec/09 May-11 Plain funding from other sources Funded in Vision 2025 program Ofference paid by Federal and State sources Funded in Vision 2025 program Difference of \$1,794,000 Total to 41st Street South - Garnett Road to 129th Dec-15 BKL \$465 90% No construction funds currently scheduled Partial Auronue - 61st Street South to 2-34 Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled <				-	DESIGN					STRUCTI	N C	
FUND 401 - 2001 SALES TAX 966120 Gilcrease Expressway Extension West - Tisdale Parkway to 1-44 (Local Match) Tisdale Parkway to 1-44 (Local Match) Partial funding from other sources 95% Dec-09 May-11 Plains/Tree/ Unit \$13,091 9 Partial funding from other sources Funded in Vision 2025 program		Project Description	Start	Anticipated Completion	l			Contract Award	Anticipated Completion	Contractor		Pci Com
966120 Tistade Parkway to 1-44 (Local Match) Total to 41st St. West Design funded from other sources 95% Dec-09 May-11 Plans/ Tres/ Unit \$13,091 9 TOTAL FUND 401 INCOMPLETE PROJECTS Remainder of Funding provided in 6010 Partial funding from other sources Vertical to 41st St. West Difference paid by Federal and State sources Partial funding from other s												
Remainder of Funding provided in 6010 Partial funding from other sources Funded in Vision 2025 program Difference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th Dec-15 BKL \$465 90% No construction funds currently scheduled 064105 Perina Avenue (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled 064106 Garnett Road - 11th Street South to I-244 Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled 064107 Mingo Road - 71st Street South to I-244 Mar-15 Dec-16 C & K \$500 95% Funded through Vision APAC \$7,431 5 064107 Mingo Road - 71st Street South to 1-244 Mar-15 Dec-16 G arver \$449 80% No construction funds currently scheduled 064108 Pine Street - Nemori	966120	Tisdale Parkway to I-44 (Local Match)	Design funde	ed from othe	r sources		95%	Dec-09	May-11		\$13,091	99%
One contract for \$1,794.000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds currently		TOTAL FUND 401 INCOMPLETE PROJE	CTS									
Funded in Vision 2025 program Difference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds currently scheduled <td< td=""><td>Remainder o</td><td>of Funding provided in 6010</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	Remainder o	of Funding provided in 6010										
Difference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract of \$1,794,000 Total contract with Becco's \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TA 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Colspan="4">Image: Colspan="4" Image: Colspan="4" Image: Colspan="4" Image:	Partial funding	from other sources										
Part of Beco's FY 04 street cuts contract One contract for \$1,794,000 Total contract with Beco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Gamett Road to 129th Dec-15 BKL \$465 90% No construction funds currently scheduled Image: constru	Funded in Visio	on 2025 program										
One contract for \$1,794.000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds currently scheduled <th< td=""><td>Difference paid</td><td>d by Federal and State sources</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	Difference paid	d by Federal and State sources										
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds cu	Part of Becco's	s FY 04 street cuts contract										
FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled No construction funds currently scheduled 064105 Peoria Avenue (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled 064106 Garnett Road - 11th Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled 064106 Garnett Road - 11th Street South to I-244 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled 064107 Mingo Road - 71st Street South to 81st Street South (Design) Jun-14 Aug-16 Leidos \$500 95% Funded through Vision APAC \$7,431 5 064108 Pine Street - Memorial Drive to Mingo Road (Design) May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled Dec-16 C & K \$500 95% No construction funds currently scheduled Dec-14 Dec-16 C & K \$500 95% No construction funds currently scheduled Dec-16 De	One contract fo	or \$1,794,000										
064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled Image: Construction funds currently scheduled	Total contract	with Becco is \$4,448,000 for stormwater projec	ct 993311 & s	street project	s 6008-014180	8 6312-994	526					
U64101 East Avenue (Design) Dec-15 BRL \$465 90% No construction funds currently scheduled 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled Image: Construction funds currently sc	FUNDS 402 -	SALES TAX										
064105 Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled Image: Construction funds currently scheduled	064101		Dec-15		BKL	\$465	90%	No constructi	on funds curre	ntly scheduled		
064106 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled Image: Construction funds currently sc	064105		Jan-14		BKL	\$800	70%	No constructi	on funds curre	ntly scheduled		
Obstruct Street South (Design) Jun-14 Aug-16 Leidos \$500 95% Funded through Vision APAC \$7,431 5 064107 Pine Street - Memorial Drive to Mingo Road (Design) May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled Image: Construction funds currently scheduled Image: Construction funded through Vision APAC \$7,431 5 064108 Pine Street South - Memorial Drive to Mingo Road (Complete Design and Right-of-Way Acquisitions) May-14 Feb-20 Garver \$449 80% No construction funded through Vision Construction funded through Vision Image: Construction funded through Vision 966120 Gilcrease West Expressway from Tisdale Expressway to Edison Design funded from other sources Tetra Tech 95% Dec-09 May-11 Plains/Tres/ Unit \$13,091 9 064003 City Match for Federal, State or County Projects Traffic Signal Synchronization Various Image: Construction Image: Constructio	064106	-	Mar-15	Dec-16	C & K	\$500	100%	No constructi	on funds curre	ntly scheduled		
Observe May-14 Peb-20 Garver \$449 80% No construction fundes currently scheduled Image: Construction fundes fundes currently scheduled Image: Construction fundes fundes fundes fundes for construction fundes fundes fundes fundes fundes for construction fundes fundes fundes fundes for construction fundes fundes fundes fundes for construction fund	064107	Street South (Design)	Jun-14	Aug-16	Leidos	\$500	95%	Funded throu	gh Vision	APAC	\$7,431	52%
064111 Road (Complete Design and Right-of-Way Acquisitions) Design funded from other sources Breisch 60% Re-design funded through Vision Construction funded through IOT2 966120 Gilcrease West Expressway from Tisdale Expressway to Edison Tetra Tech 95% Dec-09 May-11 Plains/Tres/ Unit \$13,091 9 064093 City Match for Federal, State or County Projects Various Various Image: Construction funded through Vision Construction funded through Vision Construction funded through IOT2 064003 Traffic Signal Synchronization Various Image: Construction funded through Vision Construction funded through IOT2 064003 Traffic Signalization, Lighting and Safety Various Image: Construction funded through IOT2	064108	(Design)	May-14	Feb-20	Garver	\$449	80%	No constructi	on funds curre	ntly scheduled		
966120 Expressway to Edison Tetra Tech 95% Dec-09 May-11 Unit \$13,091 9 064093 City Match for Federal, State or County Projects Various Various Image: Constraint of the state or County Projects Image: Constraint of the state or County Projects Various Image: Constraint of the state or County Projects Image: Constraint of the state or County Projec	064111	Road (Complete Design and Right-of-Way Acquisitions)	-		Breisch		60%		•			
Obdugs Projects Various Image: Constraint of the second se	966120	Expressway to Edison			Tetra Tech		95%	Dec-09	May-11		\$13,091	999
064003 Traffic Signalization, Lighting and Safety	064093	Projects			Various							
	064004				Various							
	064003				Various							

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
064002	Residential Streets - Major Rehabilitation										
i	Maintenance Zone 6140: Summerfield: E. 36th St. S. form S. 136th E. Ave. to S. 145th E. Ave. Phase II	May-09	Feb-10	СОТ	\$0	70%				\$950	
0	Sidewalks - Citywide			City							
q	Routine and Preventive Maintenance - Citywide			-							
r	Re-Inspection Pavement Management System (PMS) - Non-Arterial			Poe		100%					L
064060	Bridge Replacement										
064062	Bridge Rehabilitation/Repair, Citywide										
914411	Trail System Improvements Matching Funds										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 402 INCOMPLETE PROJ	ECTS									
FUND 403 -	ADVANCE FUNDED SALES TAX										
014160	Arterial Street Rehab										
14K	81st - US 169 to Garnett										
	Traffic Signal Installation and Modification										
	Street Project Engineering and Inspection										
	Intersections										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 403 INCOMPLETE PROJ	ECTS			· · · · ·					·	
FUND 404 -	SPECIAL TEMPORARY SALES TAX FUN	D(2008)									
104010	Citywide - Arterial Sidewalk Repair and Construction										
104015	Citywide - Non-Arterial Rehabilitation and Reconstruction										
104016	Citywide - Non-Arterial Sidewalk Repair And Construction										
104017	Arterial Street Rehab										
i	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-17	Meshek	\$390	95%	Mar-18	Dec-18	Becco	\$3,529	100%

				DESIGN					STRUCTI	ON	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
j	Lewis Ave 21st St. S. to 11th St. S.	Jun-12	Jul-14	C & K	\$353	95%	Mar-18	Dec-18	Tri-Star	\$4,720	100%
I	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Grade Line		47%
0	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Aug-17	Dewberry	\$467	95%	Aug-20	Jun-22	Becco		0%
	Intersections										
af	Pine St Yale Ave. Intersection	Jan-13	Aug-13	HRAOK	\$247	95%	Aug-20	Jun-22	Becco		0%
104020	Citywide - Arterial Routine and Preventive Maintenance										
104021	Citywide - Non-Arterial Routine And Preventive Maintenance										
104022	Citywide - General Engineering / Testing / Inspection										
	TOTAL FUND 404 INCOMPLETE PROJI	ECTS								· · · · · ·	
FUND 405 - 3	SALES TAX FUND (2014)										
144017	Arterial Street Rehab						1				
а	Charles Page Blvd 33rd W. Ave. to 25th W. Ave.	Jun-15	Sep-17	Tetra Tech	\$206	95%					
b	49th W. Ave Edison St. to Charles Page Blvd.	May-18	Apr-19	CEC	\$165	80%					
С	Utica Ave Pine St. to Admiral Blvd.	Nov-15	Apr-16	CEC	\$300	95%					
d	Lewis Ave 36th St. N. to Apache St.	Jun-18	Dec-18	Cyntergy	\$118	95%					
е	Southwest Blvd W. 23rd St. to W. 31st St.	Dec-16	Sep-17	Dewberry	\$300	90%					
f	Southwest Blvd W. 31st St. to W. 40th St.	Dec-16	Sep-17	Dewberry	\$315	90%					
g	Union Ave Southwest Blvd. to W. 41st St.	May-15	Sep-17	Dewberry	\$158	95%					
h	Union Ave W. 51st St. to W. 61st St	Jun-15	Aug-17	Garver	\$157	95%			Ellsworth	\$1,598	
j	Pine St Harvard Ave. to Yale Ave.	May-18	Apr-19	Benham	\$289	90%					
k	Admiral Pl Lewis Ave. to Harvard Ave.	Jan-18	Aug-18	BKL	\$253	90%					
I	Admiral Pl Harvard Ave. to Yale Ave.	Nov-16	Jul-17	Poe	\$325	95%	Jul-20				
m	Sheridan Rd Apache St. to Pine St.	Nov-15	Sep-17	AAB	\$156	95%					
0	Mingo Rd 36th St. N. to Pine St.	Nov-16	Nov-17	McClelland	\$727	95%	Mar-19	Sep-21	Becco	\$8,435	71%
p	Mingo Rd Admiral Blvd. to 11th St.	Oct-18	Aug-09	Wallace	\$89	90%					
q	11th St 89th E. Ave. to Mingo Rd.	Feb-15	Nov-15	CEC	\$162	100%	Apr-19	Oct-19	Ellsworth	\$1,631	100%
r	15th St Peoria Ave. to Lewis Ave.	May-15		Garver	\$248	95%	Sep-19	Nov-20	Crossland	\$3,094	99%
s	15th St Lewis Ave. to Harvard Ave.	Jan-17	Oct-17	Garver	\$302	90%	Sep-20				
t	Peoria Ave Admiral Blvd. to 11th St.	May-18	Feb-19	MARQUARDT	\$214	90%					
u	Peoria Ave 11th St. to 21st St.	Feb-16	Nov-16	MARQUARDT	\$252	90%	1			İ	

				DESIGN				CONS	STRUCTI	ON	
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
V	Utica Ave Admiral Blvd. to 11th St.	Nov-19	Aug-20	C&K	\$317	50%					
W	Utica Ave 11th St. to 15th St.	Dec-16	Jul-17	BKL	\$224	90%	Oct-20				
х	Harvard Ave 15th St. to 21st St.	Sep-19	Jul-20	Garver	\$245	80%					
у	Harvard Ave 21st St. to 31st St.	Apr-18	Apr-19	Poe	\$469	92%					
Z	21st St Yale Ave. to Sheridan Rd.	May-18	Mar-19	CEC	\$259	90%					
aa	31st St Yale Ave. to Sheridan Rd.	Aug-19	May-20	HNTB	\$237	90%					
ac	41st St Sheridan Rd. to Memorial Dr.	Apr-18	Jan-19	CGA	\$262	90%					
ad	Memorial Dr 21st St. to 31st St.	Nov-15	Jun-16	BKL	\$289	98%	Jul-19	Jul-21	Grade Line	\$5,086	47%
ae	51st St Mingo Rd. to Garnett Rd.	Apr-18	Jun-19	Garver	\$234	90%	1				
af	71st St Memorial Dr. to Mingo Rd.			COT		85%	Sep-20				
ag	91st. St Mingo Rd. to Hwy 169.			COT		90%	May-20		Becco		
ah	Memorial Dr 81st St. to 91st St.	Sep-17	Mar-18	Marquardt	\$129	92%	Oct-20				
ai	Memorial Dr 91st St. to Creek Tpk.	Jun-15	Dec-15	Marquardt	\$58	95%	Oct-20				
aj	Sheridan Rd 91st St. to 101st St.	Apr-18	Jun-19	HUB	\$84	95%					·
al	Harvard Ave 41st St. to 51st St.	Apr-18	Dec-18	PEC	\$236	65%	1				
am	36th. St. N Mingo Rd. to Hwy 169	Jun-18	Apr-19	McClelland	\$301	90%					·
an	Downtown Arterial Streets	May-15	Aug-15	Poe	\$923	70%					·
	Phase 4 - Boulder/1ST to 10th		May-17	Poe		95%	Jan-19	Apr-20	Becco	\$4,415	100%
ao	Phase 5 - 6th Street / 7th Street		Jul-17	Poe		95%	Apr-20	Feb-21	Crossland	\$4,663	26%
ao	Phase 6 - Detroit / 7th Street/ 8th Street		Aug-17	Poe		75%					·
ao	Phase 7 - Cheyenne		Jan-18	Poe		50%				1	·
ар	Pine St. & MLK Jr. Blvd Intersection	May-08	Feb-19	CP&Y	\$117	98%					
aq	Pine St. & Peoria Ave. Intersection	Jun-17	Jun-18	Schemmer	\$135	90%					
ar	Pine St. & Lewis Ave. Intersection	Mar-17	Aug-17	Wallace	\$75	95%	1				
as	41st St. & Union Ave. Intersection	May-15	Sep-19	Dewberry	\$158	99%	1				
at	51st St. & Union Ave. Intersection			Garver		0%					
av	36th St. N. & Mingo Rd. Intersection	Nov-16	Nov-17	McClelland	\$727	95%	Aug-19	Sep-21	Becco		71%
aw	Admiral Blvd. & Lewis Ave. Intersection	Dec-17	Aug-18	BKL	\$250	90%		· ·			
ax	11th St. & Utica Ave. Intersection	Dec-16	Jul-17	BKL	\$224	90%	Oct-20				
ay	21st St. & Peoria Ave. Intersection			MARQUARDT							
az	21st St. & Memorial Dr. Intersection	Nov-15	Apr-16	BKL	\$289	98%	Jul-19	Jul-21	Gradeline		47%
ba	51st St. & Mingo Rd. Intersection	Apr-18	Mar-19	Garver	\$234	90%					
bb	71st St. & Sheridan Rd. Intersection	Mar-17	Nov-17	Cyntergy	\$99	95%					
bd	71st St. & Memorial Dr. Intersection			COT		70%	Sep-20				
be	81st St. & Memorial Dr. Intersection	May-17	Dec-17	Benham		95%	Jul-20				
bf	61st St. & Yale Ave. Intersection	Dec-16	Aug-17	C&K	\$77	95%	Oct-20				

		DESIGN						CONSTRUCTION					
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
144020	Citywide Non-Arterial Routine and Preventive Maintenance												
144101	Widen Yale Avenue, 81st St. to 91st Street South	Jun-15	Jul-17	Benham	\$600	95%	Aug-20						
144102	Widen 81st Street South, Sheridan Road to Memorial Drive	Sep-16	May-18	Benham	\$950	95%	Aug-20						
144103	Widen Yale Avenue, 96th St. South to 101st St. South	Aug-16	Jul-17	CEC	\$200	95%	Mar-20	Dec-21	Becco	\$8,752	20%		
144105	Widen 25th W. Ave., Edison to Apache (design)			Meshek									
144108	Widen Pine Street, Mingo to U.S. 169 (design)												
144120	Gilcrease Expressway Local Match												
144063	Bridges - Replacement and Rehabilitation Programs												
а	Bridge No. 275 - 10100 E. 36th St. N.	Jun-18	Dec-19	McClelland		60%							
g	Bridge No. 250 - 11200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%		
h	Bridge No. 247 - 9200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%		
k	Bridge No. 401 - 3800 S. Memorial Dr.	Jun-15	Dec-15	Cowen	\$39	95%	Sep-19	Feb-20	Becco	\$693	100%		
S	Bridge No. 333 - 1300 S. 177th E. Ave.	Jun-20	Oct-20	CP&Y		30%							
u	Bridge No. 209 - 3000 N. Mingo Rd.	Nov-16	Nov-17	McClelland	\$727	60%							
х	Bridge No. 222 - 3200 S. Peoria Ave.	May-18	Jul-19	Garver	\$227	90%							
144094	ODOT Rehabilitation and Replacement Program												
144003	Citywide guardrail replacement												
144004	Citywide traffic signalization												
144005	Roadway, pedestrian, and decorative lighting replacement												
144006	Signing, pavement marking and delineation												
144007	Traffic calming												
144008	Traffic signal installation, modification, and safety improvements												
144009	Traffic signal pole replacement												
144010	Creek Turnpike Trail pedestrian bridge over Memorial Dr. (\$200,000 for study only)												
144011	GPS emergency vehicle preemption system (approx. 30 intersections)												

				DESIGN			CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
	Citywide ADA Transition Plan										
144109	Implementation (Minimum for 30-Year Schedule - High and Medium Priority Needs)	Feb-16	Aug-18	BKL	\$639	90%					
	ADA Transition Plan - Package #1		Sep-17			95%	Mar-20	Aug-20	Daris	\$1,642	39%
	ADA Transition Plan - Package #2					80%	Oct-20	<u> </u>			
	ADA Transition Plan - Package #3					60%					
144093	Citywide Matching Funds										
144018	Bicycle/Pedestrian Master Plan Implementation			Garver							
144019	IDL Entrance Rehabilitation (1st, 7th, and 8th Streets; signals at 1st and Greenwood)	see ao 144017		POE	\$1	60%					
	TOTAL FUND 405 INCOMPLETE PROJE	CTS	· · ·					•			
FUNDS 4250	0-4255 2005 GENERAL OBLIGATION BO	ND ISSUES									
054041	Citywide Routine/Preventive Maint										
	Arterial Streets Widening - Engineering and	Partial ROW									
054050	51st - Garnett to BA Expr (Eng/Dsn)	Feb-08	Oct-08	C & K	\$300	65%	No constructi	on funds curre	ntly scheduled		
054051	61st - Peoria Int/Riverside Dr. to Peoria			DTA	1				See 064110		
054052	81st - Memorial to Mingo; Sheridan to Memorial (Engr. & Design)	Jun-06	Apr-08	Benham	\$400	95%	Jun-09		See 064102		
054053	91st - Memorial to Mingo (Engr/Dsn)	Jan-08	Dec-08	Breisch	\$386	100%	ROW Acquis	tion			
054054	91st - Sheridan Inter (Final Design)	Mar-06	Apr-09	DDG	\$269	100%	Construction	funded in 2006	S. T.	See 064104	1
054055	129th - 31st to 41st (Engr. & Design)	Feb-06	Feb-12	DTA	\$400	100%	Construction	funded in 2006	S. T.	See 064109	J
054056	Delaware - 81st to 91st (Engr. & Dsn.)	Jan-08	Dec-08	BKL	\$456	100%	No constructi	on funds curre	ntly scheduled		
054057	Yale - 81st to 91st (Prelim Design)	Feb-06	Feb-07	Benham	\$300	100%	No funding av	/ailable.			
104023	Lewis Ave 11th to 21st	Jun-12		C&K	\$353	95%	Mar-18	Dec-18	TriStar	\$4,726	100%
054093	City Match for Federal/State projects.										
054002	Citywide Routine and Preventive Rehabilitation										
054003	Sidewalk Repair/Const (Citywide)										
054004	Traffic Calming Devices										
054001	Transportation Gen Eng/Insp Serv										
	TOTAL FUNDS 4250-4255 INCOMPLET	E PROJECT	S								
FUNDS 4260)-4266 - 2008 STREETS GENERAL OBLIG	ATION BON	ID								
	Streets, Expressways, Sidewalks, L	ighting, T	raffic Calm	ing							
	Arterial Street Rehabilitation and Citywide										
104009	Citywide-Arterial Rehab & Reconstruction	-									

				DESIGN					STRUCTI	O N	
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
104010	Citywide-Arterial Sidewalk Repair & Construction										
104011	Citywide - Trails										
104012	Citywide - Railroad Crossings										
104013	Citywide - Local Match										
104014	Citywide-Gen.Engineering/Testing Inspection										
	Non-Arterial Rehabilitaiton and Citywide F	Projects.									
104107	Maintenance Zone 1007	May-13	May-15	BKL	\$557	99%	Nov-18	Dec-20	Becco	\$7,500	90%
104944	Maintenance Zone 9044	Oct-19	Jan-20	Meshek	\$41	95%	Mar-20				
104015	Citywide Non-Arterial Rehab & Reconstruction										
104016	Citywide Non-Arterial Sidewalk Repair and Construction										
104000	Bond Issuance Costs										
104039	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-13	Meshek	\$312	95%	Mar-18	May-19	Becco	\$3,529	100%
104041	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Becco		47%
104043	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Mar-13	Dewberry	\$467	95%	Jul-20	Jun-22	Becco	\$4,587	0%
144023	Citywide - Arterial Routine & Preventative Maintenance										
144022	Citywide-Art/Non-Art Routine & Preventative Maintenance										
104053	Pine St Yale Ave. Intersection	Jan-13	Aug-13	Dewberry	\$247	100%		2015			100%
104054	Citywide - General Engineering / Testing / In	spection									
	TOTAL FUNDS 4260-4266 - 2008 St	reets Gene	ral Obligat	ion Bond							
JNDS 4270	-4273 - 2014 STREETS GENERAL OBLIG	ATION BON	ID								
	Streets, Expressways, Sidewalks, 1	raffic Calr	ning								
	Arterial Street Rehabilitation and Citywide	Projects:									
144200	36th St N. MLK Jr. Blvd. to Peoria Ave.	Jun-15	Mar-20	PEC	\$232	75%	Apr-20				
144201	Apache St MLK Jr. Blvd. to Peoria Ave.	Nov-14	Aug-15	MESHEK	\$267	95%	Mar-19	Nov-19	Crossland	\$3,380	99%
144202	Apache St Peoria Ave. to Lewis Ave.	Aug-16	Mar-17	C&K	\$500	98%	Sep-20				
144203	W. 41st St. S 41st W. Ave. to S. 33rd W. Ave.	Sep-14	Aug-15	DEWBERRY	\$175	95%					
144204	S. 33rd W. Ave 41st St. to 51st St.	Sep-14	Aug-15	DEWBERRY	\$275	95%					
144205	Apache St Lewis Ave. to Harvard Ave.	Sep-14	Sep-15	GUY	\$210	80%	Nov-20				
144206	11th St Peoria Ave. to Utica Ave.	Nov-14	Nov-15	BKL	\$185	95%	Mar-20	Oct-20	Becco	\$2,343	25%
144207	11th St Lewis Ave. to Harvard Ave.	Jun-16	Mar-17	BKL	\$205	85%					

				DESIGN			CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
144208	11th St Sheridan Rd. to Memorial Dr.	Nov-14	Nov-15	BKL	\$180	95%	Aug-20					
144209	21st St Garnett Rd. to 129th E. Ave.	Dec-14	Jul-15	GARVER	\$235	95%	Oct-20		Becco	\$4,079	0%	
144210	21st St 129TH East Ave. Intersection	Dec-14	Jul-15	GARVER	\$156	95%			Becco			
144213	91st St Harvard Ave. to Yale Ave.		May-19	CEC	\$177	70%					·	
144215	Peoria Ave 41st St. to 51st St.	Dec-16	Aug-17	MARQUARDT	\$340	90%					·	
144216	41st St Lewis Ave. to Harvard Ave.	Oct-14	Aug-15	CEC	\$275	95%			Crossland			
144217	Apache St. & Harvard Ave. Intersection	Sep-14	Sep-15	GUY	\$176	95%	Dec-20					
144218	41st St. & Lewis Ave. Intersection	Oct-14	Aug-15	CEC	\$210	95%			Crossland		·	
144309	Citywide - Arterial Rehabilitation											
144110	Citywide - Arterial Sidewalk Improvements											
144020	Citywide - Arterial Routine and Preventive Maintenance											
144093	Citywide Matching Funds										·	
144094	ODOT Rehabilitation and Replacement Program											
	Non-Arterial Rehabilitaiton and Citywide F	Projects.										
144111	Maintenance Zone 1001:	May-15	Feb-16	MAR / ARB	271 / 284	95%	Jul-20				·	
144106	Maintenance Zone 1006:	Sep-14	Jun-15	TETRA-TECH	\$356	95%	Apr-19	Oct-19	Ellsworth	\$2,585	98%	
144107	Maintenance Zone 1007:	Oct-14	Apr-15	Cyntergy	\$56	95%	Nov-18	Nov-20	Becco		90%	
144168	Maintenance Zone 1068:	Sep-16	Sep-17	Nickle / Cowan	152./168.	95./95%						
144173	Maintenance Zone 1073:	Oct-14	Jul-15	COWAN	\$49	95%	Jul-17	Nov-17	PCSI	\$437	100%	
144199	Maintenance Zone 1099:	Jun-15	Dec-15	CP&Y	\$259	95%			Crossland Heavy	\$2,343		
144153	Maintenance Zone 1153:	Sep-14	Jun-15	POE	\$334	95%						
144157	Maintenance Zone 1157 N:	Sep-14	Jun-15	BKL	\$302	95%	May-18	Feb-19	Ellsworth	\$3,195	99%	
144158	Maintenance Zone 1157 S:	Jun-15	Mar-16	SKW	\$210	95%	Oct-19	May-20	Crossland	\$2,493	98%	
144225	Maintenance Zone 2125:	Nov-14	Aug-15	WALLACE	\$179	95%	Apr-19	Jan-20	Becco	\$2,189	98%	
144230	Maintenance Zone 2130:	Oct-14	Aug-15	MESHEK	\$270	95%			Becco	\$3,485		
144310	Maintenance Zone 3010:	May-15	Jan-16	MCCLELLAND	\$544	95%	Nov-20					
144311	Maintenance Zone 3011:	Jun-16	Jun-17	POE	\$656	95%	Aug-20	Sep-21	Crossland Heavy	\$7,603		
144317	Maintenance Zone 3017:	Oct-17	Jul-18	CGA	\$324	96%						
144320	Maintenance Zone 3020:	Aug-16	May-17	AAB	\$345	90%	Jul-21					
144413	Maintenance Zone 4013:	Sep-14	Apr-15	LEIDOS	\$512	95%						
144421	Maintenance Zone 4021:	Jul-16	Apr-17	CEC	\$343	96%	Jul-20					
144431	Maintenance Zone 4031:	May-15	Feb-16	GARVER	\$576	95%						

				DESIGN			CONSTRUCTION					
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
144467	Maintenance Zone 4067 phase 1	Oct-14	Jun-15	GUY	\$344	95%	Jan-20	Aug-20	Crossland	\$3,127	60%	
144467	Maintenance Zone 4067 phase 2											
144452	Maintenance Zone 4152:	Oct-17	Jul-18	HUB	\$373	97%						
144527	Maintenance Zone 5027:	Nov-14	May-15	CRAFTENTULL	\$115	95%	Sep-18	Jan-19	Paragon	\$1,144	99%	
144533	Maintenance Zone 5033:	Oct-14	Jun-15	CGA	\$444	95%	Oct-18	Aug-19	Crossland	\$4,847	99%	
144546	Maintenance Zone 5046:	Jun-16	Mar-17	MCCLELLAND	\$540	96%	Aug-20					
144547	Maintenance Zone 5047:	Aug-16	Jun-17	GARVER	\$584	90%	Jan-21					
144628	Maintenance Zone 6028:	Jan-18	Aug-19	MCCLELLAND	\$428	90%	Aug-21					
144635	Maintenance Zone 6035:	May-15	Apr-16	HUB	\$253	95%	Oct-19	Jul-19	Becco	\$2,768	99%	
144642	Maintenance Zone 6142:	Oct-14	Jun-15	HOOD/COT	\$78	92%						
144645	Maintenance Zone 6145:	Oct-04	May-15	Cyntergy	\$195	95%	Jul-20					
144740	Maintenance Zone 7040:	Jun-16	Apr-17	HUB	\$254	95%			Crossland Heavy	\$3,478		
144754	Maintenance Zone 7054:	Sep-17	Feb-19	POE	\$747	90%	Oct-21					
144857	Maintenance Zone 8057:	Apr-17	Jul-19	WALLACE	\$107	95%			Ellsworth	\$1,601		
144863	Maintenance Zone 8063:	Oct-17	Sep-19	CraftonTull/pec	\$195	95%						
144944	Maintenance Zone 9044:	Oct-14	May-15		\$293	80%			Tri-Star			
144945	Maintenance Zone 9045:	Oct-14	Jul-15	GARVER	\$200	95%	Jan-19	Nov-19	Crossland	\$3,557	99%	
144949	Maintenance Zone 9049:	Sep-17	May-19	GARVER	\$770	85%	Jun-20					
144950	Maintenance Zone 9050:	Jul-16	Feb-17	CP&Y	\$255	95%	Sep-20					
144951	Maintenance Zone 9051:	Jul-16	Feb-17	SKW	\$130	95%						
144015	Citywide Non-Arterial Rehabilitation											
144021	Citywide Non-Arterial Routine and Preventive Maintenance											
144016	Citywide Non-Arterial Sidewalk Improvements											
144060	Bridge No.189 - 4700 N. Iroquois Ave.	Nov-14	Jul-15	MEHLBURGER		90%						
144062	Bridge No. 323B - 12000 E. 21st	Dec-14		GARVER	\$10	95%						
	TOTAL FUNDS 4270-4273 - 2014 S			tion Bond								
	-4285 - 2020 STREETS GENERAL OBL	IGATION BON	ID				1			1		
	al Street Rehabilitation Projects:			_								
036N1007Z	Maintenance Zone 1007:			Cowan	\$81							
036N1068Z	Maintenance Zone 1068:											
036N1070Z	Maintenance Zone 1070:			CGA								
036N1071Z	Maintenance Zone 1071:											
036N1072Z	Maintenance Zone 1072:											
036N1076Z	Maintenance Zone 1076:			McClelland	\$236							
036N1078Z	Maintenance Zone 1078:			Olsson	\$253							

		DESIGN							CONSTRUCTION					
Budget Number	Project Description		Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl			
2036N1097Z	Maintenance Zone 1097:													
2036N1098Z	Maintenance Zone 1098:						1	1						
2036N1153Z	Maintenance Zone 1153:													
2036N1155Z	Maintenance Zone 1155:													
2036N1157Z	Maintenance Zone 1157:													
2036N2056Z	Maintenance Zone 2056:			Garver	hold									
2036N2065Z	Maintenance Zone 2065:			Garver	\$218									
2036N2066Z	Maintenance Zone 2066:			C&K										
2036N2131Z	Maintenance Zone 2131:													
2036N3004Z	Maintenance Zone 3004:													
2036N3005Z	Maintenance Zone 3005:													
2036N3008Z	Maintenance Zone 3008:													
2036N3010Z	Maintenance Zone 3010:													
2036N3011Z	Maintenance Zone 3011:													
2036N3017Z	Maintenance Zone 3017:													
2036N3075Z	Maintenance Zone 3075:													
2036N3080Z	Maintenance Zone 3080:													
2036N3081Z	Maintenance Zone 3081:			EST	\$58									
2036N3082Z	Maintenance Zone 3082:													
2036N4014Z	Maintenance Zone 4014:			Poe	\$136									
2036N4015Z	Maintenance Zone 4015:													
2036N4021Z	Maintenance Zone 4021:			CEC	\$256									
2036N4022Z	Maintenance Zone 4022:			BKL	\$322									
2036N4023Z	Maintenance Zone 4023:													
2036N4029Z	Maintenance Zone 4029:													
2036N4030Z	Maintenance Zone 4030:			Marquandt	\$143									
2036N4031Z	Maintenance Zone 4031:													
2036N4067Z	Maintenance Zone 4067:													
2036N4069Z	Maintenance Zone 4069:													
2036N5016Z	Maintenance Zone 5016:													
2036N5026Z	Maintenance Zone 5026:													
2036N5027Z	Maintenance Zone 5027:													
2036N5033Z	Maintenance Zone 5033:													
2036N5039Z	Maintenance Zone 5039:													
2036N5040Z	Maintenance Zone 5040:			TEP										
2036N6035Z	Maintenance Zone 6035:			Benham	hold									
2036N6142Z	Maintenance Zone 6142:													

			CONSTRUCTION								
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036N6144Z	Maintenance Zone 6144:										
2036N6148Z	Maintenance Zone 6148:										
2036N6149Z	Maintenance Zone 6149:										
2036N6150Z	Maintenance Zone 6150:										
2036N7048Z	Maintenance Zone 7048:			Benham							
2036N7060Z	Maintenance Zone 7060:			HUB							
2036N7104Z	Maintenance Zone 7104:										
2036N7109Z	Maintenance Zone 7109:										
2036N7115Z	Maintenance Zone 7115:										
2036N8057Z	Maintenance Zone 8057:			Wallace	\$107						
2036N8102Z	Maintenance Zone 8102:			FNI	\$171						
2036N8113Z	Maintenance Zone 8113:										
2036N8116Z	Maintenance Zone 8116:										
2036N9036Z	Maintenance Zone 9036:										
2036N9037Z	Maintenance Zone 9037:			CP&Y							
2036N9038Z	Maintenance Zone 9038:			PEC	\$71						
2036N9043Z	Maintenance Zone 9043:										
2036N9044Z	Maintenance Zone 9044:			POE	hold						
2036N9045Z	Maintenance Zone 9045:										
2036N9049Z	Maintenance Zone 9049:										
2036N9050Z	Maintenance Zone 9050:										
2036N9051Z	Maintenance Zone 9051:			Keithline	\$83						
	Maintenance Zone 9052:										
Arterial Stre	et Rehabilitation Projects:										
	Arterial Street Projects:										
2036A0001Z	56th St N-MLK Blvd to 1500ft W of Peoria										
2036A0002Z	46th St N - Peoria Ave to Lewis Ave										
2036A0003Z	46th St N - Elwood Ave to MLK Jr Blvd										
2036A0004Z	36th St N - Peoria Ave to Lewis Ave										
2036A0005Z	36th St N - Osage Cnty Line to MLK Blvd										
2036A0006Z	31st St N - 53rd W Ave to 41st W Ave										
2036A0007Z	Apache St - Harvard Ave to Yale Ave			C&K							
2036A0008Z	Pine St - Gilcrease Museum Rd to Union			Benham							
2036A0009Z	Pine St - Peoria Ave to Lewis Ave										
2036A0010Z	Edison St - 33rd W Ave to Union Ave										
2036A0011Z	33rd W Ave - Apache St to Pine St										
2036A0012Z	33rd W Ave - Pine St to Edison St										

		DESIGN						CONSTRUCTION					
Budget Number	Project Description		Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
2036A0013Z	Gilcrease Museum Rd - Apache to Pine			Benham									
2036A0014Z	MLK Jr Blvd - 56th St N to 46th St N												
2036A0015Z	MLK Jr Blvd - 36th St N to Apache St												
2036A0016Z	MLK Jr Blvd - Apache St to Pine St												
2036A0017Z	Peoria Ave - 56th St N to 46th St N												
2036A0018Z	Peoria Ave - 46th St N to 36th St N												
2036A0019Z	Peoria Ave - Pine St to Admiral Blvd												
2036A0020Z	Lewis Ave - Pine St to Admiral Pl												
2036A0021Z	Harvard Ave - Mohawk Blvd to 36th St N												
2036A0025Z	41st St S - Union Ave to Elwood Ave			BKL									
2036A0026Z	51st St S - 33rd W Ave to Union Ave												
2036A0027Z	61st St S - Lewis Ave to Harvard Ave												
2036A0028Z	Elwood Ave - 71st St S to 81st St S												
2036A0029Z	Lewis Ave - 61st St S to 71st St S												
2036A0030Z	Lewis Ave - 71st St S to 81st St S												
2036A0031Z	Delaware Ave - 81st St S to 91st St S												
2036A0032Z	Harvard Ave - 61st St S to 71st St S												
2036A0033Z	Harvard Ave - 71st St S to 81st St S												
2036A0034Z	Harvard Ave - 81st St S to 91st St S												
2036A0039Z	36th St N - Garnett Rd to 129th E Ave												
2036A0040Z	36th St N - 129th E Ave to 141st E Ave												
2036A0041Z	Apache St - Gilcrease Expy to Sheridan Rd												
2036A0042Z	Pine St - Lewis Ave to Harvard Ave			McClelland									
2036A0043Z	Pine St - State Hwy 11 to Mingo Rd			Poe									
2036A0044Z	Pine St - Mingo Rd to Garnett Rd												
2036A0045Z	Pine St - Garnett Rd to 129th E Ave												
2036A0046Z	Admiral PI - Sheridan Rd to Memorial Dr												
2036A0047Z	Admiral PI - Memorial Dr to Mingo Rd			CEC									
2036A0048Z	Admiral PI - Garnett Rd to 129th E Ave												
2036A0049Z	11th St S - Memorial Dr to 89th E Ave												
2036A0050Z	Yale Ave - Apache St to Pine St			FNI									
2036A0051Z	Yale Ave - Pine St to Admiral Pl												
2036A0052Z	Sheridan Rd - 36th St N to Apache St												
2036A0053Z	Garnett Rd - Admiral PI to 11th St S												
2036A0054Z	129th E Ave - 36th St N to Apache St												
2036A0055Z	129th E Ave - Apache St to Pine St			Olsson									
2036A0064Z	11th St S - Utica Ave to Lewis Ave			Wallace	1								

			DESIGN			CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0065Z	11th St S - Harvard Ave to Yale Ave										
2036A0066Z	15th St S - Boston Ave to Denver Ave										
2036A0067Z	15th St S - Harvard Ave to Yale Ave										
2036A0068Z	21st St S - Lewis Ave to Harvard Ave										
2036A0069Z	21st St S - Harvard Ave to Yale Ave										
2036A0070Z	Peoria Ave - 21st St S to 31st St S										
2036A0077Z	15th St S - Sheridan Rd to 73rd E Ave										
2036A0078Z	41st St S - Yale Ave to Sheridan Ave										
2036A0079Z	Yale Ave - 31st St S to 36th St S										
2036A0080Z	Yale Ave - 41st St S to I-44										
2036A0081Z	Sheridan Rd - 21st St S to 31st St S										·
2036A0082Z	Sheridan Rd - 31st St S to 41st St S										·
2036A0083Z	Sheridan Rd - 41st St S to 51st St S										·
2036A0086Z	Admiral PI: 225th EA to 22200 Blk E Adm.										·
2036A0087Z	11th St S - 145th E Ave to 161st E Ave										·
2036A0088Z	11th St S - 161st E Ave to 177th E Ave										·
2036A0089Z	11th St S - 177th E Ave to 193rd E Ave										·
2036A0090Z	21st St S - 145th E Ave to 161st E Ave										·
2036A0091Z	21st St S - 161st E Ave to 177th E Ave										·
2036A0092Z	31st St S - Garnett Rd to 129th E Ave			Marquandt							·
2036A0093Z	41st St S - 177th E Ave to 193rd E Ave										
2036A0094Z	129th E Ave - 51st St S to 61st St S										·
2036A0095Z	145th E Ave - 11th St S to 21st St S										·
2036A0096Z	145th E Ave - 21st St S to 31st St S										·
2036A0097Z	161st E Ave - 11th St S to 21st St S										
2036A0108Z	61st St S - Sheridan Rd to Memorial Dr										
2036A0109Z	Memorial Dr - 51st St S 61st St S										
2036A0110Z	Mingo Rd - 61st St S to 71st St S										
2036A0111Z	Mingo Rd - 91st St S to 101st St S										
2036A0113Z	101st St S- Yale Ave to Sheridan Ave										
2036A0114Z	101st St S - Sheridan Rd to Memorial Dr										
2036A0115Z	111st St S - Yale Ave to Sheridan Rd										
2036A0116Z	121st St S - Yale Ave to Sheridan Rd										
2036A0117Z	Yale Ave - 61st St S to 71st St S										
2036A0118Z	Yale Ave - 111th St S to 121st St S										
2036A0119Z	Sheridan Rd - 71st St S to 81st St S			CGA							
2036A0122Z	41st St S - Riverside Dr to Peoria Ave										

				DESIGN			CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract	Pct Compl	
2036A0123Z	41st St S - Peoria Ave to Lewis Ave	Duto		Enamoor		COMP		Duto	Contractor		COMD	
2036A0124Z	Peoria Ave - 31st St S to 41st St S											
2036A0125Z	Lewis Ave - 41st St S to I-44											
	Intersection Projects											
2036A0022Z	36th St N & Harvard Ave Intersection											
2036A0023Z	Apache St & MLK Jr Blvd Intersection											
2036A0024Z	Pine St & Gilcrease Museum Rd Intersection											
2036A0035Z	41st St S & Elwood Ave Intersection			BKL								
2036A0036Z	51st St S & 33rd W Ave Intersection											
2036A0037Z	71st St S & Union Ave Intersection											
2036A0038Z	81st St S & Union Ave Intersection											
2036A0056Z	36th St N & 129th E Ave Intersection											
2036A0057Z	Pine St & Sheridan Rd Intersection											
2036A0058Z	Pine St & Mingo Rd Intersection			Poe								
2036A0059Z	Pine St & Garnett Rd Intersection											
2036A0060Z	Admiral PI & Sheridan Rd Intersection											
2036A0061Z	Admiral PI & Garnett Rd Intersection											
2036A0062Z	11th St S & Sheridan Rd Intersection											
2036A0063Z	11th St S & Mingo Rd Intersection											
2036A0071Z	11th St S & Peoria Ave Intersection											
2036A0072Z	11th St S & Lewis Ave Intersection			Wallace								
2036A0073Z	11th St S & Harvard Ave Intersection											
2036A0074Z	15th St S & Harvard Ave Intersection											
2036A0075Z	21st St S & Harvard Ave Intersection											
2036A0076Z	31st St S & Peoria Ave Intersection											
2036A0084Z	15th St S & Sheridan Rd Intersection											
2036A0085Z	41st St S & Yale Ave Intersection											
2036A0098Z	11th St S & 145th E Ave Intersection											
2036A0099Z	11th St S & 161st E Ave Intersection											
2036A0100Z	11th St S & 177th E Ave Intersection											
2036A0101Z	11th St S & 193rd E Ave Intersection											
2036A0102Z	21st St S & 145th E Ave Intersection											
2036A0103Z	21st St S & 161st E Ave Intersection											
2036A0104Z	21st St S & 177th E Ave Intersection											
2036A0105Z	21st St S & 193rd E Ave Intersection											
2036A0106Z	31st St S & 145th E Ave Intersection											
2036A0107Z	41st St S & 177th E Ave Intersection											

		D E S I G N Currently					CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2036A0112Z	91st St S & Memorial Dr Intersection											
2036A0120Z	121st St S & Yale Ave Intersection											
2036A0121Z	111th St S & Yale Ave Intersection											
2036A0126Z	41st St S & Peoria Ave Intersection											
Arterial Stre	et Widening Projects:											
2036W0001Z	Gilcrease Museum Rd - Pine St to Admiral I	Blvd										
2036W0002Z	81st St S - Tacoma Ave to Maybelle Ave											
2036W0003Z	81st St S & Elwood Ave Intersection											
2036W0004Z	91st St S - Memorial Dr to Mingo Rd											
2036W0005Z	101st St S & Sheridan Rd Intersection											
2036W0006Z	81st St S - Harvard Ave to Yale Ave											
Central Bus	siness District (CBD)											
	Streets and Alleyways											
2036D0001Z	4th St											
2036D0002Z	MLK Ave & Detroit Ave north of BNSF			Poe								
2036D0003Z	Cincinnati Ave			Poe								
2036D0004Z	Detroit Ave south of BNSF			Poe								
2036D0005Z	Reconciliation Way			Poe								
2036D0006Z	Lansing Ave			Poe								
2036D0007Z	Alleyways			Str & Stwtr								
	ntenance & Rehabilitation											
	Bridge #201C			Benham								
2037B0216Z	Bridge #216											
2037B0219D	Bridge #219D											
2037B0286Z	Bridge #286			Benham								
2037B0340Z	Bridge #340											
2037B0343Z	Bridge #343			Benham								
2037B0179Z	Bridge #179											
2037B0232Z	Bridge #232											
2037B0245Z	Bridge #245			Garver								
2037B0258Z	Bridge #258			Garver								
2037B0263Z	Bridge #263			CP&Y								
2037B0301Z	Bridge #301			CP&Y								
2037B0359Z	Bridge #359											
2037B0232A	Bridge #232A			Garver								
2037B0301A	Bridge #301A											

		D E S I G N						CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract	Pct Compl
2037B0425Z	Bridge #425										
2037B0225Z	Bridge #225										
2037B0167Z	Bridge #167			Garver							
2037B0173Z	Bridge #173			Poe							
2037B0236Z	Bridge #236										
2037B0241Z	Bridge #241			CP&Y							
2037B0261A	Bridge #261A			Garver							
2037B0261B	Bridge #261B			Garver							
2037B0269Z	Bridge #269			Benham							
2037B0474Z	Bridge #474										
2037B0482Z	Bridge #482										
2037B0153Z	Bridge #153										
2037B0183Z	Bridge #183										
2037B0252Z	Bridge #252										
2037B0271Z	Bridge #271										
2037B0322Z	Bridge #322			Benham							
2037B0329Z	Bridge #329										
2037B0478Z	Bridge #478										
2037B0204Z	Bridge #204			CP&Y							
2037B0315Z	Bridge #315										
2037B0336Z	Bridge #336										
2037B0404Z	Bridge #404										
2037B0346Z	Bridge #346										
2037B0423Z	Bridge #423			Benham							
2037B0424Z	Bridge #424										
2037B1000Z	Citywide Bridge Rehab and Inspection										
Citywide Pr											
	Citywide ADA Transition Plan Impl & Upd	ate (ROW)									
2036X0001Z	Transition Plan Update										
2036X0002Z	Transit Stops										
2036X0003Z	Signalized Intersections			BKL							
2036S0001Z	Sidewalk Corridors			BKL							
2036X0004Z	Citywide Infrastructure Partnership Funds										
2036N0001Z	Citywide Non-Arterial Routine & Preventive										
2036A1000Z	Citywide Arterial Routine and Preventive										
2036A1001Z	Pavement Reinspection										

09/01/20

				DESIGN			CONSTRUCTION						
Budget Number	Project Description		Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
2035X0001Z	Transit-MTTA-Route 66 Bus Rapid Transit			HNTB									
	Traffic Engineering												
2036X0005Z	Signal Coordination & Communication												
2036X0006Z	Signal Installation, Repair and Replace												
2036X0007Z	Traffic Calming												
2036X0008Z	Lighting Repair and Replacement												
2036X0009Z	Pavement Markings and Signs												
2036X0010Z	Guardrail Repair and Replacement												
2039X0009Z	Traffic Studies												
	Bicycle-Pedestrian Infrastructure												
2036S0002Z	Go Plan Implementation - Engineering			Garver									
2036S0003Z	Go Plan Implementation-Traffic Operation			Traffic									
2036S0004Z	Arterial Sidewalk			Strt & Strmwtr									
2036S0005Z	Non Arterial Sidewalk			Strt & Strmwtr									
2036X0011Z	Arena District Mstr Plan Implementation												
	TOTAL FUNDS 4281-4285 - 2020 ST	REETS GE	NERAL O	BLIGATION	BOND		-	÷					
0	contract for \$25,000												

* Same design contract for \$35,000

** Same design contract for \$15,000

Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

125				D	CONSTRUCTION									
Project	Special Project No.	Project Description	Start Date	Compl Date	% Compl	Engineer	City PM	Contract Amount	Adv. Date	Compl Date	Contractor	Ins p. C or E	Contracted Amount	% Compl
FUND	402 (60	09) - 2006 SALES	TAX F	UND		-					÷			
062100		UNSRVD AREAS & OFFSITE MAINS												
062100	SA 05-15	Woodycrest #3	Aug-05	Oct-06	99%	Guy	TP	-	Jun-20	-	N/A	N/A	N/A	0%
062110	5Y 05-02	RL JONES LS & FORCE MAIN				Tetra Tech	TP							
062120	5Y 05-03	SSWWTP 71 LS EXPANSION				TBD	JB	TBD						
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH	Feb-08	Jul-10	100%	C&K	TP	\$342	Aug-10	Dec-11	Utility Spec	Е	\$7423/\$7800	98%
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 1)	May-09	Jul-10	100%	C&K	SW	\$342	Jul-10	Jan-12	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 2)	TBD	TBD	TBD	C&K	SW	TBD	TBD	-	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract3)	tbd	tbd	tbd	C&K	SW	TBD	TBD	-		-		-
062140	ES 2006-01	LOWER BIRD CREEK PLANT EXPANSION	-	-	-	B&V	JB	TBD	-	-	-	-	-	-
		Fund 402 (6009)	Total											
FUND	4250-42	255 (6315-6319) 2	005 G.	O. Bor	nd									
052100		SS Gen Eng & Insp Ser	-	-	-	-	-	-	-	-	-	-	-	-
052100	SA 05-01	SSWWTP Odor Control Study	Mar-06	Mar-07	100%	PEC	NS	\$149/ \$400	-	-	-	-	-	-
052102	ES 2004-21	Upper Coal Creek	-	-	-	RJN	AOG	-	-	-	-	-	-	-
052103	SA 05-03	Joe Creek/LaFortune Park Capacity Enhancements	May-08	Jan-09	100%	RJN	SW	\$150	Apr-10	Jul-11				
052104	ES 2004-18	West Tulsa	•	-	-	-	-	-	-	-	-	-	-	-
052105	SA 05-04	Upper Flatrock Post Construction SSES				FHC	TP	\$200/375	-	-	-	-	-	-
052106	SA 05-05	Central Park/Midtown	-	-	-	-	-	-	-	-	-	-	-	-
052301	ES 2004-06	Lower Bird / Spunky Creek Sewer Extension	May-05	May-06	100%	Carollo	JB	\$521	Jul-07	Jun-09	-	-	-	-
		Fund 4250-4255	(6315-	19) To	tal									
Finance and Economic Indicators



Ashley Webb Chair

Ashley R. Webb Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc. Attorney At Law Tulsa, OK 74119 (918) 699-8905

To: City Council

Date: October 7th, 2020

Subject: October Report to City Council

Attached is the September 2020 Sales Tax Overview Committee (STOC) Status Report.

2006 Special Extended Sales Tax

August expenditures totaled \$96,096, of which \$38,000 was spent on the Lower Bird Creek WWTP Expansion project. Encumbrances and commitments total \$4,813,242. Current appropriations for the Special Extended Sales Tax Fund total \$271,344,933. There is a current appropriation balance of \$11,239,981.

2008 Sales Tax Special Temporary Streets Fund

Expenditures in August totaled \$8,710, all of which was spent on the Citywide General Engineering project. To date, \$142,253,396 has been spent in this fund. Encumbrances and commitments total \$3,103,202. Life to date appropriations total \$145,493,500. There is a current appropriation balance of \$136,902.

2014 Sales Tax Fund

August expenditures totaled \$8,302,314, of which \$5.4 million was spent on the Citywide Arterial Street Rehabilitation project. To date, \$279,467,731 has been spent in this fund. Encumbrances and commitments total \$69,030,777. Total life-to-date appropriations for the 2014 Sales Tax Fund are \$567,377,764. There is a current appropriation balance of \$218,879,256.

2016 Sales Tax Fund

August expenditures totaled \$2,074,377 within the 2016 Tulsa Vision Sales Tax Fund, of which \$1.75 million was spent on debt service for the 2016 Vision Revenue Advance Funded Revenue Bonds.. To date, \$63,674,911 has been spent in this fund. Encumbrances and commitments total \$22,004,390. Total life-to-date appropriations for the 2016 Sales Tax Fund are \$127,143,645. There is a current appropriation balance of \$41,464,344.

2016 Revenue Bond Fund

August expenditures totaled \$6,740,086 within the 2016 Tulsa Vision Revenue Bond Program with \$2.9 million being spent on the Turkey Mountain Urban Wilderness project. Total life to date appropriations within the fund are \$350,600,000. Encumbrances and commitments total \$147,151,914. There is a current appropriation balance of \$79,862,708.

STOC Chair Report to the City Council October 7th, 2020

2020 General Obligation Bonds

August expenditures totaled \$0. To date, \$16,740 has been spent in this fund, all of which being spent on the Central Business District: MLK & Detroit street project. Encumbrances and commitments total \$2,464,909. Life to date appropriations for the 2020 General Obligation Bond Fund total \$17,500,000. There is a current appropriation balance of \$15,018,351.

2014 General Obligation Bonds

August expenditures totaled \$3,611,413, with \$1.5 million being spent on the Citywide Non-Arterial Routine and Preventative Maintenance project. To date, \$146,440,913 has been spent in this fund. Encumbrances and commitments total \$53,355,861. Life to date appropriations for the 2014 General Obligation Bond Fund total \$277,500,000. There is a current appropriation balance of \$77,703,227.

2008 General Obligation Bonds

August expenditures totaled \$19,338, almost all of which was spent on the Citywide Trails project. To date, \$207,441,163 has been spent in this fund. Encumbrances and commitments total \$53,355,861. Life to date appropriations for the 2008 General Obligation Bond Fund total \$230,054,937. There is a current appropriation balance of \$21,181,937.

2005 General Obligation Bonds

There were \$101,925 expenditures in August, almost all of which was spent on the 91st – Memorial to Mingo Street project. To date, \$73,810,306 has been spent in this fund. Encumbrances and commitments total \$198,690. Current appropriations for the 2005 General Obligation Bond Fund total \$74,919,257. There is a current appropriation balance of \$910,261.

Respectfully submitted,

Ashley Webb, Chair

Alay R. Dell

Attachments

cc: James Wagner Keith Eldridge Gary Hamer



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, October 7, 2020

I. Financial Report

Revenue: 2014 Extended 1.1 Percent and 2016 Vision 0.305 Percent Sales Tax Funds

				Fiscal Ye	ar to I	Date
	September			u September	Actu	ial vs Budget
Actual	\$	8,993,121	\$	27,084,426	\$	1,217,298
Adopted Budget - Current Year		8,558,231		25,867,128		434,890

Expenditures

Fund	August	ll Year to Date
4001, 4003-4004 - Tulsa Vision Rev Bonds	\$ 6,740,086	\$ 3,230,916
4000 - Tulsa Vision Sales Tax	2,074,377	3,824,748
405 - 2014 Sales Tax	8,302,314	6,433,653
404 - 2008 Streets Temporary Sales Tax	8,710	8,710
402 - 2006 Special Extended Sales Tax	96,096	2,635

II. Expenditures in Other Funds

Fund	August	Fiscal Year to Date Thru August *
403 - 2006 Advance Funded Sales Tax	0	0
401 - 2001 Sales Tax	23,495	677
408 - 2020 GO Bond	0	0
427 - 2014 GO Bond	3,611,413	1,174,701
426 - 2008 GO Bond	19,338	6,472
425 - 2005 GO Bond	101,925	0
TOTAL \$	3,756,171	\$ 1,181,850

*Year to Date figures appear lower due to corrective entries made in July FY21; moving expenses paid in FY21 back to their original Invoice date of FY20.

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Andry R. N.U.

Ashley R. Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY As of August, 2020

	CURRENT		EXPENI	DITU	IRES		ENCUMBERED		
	APPROPRIATI	ONS	Current Month		To Date	•	COMMITTED	PERCENT	BALANCE
Fund 401 and Fund 403 2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	\$ 112,418	3 <i>,</i> 465 \$	23,495	\$	112,092,840	\$	281,332	100%	\$ 44,293
Fund 402 2006 Third Penny Sales Tax Extension	\$ 271,344	1 <i>,</i> 933 \$	96,096	\$	255,291,711	\$	4,813,242	96%	\$ 11,239,981
Fund 404 2008 Sales Tax Special Temporary Streets Fund	\$ 145,493	3,500 \$	8,710	\$	142,253,396	\$	3,103,202	100%	\$ 136,902
Fund 405 2014 Sales Tax Fund	\$ 567,37	7,764 \$	8,302,314	\$	279,467,731	\$	69,030,777	61%	\$ 218,879,256
Fund 406: 4000 2016 Sales Tax Fund	\$ 127,143	3,645 \$	2,074,377	\$	63,674,911	\$	22,004,390	67%	\$ 41,464,344
Fund 406: 4001, 4003, 4004 2016 Revenue Bond Fund	\$ 350,600	0,000 \$	6,740,086	\$	123,585,378	\$	147,151,914	77%	\$ 79,862,708
Fund 428 2020 General Obligation Bonds	\$ 17,500),000 \$	-	\$	16,740	\$	2,464,909	14%	\$ 15,018,351
Fund 427 2014 General Obligation Bonds	\$ 277,500	0,000 \$	3,611,413	\$	146,440,913	\$	53,355,861	72%	\$ 77,703,227
Funds 426 2008 General Obligation Bonds	\$ 230,054	4,937 \$	19,338	\$	207,441,163	\$	1,431,837	91%	\$ 21,181,937
Funds 425 2005 General Obligation Bonds	\$ 74,919	9,257 \$	101,925	\$	73,810,306	\$	198,690	99%	\$ 910,261
Fund 740: 7401-7408 TMUAWater Capital Fund	\$ 380,354	1,697 \$	5,688,492	\$	245,310,020	\$	55,064,380	79%	\$ 79,980,297
Funds 750: 7501-7520 TMUA-Sanitary Sewer Capital Funds	\$ 461,123	3,911 \$	4,269,403	\$	325,395,975	\$	66,024,648	85%	69,703,288

Report On Tulsa Economic Indicators July 2020

Economic Overview

Economic Overview will be updated at the end of every quarter. For the most recent update please refer to June – Tulsa Economic Indicators Report. The Next EO summary will be posted with the September 2020 Report.

Wage & Salary Employment Conditions

Labor force participation grew in July, reporting a total of 472,100 compared to the previous month. This was an increase of 14,900 or 3.3% in Labor participants. Meanwhile, the Total Employment survey reported an increase of 12,400 positions within the metro area. This was an increase of 2.9% over the previous month and reported a total of 436,300. The area unemployment rate was reported at 7.6% for July which is a slight increase from the June number of 7.3%. Total unemployment for the area was 3.3% this time last year. Regarding the second employment survey, Wage and Salary Employment increased by 5,400 in July, to report a total of 433,500. The Manufacturing sector reported a decrease of 700 positions in July to total 49,200. The Service sector reported an increase of 5,800 positions totaling 222,500 positions. Trade reported an decrease of 1,000 positions this month, totaling 78,700 for July.

Construction Conditions

Single family residential construction activity in the metro area rose in July, reporting a total of 58 single family residential permits for the month. This was an increase of 123.1% over the previous month as well as a 28.9% increase over this time last year. There were 0 multi-family construction permits issued in July, increasing the year to date total to 298. Total commercial construction permits grew in July, reporting an increase of \$57.72 million for a total of \$ 69.5 million for the month. There was \$0.2 million in Retail sector permits issued in July. This was down from previous month of \$5.3M. Finally, there was \$64.8M in Office sector permits issued in July.

Freight Conditions

TIA reported July boarding at 58,136 passengers. Outgoing passenger counts grew by 19,843 over the previous month. This time last year, the airport reported a total 143,738 for the month. July cargo grew at the TIA, increasing by 205 tons, and reporting a total of 4,719 tons shipped in July. Lastly, freight at the Port of Catoosa reported 158,087 of barge tonnage for July. This is down vs. previous month by 78,162 in barge tonnage.

Enterprise Customers

Sewer customer totals increased by 276 customers in July totaling 133,426. The current customer base is 0.6%, greater than this time last year. Water Customers also increased by 294 customers in July totaling 141,402. The current customer base is 0.5%, greater than this time last year.

Price Indices

PPI was down in July at 204.6 MCI remained stable at 0.0% in July to 253.2 CPI-U moved up 0.6% in July to 245.5 ⁱ

20 Year GO Bond rates fell by 5 basis points to 2.14% in July Revenue Bond rates fell by 5 basis points to 2.56% in July 30-Day Treasury Bill rates fell by 2.2 basis points to 0.101% in July

ⁱ The annualized average for Fiscal year 2018 was 235.4. The annualized median for the last three Fiscal Years was 230.7

Tulsa Economic Indicators Most Recent Twelve Months

(unless otherwise Indicated)

	August 19 to July 20	August 18 to July 19	Change
Wage & Salary			Ŭ
Employment (TMSA 12 Mo. Avg.):	<u>Jul-20</u>	Jul-19	
Manufacturing	52,300	52,500	(0.4%)
Services	223,400	229,700	(2.7%)
Trade	84,000	88,100	(4.7%)
Other	<u>87,600</u>	89,000	(1.6%)
Total	447,300	459,300	(2.6%)
	,	,	()
Unemployment Rates (TMSA 12 Mo. Avg):	Jul-20	Jul-19	
Tulsa MSA	5.7%	3.2%	2.5%
Oklahoma	5.5%	3.3%	2.2%
United States	6.6%	3.8%	2.8%
Tulsa City Construction (Calendar YTD): *	Jul-20	Jul-19	
Single Family Units	245	310	(21.0%)
Multi-Family Units	298	378	(21.2%)
Value of :			
Retail Permits	\$11,570,000	\$29,290,000	(60.5%)
Office Permits	\$80,580,100	\$35,490,000	>100.00%
Industrial Permits	\$16,620,010	\$34,500,020	(51.8%)
	<u>Jul-20</u>	Jul-19	
Air Passengers (Calendar YTD):	377,200	875,500	(56.9%)
Barge Tonnage (Calendar YTD):	1,148,200	909,000	26.3%
Price and Cost Indices:	<u>Jul-20</u>	<u>Jul-19</u>	
Consumer Price Index - Urban	245.5	242.8	1.1%
Producer Price Index	204.6	205.7	(0.5%)
Municipal Cost Index (Est.)	253.2	254.0	(0.3%)
(Indices are not adjusted for seasonality)			
Financial Rates (Monthly Avg.):	<u>Jul-20</u>	<u>Jul-19</u>	
30-Day Treasury Bill	0.101%	2.14%	(2.04)
Municipal General Obligation Bond			
Buyer 11 Bond Index (20 Yr. A-AAA)	2.14%	3.46%	(1.32)
Municipal Revenue Bond Buyer			
25 Bond Index (25 Yr. A-AA+)	2.56%	3.94%	(1.38)
Utilities:	<u>Jul-20</u>	<u>Jul-19</u>	
Water Customers	141,400	140,700	0.5%
Sewer Customers	133,400	132,600	0.6%

*Data unavailable at time of report. Therefore figure is a 12 month average forecast.

Rates on Municipal Investments and Cost of Financing**



Consumers, Producers, and Municipal Price/Cost Indices



Monthly (- -) and Average (-----) Unemployment Rates (Most Recent 12 Months)



Tulsa MSA Wage & Salary Employment and 12 Month Moving Average (000's)



*Data unavailable at time of report. Therefore figure is a 12 month average forecast.

				Month's		Year to Date		Encumbrances		
Department/Entitiy	Α	ppropriations	E	Expenditures		Expenditures		ommitments		Balance
Human Resources	\$	33,104	\$	-	\$	-	\$	-	\$	33,104
Finance	\$	12,000	\$	-	\$	-	\$	-	\$	12,000
Legal	\$	4,800	\$	-	\$	-	\$	-	\$	4,800
Asset Management	\$	492,523	\$	-	\$	-	\$	46,773	\$	445,750
Information Technology	\$	5,641,702	\$	111,358	\$	825,050	\$	1,560,328	\$	3,256,323
Police	\$	5,618,417	\$	322,285	\$	347,317	\$	2,176,199	\$	3,094,901
Fire	\$	796,175	\$	1,341	\$	1,341	\$	348,908	\$	445,926
Engineering Services	\$	173,117	\$	787	\$	787	\$	-	\$	172,330
Streets & Stormwater	\$	1,984,667	\$	71,750	\$	8	\$	916,026	\$	1,068,633
Parks & Recreation	\$	452,189	\$	42,978	\$	47,194	\$	142,584	\$	262,411
WIN	\$	314,746	\$	-	\$	255	\$	113,446	\$	201,045
Development Services	\$	181,438	\$	-	\$	-	\$	87,388	\$	94,050
Transfer to Other Funds*	\$	92,000	\$	92,000	\$	92,000	\$	-	\$	-
Transfer to River Parks*	\$	36,000	\$	36,000	\$	36,000	\$	-	\$	-
Transportation Grants										
to MTTA*	\$	92,000	\$	92,000	\$	92,000	\$	-	\$	-
	\$	15,924,878.00	\$	770,498.89	\$	1,441,952.76	\$	5,391,652.19	\$	9,091,273.05

Short Term Capital Purchases Summary (Fund 477) as of August 2020 2006 Sales Tax Capital Equipment Replacement Report

* Total appropriation is transferred to the agency in a lump sum during the year and incorporated into their budget.

City of Tulsa Department of Finance FINANCIAL REPORT



SALES TAX OVERVIEW COMMITTEE

PERIOD ENDING August 31, 2020

City of Tulsa Department of Finance <u>FINANCIAL REPORT</u>



G. T. Bynum Mayor

James Wagner Director of Finance

MAYOR

G. T. Bynum

CITY COUNCIL

VANESSA HALL-HARPER	DISTRICT 1
JEANNIE CUE	DISTRICT 2
CRISTA PATRICK	DISTRICT 3
KARA JOY MCKEE	DISTRICT 4
CASSIDY FAHLER	DISTRICT 5
CONNIE DODSON	DISTRICT 6
LORI DECTER WRIGHT	DISTRICT 7
PHIL LARKIN JR	DISTRICT 8
BEN KIMBRO	DISTRICT 9

CITY AUDITOR

CATHY CRISWELL

SALES TAX OVERVIEW COMMITTEE

Ashley Webb, Chair Linda Jenkins, Vice Chair Rhonda Hinrichs, Secretary

Rhonda Hinrichs	Linda Jenkins
Paul McTighe	Sylvia Powell
Karen O'Brien	Renee Plocek
David Blatt	Ashley Webb
Kathy Sebert	Daryl Tannehill
Jesse Guardiola	Alex Gomez
Ellouise Cochrane	Janae Bradford
Jonathan Hall	Steve King
Scott Grizzle	Steven Watts
Pamela Amburgy	Mareo Johnson
Marcia Bruno-Todd	

SALES TAX OVERVIEW COMMITTEE REPORT Table of Contents

FUND NO.	PAGE NO.
TABLE OF CONTENTS CONSOLIDATED REPORTS	3
Balance Sheets	4
Schedule of Sales Tax Revenue	5
4022006 SPECIAL EXTENDED SALES TAX	6
Statement of Revenue, Expenditures, and Encumbrances	7
404	
Statement of Revenue, Expenditures, and Encumbrances	
4052014 EXTENDED 1.1% SALES TAX	
Statement of Revenue, Expenditures, and Encumbrances	
4000	18
Statement of Revenue, Expenditures, and Encumbrances	
4001	21
Statement of Revenue, Expenditures, and Encumbrances	
4003	24
Statement of Revenue, Expenditures, and Encumbrances	
4004	27
Statement of Revenue, Expenditures, and Encumbrances	
4250-4255 2005 GO BOND FUNDS	30
Statement of Revenue, Expenditures, and Encumbrances	
4260-4266 2008 GO BOND FUNDS	34
Statement of Revenue, Expenditures, and Encumbrances	
4270-4273 2014 GO BOND FUNDS	11
Statement of Revenue, Expenditures, and Encumbrances	
COMBINED STATEMENT OF OTHER FUND ACTIVITY	
(400, 401, 403)	
BUDGET ACTIONS	

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT BALANCE SHEET AUGUST 2020

	FUND 402 2006 SPECIAL EXTENDED SALES TAX	FUND 404 2008 SPECIAL TEMPORARY SALES TAX	FUND 405 2014 EXTENDED 1.1% SALES TAX	FUND 4000 2016 LIMITED PURPOSE TEMPORARY SALES TAX	FUNDS 4250 through 4255 2005 GO BOND FUNDS	FUNDS 4260 through 4266 2008 GO BOND FUNDS	FUNDS 4270 through 4274 2014 GO BOND FUNDS	TOTAL
ASSETS:								
POOLED EQUITY WITH TREASURER ACCRED INTERST RECEIVABLE OTHER CURRENT RECEIVABLES	\$17,052,472.73 80,336.40	\$7,341,918.89 36,347.46	\$240,220,932.17 1,102,393.53	\$40,028,713.61 208,847.06 3,930,745.86	\$2,145,329.89	\$23,880,555.45	\$133,029,234.03	\$463,699,156.77 \$1,427,924.45 \$3,930,745.86
TAX RECEIVABLE			14,176,460.49	1,283,552.45				\$15,460,012.94
TOTAL ASSETS	\$17,132,809.13	\$7,378,266.35	\$255,499,786.19	\$45,451,858.98	\$2,145,329.89	\$23,880,555.45	\$133,029,234.03	\$484,517,840.02
LIABILITIES, RESERVES, AND FUND BALANCE:								
LIABILITIES AND RESERVE FOR ENC.: ACCOUNTS PAYABLE			40.964.98			(4.54)	4.54	40.004.00
CONTRACTS PATABLE CONTRACTS PAYABLE - RETAINAGE CONTRACTS RETAINAGE CLEAR PURCHASING CARD ESCROW DUE TO OTHER FUNDS	142,257.65	192,797.02	40,964.98 1,498,979.79 34,846.48			(4.51) 556,614.73 294,095.52	4.51 2,023,486.93 77,386.37	40,964.98 4,414,136.12 406,328.37
ADVANCES FROM OTHER FUNDS RESERVE FOR ENCUMBRANCES RESERVE FOR COMMITMENTS	4,785,821.64	3,103,202.21	52,339,641.99	179,849.78	5,344.99 198,690.39	1,431,836.51	39,487,898.20	5,344.99 101,526,940.72
UNENCUMBERED FUND BALANCE: APPROPRIATED UNAPPROPRIATED RESERVED FOR ADVANCES	11,239,980.96 964,748.88	136,901.90 3,945,365.22	201,585,352.95	41,464,343.88 3,807,665.32	910,260.81 1,031,033.70	21,171,936.58 426,076.62	77,703,196.51 13,737,261.51	354,211,973.59 23,912,151.25
TOTAL FUND BALANCE	12,204,729.84	4,082,267.12	201,585,352.95	45,272,009.20	1,941,294.51	21,598,013.20	91,440,458.02	378,124,124.84
TOTAL LIABILITIES, RESERVES,								
AND FUND BALANCE	\$17,132,809.13	\$7,378,266.35	\$255,499,786.19	\$45,451,858.98	\$2,145,329.89	\$23,880,555.45	\$133,029,234.03	\$484,517,840.02

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT SCHEDULE OF SALES TAX REVENUE August 2020

	COMPARIS	ON TO BUDGET	(2019	9-2020)	COMPARISON TO PRIOR YEAR							
	BUDGET	ACTUAL		<u> </u>		2018-2019		2019-2020		AMOUNT	PERC	CENT
Mauth			_			ACTUAL		ACTUAL	_		INCREASE/	
Month	AMOUNT	AMOUNT	U	IFFERENCE		ACTUAL		ACTUAL		(DECREASE)	ACTUAL	BUDGET
July	\$ 8,610,765.00	\$ 8,818,368.59		207,603.59	\$	9,217,603.00	\$	8,818,368.59	\$	(/		-6.6%
August	\$ 8,698,132.00	\$ 9,272,936.78		574,804.78	\$	9,263,735.00	\$	9,272,936.78		9,201.78	0.1%	-6.1%
September		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
October		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
November		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
December		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
January		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
February		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
March		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
April		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
May		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
June		\$-		-			\$	-		-	#DIV/0!	#DIV/0!
TOTAL	\$ 17,308,897.00	\$ 18,091,305.37	\$	782,408.37	\$	18,481,338.00	\$	18,091,305.37	\$	(390,032.63)	-2.1%	-6.3%

PERCENT INCREASE (DECREASE)

4.32%

2006 SPECIAL EXTENDED SALES TAX

FUND 402

(SIXTH THIRD PENNY SALES TAX PROGRAM)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 402 - 2006 SPECIAL EXTENDED SALES TAX

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED REVENUES/ LIFE-TO-DATE	CURRENT	ACTUAL YEAR TO	LIFE TO	OUTSTANDING REVENUES/ BALANCE OF
	APPROPRIATIONS	MONTH	DATE	DATE	APPROPRIATIONS
<u>Revenue</u> Sales Tax Donations	\$	\$	\$\$	430,935,953.99	5
Interest on Investments Intergovernmental Revenue Federal, State & Local grants Transfers from other funds	482,000.00	17,116.92	34,278.79	16,182,775.69	447,721.21
Miscellaneous Revenue				1,424,225.61	
Total Revenue	482,000.00	17,116.92	34,278.79	448,542,955.29	447,721.21
Total Revenue	402,000.00	17,110.52	54,270.75	440,342,933.29	447,721.21
<u>Expenditures</u>					
Project Expenditures	271,344,933.46	96,095.87	111,359.24	255,291,710.86	16,053,222.60
Total Expenditures	271,344,933.46	96,095.87	111,359.24	255,291,710.86	16,053,222.60
Excess (Deficiency) of Reven	ue				
Over Expenditures			(77,080.45)	193,251,244.43	
Completed Projects				174,416,586.99	
Encumbrances			4,813,241.64	4,813,241.64	
Excess (Deficiency) of Reven			(4,000,000,00)	44.004.445.00	
Expenditures and Encumbra	ances		(4,890,322.09)	14,021,415.80	
June 30, 2018 Ending Fund B Prior year expenditures	alance		18,829,685.06		
June 30, 2018 Encumbrances			82,052.83		
			· · · · · · · · · · · · · · · · · · ·		
Adjusted Beginning Fund Bal Ending Fund Balance	lance		<u>18,911,737.89</u> 14,021,415.80 \$	14,021,415.80	
			φ <u>17,021,415.00</u> φ	14,021,415.00	

2006 SPECIAL EXTEND SALES TAX

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	TILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC		BALANCE
402	016100	Forensic Lab Expansion	14,729,241.90	-	-	14,729,241.90	-	-	-
402	016130	Replace 2 Police Helicopters	4,344,475.00	-	-	4,344,475.00	-	-	-
402	016200	Apparatus Replacement	12,863,575.91	-	-	12,863,575.91	-	-	(0.00)
402	016240	Site Acq. For Addnl. Station	5,300,000.00	16,947.62	-	784,795.10	3,751,008.58	-	764,196.32
402	016310	Network System Replacement	1,402,150.04	-	-	1,402,150.04	-	-	-
402	017110	General Park Improvements	4,829,359.78	-	-	4,710,277.75	14,840.00	26,000.00	78,242.03
402	017120	Golf Course Development	459,640.57	-	-	459,640.57	-	-	-
402	017140	Tulsa Zoo Department	2,938,780.81	-	-	2,938,780.81	-	-	-
402	060020	Comprehensive Plan Update	649,253.49	-	-	649,253.49	-	-	-
402	060040	Equipment Mgmt Projects	2,242,000.00	-	-	2,242,000.00	-	-	0.00
402	062100	Unservd Area & Offsite Mns	7,200,000.00	-	-	7,200,000.00	-	-	-
402	062120	Sswwtp 71 Ls Expansion	400,000.00	-	-	400,000.00	-	-	-
402	062130	Spunky Crk Bsn Ms & Ls	9,497,696.77	-	-	9,497,696.77	(0.00)	-	(0.00)
402	062140	Lower Bird Creek Wwtp Expn	11,000,000.00	38,107.91	-	10,981,608.58	18,391.42	-	(0.00)
402	063101	Fred Creek Drainage Imprv	12,250,000.00	-	-	12,250,000.00	-	-	-
402	063106	Elm Crk 6th St Drainage	2,000,000.00	-	-	2,000,000.00	(0.00)	-	0.00
402	063107	Citywide Mdp Updates	450,000.00	-	-	450,000.00	-	-	-
402	063109	Engr And Insp Svc-Fc	500,000.00	-	-	500,000.00	-	-	-
402	064001	Arterial Streets Rehab	28,169,343.33	10,553.25	499.33	27,264,759.19	161,353.71	-	743,230.43
402	064002	Residential Streets Rehab	25,849,169.10	-	-	25,714,169.10	101,004.70	-	33,995.30
402	064003	Traffic Signals & Lighting	2,600,000.00	-	-	2,424,141.75	0.00	-	175,858.25
402	064004	TRAFFIC SIGNAL SYNCH	1,700,000.00	-	-	1,692,173.06	0.00	-	7,826.94
402	064005	St Surface Rpr & Crack Seal	10,000,000.00	-	-	10,000,000.00	0.00	-	(0.00)
402	064060	Bridge Replacement	2,500,000.00	1,117.25	-	2,492,026.87	7,971.86	-	1.27
402	064062	Bridge Rehab/Repair Cw	2,500,000.00	10,542.18	-	2,457,540.82	42,459.18	-	0.00
402	064093	City Match-Fed/St/Co Projs	1,500,000.00	-	-	1,410,000.00	90,000.00	-	-
402	064101	41St-Garnett To 129Th E Ave	500,000.00	4,978.85	-	481,835.90	18,164.10	-	(0.00)
402	064102	81St-Memorial To Mingo	7,402,272.09	-	-	7,402,272.09	-	-	0.00
402	064103	91St & Harvard Intersection	2,217,000.00	-	-	2,152,114.04	64,885.96	-	(0.00)
402	064104	91St And Sheridan Inters	4,417,718.54	-	-	4,414,613.00	-	-	3,105.54
402	064105	61St St Riverside To Peoria	800,000.00	20.43	20.43	705,405.32	23,660.27	-	70,934.41
402	064106	Garnett-11Th To I-244	500,000.00	-	-	499,555.00	-	-	445.00
402	064107	Mingo 71St To 81St	500,000.00	-	-	498,721.40	1,278.60	-	(0.00)
402	064108	Pine St-Memorial To Mingo	500,000.00	3,682.67	-	337,064.18	162,026.80	-	909.02
402	064109	129Th-31St To 41St	5,500,000.00	-	-	5,500,000.00	-	-	-
402	064110	61St-Riverside To Peoria	7,369,000.00	-	-	7,369,000.00	-	-	(0.00)
402	064111	91St-Memorial To Mingo	500,000.00	-	-	59,808.17	-	-	440,191.83
402	065100	Public Facilities Renov	7,080,000.00	-	-	6,658,869.17	146,888.15	-	274,242.68
402	065300	Energy Efficiency Facil Impr	1,600,000.00	-	-	1,134,165.67	70,052.83	-	395,781.50
402	065320	Gilcrease Museum Renovation	3,342,500.00	8,030.71	-	3,342,089.45	410.55	-	0.00
402	065330	Performing Arts Ctr Renova	1,560,000.00	-	-	1,459,247.55	-	-	100,752.45
402	066210	New Fs 11-11Th/177Th	-	-	-	-	-	-	-
402	066220	Homeland Sec Equip Facil	2,708,852.22	-	-	2,708,852.22	-	-	0.00
402	066310	Weather Alert Sirens Repl	1,694,929.61	-	-	1,694,929.61	-	-	-
		I	,,			, ,			

2006 SPECIAL EXTEND SALES TAX

FUND			REVISED	MTD	YTD	LTD	ENO	00000	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
402	066320	61St Twr Comm Shelter Repl	299,964.04	-	-	299,964.04	-	-	-
402	066330	Pwr Prtct Bok Comm Site Bok	104,569.00	-	-	104,569.00	-	-	-
402	066340	Log Sys 800 Mhz Radio Sys	118,787.61	-	-	118,787.61	-	-	-
402	066350	Computer Sys Repl/Enhance	511,449.95	-	-	511,449.95	-	-	-
402	067120	Plgnd Splashpad Park Surfs	3,095,280.61	-	-	3,024,686.42	-	-	70,594.19
402	067130	Playground Equip Repl/Renov	1,063,517.00	-	-	1,054,597.78	-	-	8,919.22
402	067170	Carl Smith Facil Devel	235,421.96	-	-	231,991.95	3,430.01	-	0.00
402	067510	Trails Resurf And Widening	2,924,423.01	-	-	2,924,423.01	-	-	-
402	067520	EST BANK IMPR 11TH-21STS	5,250,000.00	-	-	346,031.29	-	-	4,903,968.71
402	067530	RVR WST FESTIVAL PRK RENOV	7,491,683.05	-	-	7,491,683.05	-	-	-
402	067540	RIVER PRKS FACIL REHAB/REPL	345,186.15	-	-	345,186.15	-	-	-
402	068100	Tda Downtown Prop Acq	1,720,000.00	-	-	1,720,000.00	-	-	-
402	068110	Kendall Whittier Plan Impl	5,000,000.00	-	-	5,000,000.00	-	-	-
402	068120	Dirty Butter Crk Acq Ph2	2,096,066.28	-	-	2,096,066.28	0.00	-	(0.00)
402	068130	Downtown Signage	1,813,710.24	-	-	1,813,710.24	-	-	-
402	068140	Econ Devel Infrastructure	3,000,000.00	-	-	3,000,000.00	-	-	-
402	068160	New Parking Garage	5,000,000.00	-	-	2,301,726.39	-	-	2,698,273.61
402	069100	Mtta System Projects	2,410,000.00	-	-	2,402,136.89	-	-	7,863.11
402	096005	Electronic Ticketing Equip	182,707.40	-	-	182,707.40	-	-	-
402	144104	Riverside Dr & Rltd Infrstr	250,252.64	-	-	250,252.64	-	-	-
402	146200	Fire - SCBA	94,389.51	-	-	94,389.51	-	-	-
402	156000	Radio Sys Upgrd & Assc Equip	3,545,000.00	-	-	3,545,000.00	-	-	-
402	170101	Capital Equipment	172,000.00	-	-	172,000.00	-	-	0.00
402	203400001Z	Tulsa Zoo Department	561,065.85	2,115.00	2,115.00	9,132.17	109,414.92	-	442,518.76
402	914411	Tulsa Trails	1,492,500.00	-	-	1,492,500.00	0.00	-	(0.00)
402	962301	Tulsa Convention Center Impr	2,000,000.00	-	-	1,981,869.61	-	-	18,130.39
402	966120	Gilcrease Exp Osage Exp-41st	4,500,000.00	-	-	4,500,000.00	-	-	-
			\$ 271,344,933.46 \$	96,095.87 \$	2,634.76	\$ 255,291,710.86 \$	4,787,241.64 \$	26,000.00	5 11,239,980.96

2008 TEMPORARY SALES TAX

FUND 404

(2008 SPECIAL TEMPORARY SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 402 - 2006 SPECIAL EXTENDED SALES TAX

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATION	CURRENT S MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Sales Tax	\$	\$	\$	144,577,118.55 \$	
Donations	057 000 00	7 74 4 4 0	45 540 40	0 000 405 40	044 400 07
Interest on Investments	257,000.00	7,714.18	15,519.13	3,998,165.12	241,480.87
Intergovernmental Revenue Federal, State & Local grants					
Transfers from other funds	•				
Miscellaneous Revenue					
Total Revenue	257,000.00	7,714.18	15,519.13	148,575,283.67	241,480.87
Expenditures					
Project Expenditures	145,493,500.00	8,710.00	32,585.33	142,253,395.89	3,240,104.11
Total Expenditures	145,493,500.00	8,710.00	32,585.33	142,253,395.89	3,240,104.11
•	<u> </u>	,	,	, ,	, ,
Excess (Deficiency) of Revenu Over Expenditures	ue		(17,066.20)	6,321,887.78	
•			(17,000.20)	0,521,007.70	
Completed Projects					
Encumbrances			3,103,202.21	3,103,202.21	
Excess (Deficiency) of Reven	ue Over				
Expenditures and Encumbra	ances		(3,120,268.41)	3,218,685.57	
June 30, 2018 Ending Fund Ba	alance		6,338,953.98		
Prior year expenditures					
June 30, 2018 Encumbrances	i				
Adjusted Beginning Fund Bala	lance		6,338,953.98		
Ending Fund Balance		:	\$ 3,218,685.57 \$	3,218,685.57	

2008 SPECIAL TEMP SALES TAX

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	сомм	BALANCE
			BUDGET	ACTUAL	ACTUAL	ACTUAL			
404	104009	Citywide-Arterial Rehab&Cons	4,200,000.00	-	-	4,200,000.00	-	-	-
404	104010	Citywide-Arterial Sidewalk R	1,600,000.00	-	-	1,600,000.00	-	-	-
404	104015	Citywide Nonarterial Rehℜ	100,000.00	-	-	100,000.00	-	-	-
404	104016	Citywide Nonarterial Sidewlk	702,500.00	-	-	702,500.00	-	-	-
404	104017	Art Rehab Citywide	81,942,000.00	-	-	81,661,326.93	280,673.07	-	0.00
404	104020	Citywide Nonarterial Sidewlk	15,894,000.00	-	-	15,894,000.00	-	-	(0.00)
404	104021	Citywide Non-arterial RTPV	34,082,000.00	-	-	31,291,116.62	2,708,914.57	-	81,968.81
404	104022	Citywide General Engineering	1,383,000.00	8,710.00	8,710.00	1,282,780.02	100,219.98	-	0.00
404	104023	Bridge Repair and Rehab	90,000.00	-	-	87,261.95	-	-	2,738.05
404	144104	Riverside Dr & Rltd Infrstr	5,500,000.00	-	-	5,434,410.37	13,394.59	-	52,195.04
			\$ 145,493,500.00	\$ 8,710.00	\$ 8,710.00	\$ 142,253,395.89	\$ 3,103,202.21	\$-	\$ 136,901.90

2014 EXTENDED01.1% SALES TAX

FUND 405

(2014 EXTENDED 1.1% SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 405 - 2014 EXTENDED 1.1% SALES TAX

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

		FY ESTIMATED REVENUES/ LIFE-TO-DATE PPROPRIATIONS	CURRENT MONTH		ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
<u>Revenue</u> Sales Tax Donations	\$	80,716,900.00 \$	7,259,950.50	\$	14,164,011.32 \$	504,080,852.45 \$	66,552,888.68
Interest on Investments Intergovernmental Revenue		3,641,000.00	242,758.19		485,458.68	13,220,198.49	3,155,541.32
Federal, State & Local grants Transfers from other funds							
Miscellaneous Revenue						98,580.75	
Total Revenue	_	84,357,900.00	7,502,708.69		14,649,470.00	517,399,631.69	69,708,430.00
<u>Expenditures</u> Project Expenditures		567,377,763.82	8,302,313.67		12,692,856.38	279,375,299.90	288,002,463.92
Total Expenditures	_	567,377,763.82	8,302,313.67		12,692,856.38	279,375,299.90	288,002,463.92
Excess (Deficiency) of Revenι Over Expenditures	le –		, ,		1,956,613.62	238,024,331.79	
Completed Projects Encumbrances				-	69,030,776.68	69,030,776.68	
Excess (Deficiency) of Revenu Expenditures and Encumbra					(67,074,163.06)	168,993,555.11	
June 30, 2018 Ending Fund Ba Prior year expenditures	lan	се			227,261,744.39		
June 30, 2018 Encumbrances					8,805,973.78		
Adjusted Beginning Fund Bala Ending Fund Balance	ance	9		\$	236,067,718.17 168,993,555.11 \$	168,993,555.11	

2014 SALES TAX

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIIVI	DALANCE
405	140040	Cng Fuel Expansion	1,800,000.00	-	-	1,787,810.17	-	-	12,189.83
405	140050	Radio Frequency ID Devices	750,000.00	-	-	-	-	-	750,000.00
405	140060	Emd Emergency Generators	200,000.00	-	-	191,890.18	(0.00)	-	8,109.82
405	140070	Emd Facilities Maintenance	1,000,000.00	-	-	747,045.26	(0.00)	-	252,954.74
405	140080	Emd Lights, Hvac, Plumbing	2,300,000.00	-	-	556,543.78	(0.00)	-	1,743,456.22
405	140100	Capital Equipment	46,235,000.00	636,250.00	1,272,500.00	39,872,496.00	-	-	6,362,504.00
405	143001	Levee District #12 Rehab	3,400,000.00	4,901.86	1,540.93	325,327.32	23,877.33	-	3,050,795.35
405	144003	Citywide Guardrail Repl	1,000,000.00	-	-	95,023.74	325,182.91	-	579,793.35
405	144004	CW Traffic Signalization	2,000,000.00	-	700.00	1,108,447.01	360,502.77	-	531,050.22
405	144005	Roadway & Pedestrian Lights	1,000,000.00	-	-	853,014.30	(0.00)	-	146,985.70
405	144006	Signing Pvmt Mark Dlintion	2,510,000.00	-	-	1,173,879.57	227,968.99	-	1,108,151.44
405 405	144007 144008	Traffic Calming & Safety	1,000,000.00	- 689.28	-	884,511.66 892,532.20	115,488.34 1,306,833.30	-	(0.00)
405 405	144008	TRAFFIC SIGNAL INSTALLATION TRAFFIC SIGNAL POLE RPL	3,000,000.00 1,000,000.00	009.20	-	702,797.88	50,831.32	-	800,634.50 246,370.80
405	144009	Creek Turnpike Trail Bridge	200,000.00	-	-	102,191.00	50,651.52	-	200,000.00
405	144010	GPS Emgency Vehicle Preemp Sys	400,000.00	-	-	-	-	-	400,000.00
405	144017	Art Street Rehab & Citywide	127,340,000.00	- 5,404,496.89	- 3,176,267.39	- 41,412,405.89	- 19,770,213.34	- 62,500.00	66,094,880.77
405	144018	Bike Ped Master Plan Improv	4,200,000.00	187,480.77	5,170,207.55	3,023,069.08	735,031.19	-	441,899.73
405	144019	IDL Entrance Rehab	3,000,000.00	-	-	1,600,003.20	1,399,996.80	-	-
405	144020	Citywide-Arterial Rt&Pv Main	3,120,000.00	421,525.37	421,525.37	421,525.37	183,072.13	-	2,515,402.50
405	144063	Bridge Replacement And Rehab	14,685,000.00	14,169.02	2,071.36	3,779,150.04	1,156,864.77	-	9,748,985.19
405	144093	Citywide Matching Funds	3,429,500.00	-	-	3,375,191.06	54,308.94	-	0.00
405	144094	ODOT Rehab & Replacement	3,800,000.00	-	-	2,345,748.08	1,442,421.30	-	11,830.62
405	144101	Yale Ave 81St - 91St Wdn	31,250,000.00	314.26	314.26	3,848,428.27	886,665.79	-	26,514,905.94
405	144102	81St St Sheridan - Meml Wdn	12,000,000.00	746.72	3.17	1,171,802.36	8,767,107.96	-	2,061,089.68
405	144103	Yale 96th - 101st St Wdn	17,000,000.00	39,472.10	-	2,439,281.88	8,586,284.70	-	5,974,433.42
405	144104	Riverside Dr & Rltd Infrstr	19,000,000.00	8,417.34	-	18,084,452.99	76,860.57	-	838,686.44
405	144105	25 W Ave: Edison-Apache (DS-W)	750,000.00	-	-	-	-	-	750,000.00
405	144108	Pine St: Mingo-U.S. 169 (DS-W)	500,000.00	-	-	-	-	-	500,000.00
405	144109	Ada Transition Plan - Street	10,200,000.00	76,884.08	34,045.55	2,053,974.63	1,850,317.83	-	6,295,707.54
405	144120	Gilcrease Exp Local Match	7,500,000.00	26,145.34	4,085.34	3,384,774.01	47,816.79	-	4,067,409.20
405	145100	Ada Transition Plan - Bldgs	1,275,000.00	-	-	423,499.29	26,324.10	-	825,176.61
405	145200	Ada Transition Plan - Parks	1,140,000.00	-	102.70	368,704.65	7,417.05	-	763,878.30
405	145300	Public Facilities, Otc	3,295,000.00	4,993.06	-	507,066.10	14,446.72	-	2,773,487.18
405	145330	Pac - Fire Alarm System	520,000.00	-	-	279,088.07	-	-	240,911.93
405	145340	Pac - Fire Sprinklers	1,140,000.00	-	-	528,578.77	7,795.85	-	603,625.38
405	145350	Pac - Renovations	1,840,000.00	-	-	920,000.00	32,201.57	-	887,798.43
405	145360	Pac - Fan Coil Replacement	555,000.00	-	-	548,127.45	6,872.55	-	0.00
405	145370	Pac - Hvac Motor Replacement	175,000.00	-	-	20,000.00	155,000.00	-	-
405	145380	PAC: Roof Replacement	1,300,000.00	-	-	19,129.45	35,571.25	-	1,245,299.30
405	145400 145500	Public Facilities, Roofing Animal Shelter Expn Ph 1	3,000,000.00	133,830.30	4,841.52	1,112,169.83 89,980.00	1,196,109.50	-	691,720.67
405 405	145500	Animal Shelter Expn Ph 1 Animal Shelter Facility Imp	2,750,000.00 750,000.00	-	-	89,980.00 705,467.71	36,409.39	-	2,623,610.61 44,532.29
405 405	145610	Gm - Cctv Camera Upgrade	491,854.46	-	-	491,854.46	-	-	44,002.29
405	145620	Gilcrease Lib/Arch Storage	300,000.00	-	-	300,000.00	-	-	-
405	140020	Cilorease LID/AIGH Storage	300,000.00	-	-	300,000.00	-	-	-

2014 SALES TAX

			REVISED	MTD	YTD	LTD	ENIO	001414	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
405	145630	Helmerich Hall Floor Repl	1,374.12	-	-	1,374.12	-	-	(0.00)
405	145640	Gilcrease: Gallery wood floor	-	-	-	-	-	-	-
405	145650	GM - Grease Trap & Sewer	54,047.48	-	-	54,047.48	-	-	-
405	145660	GM - Gallery Lighting Cntrls	218,393.61	-	-	218,393.61	(0.00)	-	0.00
405	145670	GM - Fire Suppression	43,119.58	-	-	43,119.51	-	-	0.07
405	145680	Gilcrease: Kitchen renovation	-	-	-	-	0.00	-	(0.00)
405	145690	GM - Perimeter Fence	30,595.39	-	-	30,595.39	-	-	0.00
405	145700	GM - Public Restroom	11,553.31	-	-	11,553.31	-	-	(0.00)
405	145710	Gilcrease: Restore N Park	-	-	-	-	-	-	-
405	145710A	Gilcrease: Restore N Park	-	-	-	-	-	-	-
405	145720	GM HVAC Humidification	1,078,145.54	-	-	976,129.11	-	-	102,016.43
405	145730	Gilcrease: Chromatic Glass	-	-	-	-	-	-	-
405	145740	GM Chilled Water Drive	155,000.00	-	-	155,000.00	-	-	-
405	145750	GM HVAC Controls	400,000.00	-	-	400,000.00	-	-	-
405	145760	GM - Halon Fire Suppression	632,623.06	-	-	632,623.06	0.00	-	(0.00)
405	145770	Gilcrease: Parking Expansion	-	-	-	-	-	-	-
405	145780	GM - Roof Replacement	1,322,531.58	0.03	-	1,322,531.58	(0.00)	-	0.00
405	145790	GM - Thoms Gilcrease Roof	518,324.73	-	-	518,324.73	(0.00)	-	(0.00)
405	145800	Tulsa Centrl Library Project	10,000,000.00	-	-	10,000,000.00	-	-	-
405	146100	Helicopter Replacement	2,802,000.00	-	-	2,802,000.00	-	-	-
405	146110	Police Academy-Crt-Compstat	4,040,000.00	-	-	2,642,749.90	227,587.50	-	1,169,662.60
405	146120	Uniform Division Renovations	3,000,000.00	49,356.73	23,868.10	49,356.73	329,306.27	-	2,621,337.00
405	146130	Police Capital Equipment	22,265,000.00	250,000.00	500,000.00	19,765,000.00	-	-	2,500,000.00
405	146200	Fire - SCBA	2,600,000.00	-	-	2,600,000.00	-	-	-
405	146210	Apparatus Replacement	17,000,000.00	-	-	10,950,910.05	3,637,513.23	144,000.00	2,267,576.72
405	146220	Fire Station Rehabilitation	7,250,000.00	42,915.45	58,982.59	4,826,779.89	621,755.57	30,000.00	1,771,464.54
405	146230	Fire Station Generators	1,500,000.00	-	-	942,068.86	557,931.14	-	-
405	146240	Fire Department Facilities	2,000,000.00	22,141.23	6,203.73	58,139.73	181,822.27	-	1,760,038.00
405	146300	Financial Sys Replacement	10,000,000.00	-	-	8,535,013.86	865,661.63	-	599,324.51
405	146310	Law Enforcement Records Mgmt	6,530,000.00	18,862.33	18,862.33	3,749,789.05	2,306,919.11	-	473,291.84
405	147100	Rp - Park Facilities Refurb	4,000,000.00	-	-	2,826,160.31	-	-	1,173,839.69
405	147120	Reed - Pool Reconstruction	2,410,000.00	-	2,000.00	176,897.77	124,794.15	-	2,108,308.08
405	147130	Security System Upgrades	160,000.00	-	-	82,494.99	4,242.74	-	73,262.27
405	147140	Tiger & Snow Leopard Exhibit	3,165,497.09	-	-	3,165,497.09	-	-	0.00
405	147150	Carnivores Exhibits	8,000,000.00	-	-	619.32	-	-	7,999,380.68
405	147160	Hicks Park Improvements	635,000.00	-	-	477,914.70	6,986.55	-	150,098.75
405	147170	Hunter: Restroom (Exp & Repr)	400,000.00	-	-	-	-	-	400,000.00
405	147180	Lacy Park Master Plan - Ph 1	3,600,000.00	-	-	3,583,825.97	11,000.00	-	5,174.03
405	147190	Water Playgrounds	1,580,000.00	2,515.00	-	942,818.49	153,847.42	-	483,334.09
405	147200	Rp - Pedestrian Bridge Imp	7,760,000.00	-	-	7,743,717.33	16,281.67	-	1.00
405	147210	Mohawk Golf Club House	265,000.00	2,254.75	2,254.75	144,731.34	33,664.00	-	86,604.66
405	147220	Page Belcher Improvements	400,000.00	-	-	148,949.20	28,000.70	-	223,050.10
405	147230	Savage Park Improvements	120,000.00	-	-	8,159.57	14,014.06	-	97,826.37
405	147240	Whiteside Plumbing Repairs	355,000.00	-	-	245,856.02	6,335.24	-	102,808.74
405	147250	Woodward: Comp Landscaping	4,850,000.00	-	-	-	-	-	4,850,000.00

2014 SALES TAX

FUND PROJECT			REVISED	MTD	YTD	LTD	ENC	00444	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
405	147260	Cousins Park Improvements	1,975,000.00	-	-	-	-	-	1,975,000.00
405	147270	Carl Smith Improvements	185,000.00	-	-	9,612.78	12,560.85	-	162,826.37
405	147300	Berry - Pool Reconstruction	2,424,185.98	-	-	-	-	-	2,424,185.98
405	147400	Lacy - Pool	2,640,000.00	-	-	2,608,738.87	19,904.73	-	11,356.40
405	147500	Mcclure - Pool	4,725,000.00	-	-	4,470,885.66	27,335.84	-	226,778.50
405	147510	Whiteside Pool	1,350,000.00	7,945.44	5,171.79	1,197,616.02	152,383.98	-	(0.00)
405	147520	Playground Safety Surfaces	7,300,000.00	10,258.71	3,825.72	1,719,278.56	1,396,202.00	-	4,184,519.44
405	148100	Annual Economic Development	6,675,000.00	93,798.00	1,368.12	2,752,537.00	2,945,000.00	-	977,463.00
405	148110	Op Ser - Strategic Mobility	1,500,000.00	-	-	335,361.01	213,317.99	-	951,321.00
405	148120	Op Ser - Corridor & Small Ar	2,000,000.00	805.00	805.00	546,688.24	20,457.34	500,000.00	932,854.42
405	148130	Op Ser - Northland Str. Acq	5,000,000.00	92,431.46	-	518,450.41	85,081.05	-	4,396,468.54
405	148140	Retail and Res Development	4,000,000.00	-	-	3,998,400.00	-	-	1,600.00
405	148150	Pearl District Flood Control	5,000,000.00	-	-	2,661,845.16	165,413.42	-	2,172,741.42
405	148160	Charles Page Boulevard - Plan	445,000.00	-	-	-	-	-	445,000.00
405	148170	Eugene Field Redevelopment	10,900,000.00	483,758.15	7,421.72	1,003,511.29	4,694,213.58	-	5,202,275.13
405	148180	Route 66 Restrooms & Parking	550,000.00	-	-	548,983.72	1,016.28	-	0.00
405	149100	Transit Coach & Lift Match	14,750,000.00	-	619,936.80	8,552,272.80	-	-	6,197,727.20
405	149200	Peoria (Brt) Project	14,052,005.06	-	-	13,545,252.89	152,886.32	-	353,865.85
405	193400000Z	Zoo Playground	1,650,000.00	-	-	1,451,833.17	-	-	198,166.83
405	2059FR0046	Consulting Services - Match	70,500.00	-	-	3,575.00	-	-	66,925.00
405	2125X0001Z	Computer Aided Dispatch (CAD)	660,000.00	264,955.00	264,955.00	264,955.00	395,045.00	-	-
405	2132X0001Z	MTTA Parking Lot	947,994.94	-	-	-	-	-	947,994.94
405	2134B0001Z	Gilcrease Museum Facility Imp	3,323,517.89	-	-	-	-	-	3,323,517.89
			\$ 567,377,763.82 \$	8,302,313.67 \$	6,433,653.24 \$	279,467,731.36 \$	68,294,276.68 \$	736,500.00	5 218,879,255.78

2016 VISION TULSA ECONOMIC DEVELOPMENT SALES FUND

FUND 4000

(2016 LIMITED PURPOSE TEMPORARY SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4000 - 2016 VISION TULSA ECONOMIC DEVELOPMENT

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	REV LIFE-	TIMATED ENUES/ TO-DATE PRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue	ALLING			DATE	DATE	ATTROTRIATIONO
	\$ 28,9	903.500.00 \$	2,701,713.12	\$ 5,210,846.50	\$ 102,064,137.13	\$ 23,692,653.50
Donations	, .,	,	, - , -	, .,	, , , , , , , ,	-,,
Interest on Investments		659,000.00	35,842.48	72,107.04	1,644,936.10	586,892.96
Intergovernmental Revenue						
Federal, State & Local grants						
Transfers from other funds						
Miscellaneous Revenue						
Total Revenue	29,	562,500.00	2,737,555.60	5,282,953.54	103,709,073.23	24,279,546.46
Expenditures						
Project Expenditures	127,	143,644.98	2,074,377.41	3,866,664.58	63,674,911.46	63,468,733.52
Total Expenditures	127,	143,644.98	2,074,377.41	3,866,664.58	63,674,911.46	63,468,733.52
Excess (Deficiency) of Revenu						
Over Expenditures				1,416,288.96	40,034,161.77	
Completed Projects						
Encumbrances				22,004,389.64	22,004,389.64	
Excess (Deficiency) of Revenu	le Over					
Expenditures and Encumbra				(20,588,100.68)	18,029,772.13	
June 30, 2018 Ending Fund Ba Prior year expenditures	lance			38,496,944.74		
June 30, 2018 Encumbrances				120,928.07		
Adjusted Beginning Fund Bala Ending Fund Balance	ance		:	38,617,872.81 \$ 18,029,772.13	\$ 18,029,772.13	

2016 VISION ED CAPITAL PROJ

ELIND	UND PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	сомм	BALANCE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIIVI	BALANCE
4000	170000	Zink Lake and Related Improvem	21,690,000.00	-	-	11,323.57	18,203,440.22	3,475,236.21	0.00
4000	170010	Turkey Mountain Urban Wilderne	1,000,000.00	-	-	-	-	-	1,000,000.00
4000	170015	Levee Dist #12 Rehab (Match)	2,500,000.00	-	-	-	-	-	2,500,000.00
4000	170020	Trail E Bank 101 Cousins Park	2,000,000.00	-	-	69,165.48	19.59	-	1,930,814.93
4000	170025	23rd Jackson Redevelop Study	1,000,000.00	318,939.91	318,939.91	760,230.95	610.71	-	239,158.34
4000	170035	Cox Center & Dist Master Plan	14,100,000.00	-	-	14,100,000.00	(0.00)	-	(0.00)
4000	170060	BMX National Headquarters	5,801.19	-	-	-	-	-	5,801.19
4000	170065	South Mingo Corridor	1,000,000.00	1,935.00	-	1,935.00	-	-	998,065.00
4000	170080ENGR	CW & Rt 66 Beaut Rvst_ENGR	637,500.00	-	-	-	-	-	637,500.00
4000	170080MOED	CW & Rt 66 Beaut Rvst_MOED	3,550,000.00	-	-	1,225,000.00	100,000.00	-	2,225,000.00
4000	170080PLAN	CW & Rt 66 Beaut Rvst_PLAN	826,343.79	1,302.50	1,302.50	226,737.52	44,186.68	-	555,419.59
4000	170085	Peoria - Mohawk: Business Park	3,264,000.00	-	105.85	1,817,406.85	0.00	-	1,446,593.15
4000	170090	Public School Partnership	4,300,000.00	-	-	1,899,114.72	-	-	2,400,885.28
4000	170095	Community Health Connection	4,570,000.00	-	-	4,570,000.00	-	-	-
4000	170105	Discovery Lab Site	-	-	-	-	-	-	-
4000	170125	McCullough Park	1,000,000.00	-	-	-	-	-	1,000,000.00
4000	170145	Tulsa Arts Commission	600,000.00	-	-	-	164,585.00	-	435,415.00
4000	170155	PAC Improvement Master Plan	1,000,000.00	-	-	983,688.77	16,311.23	-	0.00
4000	170160	Transfer to TPFA 2017	64,100,000.00	1,752,200.00	3,504,400.00	38,010,308.60	-	-	26,089,691.40
			\$ 127,143,644.98 \$	2,074,377.41 \$	3,824,748.26	\$ 63,674,911.46 \$	18,529,153.43 \$	3,475,236.21 \$	41,464,343.88

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4001

(2016 ADVANCE FUNDED BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4001 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 1

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMA	TED		ACTUAL		OUTSTANDING
	REVENU	ES/		YEAR	LIFE	REVENUES /
	LIFE-TO-D	ATE CU	RRENT	то	то	BALANCE OF
	APPROPRIA	TIONS M	ONTH	DATE	DATE	APPROPRIATIONS
<u>Revenue</u>						
Bond Sale Receipts	\$	\$	\$		\$ 115,300,000.00	\$
Donations						
Miscellaneous Revenue					3,175,000.00	
Total Revenue					118,475,000.00	
Expenditures						
Project Expenditures	118,475,0	00 00 1 4	93,306.83	3,905,475.42	86,617,934.66	31,857,065.34
Total Expenditures	118,475.0)3.306.83	3,905,475.42	· · · ·	
-		00.00 1,4	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	0,000,470.42	00,017,004.00	51,007,000.04
Excess (Deficiency) of Reve	nue					
Over Expenditures				(3,905,475.42)	31,857,065.34	
Completed Projects						
Encumbrances				27,242,097.11	27,242,097.11	
	-				,	
Excess (Deficiency) of Reve						
Expenditures and Encumb	rances			(31,147,572.53)	4,614,968.23	
June 20, 2019 Ending Fund I	Palanaa			26 267 746 94		
June 30, 2018 Ending Fund I	Dalalice			26,267,715.84		
Prior year expenditures	_			0 404 004 00		
June 30, 2018 Encumbrance	5			9,494,824.92		
Adjusted Beginning Fund Ba	alance			35,762,540.76		
Ending Fund Balance			\$	4,614,968.23	\$ 4,614,968.23	

2017 VISION ED ISSUE 1

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	сомм	BALANCE
TONE	INCOLOI		BUDGET	ACTUAL	ACTUAL	ACTUAL	LINO	COMM	DALANOL
4001	170000	Zink Lake and Related Improve	24,425,000.00	-	-	5,404,989.82	15,130,243.79	3,803,963.79	85,802.60
4001	170030	Gilcrease Museum Expansion	1,000,000.00	-	-	797,671.42	202,328.58	-	0.00
4001	170035	Cox Center & Dist Master Plan	13,250,000.00	47,458.36	-	13,109,304.09	140,695.91	-	0.00
4001	170040	Tulsa Fairgrounds	26,325,000.00	-	-	26,325,000.00	0.00	-	(0.00)
4001	170045	Airport Infrastructure	9,100,000.00	478,015.25	-	5,437,396.87	1,301,030.68	-	2,361,572.45
4001	170055	Langston Health Complex Exp	1,800,000.00	895,698.62	20,561.42	1,791,834.07	8,165.93	-	(0.00)
4001	170060	BMX National Headquarters	1,350,000.00	-	-	1,350,000.00	(0.00)	-	0.00
4001	170065	South Mingo Corridor	11,000,000.00	8,304.32	4,532.69	4,286,847.59	4,769,012.67	-	1,944,139.74
4001	170070	Public School Safety First	5,000,000.00	63,830.28	56.00	3,195,222.66	1,694,727.31	-	110,050.03
4001	170095	Community Health Connection	5,405,000.00	-	-	5,405,000.00	-	-	-
4001	170100	Air National Guard Training Ce	9,400,000.00	-	-	9,357,960.40	2,296.81	-	39,742.79
4001	170110	N Peoria Conn 56-Mohawk	900,000.00	-	-	871,987.17	28,012.83	-	(0.00)
4001	170115	TCC Career Placement	5,320,000.00	-	-	5,320,000.00	0.00	-	(0.00)
4001	170120	UCAT Auth OSU Tulsa	-	-	-	-	-	-	-
4001	170130	Mohawk Sports Complex	3,500,000.00	-	-	3,468,440.74	31,559.26	-	(0.00)
4001	170135	Go Plan Priority Projects	-	-	-	-	-	-	-
4001	170140	Rt 66 Village Train Depot	400,000.00	-	-	269,940.45	130,059.55	-	-
4001	170150A	2017 Vision ED Issue Costs_1	300,000.00	-	-	226,339.38	-	-	73,660.62
			\$ 118,475,000.00 \$	1,493,306.83	5 25,150.11	6 86,617,934.66	\$ 23,438,133.32	3,803,963.79	4,614,968.23

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4003

(2016 ADVANCE FUNDED BOND FUND)
CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4003 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 2

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED		ACTUAL		OUTSTANDING
	REVENUES /		YEAR	LIFE	REVENUES /
	LIFE-TO-DATE	CURRENT	то	то	BALANCE OF
	APPROPRIATIONS	MONTH	DATE	DATE	APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$\$; ;	\$\$	118,100,000.00	\$
Donations					
Miscellaneous Revenue					
Total Revenue				118,100,000.00	
Expenditures					
Project Expenditures	118,100,000.00	5,231,943.67	5,745,171.18	36,414,184.99	81,685,815.01
Total Expenditures	118,100,000.00	5,231,943.67	5,745,171.18	36,414,184.99	81,685,815.01
Excess (Deficiency) of Reven	nue				
Over Expenditures			(5,745,171.18)	81,685,815.01	
Completed Projects					
Encumbrances			55,217,875.31	55,217,875.31	
Excess (Deficiency) of Reve	nue Over				
Expenditures and Encumb			(60,963,046.49)	26,467,939.70	
June 30, 2018 Ending Fund E	Balance		87,430,986.19		
Prior year expenditures June 30, 2018 Encumbrance	S				
Adjusted Beginning Fund Ba			87,430,986.19		
Ending Fund Balance			\$ 26,467,939.70 \$	26,467,939.70	
			φ <u></u> φ	20,407,303.70	

Fund 4003

2017 VISION ED ISSUE 2

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
4003	170000	Zink Lake and Related Improvem	16,885,000.00	-	-	-	12,058,344.20	-	4,826,655.80
4003	170005	Low-Water Dam and Pedestrian B	-	-	-	-	-	-	-
4003	170010	Turkey Mountain Urban Wilderne	5,000,000.00	2,950,020.00	2,950,020.00	2,998,451.25	150.00	-	2,001,398.75
4003	170030	Gilcrease Museum Expansion	6,000,000.00	145,231.78	72,300.00	1,227,843.35	4,772,156.65	-	0.00
4003	170035	Cox Center & Dist Master Plan	27,650,000.00	1,971,874.58	119,342.93	21,492,554.72	5,922,722.80	-	234,722.48
4003	170040	Tulsa Fairgrounds	3,675,000.00	5,500.00	5,500.00	2,155,783.88	1,519,216.12	-	(0.00)
4003	170045	Airport Infrastructure	9,100,000.00	-	-	-	-	-	9,100,000.00
4003	170050	Tulsa Zoo & Living Museum	3,000,000.00	66,810.55	-	79,898.90	2,799,347.17	-	120,753.93
4003	170055	Langston Health Complex Exp	11,450,000.00	-	-	-	11,450,000.00	-	-
4003	170060	BMX National Headquarters	13,650,000.00	44,926.00	20,827.57	892,490.53	12,356,133.18	-	401,376.29
4003	170070	Public School Safety First	4,750,000.00	-	-	3,539,279.34	795,834.05	-	414,886.61
4003	170085	Peoria - Mohawk: Business Park	2,500,000.00	-	-	1,724,697.53	775,302.47	-	0.00
4003	170105	Discovery Lab Site	8,000,000.00	-	-	8,200.00	-	-	7,991,800.00
4003	170110	N Peoria Conn 56-Mohawk	3,000,000.00	-	-	1,753,253.06	0.00	-	1,246,746.94
4003	170125	McCullough Park	540,000.00	47,580.76	22,939.82	230,211.33	309,788.67	-	0.00
4003	170140	Rt 66 Village Train Depot	2,600,000.00	-	-	45,350.01	2,458,880.00	-	95,769.99
4003	170150B	2017 Vision ED Issue Bond Cost	300,000.00	-	-	266,171.09	-	-	33,828.91
			\$ 118,100,000.00 \$	5,231,943.67	\$ 3,190,930.32	\$ 36,414,184.99	\$ 55,217,875.31	\$-	\$ 26,467,939.70

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4004

(2016 ADVANCE FUNDED BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4004 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 3

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED REVENUES/ LIFE-TO-DATE	CURRENT	ACTUAL YEAR TO	LIFE TO	OUTSTANDING REVENUES/ BALANCE OF
	APPROPRIATION	S MONTH	DATE	DATE	APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$	\$	\$	\$ 114,025,000.00	\$
Donations				· , ,	
Miscellaneous Revenue					
Total Revenue				114,025,000.00	
<u>Expenditures</u>					
Project Expenditures	114,025,000.00	14,835.50	0 14,835.50	553,258.01	113,471,741.99
Total Expenditures	114,025,000.00			553,258.01	113,471,741.99
•	· · ·	14,000.00	14,000.00	000,200.01	110,471,741.00
Excess (Deficiency) of Reve	nue				
Over Expenditures			(14,835.50)	113,471,741.99	
Completed Projects					
Encumbrances			64,691,942.01	64,691,942.01	
Evenes (Deficiency) of Deve				<u> </u>	
Excess (Deficiency) of Reve			(64 706 777 64)	40 770 700 00	
Expenditures and Encumb	rances		(64,706,777.51)	48,779,799.98	
June 30, 2018 Ending Fund I	Balanco		113,486,577.49		
Prior year expenditures	Dalalice		113,400,377.43		
June 30, 2018 Encumbrance	e				
Adjusted Beginning Fund Ba	alance		113,486,577.49		
Ending Fund Balance			\$ 48,779,799.98	\$ 48,779,799.98	

Fund 4004

2017 VISION ED ISSUE 3

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	сомм	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIIVI	BALANCE
4004	170005	Low-Water Dam and Pedestrian B	2,800,000.00	-	-	-	-	-	2,800,000.00
4004	170030	Gilcrease Museum Expansion	58,000,000.00	14,835.50	14,835.50	14,835.50	55,223,617.56	-	2,761,546.94
4004	170045	Airport Infrastructure	9,100,000.00	-	-	-	-	-	9,100,000.00
4004	170050	Tulsa Zoo & Living Museum	22,000,000.00	-	-	-	30,000.00	-	21,970,000.00
4004	170055	Langston Health Complex Exp	3,000,000.00	-	-	-	3,000,000.00	-	-
4004	170060	BMX National Headquarters	3,600,000.00	-	-	-	3,600,000.00	-	-
4004	170065	South Mingo Corridor	3,000,000.00	-	-	-	-	-	3,000,000.00
4004	170070	Public School Safety First	4,750,000.00	-	-	-	-	-	4,750,000.00
4004	170080MOED	CW & Rt 66 Beaut Reinvestment_	150,000.00	-	-	-	-	-	150,000.00
4004	170085	Peoria - Mohawk Business Park	4,200,000.00	-	-	-	-	-	4,200,000.00
4004	170135	Go Plan Priority Projects	3,125,000.00	-	-	286,675.55	2,838,324.45	-	0.00
4004	170150C	2017 Vision ED Issue Bond Cost	300,000.00	-	-	251,746.96	-	-	48,253.04
			\$ 114,025,000.00	5 14,835.50	5 14,835.50 S	\$ 553,258.01 \$	64,691,942.01 \$; -	\$ 48,779,799.98

2005 GO BOND FUNDS

FUNDS 4250~4255 COMBINED

(2005 GENERAL OBLIGATION BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4250-4255 - 2005 GO BOND FUNDS

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMA REVENUE LIFE-TO-DA APPROPRIAT	S/ ATE CUF	RENT	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
<u>Revenue</u> Bond Sale Receipts Donations	\$	\$	\$		\$ 250,000,000.00	\$
Miscellaneous Revenue Total Revenue					23,800,000.00 273,800,000.00	
<u>Expenditures</u> Project Expenditures Total Expenditures	74,919,25 74,919,25		1,925.15 1,925.15	101,925.15 101,925.15	73,810,306.18 73,810,306.18	1,108,951.20 1,108,951.20
Excess (Deficiency) of Reve Over Expenditures	nue			(101,925.15)	199,989,693.82	
Completed Projects Encumbrances				198,690.39	198,966,253.65 198,690.39	
Excess (Deficiency) of Reve Expenditures and Encumb				(300,615.54)	824,749.78	
June 30, 2018 Ending Fund I Prior year expenditures June 30, 2018 Encumbrance			1	1,125,365.32		
Adjusted Beginning Fund Ba Ending Fund Balance	alance		\$ <u></u> 1	1,125,365.32 824,749.78	\$ 824,749.78	

FUND PROJECT TITLE BUDGET ACTUAL ACTUAL ACTUAL ACTUAL COMM 4250 016100 Forensic Lab Expansion 23,599,535.03 - 23,591,141.37 - - 4252 052101 Jones/Douglas Creek 211,051.17 - - 210,000.00 - - 4253 052103 Joe Creek/Lafortune Park 150,000.00 - - 150,000.00 - - 4254 052103 Joe Creek/Lafortune Park 150,000.00 - - 150,000.00 - - 4254 052103 Joe Creek/Lafortune Park 700,000.00 - - - - 4254 052103 Joe Creek/Lafortune Park 700,000.00 - - - - - 4254 052106 Central Park/Midtown 1,000,000.00 - - - - - 4250 053104 Joe Creek Channel Rehab 3,000,000.00 - - - -	BALANCE
4252052101Jones/Douglas Creek211,051.17211,051.174253052101Jones/Douglas Creek200,000.00200,000.004252052103Joe Creek/Lafortune Park150,000.00150,000.004254052103Joe Creek/Lafortune Park150,000.00150,000.004254052103Joe Creek/Lafortune Park700,000.00700,000.004254052106Central Park/Midtown1,000,000.001,000,000.004252052210Woodycrest 3250,000.00250,000.004250053104Joe Creek Channel Rehab3,000,000.003,000,000.00 <th></th>	
4253 052101 Jones/Douglas Creek 200,000.00 - 200,000.00 - - 4252 052103 Joe Creek/Lafortune Park 150,000.00 - - 150,000.00 - - 4253 052103 Joe Creek/Lafortune Park 150,000.00 - - 150,000.00 - - 4254 052103 Joe Creek/Lafortune Park 150,000.00 - - 700,000.00 - - 4254 052106 Central Park/Midtown 1,000,000.00 - - 1,000,000.00 - - 4252 052101 Woodycrest 3 250,000.00 - - 3,000,000.00 - - 4254 053104 Joe Creek Channel Rehab 3,000,000.00 - - 3,000,000.00 - - 4254 053106 Jones Creek-S 71St E 1,370,000.00 - - 1,370,000.00 - - 4250 053107 Crow Crk-Peoria To River 750,000.00 - - 750,000.00 - - 4253 053207 Little Joe Cr	8,393.66
4252 052103 Joe Creek/Lafortune Park 150,000.00 - 150,000.00 - - 4253 052103 Joe Creek/Lafortune Park 150,000.00 - - 150,000.00 - - 4254 052103 Joe Creek/Lafortune Park 700,000.00 - - 700,000.00 - - 4254 052106 Central Park/Midtown 1,000,000.00 - - 1,000,000.00 - - 4252 052101 Woodycrest 3 250,000.00 - - 250,000.00 - - 4250 053104 Joe Creek Channel Rehab 3,000,000.00 - - 3,000,000.00 - - 4254 053106 Jones Creek-S 71St E 1,370,000.00 - - 1,370,000.00 - - 4250 053107 Crow Crk-Peoria To River 750,000.00 - - 750,000.00 - - 4253 053207 Little Joe Creek (Mainstem) 35,000.00 - - 35,000.00 - - 4254 053207 Little Jo	-
4253 052103 Joe Creek/Lafortune Park 150,000.00 - 150,000.00 - - 4254 052103 Joe Creek/Lafortune Park 700,000.00 - - 700,000.00 - - 4254 052106 Central Park/Midtown 1,000,000.00 - - 1,000,000.00 - - 4252 05210 Woodycrest 3 250,000.00 - - 250,000.00 - - 4250 053104 Joe Creek Channel Rehab 3,000,000.00 - - 3,000,000.00 - - 4254 053106 Jones Creek-S 71St E 1,370,000.00 - - 1,370,000.00 - - 4250 053107 Crow Crk-Peoria To River 750,000.00 - - 750,000.00 - - 4253 053207 Little Joe Creek (Mainstem) 35,000.00 - - 35,000.00 - - 4254 053207 Little Joe Creek (Mainstem) 242,228.75 - - 242,228.75 - - <td>-</td>	-
4254052103Joe Creek/Lafortune Park700,000.00700,000.004254052106Central Park/Midtown1,000,000.001,000,000.00425205210Woodycrest 3250,000.00250,000.004250053104Joe Creek Channel Rehab3,000,000.003,000,000.004254053106Jones Creek-S 71St E1,370,000.001,370,000.004250053107Crow Crk-Peoria To River750,000.00750,000.004253053207Little Joe Creek (Mainstem)35,000.0035,000.004254053207Little Joe Creek (Mainstem)242,228.75242,228.75	-
4254052106Central Park/Midtown1,000,000.001,000,000.00425205210Woodycrest 3250,000.00250,000.004250053104Joe Creek Channel Rehab3,000,000.003,000,000.004254053106Jones Creek-S 71St E1,370,000.001,370,000.004250053107Crow Crk-Peoria To River750,000.00750,000.004253053207Little Joe Creek (Mainstem)35,000.0035,000.004254053207Little Joe Creek (Mainstem)242,228.75242,228.75	-
4252 052210 Woodycrest 3 250,000.00 - 250,000.00 - - 4250 4250 053104 Joe Creek Channel Rehab 3,000,000.00 - - 3,000,000.00 - - 4254 053106 Jones Creek-S 71St E 1,370,000.00 - - 1,370,000.00 - - 4250 053107 Crow Crk-Peoria To River 750,000.00 - - 750,000.00 - - 4253 053207 Little Joe Creek (Mainstem) 35,000.00 - - 35,000.00 - - 4254 053207 Little Joe Creek (Mainstem) 242,228.75 - - 242,228.75 - -	-
4250 053104 Joe Creek Channel Rehab 3,000,000.00 - - 3,000,000.00 -	-
4254053106Jones Creek-S 71St E1,370,000.00-1,370,000.004250053107Crow Crk-Peoria To River750,000.00750,000.004253053207Little Joe Creek (Mainstem)35,000.0035,000.004254053207Little Joe Creek (Mainstem)242,228.75242,228.75	(0.00)
4250 053107 Crow Crk-Peoria To River 750,000.00 - - 750,000.00 - - - 4253 053207 Little Joe Creek (Mainstem) 35,000.00 - - 35,000.00 - - - - 4254 053207 Little Joe Creek (Mainstem) 242,228.75 - - 242,228.75 - - -	-
4253 053207 Little Joe Creek (Mainstem) 35,000.00 - 35,000.00 - - 4254 053207 Little Joe Creek (Mainstem) 242,228.75 - 242,228.75 - - 242,228.75 - - - -	-
4254 053207 Little Joe Creek (Mainstem) 242,228.75 242,228.75	-
	-
4252 054001 Res Rd Genrl Engr/Insp Svcs 580,000.00 580,000.00	-
	-
4254 054002 Citywide Preventive Rehab 1,970,948.02 1,970,948.02	-
4254 054017 121 ST S-YALE TO SHERIDAN 578,630.07 578,588.95	41.12
4254 054026 Lewis-21St To 31St 1,000,000.00 - 1,000,000.00	-
4253 054036 Sheridan-Admiral PI To Pine 1,400,000.00 1,159,512.16	240,487.84
4254 054038 Union-81St To 71St 775,000.00 - 750,264.39	24,735.61
4252 054043 81St And Harvard Ave 80,000.00 79,987.99	12.01
4254 054043 81St And Harvard Ave 548,839.77 - 548,839.77 - 548,839.77	-
4252 054050 51St-Garnett To Ba Ed 300,000.00 - 142,413.07	157,586.93
4252 054053 91St-Memorial To Mingo Ed 200,000.00 - 200,000.00 - 200,000.00	-
4253 054053 91St-Memorial To Mingo Ed 300,000.00 101,313.08 - 109,428.84 190,571.16 -	0.00
4252 054056 Delaware-81St To 91St Ed 200,000.00 - 200,000.00	-
4253 054056 Delaware-81St To 91St Ed 300,000.00 - 143,892.28	156,107.72
4250 054071 Bridge292A 100,000.00	100,000.00
4250 054093 City Match-Fed/St Rdway Prjs 1,999,999.80 1,999,999.80	-
4251 054093 City Match-Fed/St Rdway Prjs 2,000,000.00 - 2,000,000.00	-
4250 054097 Gilcrease Phl-Tisdale To 41S 700,000.00 - 700,000.00 - 700,000.00 - 700,000.00	-
4251 054097 Gilcrease Phl-Tisdale To 41S 300,000.00 300,000.00	-
4252 054097 Gilcrease PhI-Tisdale To 41S 1,000,000.00 1,000,000.00	-
4253 054097 Gilcrease PhI-Tisdale To 41S 1,000,000.00 1,000,000.00	-
4254 054752 Maintenance Zone 7052 2,965,000.00 2,929,931.42	35,068.58
4250 055103 UDE Renovation 41,000.00 23,455.40	17,544.60
4251 055103 UDE Renovation 61,015.18 61,015.18	-
4250 055105 UDSW Renovation 60,629.78 35,769.15	24,860.63
4251 055105 UDSW Renovation 431,012.58 428,485.28	2,527.30
4250 055200 Fire Trng Ctr/Reloc Sta 16 492,434.64 492,434.64	-
4253 055200 Fire Trng Ctr/Reloc Sta 16 450,000.00 450,000.00	-
4255 055200 Fire Trng Ctr/Reloc Sta 16 11,100,000.00 11,046,992.63	53,007.37
4250 055330 Pac Chapman Stage Flr Repl 97,188.24 97,188.24	-
4251 055330 Pac Chapman Stage Flr Repl 268,984.84 268,984.84	-
4250 055350 Citywide Roof Maint/Repl 630,532.04 - 630,532.04	-

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
4253	055350	Citywide Roof Maint/Repl	251,170.08	-	-	251,170.08	-	-	-
4254	064006	36Th St. N., Harvard To Yale	1,170,480.90	-	-	1,136,067.74	-	-	34,413.16
4254	064007	Median Removal Apache/Yale	881,512.01	-	-	881,512.01	-	-	-
4253	064103	91St & Harvard Intersection	2,783,132.96	-	-	2,783,132.96	-	-	-
4254	064103	91St & Harvard Intersection	2,793.29	612.07	-	612.07	2,181.22	-	-
4252	064105	61St St Riverside To Peoria	1,614,786.49	-	-	1,614,786.49	-	-	-
4254	064105	61St St Riverside To Peoria	5,586.56	-	-	5,586.56	-	-	-
4254	104020	Citywide-Arterial Rt&Pv Main	320,000.00	-	-	316,873.75	3,126.25	-	-
4254	104021	Garnett Pine to Apache	300,000.00	-	-	291,261.92	-	-	8,738.08
4250	104022	Garnett Apache to 36th St N	295,656.85	-	-	295,656.85	-	-	-
4254	104022	Garnett Apache to 36th St N	736.78	-	-	736.78	-	-	-
4251	104023	Lewis Ave 21st to 11th	128,316.29	-	-	128,316.29	-	-	-
4254	104023	Lewis Ave 21st to 11th	244,696.71	-	-	244,696.71	-	-	-
4254	104024	Memorial Ave 11Th To Admiral	29,229.76	-	-	29,229.76	-	-	-
4254	104029	51St & Garnett Intersection	243,438.02	-	-	240,423.40	-	-	3,014.62
4254	104033	61St & Memorial Intersection	152,520.25	-	-	152,520.25	-	-	-
4251	104034	Admirial & Memorial Intersec	22,500.00	-	-	22,500.00	-	-	-
4254	104034	Admirial & Memorial Intersec	1,776,300.89	-	-	1,776,300.52	-	-	0.37
4250	136003	Helicport Facility	23,599.65	-	-	23,599.65	-	-	(0.00)
4251	136003	Helicport Facility	-	-	-	-	-	-	-
4253	136003	Helicport Facility	-	-	-	-	-	-	-
4254	144104	Riverside Dr & Rltd Infrstr	384,658.67	-	-	384,658.67	-	-	-
4250	155107	Police Courts Renovation	79,913.01	-	-	79,913.01	(0.00)	-	0.00
4251	155107	Police Courts Renovation	83,169.14	-	-	46,782.86	(0.00)	-	36,386.28
4253	155107	Police Courts Renovation	510,877.21	-	-	503,542.28	(0.00)	-	7,334.93
4253	1040306318	61St & Memorial Intersection	22,340.19	-	-	22,340.19	-	-	-
4250	203400001Z	Tulsa Zoo Department	2,811.76	-	-	-	2,811.76	-	-
			\$ 74,919,257.38 \$	101,925.15 \$	-	\$ 73,810,306.18	\$ 198,690.39 \$	-	\$ 910,260.81

2008 GO BOND FUNDS

FUNDS 4260~4266 COMBINED

(2008 GENERAL OBLIGATION BOND FUNDS)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4260-4266 - 2008 GO BOND FUNDS

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
<u>Revenue</u> Bond Sale Receipts Donations Miscellaneous Revenue	\$	\$	\$\$	285,000,000.00	\$
Total Revenue				285,000,000.00	
Expenditures Project Expenditures	230,054,936.55	19,337.81		207,441,163.46	22,613,773.09
Total Expenditures	230,054,936.55	19,337.81	316,429.34	207,441,163.46	22,613,773.09
Excess (Deficiency) of Rever Over Expenditures	iue		(316,429.34)	77,558,836.54	
Completed Projects Encumbrances			1,431,836.51	54,945,063.45 1,431,836.51	
Excess (Deficiency) of Rever Expenditures and Encumb			(1,748,265.85)	21,181,936.58	
June 30, 2018 Ending Fund E Prior year expenditures June 30, 2018 Encumbrances			22,930,202.43		
Adjusted Beginning Fund Ba Ending Fund Balance	lance		22,930,202.43 \$ <u>21,181,936.58</u> \$	21,181,936.58	

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
			BUDGET	ACTUAL	ACTUAL	ACTUAL		COMM	DALANOL
4261	104003	61st S-33rd W Ave to Union	232,000.00	-	-	72,145.64	159,854.36	-	-
4263	104003	61st S-33rd W Ave to Union	2,217,209.71	-	-	1,324,527.90	-	-	892,681.81
4261	104004	71st S-Hwy 75 to Arkansas Rive	343,000.00	-	-	343,000.00	-	-	0.00
4263	104004	71st S-Hwy 75 to Arkansas Rive	3,673,123.62	-	-	3,617,048.74	-	-	56,074.88
4263	104005	81ST S-YALE AVE TO SHERIDAN	923,503.46	-	-	923,488.36	-	-	15.10
4260	104006	101St S-Harvard Ave To Yale	58,155.21	-	-	58,155.21	-	-	-
4261	104006	101St S-Harvard Ave To Yale	1,066,494.63	-	-	1,066,494.63	0.00	-	(0.00)
4262	104006	101St S-Harvard Ave To Yale	1,131,141.85	-	-	1,131,141.85	(0.00)	-	0.00
4263	104006	101St S-Harvard Ave To Yale	3,074,799.31	-	-	2,446,327.87	(0.00)	-	628,471.44
4261	104008	129th E Ave-21st S to 11th	252,739.33	-	-	252,739.33	-	-	-
4263	104008	129th E Ave-21st S to 11th	2,255,427.59	-	-	772,254.96	-	-	1,483,172.63
4261	104009	Citywide-Arterial Rehab&Cons	150,000.00	-	-	150,000.00	-	-	-
4263	104009	Citywide-Arterial Rehab&Cons	25,000.00	-	-	25,000.00	-	-	-
4264	104009	Citywide-Arterial Rehab&Cons	60,000.00	-	-	60,000.00	-	-	-
4265	104009	Citywide-Arterial Rehab&Cons	10,000.00	-	-	10,000.00	-	-	-
4261	104010	Citywide-Arterial Sidewalk R	120,000.00	-	-	120,000.00	-	-	-
4262	104010	Citywide-Arterial Sidewalk R	40,000.00	-	-	40,000.00	-	-	-
4263	104010	Citywide-Arterial Sidewalk R	80,000.00	-	-	80,000.00	-	-	-
4264	104010	Citywide-Arterial Sidewalk R	80,000.00	-	-	80,000.00	-	-	-
4265	104010	Citywide-Arterial Sidewalk R	80,000.00	-	-	80,000.00	-	-	-
4261	104011	Citywide - Trails	365,000.00	-	-	365,000.00	-	-	(0.00)
4262	104011	Citywide - Trails	100,000.00	-	-	100,000.00	-	-	-
4263	104011	Citywide - Trails	250,000.00	11,875.48	-	240,572.63	-	-	9,427.37
4264	104011	Citywide - Trails	133,000.00	-	-	133,000.00	-	-	-
4265	104011	Citywide - Trails	152,000.00	-	-	152,000.00	-	-	-
4261	104012	Citywide-Railroad Crossings	125,000.00	2,604.20	2,604.20	125,000.00	-	-	-
4262	104012	Citywide-Railroad Crossings	50,000.00	-	-	50,000.00	-	-	-
4263	104012	Citywide-Railroad Crossings	75,000.00	-	-	75,000.00	-	-	-
4264	104012	Citywide-Railroad Crossings	125,000.00	403.65	403.65	125,000.00	-	-	-
4266	104012	Citywide-Railroad Crossings	125,000.00	476.22	476.22	125,000.00	-	-	0.00
4261	104013	Citywide - Local Match	2,996,000.00	-	-	2,813,486.95	182,513.05	-	(0.00)
4262	104013	Citywide - Local Match	1,000.00	-	-	1,000.00	-	-	-
4263	104013	Citywide - Local Match	1,000.00	-	-	1,000.00	-	-	-
4264	104013	Citywide - Local Match	1,000.00	-	-	1,000.00	-	-	-
4265	104013	Citywide - Local Match	1,000.00	-	-	1,000.00	-	-	-
4261	104014	Citywide General Eng/Test/In	47,140.00	-	-	47,140.00	-	-	-
4262	104014	Citywide General Eng/Test/In	33,113.00	-	-	33,113.00	-	-	-
4263	104014	Citywide General Eng/Test/In	30,887.00	-	-	15,491.47	15,395.53	-	(0.00)
4264	104014	Citywide General Eng/Test/In	25,000.00	-	-	25,000.00	-	-	0.00
4265	104014	Citywide General Eng/Test/In	26,000.00	2,988.26	2,988.26	20,645.90	5,354.10	-	-
4266	104014	Citywide General Eng/Test/In	2,000.00	-	-	2,000.00	-	-	-
4261	104015	Citywide Nonarterial Rehℜ	80,000.00	-	-	80,000.00	-	-	-
4262	104015	Citywide Nonarterial Rehℜ	1,180,000.00	-	-	1,180,000.00	-	-	-
4263	104015	Citywide Nonarterial Rehℜ	20,000.00	-	-	20,000.00	-	-	-
		- ,	_0,000.00			,000.00			

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
			BUDGET	ACTUAL	ACTUAL	ACTUAL	Ento		
4264	104015	Citywide Nonarterial Rehℜ	90,000.00	-	-	89,999.00	-	-	1.00
4261	104016	Citywide Nonarterial Sidewlk	60,000.00	-	-	60,000.00	-	-	-
4262	104016	Citywide Nonarterial Sidewlk	60,000.00	-	-	60,000.00	-	-	-
4263	104016	Citywide Nonarterial Sidewlk	60,000.00	-	-	60,000.00	-	-	-
4264	104016	Citywide Nonarterial Sidewlk	90,000.00	-	-	90,000.00	-	-	-
4265	104016	Citywide Nonarterial Sidewlk	30,000.00	-	-	4,492.22	-	-	25,507.78
4260	104018	129th E Ave Admiral to Pine	2,703,625.00	-	-	1,289,339.05	0.00	-	1,414,285.95
4261	104018	129th E Ave Admiral to Pine	459,443.82	-	-	459,443.82	-	-	-
4263	104018	129th E Ave Admiral to Pine	517,997.83	-	-	517,997.83	-	-	-
4260	104020	Citywide-Arterial Rt&Pv Main	693,869.00	-	-	693,869.00	-	-	-
4261	104020	Citywide-Arterial Rt&Pv Main	3,000,315.00	-	-	3,000,315.00	(0.00)	-	0.00
4262	104023	Lewis Ave 21st to 11th	291,204.03	-	-	-	-	-	291,204.03
4261	104024	Memorial Ave 11Th To Admiral	215,377.46	-	-	-	-	-	215,377.46
4262	104024	Memorial Ave 11Th To Admiral	197,432.11	-	-	-	-	-	197,432.11
4261	104032	River Road - 111th to 101st	665,320.12	-	-	665,320.12	-	-	-
4263	104032	River Road - 111th to 101st	219,509.96	-	-	219,509.96	-	-	-
4261	104033	61St & Memorial Intersection	817,595.75	-	-	817,595.75	-	-	-
4260	104035	Pine St 129th E Ave Intersec	1,426,620.66	-	-	883,614.80	(0.00)	-	543,005.86
4262	104035	Pine St 129th E Ave Intersec	200,000.00	-	-	200,000.00	-	-	-
4261	104036	Harvard Ave - 61St S To 51St	4,124,219.00	-	-	4,124,138.14	-	-	80.86
4261	104037	Apache St-Yale To Sheridan	430,000.00	-	-	395,997.45	-	-	34,002.55
4261	104038	Cinci/Detroit-I244 To Jasper	710,000.00	-	-	710,000.00	-	-	-
4261	104039	Harvard Ave-Admiral To Pine	487,506.00	-	-	426,655.29	-	-	60,850.71
4261	104040	Lewis Ave-36Th St N To 46Th	456,710.00	-	-	450,400.19	-	-	6,309.81
4261	104041	Memorial Dr-21St St S To11Th	1,067,161.62	-	-	1,066,059.72	1,101.90	-	0.00
4261	104043	PINE ST-YALE TO SHERIDAN RD	411,176.00	-	-	398,067.35	13,108.65	-	0.00
4262	104045	River Rd-111Th St S To 101St	297,000.00	-	-	297,000.00	-	-	-
4262	104046	Riverside Dr-41St St S To 31	472,541.00	-	-	472,541.00	-	-	-
4262	104047	Union Ave-51St St S To 41St	700,000.00	-	-	700,000.00	-	-	-
4262	104049	21st St S Utica Ave Intersect	200,000.00	-	-	200,000.00	-	-	-
4262	104050	31St St S-Harvard Intersect	300,000.00	-	-	300,000.00	-	-	-
4262	104051	36TH ST N-LEWIS AVE INTERSEC	249,102.00	-	-	248,140.69	-	-	961.31
4262	104052	41St St S-Harvard Intersect	413,881.00	-	-	413,881.00	-	-	-
4262	104053	Pine St- Yale Ave Intersect	500,000.00	-	-	240,067.16	259,932.84	-	0.00
4262	104054	Citywide-Gen Engr/Test/Inspe	451,860.00	-	-	451,860.00	0.00	-	(0.00)
4264	104060	Bridge 160-5400 E. Apache St	560,000.00	-	-	560,000.00	-	-	-
4265	104060	Bridge 160-5400 E. Apache St	5,040,000.00	-	-	2,884,992.49	-	-	2,155,007.51
4261	104061	Bridge 163-100 S Boulder Ave	730,000.00	-	-	730,000.00	-	-	-
4262	104061	Bridge 163-100 S Boulder Ave	6,570,000.00	-	-	6,554,170.84	-	-	15,829.16
4264	104062	Bridge 228-3200 S. Riverside	280,000.00	-	-	280,000.00	-	-	-
4265	104062	Bridge 228-3200 S. Riverside	2,520,000.00	-	-	8,476.00	-	-	2,511,524.00
4264	104063	Bridge 234-4200 S. Union Ave	322,000.00	-	-	315,516.00	0.00	-	6,484.00
4265	104063	Bridge 234-4200 S. Union Ave	2,898,000.00	-	-	181,496.27	-	-	2,716,503.73

Actional Actional Actional Actional Actional 2266 104064 Bridge 37A 10103 Stand E A 1.000,000,00 - - 1.000,000,00 - - 31.83 2421 104065 Bridge 37A 10103 Stand E A 1.000,000,00 - - 31.83 2421 104064 Bridge 37A 10103 Stand E A 2.089,888 10 - - 7.72,643.55 - - 318.34 2433 104102 Mainteninez Zone 1006 3.093,847.00 - - 2.803,456.22 - - 7.72,644.35 - - 7.844.47 2434 104106 Mainteninez Zone 1007 6.871,400.00 - - 6.971,400.00 0.00 - - 2.803,456.22 - - 1.438,711.50 - 2.23,482.91 - 1.438,711.50 - 2.244.80 2464 104171 Maintenanez Zone 1071 1.683,520.82 - - 1.438,711.50 - - 2.44,80 2426 104231	FUND			REVISED	MTD	YTD	LTD	ENO	001111	
4426 10065 Bridge 318A 10100 S 72nd E A 1.000,000.00 - - 1.000,000.00 - - 3.13 4262 100405 Bridge 318A 10100 S 72nd E A 2.868,88.15 - - 2.837,025.5 - - 3.37 4263 101012 Maintenace Zone 10101 (%) 1.556,091.00 - - 2.816,828.29 - - 3.87 4263 101010 Maintenace Zone 10106 3.67,333.00 - - 3.49,872.76 - - 2.884,84 4264 104107 Maintenace Zone 1007 7.74,971.00 990.00 - 6.971.000.00 0.00 - 4.283 104171 Maintenace Zone 1071 2.3196.500 - - 2.2346.219 8.482.09 - (.642.410.1175) - 2.44.00 - - 4.2435 1042.21 Maintenace Zone 2131 2.210,000.00 - - - 2.44.00.50 - - 4.446.410.417 Maintenace Zone 2015 C 4.307.97.00 - - 4.466.410.420 - - - 7.74.432.416.15.50 - - - <	FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4261 104065 Bindge 318A (1010 S 72nd E A 2 806 808.15 - - 2 51.628.29 - - 3.37 4261 104102 Maintenance Zone 1001 (Sw) 1.956.001.00 - - 7.472.604.35 - - 7.474.64 4263 104106 Maintenance Zone 1006 3.039.47.00 - - 2.805.485.62 - - 2.884.44 4264 104106 Maintenance Zone 1007 6.977.100.00 - - 6.03.084.48 6.117.75 - 1.874.64 4264 104107 Maintenance Zone 1007 6.977.100.00 - - 6.077.000.00 - - 2.243.422.18 - - 2.448.09 - (4.244.101.171 Maintenance Zone 2131 2.421.000.00 - - 2.440.00 - - 2.440.00 - - 2.440.01 - - 5.645 - - 2.410.01.00 - - - 4.644.10.14.14.14.14.14.14.14.14.14.14.14.14.14.		104064	Bridge 290-200 N 49th W Ave	1,890,000.00	-	-	, ,	-	-	412,916.10
4261 104102 Maintennez Zane 1001 (Sw) 255,000.00 - - 251,628.29 - - 337 4263 104106 Maintennez Zane 1006 307,323.00 - - 340,872.76 - - 288,44 4264 104106 Maintennez Zane 1007 774,971.00 990.000 - 630,894.68 6,111.75 - 288,44 4264 104107 Maintennez Zane 1007 674,100.00 - - 223,482.21 8,482.09 - (446.4 4264 10417 Maintennez Zane 1071 123,996.00 - - 224,402.56 4,547.44 - - 244.80 4264 104230 Maintennez Zane 2013 245.653.00 - - 244.105.56 4,547.44 - - - 446.4 - - - 444.80 -	4261	104065	Bridge 318A 10100 S 72nd E A	1,000,000.00	-	-	1,000,000.00	-	-	-
4283 104102 Maintenance Zone 1006 3.97,323.00 - - 3.49,872.76 - - 7.454 4264 104106 Maintenance Zone 1006 3.09,347.00 - - 2.805.465.62 - - 2.884 4264 104107 Maintenance Zone 1007 6.971.000.00 - 6.807.1000.00 0.00 - 2.846.465.62 - - 2.846.4 4264 104107 Maintenance Zone 1007 6.971.000.00 - - 2.248.02.00 - - 2.446.0 - - 2.44.00 - - 2.44.00 - - 2.44.00 - - - 4.64.44.00 - - - 4.64.44.00 - - - 4.64.44.00 - - - - - - - 4.64.44.00 -	4262	104065	Bridge 318A 10100 S 72nd E A	2,868,858.15	-	-	2,837,026.52	-	-	31,831.63
4263 104106 Maintenance Zone 1006 367,323.00 - - 2486,46562 - - 288,44 4264 104107 Maintenance Zone 1007 774,471.00 990.00 - 6.697,1000.00 0.00 - - 6.697,1000.00 0.00 - - 6.697,1000.00 0.00 - - 6.697,1000.00 0.00 - - 6.697,1000.00 - - 6.697,1000.00 0.00 - - 6.697,1000.00 - - 6.697,1000.00 - - 2244,803 4.462.4111.50 - - 2.444.80 - - 5.64.56 4.462.4111.50 - - 2.444.80 - - 5.64.56 - - 4.446.4111.55 4.444.44 - - 5.64.56 - - 4.446.4111.55 - - 6.64.51 - - - 4.446.4111.55 - - - 7.75.538.81 - - 6.64.51 - - - 4.446.410.410.410.410.410.410.410.410.410.410	4261	104102	Maintenance Zone 1001 (Sw)	255,000.00	-	-	251,628.29	-	-	3,371.71
4244 104106 Maintenance Zone 1007 774 971 00 990.00 -630.846.86 6.111.75 -1288.48 4264 104107 Maintenance Zone 1007 6.971.000.00 - - 6.971.000.00 0.00 - 4263 104171 Maintenance Zone 1071 1.838.520.82 - - 1.438.711.50 8.482.09 - 244.80 4284 104171 Maintenance Zone 2131 2.210.000.00 - - 2.210.000.0 - - 2.44.80 4285 104231 Maintenance Zone 2131 2.210.000.00 - - 2.210.000.0 - - - 4.244.80 4284 104266 Maintenance Zone 2065 C 4.39.07.90 - - 4.844.166.19 2.3.77.81 - - 6.4 4264 104266 Maintenance Zone 3007 1.1274.422.28 - - 1.71.44 - - - 4.64 4264 104307 Maintenance Zone 3007 1.78.80.000 - - 3.63.646.4 - - 3.63.646.4 - - 1.64.24.26 <	4263	104102	Maintenance Zone 1001 (Sw)		-	-		-	-	185,486.65
4264 104107 Maintenance Zone 1007 774,971.00 990.00 - 6.971.000.00 0.00 - 4268 104171 Maintenance Zone 1071 231.965.00 - 223.462.91 8.482.09 - (4263 104171 Maintenance Zone 1071 1.883.520.82 - - 1.438.711.50 - - 244.80 4264 104231 Maintenance Zone 2131 245.653.00 - - 7.57.539.81 - - 6.67.4244 4264 104231 Maintenance Zone 2131 224.000.00 - - 2.54.000.00 - - - 4.84.14.69.19 - - 6.61.43.46.14.14.14.14.14.14.14.14.14.14.14.14.14.	4263	104106	Maintenance Zone 1006	,	-	-	,	-	-	17,450.24
4268 104107 Maintenance Zone 1007 6,971.000.00 - - 6,971.000.00 0.00 - 4263 104171 Maintenance Zone 1071 1,883.520.82 - - 1,438.711.50 - - 224.420 424.80 4263 104130 Maintenance Zone 2131 2,455.83.00 - - 241.015.56 4,547.44 - 668.45 4283 104231 Maintenance Zone 2065 C 543.660.00 - - 543.660.00 - - 6.40 4284 104268 Maintenance Zone 2005 C 543.660.00 - - 4.844.191.91 2.3767.81 - ((4.844 4284 104280 Maintenance Zone 2003 1,122.422.82 - - 1.175.018.19 - - 8.442 4284 104307 Maintenance Zone 3007 1.186.732.00 - 1.81.593.20 - 1.72.424.54 4284 104307 Maintenance Zone 3010 3.37.05.00 - 3.81.80.46 - 2.82.66 1.42.45 4284 104308 Maintenance Zone 3011		104106	Maintenance Zone 1006		-	-		-	-	288,481.38
4263 104171 Maintenance Zone 1071 231,965.00 - 223,422.91 8,482.09 - (44,40) 4264 104230 Maintenance Zone 2130 813,989.00 - - 757,539.81 - - 244,80 4284 104230 Maintenance Zone 2131 2.21,000.00 - - 241,015.56 4,547.44 - - 4243 4284 104231 Maintenance Zone 2131 2.21,000.00 - - 543,660.00 - - - 4244 104266 Maintenance Zone 2005 C 543,660.00 - - 543,660.00 - - 7,715.018.19 - - 6,40 4264 104307 Maintenance Zone 3007 1,723,423.28 - - 1,715.018.19 - - 1,714 4264 104307 Maintenance Zone 3007 1,788,000.00 - - 3,62,497,13 - 2,84,64 - 1,32,22,426 104310 Maintenance Zone 3010 3,372,000.00 - - 3,62,497,13 - 2,60,44 2,60,44 2,61,6433.33 - -	4264	104107	Maintenance Zone 1007	774,971.00	990.00	-	630,894.68	6,111.75	-	137,964.57
4264 104171 Maintenance Zone 1071 1,683,520,82 - 1,483,711.50 - - 244,60 4263 104230 Maintenance Zone 2131 245,553,00 - - 241,015,55 4,547,44 - 56,45 4263 104231 Maintenance Zone 2131 2,210,000,00 - - 2,210,000,00 - - 4263 104266 Maintenance Zone 2065 C 543,680,00 - - 4,848,169,19 23,767,81 - (6,40) 4264 104266 Maintenance Zone 3003 1,723,423,28 - - 1,715,018,19 - - 6,40 4264 104307 Maintenance Zone 3007 1,98,734,00 - - 3,81,80,46 - - 1,32,44 4264 104307 Maintenance Zone 3009 3,75,105,00 - - 3,81,80,46 - - 3,82,661,04 - - 2,56,661,43 - - 2,56,661,43 - - 8,20,60,04 - - 8,20,60,04 - - 8,20,60,04 - - 8,20,60,04	4266	104107	Maintenance Zone 1007	6,971,000.00	-	-	6,971,000.00	0.00	-	0.00
4263 104230 Maintenance Zone 2130 245,563.00 - - 727,538.81 - - 56,45 4264 104231 Maintenance Zone 2131 2210,000.00 - - 2210,000.00 - - 4265 104266 Maintenance Zone 2065 C 453,660.00 - - 484 104266 Maintenance Zone 2065 C 4907,937.00 - - 4.844,169.19 23,767.81 - - 8.40 4264 104307 Maintenance Zone 2005 1,723,423.28 - - 1815.93.0 - - 7.74.44 4264 104307 Maintenance Zone 3007 1,786,000.00 - - 3.60.497.13 - 284,46 4264 104309 Maintenance Zone 3009 3.72,000.00 - - 3.802.497.13 - 2.802.44 4263 104311 Maintenance Zone 3011 121.668.00 - 11.34.67.8 - 8.200.44 4264 104311 Maintenance Zone 3017 1.624.681.64 - 11.430.502.09 - - 1.420.14 4264	4263	104171	Maintenance Zone 1071	231,965.00	-	-	223,482.91	8,482.09	-	(0.00)
4264 104231 Maintenance Zone 2131 2245 60.00 - - 2241.015.56 4,547.44 - 4265 10426 Maintenance Zone 2065 C 543,660.00 - - 2210.000.00 - - 4264 104266 Maintenance Zone 2065 C 543,660.00 - - 4,647.40 - - 4,647.40 - - 4,647.40 - - 6,404.40 - - - 4,847.10.15.19 -	4264	104171	Maintenance Zone 1071	1,683,520.82	-	-	1,438,711.50	-	-	244,809.32
4265 104231 Maintenance Zone 2131 2.210,000,00 - - 2.210,000,00 - - 4263 104266 Maintenance Zone 2065 C 543,660,00 - - 543,660,00 - - () 4264 104266 Maintenance Zone 2065 C 4,907,937,00 - - 4,844,169,19 23,767,81 - () 4264 104307 Maintenance Zone 3007 198,734,00 - - 1,71,501,819 - - 8,40 4264 104307 Maintenance Zone 3007 198,734,00 - - 1,803,547,42 - - 2,824 4265 104309 Maintenance Zone 3009 3,372,000,00 - - 3,802,497,13 - - 8,820 4263 104310 Maintenance Zone 3011 121,668,00 - 113,466,78 - - 8,220 4264 104311 Maintenance Zone 3017 1,624,861,64 - 241,598,61 - - 8,36 4264 104317 Maintenance Zone 4013 5,649,090,00 - 4,420,420,83	4263	104230	Maintenance Zone 2130	813,999.00	-	-	757,539.81	-	-	56,459.19
4263 104266 Maintenance Zone 2065 C 543,660.00 - - 543,660.00 - - 4264 104303 Maintenance Zone 3003 1,723,423.23 - - 1,715,118.19 - - 8,40 4264 104307 Maintenance Zone 3007 1,98,734.00 - - 1,81,932.02 - - 1,71,4 4265 104309 Maintenance Zone 3009 3,71,000.00 - - 3,302,497,13 - - 69,50 4263 104309 Maintenance Zone 3010 3,855,331.00 - - 3,302,497,13 - - 69,50 4264 104311 Maintenance Zone 3011 121,668.00 - - 113,466.78 - - 8,20 4264 104311 Maintenance Zone 3011 121,668.00 - - 64,833.33 - - 8,20 4264 104311 Maintenance Zone 3017 1,424,995.46 - - 1,430,502.09 - - 1,420,403.502.09 - 1,420,403.502.09 - 1,420,403.502.09 - -	4264	104231	Maintenance Zone 2131	245,563.00	-	-	241,015.56	4,547.44	-	0.00
4264 104266 Maintenance Zone 2065 C 4.907,937.00 - - 4.864,169.19 23,767.81 - (4.464 4264 104303 Maintenance Zone 3003 1,723,423.28 - - 1,715,018.19 - - 8,40 4264 104307 Maintenance Zone 3007 1,786,000.00 - 1,503,547.42 - - 224,45 4264 104309 Maintenance Zone 3009 3,372,000.00 - 3,302,497.13 - - 69,55 4263 104311 Maintenance Zone 3011 3,875,105.00 - - 113,466.78 - 28,20 4263 104311 Maintenance Zone 3011 121,668.00 - - 143,20 - 8,20 4264 104311 Maintenance Zone 3017 1,824,681.64 - - 1,430,602.09 - - 1,420,71 4264 104317 Maintenance Zone 4013 5,549,000.00 - - 4,833 - - 1,420,71 4264 104317 Maintenance Zone 4013 5,549,000.00 - - <td< td=""><td>4265</td><td>104231</td><td>Maintenance Zone 2131</td><td>2,210,000.00</td><td>-</td><td>-</td><td>2,210,000.00</td><td>-</td><td>-</td><td>-</td></td<>	4265	104231	Maintenance Zone 2131	2,210,000.00	-	-	2,210,000.00	-	-	-
4261 104303 Maintenance Zone 3003 1,723,423.28 - - 1,715,018,19 - - 8,40 4264 104307 Maintenance Zone 3007 198,734.00 - - 181,593.20 - - 17,14 4265 104307 Maintenance Zone 3009 375,105.00 - - 361,880.46 - - 13,22 4263 104309 Maintenance Zone 3009 3,372,000.00 - - 3,302.497,13 - - 25,66 4263 104311 Maintenance Zone 3011 121,666.00 - - 113,466.76 - - 25,66 4264 104311 Maintenance Zone 3017 249,959.46 - - 241,598.61 - - 8,30 4264 104413 Maintenance Zone 4013 5,549,000.00 - - 4,264.51 10,481.66 - 14,20,71 4264 104413 Maintenance Zone 4013 5,549,000.00 - - 4,263,27 - - 14,20,71 4264 104413 Maintenance Zone 4016 1,01	4263	104266	Maintenance Zone 2065 C	543,660.00	-	-	543,660.00	-	-	-
4264 104307 Maintenance Zone 3007 1,88,734.00 - - 181,593.20 - - 17,14 4265 104309 Maintenance Zone 3007 1,788,000.00 - - 361,880.46 - - 13,22 4265 104309 Maintenance Zone 3019 3,372,000.00 - - 3,825,661.04 - - 25,66 4263 104311 Maintenance Zone 3011 121,668.00 - - 113,466.78 - - 8,225 4263 104311 Maintenance Zone 3011 121,668.00 - - 241,598.61 - - 8,36 4263 104317 Maintenance Zone 3017 1,624,681.64 - - 14,30,502.09 - - 194,17 4264 104317 Maintenance Zone 4013 616,845.00 - - 2,633,769.73 - - 1,402,71 4264 104415 Maintenance Zone 4015 3,94,039.00 - - 4,128,283.7 - - 1,624,681 4264 104415 Maintenance Zone 4015 3,	4264	104266	Maintenance Zone 2065 C	4,907,937.00	-	-	4,884,169.19	23,767.81	-	(0.00)
4265 104307 Maintenance Zone 3007 1,788,00.00 - - 361,880,46 - - 828,45 4264 104309 Maintenance Zone 3009 3,75,105,00 - - 3,312,497,13 - 69,50 4263 104310 Maintenance Zone 3010 3,851,331,00 - - 3,825,661,04 - - 8,20 4264 104311 Maintenance Zone 3011 121,668,00 - - 113,466,78 - - 8,20 4264 104311 Maintenance Zone 3011 121,668,00 - - 648,33,33 - - 250,04 4263 104317 Maintenance Zone 3017 249,959,46 - - 241,598,61 - - 194,17 4264 104317 Maintenance Zone 4013 616,485,00 - - 4,130,502,09 - - 1,420,71 4264 104413 Maintenance Zone 4015 3,297,355,00 - - 4,128,282,27 - - 1,628,91 4264 104416 Maintenance Zone 4016 6,61,136,76	4261	104303	Maintenance Zone 3003	1,723,423.28	-	-	1,715,018.19	-	-	8,405.09
4264 104309 Maintenance Zone 3009 375,105.00 - - 361,880.46 - - 13,22 4265 104309 Maintenance Zone 3009 3,372,000.00 - - 3,302,497,13 - - 69,50 4263 104311 Maintenance Zone 3011 121,668.00 - - 3,825,661.04 - 28,20 4264 104311 Maintenance Zone 3011 814,875.95 - - 564,833.33 - - 28,20 4263 104317 Maintenance Zone 3017 249,959,46 - - 241,598,61 - - 8,36 4264 104317 Maintenance Zone 4013 616,845.00 - - 41,30,502.09 - - 1,420,71 4264 104413 Maintenance Zone 4013 5,549,000.00 - - 41,828,327 - - 1,420,71 4264 104416 Maintenance Zone 4015 3,297,355.00 - 2,663,769,73 - - 643,58 4261 104416 Maintenance Zone 4016 1,012,270.00 -	4264	104307	Maintenance Zone 3007	198,734.00	-	-	181,593.20	-	-	17,140.80
4265 104309 Maintenance Zone 3009 3,372,000.00 - - 3,302,497,13 - - 69,50 4263 104310 Maintenance Zone 3010 3,851,331.00 - - 3,825,661.04 - - 25,66 4263 104311 Maintenance Zone 3011 121,666.00 - - 134,66.78 - 250,04 4264 104317 Maintenance Zone 3017 249,959,46 - - 241,599,61 - - 8,36 4264 104317 Maintenance Zone 3017 1,624,681.64 - - 1,430,502.09 - - 194,17 4264 104413 Maintenance Zone 4013 616,845.00 - - 4,128,283.27 - - 1,402,171 4264 104413 Maintenance Zone 4015 3,297,355.00 - - 2,653,769,73 - - 643,58 4261 104416 Maintenance Zone 4016 6,361,136.76 - 6,292,219,05 - - 643,58 4261 104467 Maintenance Zone 4067 (A) 344,000.00	4265	104307	Maintenance Zone 3007	1,788,000.00	-	-	1,503,547.42	-	-	284,452.58
4263 104310 Maintenance Zone 3010 3,851,331.00 - - 3,825,661.04 - - 25,66 4263 104311 Maintenance Zone 3011 121,668.00 - - 113,466.78 - - 8,20 4264 104311 Maintenance Zone 3017 249,959.46 - - 241,598.61 - - 8,36 4264 104317 Maintenance Zone 3017 1,624,681.64 - - 1,430,502.09 - - 194,17 4265 104413 Maintenance Zone 4013 5,549,000.00 - - 4,128,283.27 - - 1,420,71 4265 104415 Maintenance Zone 4015 3,297,355.00 - - 2,653,769,73 - - 643,85 4261 104416 Maintenance Zone 4016 6,361,136.76 - - 2,263,769,73 - - 6,891 4261 104416 Maintenance Zone 4016 6,361,136.76 - - 2,271,036.84 - - 6,891 4261 104467 Maintenance Zone 4067 (A)	4264	104309	Maintenance Zone 3009	375,105.00	-	-	361,880.46	-	-	13,224.54
4263 104311 Maintenance Zone 3011 121,668.00 - - 113,466.78 - - 8,20 4264 104311 Maintenance Zone 3017 249,959,46 - - 564,833.33 - - 8,36 4263 104317 Maintenance Zone 3017 1,624,681.64 - - 1,430,502.09 - - 194,17 4264 104413 Maintenance Zone 4013 616,845.00 - - 596,968.95 19,876.05 - - 1,420,71 4265 104413 Maintenance Zone 4015 394,039.00 - - 383,418.92 - - 1,420,71 4264 104415 Maintenance Zone 4015 3,297,355.00 - - 643,58 4261 104416 Maintenance Zone 4016 6,361,136.76 - 6,292,219.05 - - 643,58 4261 104467 Maintenance Zone 4067 (A) 294,000.00 - 2,89,771.38 - - 4,22 4261 104467 Maintenance Zone 5025 5,146,476.00 - 2,077,70,95	4265	104309	Maintenance Zone 3009	3,372,000.00	-	-	3,302,497.13	-	-	69,502.87
4264 104311 Maintenance Zone 3011 814,875.95 - - 564,833.33 - - 250,04 4263 104317 Maintenance Zone 3017 249,959.46 - - 241,598.61 - - 8.36 4264 104417 Maintenance Zone 3017 1,624,681.64 - - 1,430,502.09 - - 9.8,76.05 4264 104413 Maintenance Zone 4013 5,549,000.00 - - 4,128,283.27 - - 1,420,71 4265 104415 Maintenance Zone 4015 3.929,355.00 - - 2,663,769.73 - - 643,58 4261 104416 Maintenance Zone 4016 1,012,270.00 - 1,012,270.00 - - 643,58 4262 104416 Maintenance Zone 4016 6,361,136.76 - 6,292,219.05 - - 68,91 4261 104467 Maintenance Zone 4067 (A) 2,94,000.00 - 2,89,771.38 - - 6,891 4263 104453 Maintenance Zone 5033 342,000.00 - <	4263	104310	Maintenance Zone 3010	3,851,331.00	-	-	3,825,661.04	-	-	25,669.96
4263 104317 Maintenance Zone 3017 249,959,46 - - 241,598,61 - - 8,36 4264 104317 Maintenance Zone 3017 1,624,681,64 - 1,430,502,09 - - 194,17 4264 104413 Maintenance Zone 4013 616,845,00 - - 596,968,95 19,876,05 - - 194,07 4265 104413 Maintenance Zone 4013 5,549,000,00 - - 4,128,283,27 - - 10,62 4264 104415 Maintenance Zone 4015 3,297,355,00 - - 2,653,769,73 - - 643,58 4261 104416 Maintenance Zone 4016 1,012,270,00 - 1,012,270,00 - - 4,222 4261 104416 Maintenance Zone 4016 6,31,376,70 - 2,89,711,38 - - 668,90 4261 104467 Maintenance Zone 4067 (A) 3,378,370,00 - 2,710,368,84 - - 668,90 4264 104525 Maintenance Zone 5025 5,146,476,00 -	4263	104311	Maintenance Zone 3011	121,668.00	-	-	113,466.78	-	-	8,201.22
4264 104317 Maintenance Zone 3017 1,624,681.64 - - 1,430,502.09 - - 194,17 4264 104413 Maintenance Zone 4013 616,845.00 - - 596,968.95 19,876.05 - - 4,262,713 4265 104415 Maintenance Zone 4013 5,549,000.00 - - 383,418.92 - - 10,052 4264 104416 Maintenance Zone 4015 3,297,355.00 - - 2,653,769.73 - - 643,58 4261 104416 Maintenance Zone 4016 1,012,270.00 - - 10,052 - - 643,58 4261 104416 Maintenance Zone 4067 A) 1042,270.00 - - 10,012,270.00 - - 643,58 4261 104416 Maintenance Zone 4067 A) 3,378,370.00 - - 2,97,173.8 - - 668,00 4264 104525 Maintenance Zone 5033 342,000.00 - - 340,572.92 - - 1,42 4263 104533 Mainten	4264	104311	Maintenance Zone 3011	814,875.95	-	-	564,833.33	-	-	250,042.62
4264104413Maintenance Zone 4013616,845.00596,968.9519,876.05-4265104413Maintenance Zone 40135,549,000.004,128,283.271,420,714263104415Maintenance Zone 40153,94,039.00383,418.9210,624264104416Maintenance Zone 40153,297,355.002,653,769.73643,684261104416Maintenance Zone 40166,361,136.7662,92,219.0568,914262104416Maintenance Zone 4067 (A)294,000.002,89,771.38668,904263104457Maintenance Zone 4067 (A)3,378,370.002,710,368.84668,904264104525Maintenance Zone 50555,164,476.005,027,770.95118,326.49-3,42426310453Maintenance Zone 50332,642,640.572,187,078.894,55,564264104534Maintenance Zone 50332,642,640.572,187,078.894,55,564264104534Maintenance Zone 50345,477,104.704,985,771.514,91,334265104534Maintenance Zone 50345,477,104.70676,125.512,2744263104541Maintenance Zone 5041676,155	4263	104317	Maintenance Zone 3017	249,959.46	-	-	241,598.61	-	-	8,360.85
4265104413Maintenance Zone 40135,549,000.004,129,283.271,420,714263104415Maintenance Zone 4015394,039.00383,418.9210,624264104415Maintenance Zone 40153,297,355.002,653,769.7368,914261104416Maintenance Zone 40161,012,270.001,012,270.0068,914262104416Maintenance Zone 40166,361,136.76-6,292,219.0568,91426110467Maintenance Zone 4067 (A)294,000.00289,771.384,224263104467Maintenance Zone 50255,146,476.002,710,368.84668,004261104533Maintenance Zone 5033324,000.00340,572.921,4224263104533Maintenance Zone 50332,642,640.572,187,078.894,55,564264104534Maintenance Zone 50332,642,640.57549,761.201,334265104534Maintenance Zone 50332,642,640.57549,761.201,334265104534Maintenance Zone 50345,477,104.704,985,771.514,91,334261104541Maintenance Zone 50416,61,55.00 <td>4264</td> <td>104317</td> <td>Maintenance Zone 3017</td> <td>1,624,681.64</td> <td>-</td> <td>-</td> <td>1,430,502.09</td> <td>-</td> <td>-</td> <td>194,179.55</td>	4264	104317	Maintenance Zone 3017	1,624,681.64	-	-	1,430,502.09	-	-	194,179.55
4263104415Maintenance Zone 4015394,039.00383,418.9210,624264104415Maintenance Zone 40153,297,355.002,653,769.73643,584261104416Maintenance Zone 40161,012,270.001,012,270.00643,584262104416Maintenance Zone 40166,361,136.766,292,219.0568,9014263104467Maintenance Zone 4067 (A)294,000.00289,771.38668,004264104525Maintenance Zone 4067 (A)3,378,370.005,027,770.95118,326.49-668,004264104533Maintenance Zone 5033342,000.00340,572.921,424263104533Maintenance Zone 50332,642,640.57549,761.201,454264104534Maintenance Zone 50332,642,640.57549,761.201,334265104534Maintenance Zone 5034549,895.10549,761.20491,334265104534Maintenance Zone 5034549,895.10549,761.20491,334265104534Maintenance Zone 5034549,895.10549,761.20491,334265104541Maintenance Zone 5034676,155.00- </td <td>4264</td> <td>104413</td> <td>Maintenance Zone 4013</td> <td>616,845.00</td> <td>-</td> <td>-</td> <td>596,968.95</td> <td>19,876.05</td> <td>-</td> <td>0.00</td>	4264	104413	Maintenance Zone 4013	616,845.00	-	-	596,968.95	19,876.05	-	0.00
4264104415Maintenance Zone 40153,297,355.002,653,769.73643,584261104416Maintenance Zone 40161,012,270.001,012,270.004262104416Maintenance Zone 40166,361,136.76-6,292,219.0568,914261104467Maintenance Zone 4067 (A)294,000.00289,771.384,224263104467Maintenance Zone 4067 (A)3,378,370.002,710,368.84668,004264104525Maintenance Zone 50255,146,476.005,027,770.95118,326.49-3,774261104533Maintenance Zone 5033342,000.00340,572.921,424263104534Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20455,564264104534Maintenance Zone 50345,477,104.70-4,985,771.51-491,334261104541Maintenance Zone 50345,477,104.70-4,985,771.51-491,334261104541Maintenance Zone 5041676,155.00-676,125.51-224262104541Maintenance Zone 50414,901,364.00-4,778,618.79-122,744263	4265	104413	Maintenance Zone 4013	5,549,000.00	-	-	4,128,283.27	-	-	1,420,716.73
4261 104416 Maintenance Zone 4016 1,012,270.00 - 1,012,270.00 - - 4262 104416 Maintenance Zone 4016 6,361,136.76 - 6,292,219.05 - - 68,91 4261 104467 Maintenance Zone 4067 (A) 294,000.00 - - 289,771.38 - - 4,22 4263 104467 Maintenance Zone 4067 (A) 3,378,370.00 - - 2,710,368.84 - - 668,00 4264 104525 Maintenance Zone 5025 5,146,476.00 - - 5,027,770.95 118,326.49 - 37 4261 104533 Maintenance Zone 5033 342,000.00 - - 340,572.92 - - 455,56 4264 104533 Maintenance Zone 5033 2,642,640.57 - - 2,187,078.89 - - 455,56 4264 104534 Maintenance Zone 5034 5,477,104.70 - 4,985,771.51 - - 433,33 4265 104544 Maintenance Zone 5041 5,677,104.70 - 4,985,771.	4263	104415	Maintenance Zone 4015	394,039.00	-	-	383,418.92	-	-	10,620.08
4262104416Maintenance Zone 40166,361,136.766,292,219.0568,914261104467Maintenance Zone 4067 (A)294,000.00289,771.38-4,224263104467Maintenance Zone 4067 (A)3,378,370.002,710,368.84-668,004264104525Maintenance Zone 50255,146,476.005,027,770.95118,326.49-374261104533Maintenance Zone 5033342,000.00340,572.921,424263104533Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.5124262104541Maintenance Zone 50414,901,364.004,778,618.79122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4264	104415	Maintenance Zone 4015	3,297,355.00	-	-	2,653,769.73	-	-	643,585.27
4261104467Maintenance Zone 4067 (A)294,000.00289,771.384,224263104467Maintenance Zone 4067 (A)3,378,370.002,710,368.84668,004264104525Maintenance Zone 50255,146,476.005,027,770.95118,326.49-374261104533Maintenance Zone 5033342,000.00340,572.921,424263104533Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.5124262104541Maintenance Zone 50414,901,364.004,778,618.79122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4261	104416	Maintenance Zone 4016	1,012,270.00	-	-	1,012,270.00	-	-	-
4263104467Maintenance Zone 4067 (Å)3,378,370.002,710,368.84668,004264104525Maintenance Zone 50255,146,476.005,027,770.95118,326.49-374261104533Maintenance Zone 5033342,000.00340,572.921,424263104533Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.5124262104541Maintenance Zone 50414,901,364.004,778,618.79-122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4262	104416	Maintenance Zone 4016	6,361,136.76	-	-	6,292,219.05	-	-	68,917.71
4264 104525 Maintenance Zone 5025 5,146,476.00 - - 5,027,770.95 118,326.49 - 37 4261 104533 Maintenance Zone 5033 342,000.00 - - 340,572.92 - - 1,42 4263 104533 Maintenance Zone 5033 2,642,640.57 - - 2,187,078.89 - - 455,56 4264 104534 Maintenance Zone 5034 549,895.10 - - 549,761.20 - - 13 4265 104534 Maintenance Zone 5034 5,477,104.70 - - 4,985,771.51 - - 491,33 4261 104541 Maintenance Zone 5041 676,155.00 - - 676,125.51 - - 2 4262 104541 Maintenance Zone 5041 4,901,364.00 - - 4,778,618.79 - - 122,74 4263 104619 Maintenance Zone 6019 1,886,300.00 - - 1,769,054.10 - - 117,24	4261	104467	Maintenance Zone 4067 (A)	294,000.00	-	-	289,771.38	-	-	4,228.62
4261104533Maintenance Zone 5033342,000.00340,572.921,424263104533Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.51-24262104541Maintenance Zone 50414,901,364.004,778,618.79-122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4263	104467	Maintenance Zone 4067 (A)	3,378,370.00	-	-	2,710,368.84	-	-	668,001.16
4263104533Maintenance Zone 50332,642,640.572,187,078.89455,564264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.5124262104541Maintenance Zone 50414,901,364.004,778,618.79-122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4264	104525	Maintenance Zone 5025	5,146,476.00	-	-	5,027,770.95	118,326.49	-	378.56
4264104534Maintenance Zone 5034549,895.10549,761.20134265104534Maintenance Zone 50345,477,104.704,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.5124262104541Maintenance Zone 50414,901,364.004,778,618.79122,744263104619Maintenance Zone 60191,886,300.001,769,054.10117,24	4261	104533	Maintenance Zone 5033	342,000.00	-	-	340,572.92	-	-	1,427.08
4265104534Maintenance Zone 50345,477,104.70-4,985,771.51491,334261104541Maintenance Zone 5041676,155.00676,125.51-24262104541Maintenance Zone 50414,901,364.004,778,618.79-122,744263104619Maintenance Zone 60191,886,300.001,769,054.10-117,24	4263	104533	Maintenance Zone 5033	2,642,640.57	-	-	2,187,078.89	-	-	455,561.68
4261 104541 Maintenance Zone 5041 676,155.00 - - 676,125.51 - - 2 4262 104541 Maintenance Zone 5041 4,901,364.00 - - 4,778,618.79 - - 122,74 4263 104619 Maintenance Zone 6019 1,886,300.00 - - 1,769,054.10 - - 117,24	4264	104534	Maintenance Zone 5034	549,895.10	-	-	549,761.20	-	-	133.90
4262 104541 Maintenance Zone 5041 4,901,364.00 - - 4,778,618.79 - - 122,74 4263 104619 Maintenance Zone 6019 1,886,300.00 - - 1,769,054.10 - - 117,24	4265	104534	Maintenance Zone 5034	5,477,104.70	-	-	4,985,771.51	-	-	491,333.19
4263 104619 Maintenance Zone 6019 1,886,300.00 1,769,054.10 117,24	4261	104541	Maintenance Zone 5041	676,155.00	-	-	676,125.51	-	-	29.49
	4262	104541	Maintenance Zone 5041	4,901,364.00	-	-	4,778,618.79	-	-	122,745.21
4262 10/629 Maintananaa Zana 6029 6 70/ 669 0/ 6 265 510 2/	4263	104619	Maintenance Zone 6019	1,886,300.00	-	-	1,769,054.10	-	-	117,245.90
429,15 • • • • • • • • • • • • • • • • • • •	4262	104628	Maintenance Zone 6028	6,794,668.04	-	-	6,365,510.34	-	-	429,157.70
4263 104642 Maintenance Zone 6042 370,800.00 368,304.86 2,49	4263	104642	Maintenance Zone 6042	370,800.00	-	-	368,304.86	-	-	2,495.14

ELINIA			REVISED	MTD	YTD	LTD	ENIO	001111	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4264	104642	Maintenance Zone 6042	3,181,103.00	-	-	3,180,683.21	-	-	419.79
4264	104651	Maintenance Zone 6151	508,498.00	-	-	508,498.00	-	-	0.00
4266	104651	Maintenance Zone 6151	4,582,000.00	-	-	4,582,000.00	-	-	-
4264	104747	Maintenance Zone 7046	200,000.00	-	-	199,990.98	-	-	9.02
4265	104747	Maintenance Zone 7046	2,202,000.00	-	-	2,085,970.73	-	-	116,029.27
4261	104753	Maintenance Zone 7053	903,900.00	-	-	902,005.68	-	-	1,894.32
4262	104753	Maintenance Zone 7053	6,101,020.98	-	-	5,864,985.14	-	-	236,035.84
4263	104759	Maintenance Zone 7059	200,000.00	-	-	199,994.85	-	-	5.15
4264	104759	Maintenance Zone 7059	2,145,261.00	-	-	1,980,033.02	-	-	165,227.98
4261	104760	Maintenance Zone 7060	1,405,294.00	-	-	1,404,314.01	-	-	979.99
4261	104803	Maintenance Zone 8103	279,000.00	-	-	279,000.00	-	-	-
4263	104803	Maintenance Zone 8103	3,607,075.00	-	-	3,604,263.82	-	-	2,811.18
4264	104807	Maintenance Zone 8107	224,255.00	-	-	214,651.00	-	-	9,604.00
4265	104807	Maintenance Zone 8107	2,005,477.52	-	-	1,651,085.82	-	-	354,391.70
4263	104813	Maintenance Zone 8113	364,629.00	-	-	292,626.95	-	-	72,002.05
4264	104813	Maintenance Zone 8113	3,281,660.00	-	-	3,158,681.59	-	-	122,978.41
4261	104863	Maintenance Zone 8063	514,195.00	-	-	514,195.00	-	-	-
4262	104863	Maintenance Zone 8063	4,230,579.00	-	-	4,230,579.00	-	-	-
4263	104928	Maintenance Zone 9029 (W)	713,226.00	-	-	713,226.00	-	-	-
4264	104928	Maintenance Zone 9029 (W)	7,388,613.00	-	-	7,388,380.56	-	-	232.44
4261	104930	Maintenance Zone 9030	354,516.00	-	-	354,516.00	-	-	-
4262	104930	Maintenance Zone 9030	3,162,950.00	-	-	3,032,690.36	-	-	130,259.64
4264	104931	Maintenance Zone 9031	15,000.00	-	-	13,500.00	-	-	1,500.00
4265	104931	Maintenance Zone 9031	135,355.68	-	-	135,355.68	-	-	-
4261	104936	Maintenance Zone 9036	278,000.00	-	-	278,000.00	-	-	-
4263	104936	Maintenance Zone 9036	2,082,756.60	-	-	2,082,756.60	-	-	-
4264	104937	Maintenance Zone 9037	90,000.00	-	-	85,951.95	-	-	4,048.05
4266	104937	Maintenance Zone 9037	901,000.00	-	-	901,000.00	-	-	-
4264	104944	Maintenance Zone 9044	50,000.00	-	-	41,831.83	8,168.17	-	(0.00)
4266	104944	Maintenance Zone 9044	529,000.00	-	-	-	529,000.00	-	-
4261	134001	5th Street Frisco to Denver	52,260.67	-	-	52,260.67	-	-	-
4262	134001	5th Street Frisco to Denver	2,397,671.00	-	-	2,397,671.00	-	-	(0.00)
4263	134001	5th Street Frisco to Denver	3,817,935.33	-	-	3,817,935.33	-	-	-
4264	134001	5th Street Frisco to Denver	473,070.90	-	-	468,355.03	-	-	4,715.87
4265	134001	5th Street Frisco to Denver	485,772.10	-	-	485,772.10	-	-	-
4260	144022	Art/NonArt Routine & Preventio	3,195.19	-	-	3,195.19	-	-	-
4261	144022	Art/NonArt Routine & Preventio	1,938,060.85	-	-	1,938,059.85	-	-	1.00
4262	144022	Art/NonArt Routine & Preventio	1,179,441.50	-	-	1,179,441.50	-	-	-
4263	144022	Art/NonArt Routine & Preventio	1,129,302.46	-	-	1,129,250.93	0.00	-	51.53
4260	144023	CW - Arterial Rt & Pv Main	19,903.44	-	-	19,903.44	-	-	(0.00)
4261	144023	CW - Arterial Rt & Pv Main	821,260.42	-	-	821,260.42	0.00	-	0.00
4262	144023	CW - Arterial Rt & Pv Main	2,589,129.91	-	-	2,589,129.91	(0.00)	-	0.00
4263	144023	CW - Arterial Rt & Pv Main	3,494,979.57	-	-	3,494,979.57	-	-	(0.00)
4264	144023	CW - Arterial Rt & Pv Main	1,928,632.59	-	-	1,852,336.31	76,296.28	-	0.00

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
4263	1040316324	Admiral & Memorial Intersect	445,721.30	-	-	445,721.30	-	-	-
			\$ 230,054,936.55 \$	19,337.81	\$ 6,472.33	\$ 207,441,163.46 \$	1,431,836.51	\$-	\$ 21,181,936.58

2014 GO BOND FUNDS

FUND 4270~4273 COMBINED

(2014 GENERAL OBLIGATION BOND FUNDS)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4270-4274 - 2008 GO BOND FUNDS

STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES

FOR THE TWO MONTHS ENDED AUGUST 31, 2020

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
<u>Revenue</u> Bond Sale Receipts Donations Miscellaneous Revenue	\$ \$;	\$\$		\$
Total Revenue				277,500,000.00	
<u>Expenditures</u> Project Expenditures Total Expenditures	277,500,000.00 277,500,000.00	3,611,413.17 3,611,413.17	4,814,304.83 4,814,304.83	146,440,912.82 146,440,912.82	131,059,087.18 131,059,087.18
Excess (Deficiency) of Reven Over Expenditures	ue		(4,814,304.83)	131,059,087.18	
Completed Projects Encumbrances			53,355,860.67	53,355,860.67	
Excess (Deficiency) of Reven Expenditures and Encumbra			(58,170,165.50)	77,703,226.51	
June 30, 2018 Ending Fund B Prior year expenditures June 30, 2018 Encumbrances			135,863,399.89 9,992.12		
Adjusted Beginning Fund Bal Ending Fund Balance			<u>135,873,392.01</u> <u>77,703,226.51</u> \$	77,703,226.51	

ELINID			REVISED	MTD	YTD	LTD	ENC	COMM	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COMM	BALANCE
4270	144000	Bond Issuance Costs	20,000.00	-	-	20,000.00	-	-	-
4271	144000	Bond Issuance Costs	80,000.00	-	-	79,999.78	-	-	0.22
4272	144000	Bond Issuance Costs	150,000.00	-	-	150,000.00	-	-	-
4273	144000	Bond Issuance Costs	150,000.00	-	-	150,000.00	-	-	-
4274	144000	Bond Issuance Costs	132,000.00	-	-	-	-	-	132,000.00
4270	144015	Citywide Nonarterial Rehℜ	200,000.00	-	-	200,000.00	-	-	-
4271	144015	Citywide Nonarterial Rehℜ	400,000.00	-	-	400,000.00	-	-	-
4272	144015	Citywide Nonarterial Rehℜ	540,000.00	-	-	540,000.00	-	-	-
4273	144015	Citywide Nonarterial Rehℜ	539,950.00	-	-	49,907.46	-	-	490,042.54
4274	144015	Citywide Nonarterial Rehℜ	1,320,000.00	-	-	-	-	-	1,320,000.00
4271	144016	Citywide Non-Art Sidewalks	100,000.00	-	-	100,000.00	-	-	-
4272	144016	Citywide Non-Art Sidewalks	300,000.00	-	-	180,463.83	3,067.80	-	116,468.37
4273	144016	Citywide Non-Art Sidewalks	100,000.00	-	-	100,000.00	-	-	-
4270	144020	Citywide-Arterial Rt&Pv Main	355,000.00	-	-	355,000.00	-	-	-
4271	144020	Citywide-Arterial Rt&Pv Main	3,745,000.00	-	-	3,745,000.00	(0.00)	-	0.00
4272	144020	Citywide-Arterial Rt&Pv Main	6,260,000.00	692,348.13	1,976.25	3,916,650.88	1,443,505.75	-	899,843.37
4273	144020	Citywide-Arterial Rt&Pv Main	9,140,000.00	-	-	7,680,677.32	1,459,322.68	-	0.00
4270	144021	Citywide-Nonarterial Rt&Pv M	1,973,927.51	-	-	826,018.32	-	-	1,147,909.19
4271	144021	Citywide-Nonarterial Rt&Pv M	9,000,000.00	689.28	-	7,583,742.93	1,359,545.30	-	56,711.77
4272	144021	Citywide-Nonarterial Rt&Pv M	16,880,000.00	759,320.76	207,810.70	11,061,037.79	5,713,349.24	-	105,612.97
4273	144021	Citywide-Nonarterial Rt&Pv M	22,000,000.00	1,520,105.96	861,946.08	20,062,454.04	1,888,160.64	-	49,385.32
4270	144060	Bridge189 - 4700 N. Iroquois	20,000.00	7,228.32	7,228.32	11,321.19	8,678.81	-	0.00
4271	144060	Bridge189 - 4700 N. Iroquois	180,000.00	-	-	180,000.00	-	-	-
4270	144061	Bridge298 - 2100 E. 61St St	100,000.00	-	-	66,650.26	-	-	33,349.74
4271	144061	Bridge298 - 2100 E. 61St St.	900,000.00	-	-	543,739.50	-	-	356,260.50
4270	144062	Bridge323B - 12000 E. 21St	10,000.00	-	-	10,000.00	-	-	-
4272	144062	Bridge323B - 12000 E. 21St	50,000.00	-	-	-	50,000.00	-	-
4270	144093	Citywide Matching Funds	250,000.00	-	-	250,000.00	-	-	-
4271	144093	Citywide Matching Funds	450,000.00	-	-	450,000.00	-	-	-
4272	144093	Citywide Matching Funds	650,000.00	-	-	650,000.00	(0.00)	-	0.00
4273	144093	Citywide Matching Funds	1,753,170.00	60,227.00	-	499,640.34	630,672.53	-	622,857.13
4271	144094	ODOT Rehab & Replacement	1,640,000.00	-	-	1,620,383.08	19,616.92	-	(0.00)
4272	144094	ODOT Rehab & Replacement	1,640,000.00	-	-	1,640,000.00	(0.00)	-	0.00
4273	144094	ODOT Rehab & Replacement	1,640,000.00	-	-	1,640,000.00	(0.00)	-	(0.00)
4274	144094	ODOT Rehab & Replacement	3,280,000.00	-	-	-	129,108.00	-	3,150,892.00
4270	144106	Maintenance Zone 1006	400,000.00	-	-	368,096.60	30,314.86	-	1,588.54
4272	144106	Maintenance Zone 1006	2,210,000.00	-	-	1,842,336.18	(0.00)	-	367,663.82
4274	144106	Maintenance Zone 1006	1,340,000.00	-	-	-	-	-	1,340,000.00
4270	144107	Maintenance Zone 1007	55,000.00	-	-	52,740.00	-	-	2,260.00
4271	144107	Maintenance Zone 1007	475,000.00	-	-	475,000.00	-	-	-
4271	144110	Citywide-Arterial Sidewalks	300,000.00	-	-	300.000.00	-	-	-
4272	144110	Citywide-Arterial Sidewalks	900,000.00	-	-	645,144.93	189,203.60	-	65,651.47
4273	144110	Citywide-Arterial Sidewalks	300,000.00	-	-	300,000.00	(0.00)	-	0.00
4271	144111	Maintenance Zone 1001	830,000.00	732.36	-	536,387.82	293,612.18	-	0.00
			566,666.56	102.00		000,001.0E	200,012.10		5.50

			REVISED	MTD	YTD	LTD	FNO	00111	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	сомм	BALANCE
4273	144111	Maintenance Zone 1001	-	-	-	-	-	-	-
4274	144111	Maintenance Zone 1001	7,445,000.00	-	-	-	6,901,598.47	-	543,401.53
4270	144153	Maintenance Zone 1153	410,000.00	-	-	349,257.75	3,913.97	-	56,828.28
4272	144153	Maintenance Zone 1153	-	-	-	-	-	-	-
4274	144153	Maintenance Zone 1153	1,243,000.00	-	-	-	-	-	1,243,000.00
4270	144157	Maintenance Zone 1157	419,944.69	-	-	419,944.69	-	-	-
4272	144157	Maintenance Zone 1157	3,635,000.00	-	-	3,192,879.00	(0.00)	-	442,121.00
4271	144158	Maintenance Zone 1157	260,000.00	4,157.50	-	211,448.65	8,195.81	-	40,355.54
4273	144158	Maintenance Zone 1157	2,275,000.00	-	-	1,756,542.75	-	-	518,457.25
4272	144168	Maintenance Zone 1068	400,000.00	-	-	277,551.04	99,816.77	-	22,632.19
4270	144173	Maintenance Zone 1073	55,000.00	-	-	54,000.00	-	-	1,000.00
4271	144173	Maintenance Zone 1073	480,000.00	-	-	404,552.85	-	-	75,447.15
4270	144176	Maintenance Zone 1076	260,000.00	4,142.48	7,895.58	260,000.00	-	-	-
4273	144176	Maintenance Zone 1076	2,330,000.00	-	-	1,418,019.41	0.00	-	911,980.59
4271	144199	Maintenance Zone 1099	320,000.00	725.18	3.17	252,122.05	67,877.95	-	0.00
4274	144199	Maintenance Zone 1099	2,800,000.00	-	-	-	2,056,971.17	-	743,028.83
4271	144200	Architect and Engineering Serv	330,000.00	-	-	258,370.78	-	-	71,629.22
4274	144200	36 St: N MLK - Peoria Ave	2,920,000.00	-	-	-	-	-	2,920,000.00
4270	144201	Apache St: Mlk - Peoria	282,774.79	-	-	282,774.79	-	-	-
4271	144201	Apache St: Mlk - Peoria	2,410,000.00	-	-	2,325,490.88	4,409.41	-	80,099.71
4272	144202	Apachee: Peoria - Lewis Ave	300,000.00	-	-	300,000.00	-	-	-
4270	144203	W 41st St S 41st W - S 33rd W	175,000.00	-	-	175,000.00	-	-	-
4271	144203	W 41st St S 41st W - S 33rd W	1,510,000.00	-	-	-	-	-	1,510,000.00
4270	144204	S33rd W: 41st St to 51st St	275,000.00	-	-	275,000.00	(0.00)	-	0.00
4271	144204	S33rd W: 41st St to 51st St	2,455,000.00	-	-	164,357.24	21,186.18	-	2,269,456.58
4270	144205	Apache St: Lewis To Harvard	210,000.00	-	-	210,000.00	-	-	-
4274	144205	Apache St: Lewis To Harvard	1,860,000.00	15,762.09	-	15,762.09	83,082.45	-	1,761,155.46
4270	144206	11th St: Peoria to Utica	185,000.00	-	-	185,000.00	-	-	-
4271	144206	11th St: Peoria to Utica	1,635,000.00	-	-	650,480.17	984,516.83	-	3.00
4272	144207	11Th St: Lewis Ave - Harvard	200,000.00	-	-	200,000.00	-	-	-
4270	144208	11th St: Sheridan - Memorial	180,000.00	-	-	180,000.00	-	-	-
4271	144208	11th St: Sheridan - Memorial	1,600,000.00	1,058.84	1,058.84	50,248.12	27,084.55	-	1,522,667.33
4270	144209	21St St: Garnett To 129Th E	300,000.00	-	-	289,279.83	10,670.17	-	50.00
4273	144209	21st St: Garnett to 129th E	50.00	-	-	50.00	-	-	-
4274	144209	21st St: Garnett to 129th E	2,435,000.00	-	-	-	1,964,729.83	-	470,270.17
4270	144210	21St St-129Th East Ave Inter	250,000.00	-	-	149,280.10	100,719.90	-	-
4273	144210	21st St-129th East Ave Inter	-	-	-	-	-	-	-
4274	144210	21st St-129th East Ave INTERSC	1,965,000.00	-	-	-	1,965,000.00	-	-
4272	144211	41St: Garnett - 129 E Ave	102,199.23	-	-	102,199.23	-	-	0.00
4273	144211	41St: Garnett - 129 E Ave	1,707,301.15	-	-	1,496,357.47	3,056.11	-	207,887.57
4270	144212	51st St Sheridan to Memorial	140,000.00	-	-	140,000.00	-,	-	
4271	144212	51st St Sheridan to Memorial	1,215,000.00	-	-	907,661.29	7,990.00	-	299,348.71
4273	144213	91st Harvard - Yale	285,000.00	5,047.00	5,047.00	167,655.09	26,519.57	-	90,825.34
4270	144214	Sheridan 81st to 91st	200,000.00	-	-	199,928.84	(0.00)	-	71.16
1210			200,000.00			100,020.04	(0.00)		, 1.10

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT		BUDGET	ACTUAL	ACTUAL	ACTUAL	ENG	CONNIN	DALANCE
4272	144214	Sheridan 81st to 91st	1,715,000.00	-	-	1,326,022.15	-	-	388,977.85
4272	144215	Peoria: 41St St - 51St St.	300,000.00	1,330.00	1,330.00	296,394.50	3,605.50	-	-
4270	144216	41st St: Lewis to Harvard	275,000.00	-	-	275,000.00	-	-	-
4271	144216	41st St: Lewis to Harvard	2,455,000.00	-	-	92,040.93	2,342,111.61	-	20,847.46
4270	144217	Apache & Harvard Intersectio	200,000.00	8,748.61	-	196,823.70	-	-	3,176.30
4273	144217	Apache & Harvard Intersect	785,000.00	-	-	35.00	-	-	784,965.00
4274	144217	Apache & Harvard INTERSCTN	990,000.00	-	-	-	-	-	990,000.00
4270	144218	41st St & Lewis Intersection	210,000.00	-	-	210,000.00	-	-	-
4271	144218	41st St & Lewis Intersection	1,845,000.00	-	-	169,954.38	1,675,045.62	-	-
4270	144219	Maintenance Zone 2119	40,000.00	-	-	38,500.00	1,500.00	-	-
4271	144219	Maintenance Zone 2119	360,000.00	-	-	327,980.36	-	-	32,019.64
4270	144225	Maintenance Zone 2125	264,462.36	-	-	264,462.36	-	-	0.00
4273	144225	Maintenance Zone 2125	2,310,000.00	-	-	1,765,341.76	16,488.19	-	528,170.05
4270	144226	Maintenance Zone 2126	45,000.00	-	-	44,710.26	-	-	289.74
4271	144226	Maintenance Zone 2126	305,000.00	-	-	305,000.00	-	-	-
4270	144230	Maintenance Zone 2130	406,919.00	-	-	279,367.28	127,551.72	-	(0.00)
4273	144230	Maintenance Zone 2130	-	-	-	-	-	-	-
4274	144230	Maintenance Zone 2130	3,488,081.00	-	-	674.92	3,256,421.07	-	230,985.01
4270	144255	Maintenance Zone 2055	150,000.00	-	-	148,972.24	1,027.76	-	0.00
4271	144255	Maintenance Zone 2055	1,285,000.00	-	-	1,119,095.86	-	-	165,904.14
4270	144256	Maintenance Zone 2056	130,000.00	-	-	130,000.00	-	-	0.00
4271	144256	Maintenance Zone 2056	1,160,000.00	-	-	1,153,393.91	6,346.61	-	259.48
4270	144264	Maintenance Zone 2064	190,000.00	-	-	143,436.25	-	-	46,563.75
4272	144264	Maintenance Zone 2064	1,660,499.62	-	-	1,123,073.63	0.00	-	537,425.99
4270	144265	Maintenance Zone 2065	100,000.00	-	-	98,428.52	1,571.48	-	(0.00)
4271	144265	Maintenance Zone 2065	895,000.00	(2,813.22)	(2,813.22)	859,200.67	-	-	35,799.33
4270	144303	Maintenance Zone 3003	100,000.00	-	-	100,000.00	-	-	-
4271	144303	Maintenance Zone 3003	775,000.00	-	-	525,681.40	-	-	249,318.60
4270	144304	Maintenance Zone 3004	185,000.00	-	-	180,914.87	-	-	4,085.13
4272	144304	Maintenance Zone 3004	1,655,000.00	-	-	1,231,358.67	(0.00)	-	423,641.33
4271	144309	Citywide - Arterial Rehab	898,403.59	-	-	440,674.97	13,222.17	-	444,506.45
4272	144309	Citywide - Arterial Rehab	900,000.00	-	-	-	-	-	900,000.00
4273	144309	Citywide - Arterial Rehab	900,000.00	-	-	-	-	-	900,000.00
4274	144309	Citywide - Arterial Rehab	1,800,000.00	-	-	-	-	-	1,800,000.00
4271	144310	Maintenance Zone 3010	800,000.00	710.82	-	561,391.79	(0.00)	-	238,608.21
4274	144310	Maintenance Zone 3010	7,130,000.00	-	-	-	-	-	7,130,000.00
4272	144311	Maintenance Zone 3011	1,000,000.00	-	-	682,191.56	317,808.44	-	(0.00)
4274	144311	Maintenance Zone 3011	8,485,000.00	-	-	660.56	6,494,033.13	-	1,990,306.31
4273	144317	Maintenance Zone 3017	750,000.00	-	-	456,529.83	22,176.76	-	271,293.41
4270	144318	Maintenance Zone 3018	50,000.00	-	-	50,000.00	-	-	-
4271	144318	Maintenance Zone 3018	395,000.00	-	-	365,498.17	1,558.55	-	27,943.28
4272	144320	Maintenance Zone 3020	480,000.00	-	-	320,726.04	24,611.29	-	134,662.67
4274	144320	Maintenance Zone 3020	4,020,000.00	-	-	-	-	-	4,020,000.00
4270	144380	Maintenance Zone 3080	20,000.00	-	-	19,047.02	-	-	952.98

FUND			REVISED	MTD	YTD	LTD	ENO	00000	
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4271	144380	Maintenance Zone 3080	170,000.00	-	-	170,000.00	-	-	-
4270	144413	Maintenance Zone 4013	670,000.00	-	-	511,528.37	23,530.58	-	134,941.05
4272	144413	Maintenance Zone 4013	-	-	-	-	-	-	-
4270	144415	Maintenance Zone 4015	100,000.00	-	-	100,000.00	-	-	(0.00)
4271	144415	Maintenance Zone 4015	895,000.00	-	-	537,042.77	-	-	357,957.23
4272	144421	Maintenance Zone 4021	375,000.00	-	-	331,229.87	11,557.46	-	32,212.67
4270	144430	Maintenance Zone 4030	175,000.00	-	-	169,422.12	-	-	5,577.88
4272	144430	Maintenance Zone 4030	1,550,000.00	-	-	1,512,841.20	0.00	-	37,158.80
4271	144431	Maintenance Zone 4031	1,200,000.00	-	-	561,106.04	22,643.16	-	616,250.80
4274	144431	Maintenance Zone 4031	10,480,000.00	-	-	-	-	-	10,480,000.00
4273	144452	Maintenance Zone 4152	600,000.00	-	-	380,196.06	21,806.79	-	197,997.15
4270	144467	Maintenance Zone 4067	485,000.00	-	-	450,000.65	1.00	-	34,998.35
4273	144467	Maintenance Zone 4067	4,370,000.00	1,035.00	-	791,138.36	1,941,283.59	-	1,637,578.05
4270	144527	Maintenance Zone 5027	150,000.00	-	-	129,524.39	-	-	20,475.61
4271	144527	Maintenance Zone 5027	1,265,000.00	-	-	1,258,372.62	-	-	6,627.38
4270	144533	Maintenance Zone 5033	500,000.00	-	-	498,257.02	1,742.98	-	(0.00)
4273	144533	Maintenance Zone 5033	4,380,000.00	-	-	4,380,000.00	(0.00)	-	0.00
4270	144539	Maintenance Zone 5039	400,000.00	-	-	400,000.00	-	-	0.00
4272	144539	Maintenance Zone 5039	3,525,000.00	-	-	3,039,895.92	0.00	-	485,104.08
4272	144546	Maintenance Zone 5046	600,000.00	-	-	562,444.17	27,537.80	-	10,018.03
4272	144547	Maintenance Zone 5047	1,100,000.00	-	-	769,344.23	73,961.14	-	256,694.63
4274	144547	Maintenance Zone 5047	2,905,000.00	-	-	-	-	-	2,905,000.00
4270	144627	Maintenance Zone 6027	120,000.00	-	-	120,000.00	-	-	(0.00)
4271	144627	Maintenance Zone 6027	1,040,000.00	-	-	886,165.51	-	-	153,834.49
4273	144628	Maintenance Zone 6028	1,000,000.00	37,389.68	-	893,381.84	33,746.01	-	72,872.15
4271	144635	Maintenance Zone 6035	400,000.00	-	-	269,740.18	2,267.58	-	127,992.24
4273	144635	Maintenance Zone 6035	3,645,000.00	-	-	3,017,193.65	(0.00)	-	627,806.35
4270	144642	Maintenance Zone 6142	100,000.00	-	-	91,967.23	-	-	8,032.77
4271	144642	Maintenance Zone 6142	800,000.00	-	-	4,680.23	12,270.35	-	783,049.42
4270	144645	Maintenance Zone 6145	265,000.00	746.72	-	207,014.20	57,435.80	-	550.00
4273	144645	Maintenance Zone 6145	2,375,000.00	-	-	-	2,249,564.20	-	125,435.80
4270	144647	Maintenance Zone 6147	101,060.09	-	-	101,060.09	(0.00)	-	0.00
4271	144647	Maintenance Zone 6147	890,000.00	-	-	890,000.00	0.00	-	(0.00)
4271	144700	Maintenance Zone 7100	301,596.41	-	-	301,596.41	(0.00)	-	0.00
4273	144700	Maintenance Zone 7100	2,440,000.00	-	-	1,012,395.47	(0.00)	-	1,427,604.53
4270	144733	Maintenance Zone 7133	200,000.00	-	-	198,500.00	-	-	1,500.00
4271	144733	Maintenance Zone 7133	1,740,000.00	-	-	751,870.76	-	-	988,129.24
4272	144740	Maintenance Zone 7040	350,000.00	-	-	253,820.37	96,179.63	-	-
4274	144740	Maintenance Zone 7040	2,925,000.00	-	-	-	2,536,588.68	-	388,411.32
4270	144748	Maintenance Zone 7048	230,000.00	-	-	226,454.43	-	-	3,545.57
4273	144748	Maintenance Zone 7048	1,920,000.00	-	-	955,111.36	(0.00)	-	964,888.64
4273	144754	Maintenance Zone 7054	1,000,000.00	-	-	726,908.15	19,591.85	-	253,500.00
4270	144760	Maintenance Zone 7060	340,000.00	-	-	335,526.95	-	-	4,473.05
4272	144760	Maintenance Zone 7060	3,055,000.00	-	-	2,985,401.38	-	-	69,598.62

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
4270	144803	Maintenance Zone 8103	190,000.00	-		182,481.92	-	-	7,518.08
4271	144803	Maintenance Zone 8103	1,685,000.00	-	-	1,592,680.53	-	-	92,319.47
4270	144812	Maintenance Zone 8112	200,000.00	-	-	200,000.00	-	-	-
4271	144812	Maintenance Zone 8112	1,800,000.00	-	-	1,578,077.06	-	-	221,922.94
4270	144857	Maintenance Zone 8057	275,000.00	-	-	270,604.38	4,395.62	-	0.00
4273	144857	Maintenance Zone 8057	1,453,081.00	-	-	104.05	1,452,976.95	-	-
4274	144857	Maintenance Zone 8057	841,919.00	-	-	674.92	-	-	841,244.08
4273	144863	Maintenance Zone 8063	800,000.00	-	-	677,105.58	49,632.35	-	73,262.07
4270	144931	Maintenance Zone 9031	60,000.00	-	-	58,793.31	-	-	1,206.69
4271	144931	Maintenance Zone 9031	485,000.00	-	-	459,660.26	-	-	25,339.74
4270	144943	Maintenance Zone 9043	450,000.00	-	-	450,000.00	(0.00)	-	0.00
4272	144943	Maintenance Zone 9043	3,900,000.00	-	-	2,165,462.22	-	-	1,734,537.78
4270	144944	Maintenance Zone 9044	400,000.00	-	-	340,782.70	59,217.30	-	0.00
4273	144944	Maintenance Zone 9044	2,295,000.00	-	578.63	103,036.12	2,191,963.88	-	-
4274	144944	Maintenance Zone 9044	1,305,000.00	82,626.00	82,639.90	88,123.06	486,851.05	-	730,025.89
4270	144945	Maintenance Zone 9045	400,000.00	-	-	367,277.05	32,722.95	-	(0.00)
4273	144945	Maintenance Zone 9045	3,460,000.00	410,094.66	-	3,011,446.11	1.00	-	448,552.89
4273	144949	Maintenance Zone 9049	1,200,000.00	-	-	692,193.50	78,461.84	-	429,344.66
4272	144950	Maintenance Zone 9050	350,000.00	-	-	252,682.54	2,288.62	-	95,028.84
4272	144951	Maintenance Zone 9051	160,000.00	-	-	129,184.92	5,063.16	-	25,751.92
4274	144951	Maintenance Zone 9051	1,390,000.00	-	-	-	-	-	1,390,000.00
4270	144958	Maintenance Zone 9058	102,830.56	-	-	102,830.56	-	-	-
4271	144958	Maintenance Zone 9058	840,000.00	-	-	833,560.11	0.00	-	6,439.89
4273	193140000Z	Mingo Creek Trail - 41st to 51	196,830.00	-	-	196,830.00	-	-	-
			\$ 277,500,000.00 \$	3,611,413.17 \$	1,174,701.25	\$ 146,440,912.82	\$ 53,355,860.67 \$	-	\$ 77,703,226.51

COMBINED STATEMENT OF OTHER FUND ACTIVITY

FUNDS 400, 401, 403

SALES TAX OVERVIEW COMMITTEE REPORT (FUNDS 400, 401, 403)

Combined Statement of Fund Activity

August 31, 2020

					EXP	EDITURES						
FUND		LIFE-TO-DATE APPROPRIATIONS				FISCAL YEAR-TO-DATE		LIFE-TO-DATE		ENCUMBERED/ COMMITTED		ANCE
FUND 400 - 1985 SALES TAX ECONOMIC DEVEL.	\$	773,571.70	\$	-	\$	-	\$	575,503.56	\$	-	\$	198,068.14
017110 General Park Improvements		248,000.00		0.00		0.00		49,931.86		0.00		198,068.14
FUND 401 - 2001 SALES TAX FUND	\$	84,712,542.85	\$	23,495.10	\$	676.70	\$	84,387,163.51	\$	281,332.34	\$	44,047.00
017110 General Park Improvements		4,611,018.12		23,495.10		676.70		4,338,560.74		243,602.54		28,854.84
203400001Z Tulsa Zoo Department		37,773.32		0.00		0.00		105.15		37,668.17		0.00
912222 Utility Relocation For I-44		63,226.68		0.00		0.00		62,394.09		0.00		832.59
914411 Tulsa Trails		3,857,231.30		0.00		0.00		3,842,810.10		61.63		14,359.57
FUND 403 - 2006 EXT SALES TAX ADVANCE FUND		27,705,922.61		0.00		0.00		27,705,676.78		0.00		245.83
017150 Woodward & Forestry Impr.		470,000.00		0.00		0.00		469,754.17		0.00		245.83

ALL FUNDS BUDGET ACTIONS

7 ;2 4/2020	я	RFA Form System	DRDINANC	
Ordinance Version 2.9 released on 9/5/19	Approved By City Council On AUG 1 9 2020	DOSTE 18/27/2020 CC	2443	
CITY COUNCIL USE ONLY Date Received: Committee Date: 8 - 5 1 st Agenda Date: 8 - 5	Tracking #: Committee: 5-2020 5-2020 C-2020 2 nd Agenda Date:	20-569- UED 8-19-2020	Scanned Posted	CITY CLERK USE ONLY Date: 09.02.2020 Item#: 2007_01460
	ent items requiring Council approval	must be submitted	through the M	layor's Office.
Primary Details Dept. Tracking No.	Board Approv al	Other Board Name		City Council Approval
Department Finance	Contact Name Keith Eldridge	Email keldridge@cityoftul	sa.org	Phone (918)-596-7589
Subject (Description) REVENUE FOR SALE OF SO (SUBFUND 4000)	CRAP STEEL: FOR BMX	Ordinance Type Budget Amendmen	t	
Section	Township	Range		Lot
Block	Address			BA / CT Number BA40001142
Amending Ord. No.	TRO Title No.	TRO Subtitle		Property/Non-Property Non-Property
Council District	Zoning No.	PUD No.		Planning District
Budget Funding Source(s)	2017 TULSA VISION FUND / 4000 /	ENG / BMX HEADQU	JARTERS:	\$5,801.19
Approvals Departmen Lega Boar Mayo Othe	al: 1	H	TOTAL:	$\begin{array}{r} \text{S5,801.19} \\ \text{Date:} \\ \text{Date:} \\ \text{Date:} \\ \text{Date:} \\ \text{Date:} \\ \text{Date:} \\ \end{array}$
Policy Statement Background Information	funds of \$5,801.19 received from the	ne sale of scrap met	– al found at th	

the 2017 Tulsa Vision Fund (Sub-Fund 4000). Following the demolition and clean-up of the remnant rail line found at the BMX National Headquarters construction site, the scrap steel

was gathered and sold for scrap, resulting in the collection of \$5,801.19. These funds will be returned to the project to assist in the construction of the facility.

Projects:

BMX National Headquarters project - \$5,801.19

Summation of the Requested Action

Request that the Mayor and Council approve the attached Budget Amendment Ordinance, 2017 Tulsa Vision Fund (Sub-Fund 4000) -BA40001142. \$5,801.19.

Emergency Clause?	Reason for Emergency Clause
O No	

2

Processing Information for City Clerk's Office

Post Execution Processing

031101460

□ Mail vendor copy (addt'l signature copies attached)

O Must be filed with other governmental entity

S Addt'l governmental entity approval(s) required

Additional Routing and Processing Details Set as Original Budget: No to all

17.1 30.00

2/2

(Published in the Tulsa World

August , 2020) ORDINANCE NO. 24428

AN ORDINANCE AMENDING THE FISCAL YEAR 2020-21 BUDGET OF THE CITY OF TULSA, OKLAHOMA, TO MAKE SUPPLEMENTAL APPROPRIATIONS OF FIVE THOUSAND EIGHT HUNDRED ONE DOLLARS AND NINETEEN CENTS (\$5,801.19) FROM REVENUE RECEIVED FROM THE SALE OF SCRAP RAIL AT THE BMX SITE WITHIN THE 2016 TULSA ECONOMIC VISION FUND (FUND NO. 4000), AS FOLLOWS:

BE IT ORDAINED BY THE CITY OF TULSA:

Section 1. That the Fiscal Year 2020-21 Budget of the City of Tulsa, Oklahoma, be and it is hereby amended to make supplemental appropriations of five thousand eight hundred one dollars and nineteen cents (\$5,801.19) from revenue received from the sale of scrap rail at the BMX Site within the 2016 Tulsa Economic Vision Fund (Fund No. 4000), as follows:

2016 TULSA ECONOMIC VISION FUND

ENGINEERING SERVICES DEPARTMENT

BMX National Headquarters	\$ 5,801.19
TOTAL FUND INCREASE / DECREASE	\$ 5,801.19

Section 2. That this ordinance shall take effect immediately from and after its adoption and approval.

Adopted by the Council: AUG 1 9 2020

Chairman of the Council

4000-08 (07/27/2021)

DEO:rwk

OFFICE OF THE MAYOR

Received by the Mayor:	, at _{Time} .	
	G.T. Bynum, Mayor	
	By: Secretary	
Approved by the Mayor of the City of Tu	ulsa, Oklahoma, <u>AUG 2 7 2020</u> _{Date}	_at
Time	Mayor	
(Seal) ATTEST:		
City Clerk		
APPROVED:		
City Attorney Deputy		