

Department of Finance Budget and Planning Division Capital Planning Section 175 E 2nd, Tulsa, Oklahoma 74103-3203 (918) 596-7653

To: STOC

From: Gary Hamer, AICP

Capital Planning and Grants Manager

Date: October 27, 2020

Subject: October Meeting

Enclosed is the material for your October 27, 2020 meeting including the September 30, 2020 Financial Report for your review. 2017 and 2014 Sales Tax Program revenues for October 2020 and the fiscal year to date compared to 2017 and 2014 Sales Tax Program Adopted Budget Estimates are:

	Actual	Current Adopted Budget	Variance from Adopted Budget
Month of October	\$9,240,958	\$8,513,070	8.6%
Year to Date	\$36,325,385	\$34,380,198	5.7%

Please note the above amounts are the Sales Tax revenue only.

The 2017 and 2014 Sales Tax Programs Funds (4000 and 405), in addition to sales tax revenue, receives interest, and other revenues such as grants, transfers and miscellaneous revenues. Total revenue reported for the funds is not available until the end of the month so, the information provided below is for the most recently completed month. Total Fund 4000 and 405 revenue for the month of September was:

	Month Ending: September 30, 2020	Variance from Adopted Budget	Year thru: September 30, 2020	Variance from Adopted Budget
Sales Tax Revenue	\$8,993,121	5.1%	\$27,084,426	4.7%
Interest on Investments	\$248,847	N/A	\$806,413	N/A
Other Revenue	\$0	N/A	\$0	N/A
Total Fund Revenue	\$9,241,968	4.9%	\$27,890,839	6.8%
		:		≡



NOTICE AND AGENDA REGULAR MEETING

Tuesday, October 27, 2020, 8:00 A.M. 10-North, 175 E. 2nd Street, Tulsa, OK

SALES TAX OVERVIEW COMMITTEE

The STOC will be meeting in person at City Hall on October 27th at 8 am. Those who cannot attend in person may view the meeting by going to:

Please join my meeting from your computer, tablet or smartphone. https://www.gotomeet.me/COT4/stoc-meeting-october-27th

You can also dial in using your phone.

United States: +1 (408) 650-3123

Access Code: 583-047-605

New to GoToMeeting? Get the app now and be ready when your first meeting starts: https://global.gotomeeting.com/install/583047605

- I. Call to Order
- II. Approval of September Minutes
- III. Chair's Report to the City Council
- IV. Subcommittee Reports
 - A. Tulsa Vision Economic Development Project Update
 - B. Public Safety
 - C. Parks
 - D. Streets and Stormwater, Transportation, Water and Sewer
 - E. Finance and Financial Report
- V. Unfinished Business
- VI. New Business
 - A. Chair Report presenters
- VII. Adjournment



MINUTES Sales Tax Overview Committee Meeting September 22, 2020, 8:00 a.m. GoTo Meeting

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on September 22, 2020.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:03 a.m.

The following members were present:

Pamela Amburgy	Scott Grizzle	Mareo Johnson	Kathy Sebert
David Blatt	Jesse Guardiola	Steve King	Daryl Tannehill
Janae Bradford	Jonathan Hall	Paul McTighe	Ashley Webb
Marcia Bruno-Todd	Rhonda Hinrichs	Karen O'Brien	

Marcia Bruno-Todd Rhonda Hinrichs Karen O'Brien Ellouise Cochrane Linda Jenkins Sylvia Powell

The following members were absent:`

Alex Gomez Renee Plocek Steven Watts

Also present:

Gary Hamer Anne Boyd Jarrod Moore Mary Kell

Richard Say Phil Thomas Ryan O'Neil Dr. Ruth Jackson

II. Approval of Minutes

The minutes for the August meeting were read. Pamela Amburgy moved that the minutes be accepted as read, Janae Bradford seconded the motion. The motion carried.

III. Chair's Report

The Chair's Report to Council was given by Mareo Johnson. He stated that the report went very well. He highlighted a couple of items and the Council had some questions about the meetings.

IV. Financial Report

The July collections were \$8.99M which is about 5.1 percent over budget. The Committee asked some questions on how the budget was arrived at and what the forecasted trends for sales tax are. The Committee was left to read the Financial and Economic section at their convenience.

V. Subcommittee Reports

A. Tulsa Vision Economic Development

Mr. Richard Say (Todd Architecture Group) and Mr. Ryan O'Neil (Nabholz) gave an overview of the BMX project. They reported that the footings were started on September 21st and the sub-grade for the parking area is done. The project is moving along well and is in budget. An estimated completion date is given as the fall of 2021. Mr. Phil Thomas (OSU) and Dr. Ruth Jackson (Langston) gave an overview of the Langston Healthcare Professions Complex project. They reported that the first phase renovations in the existing building are nearing completion. On the new building site, they report that the piers are being dug and most of the underground utilities are done. The project is in budget with a scheduled completion of "in time for fall 2021 classes". Dr. Jackson stated that this was to be a state-of-the-art teaching facility. A brief review of remaining projects was handled by the members who attended the Vision meeting. There were no further comments or questions, and the report was accepted.

B. Public Safety

Janae Bradford reported that the Police Department was still waiting on parts for one of the helicopters so that repairs could be completed. They hope to have it back by the end of September. She reported that continued delays in the delivery of the order of new vehicles will allow them to be wrapped in the new design as they arrive. Ashley Webb reported that work on the Gilcrease House roof are coming along and the project could be nearing completion. He also reported that the Route 66 Xperience project continues to languish. There were no further comments or questions, and the report was accepted.

C. Parks

Linda Jenkins presented an overview. The slide for the plunge pool at McClure park is being revisited. The bids for the plunge pool came in high for several reasons, one of these was that different entities entered bids for the same items, effectively "double" bidding. The bids are being rewritten to help prevent this from happening in the future. The plumbing at Whiteside Park are complete. The design for Reed Park pool reconstruction are complete. There were no further comments or questions and the report was accepted

D. Street and Stormwater / Water and Sewer

Ashley Webb presented the overview. There was nothing of note in Stormwater or Water and Sewer. These groups are nearing the end of the project lists that are funded in sales tax. He reported that the various projects on Memorial are 47 percent complete. The bridge at 3200 S Peoria came in over bid and is being redesigned. Maintenance Zone 4067 has been divided into two phases. Phase one is 99 percent complete. There is some lighting in this section that is being provided by other sources. Phase two will be the intersection at 18th and Denver. It will not include lighting but will include better pedestrian access. There were no further comments or questions and the report was accepted.

VI. <u>Unfinished Business</u>

VII. New Business

A. Chair Report presenters for next month(s)

	<u>Presenter</u>	<u>Backup</u>
Oct. 7	Janae Bradford	Linda Jenkins
Nov. 4	Ashley Webb	Rhonda Hinrichs
Dec. 2		Mareo Johnson

B. Vote on Annual Report

The Annual Report was discussed. The report is in two parts. One part will be the update of all the current packages that will be printed in the newsletter in the water bill which will have a link to the second part, a list of projects completed in FY2020 (July 1, 2019 to June 30, 2020). Pamela Amburgy moved to accept the Annual Report, Jesse Guardiola seconded the motion. The motion carried.

VIII. Adjournment

The meeting was adjourned at 9:22 a.m.

Ashley Webb, Chair

Salley R VIll

Linda Jenkins, Vice Chair

Kinda Markin



Ashley Webb Chair Ashley R. Webb Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc. Attorney At Law Tulsa, OK 74119 (918) 699-8905

To: City Council

Date: October 7th, 2020

Subject: October Report to City Council

Attached is the September 2020 Sales Tax Overview Committee (STOC) Status Report.

2006 Special Extended Sales Tax

August expenditures totaled \$96,096, of which \$38,000 was spent on the Lower Bird Creek WWTP Expansion project. Encumbrances and commitments total \$4,813,242. Current appropriations for the Special Extended Sales Tax Fund total \$271,344,933. There is a current appropriation balance of \$11,239,981.

2008 Sales Tax Special Temporary Streets Fund

Expenditures in August totaled \$8,710, all of which was spent on the Citywide General Engineering project. To date, \$142,253,396 has been spent in this fund. Encumbrances and commitments total \$3,103,202. Life to date appropriations total \$145,493,500. There is a current appropriation balance of \$136,902.

2014 Sales Tax Fund

August expenditures totaled \$8,302,314, of which \$5.4 million was spent on the Citywide Arterial Street Rehabilitation project. To date, \$279,467,731 has been spent in this fund. Encumbrances and commitments total \$69,030,777. Total life-to-date appropriations for the 2014 Sales Tax Fund are \$567,377,764. There is a current appropriation balance of \$218,879,256.

2016 Sales Tax Fund

August expenditures totaled \$2,074,377 within the 2016 Tulsa Vision Sales Tax Fund, of which \$1.75 million was spent on debt service for the 2016 Vision Revenue Advance Funded Revenue Bonds.. To date, \$63,674,911 has been spent in this fund. Encumbrances and commitments total \$22,004,390. Total life-to-date appropriations for the 2016 Sales Tax Fund are \$127,143,645. There is a current appropriation balance of \$41,464,344.

2016 Revenue Bond Fund

August expenditures totaled \$6,740,086 within the 2016 Tulsa Vision Revenue Bond Program with \$2.9 million being spent on the Turkey Mountain Urban Wilderness project. Total life to date appropriations within the fund are \$350,600,000. Encumbrances and commitments total \$147,151,914. There is a current appropriation balance of \$79,862,708.

2020 General Obligation Bonds

August expenditures totaled \$0 . To date, \$16,740 has been spent in this fund, all of which being spent on the Central Business District: MLK & Detroit street project. Encumbrances and commitments total \$2,464,909. Life to date appropriations for the 2020 General Obligation Bond Fund total \$17,500,000. There is a current appropriation balance of \$15,018,351.

2014 General Obligation Bonds

August expenditures totaled \$3,611,413, with \$1.5 million being spent on the Citywide Non-Arterial Routine and Preventative Maintenance project. To date, \$146,440,913 has been spent in this fund. Encumbrances and commitments total \$53,355,861. Life to date appropriations for the 2014 General Obligation Bond Fund total \$277,500,000. There is a current appropriation balance of \$77,703,227.

2008 General Obligation Bonds

August expenditures totaled \$19,338, almost all of which was spent on the Citywide Trails project. To date, \$207,441,163 has been spent in this fund. Encumbrances and commitments total \$53,355,861. Life to date appropriations for the 2008 General Obligation Bond Fund total \$230,054,937. There is a current appropriation balance of \$21,181,937.

2005 General Obligation Bonds

Ily R. Will

There were \$101,925 expenditures in August, almost all of which was spent on the 91st – Memorial to Mingo Street project. To date, \$73,810,306 has been spent in this fund. Encumbrances and commitments total \$198,690. Current appropriations for the 2005 General Obligation Bond Fund total \$74,919,257. There is a current appropriation balance of \$910,261.

Respectfully submitted,

Ashley Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, October 7, 2020

I. Financial Report

Revenue: 2014 Extended 1.1 Percent and 2016 Vision 0.305 Percent Sales Tax Funds

			Fiscal Year to Date				
	S	eptember	Thr	u September	Actu	ıal vs Budget	
Actual	\$	8,993,121	\$	27,084,426	\$	1,217,298	
Adopted Budget - Current Year		8,558,231		25,867,128		434,890	

Expenditures

Fund	August	I Year to Date iru August *
4001, 4003-4004 - Tulsa Vision Rev Bonds	\$ 6,740,086	\$ 3,230,916
4000 - Tulsa Vision Sales Tax	2,074,377	3,824,748
405 - 2014 Sales Tax	8,302,314	6,433,653
404 - 2008 Streets Temporary Sales Tax	8,710	8,710
402 - 2006 Special Extended Sales Tax	96,096	2,635

II. Expenditures in Other Funds

Fund	August	Thru August *
403 - 2006 Advance Funded Sales Tax	0	0
401 - 2001 Sales Tax	23,495	677
408 - 2020 GO Bond	0	0
427 - 2014 GO Bond	3,611,413	1,174,701
426 - 2008 GO Bond	19,338	6,472
425 - 2005 GO Bond	101,925	0
TOTA	AL \$ 3,756,171	\$ 1,181,850

^{*}Year to Date figures appear lower due to corrective entries made in July FY21; moving expenses paid in FY21 back to their original Invoice date of FY20.

Figure Vocate Data

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Salley R VIII

Ashley R. Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY As of August, 2020

	CURRENT EXPENDITURES			RES	ENCUMBERED						
	APPROPRI	ATIONS	Current	Month		To Date		COMMITTED	PERCENT		BALANCE
Fund 401 and Fund 403 2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	\$ 112	,418,465	\$	23,495	\$	112,092,840	\$	281,332	100%	\$	44,293
Fund 402 2006 Third Penny Sales Tax Extension	\$ 271	,344,933	\$	96,096	\$	255,291,711	\$	4,813,242	96%	\$	11,239,981
Fund 404 2008 Sales Tax Special Temporary Streets Fund	\$ 145	,493,500	\$	8,710	\$	142,253,396	\$	3,103,202	100%	\$	136,902
Fund 405 2014 Sales Tax Fund	\$ 567	,377,764	\$	8,302,314	\$	279,467,731	\$	69,030,777	61%	\$	218,879,256
Fund 406: 4000 2016 Sales Tax Fund	\$ 127	,143,645	\$	2,074,377	\$	63,674,911	\$	22,004,390	67%	\$	41,464,344
Fund 406: 4001, 4003, 4004 2016 Revenue Bond Fund	\$ 350	,600,000	\$	6,740,086	\$	123,585,378	\$	147,151,914	77%	\$	79,862,708
Fund 428 2020 General Obligation Bonds	\$ 17	,500,000	\$	-	\$	16,740	\$	2,464,909	14%	\$	15,018,351
Fund 427 2014 General Obligation Bonds	\$ 277	,500,000	\$	3,611,413	\$	146,440,913	\$	53,355,861	72%	\$	77,703,227
Funds 426 2008 General Obligation Bonds	\$ 230	,054,937	\$	19,338	\$	207,441,163	\$	1,431,837	91%	\$	21,181,937
Funds 425 2005 General Obligation Bonds	\$ 74	,919,257	\$	101,925	\$	73,810,306	\$	198,690	99%	\$	910,261
Fund 740: 7401-7408 TMUAWater Capital Fund	\$ 380	,354,697	\$	5,688,492	\$	245,310,020	\$	55,064,380	79%	\$	79,980,297
Funds 750: 7501-7520 TMUA-Sanitary Sewer Capital Funds	\$ 461	,123,911	\$	4,269,403	\$	325,395,975	\$	66,024,648	85%	\$	69,703,288



MINUTES Sales Tax Overview Committee Meeting July 28, 2020, 8:00 a.m. GoTo Meeting

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on July 28, 2020.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:05 a.m.

The following members were present:

Pamela Amburgy Scott Grizzle Mareo Johnson Steven Watts **David Blatt** Jesse Guardiola Steve King Ashley Webb Janae Bradford Jonathan Hall Paul McTighe Marcia Bruno-Todd Rhonda Hinrichs Karen O'Brien Ellouise Cochrane Linda Jenkins Kathy Sebert

The following members were absent:`

Alex Gomez Renee Plocek Sylvia Powell Daryl Tannehill

Also present:

Gary Hamer Anne Boyd Jarrod Moore Mary Kell

Jeff Stave Josh Miller

II. Approval of Minutes

The minutes for the June and July meetings were read. Some scrivener's errors were pointed out. Karen O'Brien moved that the minutes be accepted as corrected, Janae Bradford seconded the motion. The motion carried.

III. Chair's Report

The Chair's Report to Council was given by Karen O'Brien. She stated that after giving the update the Council had no questions or comments.

IV. Financial Report

The July collections were \$9.27M which is about 6.6 percent over budget. The Committee was left to read the Financial and Economic section at their convenience.

V. Subcommittee Reports

A. <u>Tulsa Vision Economic Development</u>

Mr. Jeff Stava gave a report on the new Pedestrian Bridge. The project is moving along well over all. There have been some small issues. Mr. Stava reported that it looked like the bidding would be competitive. Bids are due September 1st. Mr. Josh Miller gave a report on the Peoria-Mohawk Business Park. The site work for Muncie is nearly complete and appears set to come in a little under budget. Requests for Bid for the new road off 36th Street North should go out in the next few weeks. This will be a new public road. There will also be turn lane added to Mohawk. Mohawk is for employees only. Remaining funds will be used for site work as new businesses prepare to come into the business park. A brief review of remaining projects was handled by the members who attended the Vision meeting. There were no further comments or questions, and the report was accepted.

B. Public Safety

Karen O'Brien gave an overview. The Police Department reported that the helicopter, Police 1, is still down for maintenance. Police also reported that COVID was continuing to cause delays in the receipt of ordered vehicles. The ground breaking for Fire Station 33 was held August 6th. After finding some structural issues and getting the handled, work on the Gilcrease House roof is proceeding. There were no further comments or questions, and the report was accepted.

C. Parks

Karen O'Brien presented an overview. The slide for the plunge pool at McClure park is being revisited. The price of the pool came up significantly from the time they found out it would need to be replaced to when the bids were received. Vandalism was sustained at Zeigler park. The contractor removed the safety fence and unknown persons messed up the recently poured concrete. The contractor will be repairing the damage at their expense. There were no further comments or questions and the report was accepted

D. Street and Stormwater / Water and Sewer

Multiple members of the Committee helped present the overview. There was nothing of note in Stormwater or Water and Sewer. These groups are nearing the end of the project lists that are funded in sales tax. There were questions about the lack of progress on 11th Street from Peoria to Utica. It was noted that the project was waiting on utility issues. An update has been requested by the Committee. It was noted the project on Mingo near American Airlines is progressing. The project is large and so appears to be taking a long time. Work on Memorial is being done is different formats. From Admiral to 11th Street, the entire road will be replaced. From 11th Street to 31st Street, the intention is to preserve as much of the current surface as possible. There were no further comments or questions and the report was accepted.

VI. Unfinished Business

Discussion was held on the Annual Report. It was pointed out to the Committee that there is limited space in the document that will go out with the October water bill. The Annual Report will be written to accommodate that space and will contain a limited number of completed projects. Per the Committee's request, that list will try to include items from each district/sales tax package. A copy of the report with a more comprehensive completed projects list will be provided to the persons presenting the Chair's Report to Council in November for dissemination to the Council.

VII. New Business

A. Chair Report presenters for next month(s)

	<u>Presenter</u>	<u>Backup</u>
Sep. 2	Mareo Johnson	Jesse Guardiola
Oct. 7	Janae Bradford	Linda Jenkins
Nov. 4		
Dec 2		

VIII. Adjournment

The meeting was adjourned at 9:03 a.m.

Ashley Webb, Chair

Salley R. VIll

Linda Jenkins, Vice Chair

Linda of Jerrinia

Member	Expires	<u>District</u>	<u>Jan-20</u>	Feb-20	<u>Mar-20</u>	Apr-20	May-20	<u>Jun-20</u>	<u>Jul-20</u>	Aug-20	Sep-20	Oct-19	Nov-19	Dec-19	# Attended # Possible	<u>Comments</u>
Hinrichs, Rhonda	Dec-22	1	Α	Р	С	С	Α	Р	Р	Р	Р	Α	Р	Α	6 of 12	
Jenkins, Linda (Vice-Chair)	Dec-20	1	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
McTighe Jr., Paul	Dec-22	2	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Powell, Sylvia	Dec-20	2	Р	Α	C	С	Α	Α	Α	Α	Р	Р	Р	Α	4 of 12	D.Oxford Mar-Ju
O'Brien, Karen (Secretary)	Dec-22	3	Α	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	9 of 12	
Plocek, Renee	Dec-20	3	Р	Α	C	С	Α	Α	Р	Α	Α	Р	Α	Р	4 of 12	
Blatt, David	Dec-22	4	Р	Р	С	С	Р	Р	Α	Р	Р	Р	Р	Р	9 of 12	
Webb, Ashley (Chair)	Dec-20	4	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Sebert, Kathy	Dec-22	5	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Tannehill, Daryl	Dec-20	5	Р	Р	С	С	Α	Α	Р	Α	Р	Α	Α	Α	4 of 12	
Guardiola, Jesse	Dec-22	6	Р	Α	С	С	Р	Р	NM	Р	Р	Α	Α	Α	5 of 11	
Gomez, Alex	Dec-20	6	Α	Α	С	С	Α	Α	Α	Α	Α	Α	Р	Α	1 of 12	
Cochrane, Ellouise	Dec-22	7	Р	ОТ	С	С	Р	Р	Р	Α	Р	Р	Р	Α	7 of 12	
Bradford, Janae	Dec-20	7	Р	Р	С	С	Р	Α	Α	P	Р	Р	Р	Р	8 of 12	
Hall, Jonathan	Dec-22	8	Р	P	С	С	Р	Р	Р	Р	Р	Р	Α	Α	8 of 12	
King, Steve	Dec-20	8	P	ОТ	С	С	Р	Α	NM	P	Р	NM	NM	NM	4 of 8	
Grizzle, Scott	Dec-22	9	Р	Р	С	С	Р	Р	Α	Р	Р	Р	Р	Α	8 of 12	
Watts, Steven	Dec-20	9	Р	Р	C	С	Р	Α	Р	Р	Α	Α	Α	Α	5 of 12	
Amburgy, Pamela	Dec-20	M	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Р	Р	10 of 12	
Burno-Todd, Marcia	Dec-20	M	Α	Α	С	С	Α	Α	Α	Р	Р	Α	Р	Α	3 of 12	K.Hughart Jan -Ju
Johnson, Mareo	Dec-22	М	Р	Р	С	С	Р	Р	Р	Р	Р	Р	Α	Α	8 of 12	
Members Present		l	17	14	0	0	15	13	13	16	18	14	14	9	1 1	

A = ABSENT P = PRESENT NM = NO MEMBER APPOINTED

OC = OUT OF COUNTRY

OT = OUT OF TOWN on Business

C = NO MEETINGS HELD DUE TO COVID 19

Prepared by City of Tulsa Department of Finance Budget & Planning Division Capital Planning Section

Tulsa Economic Development Project

Attendees:

Linda Jenkins
Paul McTighe
Karen O'Brien
Ashley Webb
Ellouise Cochrane
Steve King
Kathy Sebert
Janae Bradford
Pamela Amburgy





Vision Tulsa STOC 10.27.2020

	Project No.	Project Name	Page No.
1	170000	Zink Lake	2
2	170000 / 147200	New Pedestrian Bridge	3
3	170020	New Trail East Bank Cousins	4
4	170025	23rd & Jackson Redevelopment	5
5	170030	Gilcrease Museum Expansion	6
6	170035	Cox Business Center Renovation	7
7	170040	Tulsa Fairgrounds	8-9
8	170045.2	Airport Infrastructure - AFP3	10-11
		Airport Infrastructure - AA Building Envelope	
9	170045.3	Improvements	12
10	170050	Tulsa Zoo Elephant Exhibit	13
11	170055	Langston Healthcare	14
12	170060	BMX National Headquarters	15
13	170065	South Mingo Corridor	16
14	170070	Public Schools Safety First Initiative	17-18
		Citywide: Commercial Revitalization &	
	170080	Beautification	19
16	170080	Citywide: Route 66	20-21
17	170085	Peoria - Mohawk Business Park	22
18	170100	Air National Guard MTC	23
19	170125	McCullough Park	24
20	170130	Mohawk Sports Complex	25
21	170135	GO Plan Bike Ped Master Plan	26-27
22	170140	Route 66 Train Depot	28
23	170145	Tulsa Arts Commission	29-30
24	170155	PAC Master Plan	31

Projects to be added

	170005	South Tulsa Jenks Dam	
	170010	Turkey Moutain Urban Wilderness	
	170015	Levee District 12 Rehabilitation	

Complet.

Completed projects

Completed p	Completed projects		
170035	Cox Arena District RFP	Jan-19	
170045.1	Airport Infrastructure - AA Tail Slots	Jan-19	
170095	Community Health East Clinic	Apr-20	
	Ribbon cutting: 10.29.20, 10:00am		
	North Peoria Connection, 56th Street to		
170110	Mohawk	Mar-20	
170115	TCC Career Placement	Aug-19	



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Brooke Caviness, COT)

Project Name and No: Zink Dam Modifications, Project No. 170000

Project Funding:

Vision Tulsa Funding No. 170000.ArchEngr.4001-40013122-541101

Total Funding: \$54,673,411.53

Available Funding: \$54,673,411.53 Funded

Total Expenditures:

Contracted: **\$44,555,450.10**Spent to date: **\$5,491,101.87**

Status of any additional funding sources necessary for completion

• \$8,400,000.00 stormwater enterprise funding approved by Council 07.29.2020

Project Updates:

- Design Fees: CH2M Hill \$5,480,118.66
- Design Fees: HISINC, LLC \$140,832.00
- Bids opened 05.08.2020, construction planned to start **October** 2020
- In addition there are pending amendments for professional services for final design, proposed services during construction, and proposed inspection-related costs: \$2,419,856.84
- BA (Budget Amendment) approved by Council 07.29.2020
- Groundbreaking held 08.13.2020
- Total over budget without adjustments or negotiated reductions: \$8.4M
- Award of Bid 08.19.2020 Base plus Add Alt 1: \$38,934,499.49
- Construction contract with Crossland signed by Mayor 09.23.2020
- Obermeyer Gate Purchase Order: \$7,249,000.00
- 404 permit in process, release from Corps needed before construction.
 404 permit requires approval of Operation Plan by RPA. Meeting scheduled 10.19.20 to sign Operations Agreement and Commitment to Funding Operations of Zink Dam Agreement
- Crossland mobilized and working on haul road and access.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Jeff Stava, RPA/TGP and Brooke Caviness, COT)

Project Name and No: Arkansas River Pedestrian Bridge, Project No. 147200

Project Funding:

Vision Tulsa Funding No. 170000.ArchEngr.4001-40013122-541101 147200.Bridges.5453103.4058200-541107 Tulsa Sales Tax Funding No. Tulsa Sales Tax Funding No. 144104.Streets.5453101.6011-4043122-541106 144104.Streets.5453104.6014-4053122-541106 Tulsa Sales Tax Funding No. \$15,000,000.00 **Total Vision Funding:** \$9,400,000.00 Total Sales Tax Funding: \$24,400,000.00 Funded Available Funding: Total Expenditures: Contracted: \$0.00 \$1,406,239.60 Spent to date:

Status of any additional funding sources necessary for completion

• No additional funding needs currently projected

Project Updates:

Status of Design and Construction Activities

- Design Engineer: Schlaich Bergermann Partner (SBP)
- Design/Landscape Architect: Michael Van Valkenburgh Associates, Inc. (MVVA)
- Design and add alternate options for bridge enhancements to include: stainelss steel handrails, benches, westbank landscape and asthetic lighting
- Concrete and Steel bidding started 07.24.2020
- Balance of bidding (deck and railing) out to bid August 2020
- Crossland opened bids in late September and the number came right in on the pre-con estimate at just under \$32m (including \$2.4m contingency and \$1.4m add alternates)
- Crossland is descoping / evaluating all submitted bids to ensure all design specifications are met and included in bid cost.
- 2 bidders withdrew their bids after bid opening, adding approx \$1.3m in costs, making the new total cost \$33m (including \$2.4m contingency and \$1.4m add alternates)
- Currently detailing list of value engineering (VE) and cost cutting opportunities per agreement; will meet with Mayor's Office to determine which add alternate and VE options to move forward, in addition determine which Tier III funds (additional COT and/or donor monies) are identified
- Project was included in TIGER grant scope (although no federal funds are applied to the project)
 which has ardent reporting and cost requirements; federal hwy bid notifications were required to be sent
- Bridge will begin and end in current Ped bridge termination locations
- 404 permit -- USACE requested historical preservation review. Report was issued last week and will now have 30 days of public comment // 404 expected to issue in mid December
- Construction will be coordinated with Zink Dam work, scheduled to begin Dec/Jan 2020 through 2022 (weather and river flow dependent)



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Glen Sams, COT)

Project Name and No: New Trail East Bank 101st to Cousins Park, Project No. 170020

a.k.a. River Parks Trail 101st to 121st

Project Funding:

Vision Tulsa Funding No. 170020.ArchEngr.4000-40003122-541101

Total Funding: \$4,000,000.00

Available Funding: \$600,000.00 Funded

Total Expenditures

Contracted: \$68,474.00 Spent to date: \$68,454.68

Status of any additional funding sources necessary for completion

• Will apply for a TAP (Transportation Alternative Program) grant through INCOG to fund design and or construction. **Application opens November 2020.**

Project Updates:

- Design Consultant: LandPlan Consultants, Inc. (LPCI)
- Conceptual Design Fees: \$68,474
- Construction expected to happen through multiple phases
- Will design trail enough to develop a real cost then apply for TAP funds again
- TAP grants have 2 categories: small is \$100,000, Large is \$750,000
- Public meeting held 12.12.17 with neighborhood. 16 of 18 neighbors were positive or neutral. 2 neighbors were concerned about property values with trail
- Consutant submitted final deliverables on 02.16.18
- Conceptual Cost Estimate for the trail is \$6,470,000 (includes construction cost, design fees soils testing, Inspection, permitting and utility relocations)
- Total cost is expected to be \$17,000,000 if the trail aquistion cost is added (\$10,530,000)
- This excludes the aqusition cost of the dam site parcel.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Marsha Hinds, COT)

Project Name and No: 23rd & Jackson Redevelopment Site - Relocation Study

Design and Aquisition

Project Funding:

Vision Tulsa Funding No. 170025.ArchEngr.4000-40003122-541101

Total Funding: \$1,000,000.00

Available Funding: \$500,000.00 Funded

Total Expenditures:

Contracted: \$403,652.06 Spent to date: \$352,981.50

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Cyntergy
- Scope includes: planning, design work and partial acquisition costs to relocate Public Works, update master plan site at Harvard and Mohawk, appraise and acquire operation yard location
- Draft Final report being reviewed by Administration, February 2020
- Feasibility study for 23rd & Jackson redevelopment site to be done
- Acqusition of 2 parcels Tulsa County Yard on North Harvard \$320K (Vision funding), 56th & Garnett - \$1.46M (water enterprise funds) -Closing for both properties held 08.13.2020
- Reviewing North Harvard site for usage



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Susan Neal, Gilcrease)

Project Name and No: Gilcrease Museum Expansion, Project No. 170030

Project Funding:

Vision Tulsa Funding No. 170030.ArchEngr.4001-40013122.541101

Total Funding: \$83,600,000.00

Available Funding: \$65,000,000.00 Funded

Total Expenditures

Contracted: \$62,140,516.54

Spent to date: **\$2,683,622.53**

Status of any additional funding sources necessary for completion

• Private fundraising to occur - \$10 million raised to date for construction and design

Project Updates:

- Gallagher & Associates (G&A) Owner's Representative (TU and City of Tulsa) and exhibit design
- G&A agreement (\$4,765,000.00)
- SmithGroup & 1 Architecture architects, agreement through Schematic Design (\$2,210,584,25)
- Enercon agreement for environmental (\$106,860.00)
- Flintco CM agreement approved 09.09.2020 (\$55,022,072.29)
- Pre-design completed 03.31.2020
- National Board meeting held 09.16.2020, 10.14.2020, next 11.18.2020
- Master Planning in progress; weekly calls held through July 2020. Bi-weekly calls scheduled through end of 2020.
- Off-site art storage facility: Appraisals received, purchase offer to seller sent for review
- Task Force meeting held 09.03.2020, 10.08.2020, next is 11.12.2020
- Concept direction selected at 07.30.2020 meeting. Schematic Design scheduled to be complete by 12.31.2020.
- 3 companies short-listed for art moving; proposals received 09.21.2020 and are under review



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell

Project Name and No: Cox Business Center, Project No. 170035

Project Funding:

Vision Tulsa Funding No. 170035.ArchEngr.4001-40013122.541101

Total Funding: \$55,000,000 (\$500,000 of this for Master Plan RFP)

Available Funding: \$55,000,000 Funding

Total Expenditures

Contracted: \$54,823,090.68

Spent to date: **\$54,063,860.75**

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Matrix Architects, Engineers and Planners Inc., Design Fees \$2,747,189.88
- Construction Manager: TVB (Tulsa Vision Builders), CMAR Construction Manager at Risk
- Temp COO (Certificate of Occupancy) for Kitchen received 05.13.2020
- Construction July 2018 06.30.2020 substantial completion
- Punch list and FF&E deliveries through end of November 2020
- Ribbon cutting held 08.11.2020
- Public art Artist Andy Tirado design complete 07.13.2020; Spring 2021 install, monthly calls
- Closeouts in process



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: TCPFA

Contracting Party

Representative: Mary Kell (Amanda Blair, EXPO Square)

Project Name and No: Tulsa Fairgrounds, Project No. 170040

Project Funding:

Vision Tulsa Funding No. 170040.ArchEngr.4001-400013122-541101

Total Funding: \$30,000,000.00

Available Funding: \$30,000,000.00 Funded

Total Expenditures

Contracted: \$30,000,000.00 Spent to date: \$28,476,454.28

Status of any additional funding sources necessary for completion

• TCPFA has secured additional funds for Golden Driller Plaza

Project Updates:

- Design Consultant: GH2 Architects \$1,841,914.17 fees
- Construction Manager: Crossland Construction Company, Inc.
- Expo website inlcudes drone videos of progress: http://www.exposquare.com/visiontulsa
- Barn: Completed, June 2019
- Stadium and Health Department Demo: Completed, August 2019
 Fencing has been installed
- Signs and Pavillion Roof: Complete, March 2019
- Stage: Fence fabrication and installation is complete
- Golden Driller Plaza: Bids opened 02.12.2020. Additional funding was approved at TCPFA 03.16.2020 Board meeting to include more prominent canopy. Due to COVID-19. construction on hold March - October 2020
- Working on design and budget modifications; construction tentatively scheduled to start Spring 2021



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.16.18

From: TCPFA

Contracting Party

Representative: Mary Kell (Amanda Blair, EXPO Square)

Project Name and No: Tulsa Fairgrounds, Project No. 170040

Projects List: Updated 10.09.18



VISION RENEWAL (updated 10.09.18) PROJECT SUMMARY INFORMATION

Project Descriptions	Forecasted Cost
Construct Additional Barn & Event Plaza (Under Construction)	
 Add additional Barn; will include roof structure, walls, steel frames and overhea 	ad door
installation; fire suppression system.	
 Plaza entrance gate between barn and Central Park Hall. 	
Pavilion Exterior Update (Complete)	
New exterior lighting	
Updated landscape	
Roadway resurfacing	
Redesigned pedestrian traffic pattern	\$ 19.6 Million
Construct New Gate Entrances for Exterior Perimeter and Interior Wayfinding Sig Complete)	anage (95%
 Construct masonry identification sign; install electric and light poles; re-asphalt sidewalk. 	and create
 2 Main (High Volume) Gates include LED Information Signs. 	
 Add Gate 3 LED Information Signs (approx. \$32,500); not complete. 	
Construct Permanent Outdoor Stage (Complete)	
 Construct roof and steel structure; install electric power and lighting between P 	avilion and
Exchange Center.	\$ 4.1 Million
Pavilion Roof Replacement	\$ 450,000
mprove Golden Driller Entrance and Lobby	
 Construct new front entrance to Expo Center to accommodate bus loading and 	unloading; install
covered walkways.	\$ 1.5 Million
Old Driller Stadium and Health Department Demolition and Grade Work	\$ 600,000
Architecture Fees	\$ 1.85 Million
TCPFA Expenses	\$ 226,000
Change Orders and Unidentified Costs for above Projects	\$ 1.674 Million
Project Totals:	\$ 30 Million



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Max Wells, COT)

Project Name and No: Airport Infrastructure - Air Force Plant Three (AFP3)

Electrical Upgrades, Project No. 170045.2

Project Funding:

Vision Tulsa Funding No. 170045.ArchEngr.4001-40013122-541101

Total Funding: \$27,300,000.00

Available Funding: \$9,000,000.00 Funded

Total Expenditures:

Contracted: \$1,865,260.21 (\$288,612.85 + \$1,576,647.36)

Spent to date: \$143,122.06

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

Status of Design and Construction

- Cyntergy is engineer
- Scope includes prioritized electrical upgrades for Navistar and Spirit
- Spirit and Navistar have \$22+ million in total needs
- Project has been split into 2 parts Navistar (\$4M) and Spirit (\$5M)

• Navistar

Contract executed with S.E. Tulsa Construction, Inc. 08.12.19 (\$1,576,647.36)

Pre-construction meeting held 08.28.19. Authorization to proceed postponed until March 2020 due to long lead time for electrical equipment manufacturing. Contractor has prepared submittals.

2nd Pre-Construction Conference held 03.24.2020, Auth. to proceed 06.01.2020 Work was delayed until solution on protocols was reached due to COVID-19

Contractor attempted to begin work on 09.11.2020, but one member of electrical subcontractor crew tested positive for Covid on 09.08.2020. Postponing start until at least 09.18.2020 if all additional Covid testing turns out negative.

Construction began on 09.29.2020, with social distancing protocols being enforced.

• Spirit

Spirit has decided to do electrical portion of work with separate Spirit funding Design for Spirit paving and resurfacing projects completed September 2019 SWPPP Plan, Okla DEQ and City paving permits received

Phase 1 paving projects (Areas 1 through 4) completed as of 04.30.2020 Final cost for Phase 1 is \$2,407,759.00

Phase 2: Completed mill and patch and overlay on Area 5 - 07.30.2020.

Area 6A & 6B completed 09.30.2020.

Area 9 (less small branch to the west) started 10.12.20, then will move to areas 7 and 8.



- 1 Paving N Campus West
- Resurface N Campus West Parking Entrance Road

Employee Parking

- Paving B604 South
 Parking Lot
- Resurface B610 E Employee
 Parking Lot
- Resurface Memorial Drive Entrance Road
- Resurface Roadway, T17
 Gate thru N Intersection
- B057 South Parking Lot Resurfacing – Phase 1
- 8 B057 North Parking Lot Resurfacing – Phase 2
- 9 Resurface Roadway B004 to TPF's





CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell

Project Name and No: Airport Infrastructure - AA (American Airlines) Building

Envelope Improvements Project No. 170045.3

Project Funding:

Vision Tulsa Funding No. 170045.ArchEngr.4001-40013122-541101

Total Funding: \$27,300,000.00

Available Funding: \$9,100,000.00 Funded

Total Expenditures:

Contracted: \$101,930.00 Spent to date: \$43,969.94

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

- FSB is architect
- Project includes building envelope improvements to include
 Painting, waterproofing, and sealing building envelope for 13 structures
- Meeting held 02.12.2020 to discuss projects elegible for Vision funding,
 AA to provide list of projects for City review
- AA Tulsa base announced \$550M Master Plan reinvestment 02.28.2020
- Draft agreement sent to AA for review March 2020, comments received and call held 05.22.2020 to discuss. AA to go out for bond sale Fall of 2020 at earliest
- Agreement between City and legal in review by AA as of 10.15.2020



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Gary Schellhorn, COT)

Project Name and No: Tulsa Zoo Elephant Exhibit, Project No. 170050

Project Funding:

Vision Tulsa Funding No. 170050.Buildings.4003-40033122-541104

Total Funding: \$25,000,000.00

Available Funding: \$20,000,000.00 Funded

Total Expenditures:

Contracted: \$1,545,846.12 (\$1,515,846.12 Design + \$30,000 CM)

Spent to date: **\$232,515.90** Design

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: SelserSchaefer Architects, Design Fees: \$1,515.846.12
- Design Contract to PCSSC 03.18.2020, signed by Mayor 04.15.2020
- Design Kick-Off Meeting was held 04.27.2020
- Programming and Schematic Design completed.
- 25% Design Documents submitted 07.20.2020
- Consultant is preparing 65% Design Documents.
- CM (Construction Manager) selection: Nabholz Construction
- Construction Manager contract signed by Mayor 10.07.2020



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: OSU - LRFP (Long Range Facilities Planning)

Contracting Party

Representative: Mary Kell (Mike Buchert, OSU - LRFP)

Project Name and No: Langston Healthcare Professions Complex, Project No. 170055

Project Funding:

Vision Tulsa Funding No. 170055.ArchEngr.4001-40013122-541101

Total Funding: \$16,250,000.00

Available Funding: \$16,250,000.00 Funded

Total Expenditures

Contracted: \$16,250,000.00

Spent to date: \$2,538,260.67

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- OSU LRFP (Long Range Facilities Planning) providing project oversight
- Design Fees: Beck \$870,150.00
- Construction Manager: Flintco pre-con \$75,310.00; OSU LRFP \$276,000.00
- CPA (Capital Projects Agreement) between OSU and City approved by Mayor 05.07.18
- Bids opened 03.19.2020 via virtual bid opening
- Amendment 1 with OSU for balance of funds (\$14,450,000.00) signed by Mayor 03.04.2020
- Review of asbestos in existing building started 05.19.2020 as per OSU
 Fire Marshall request no asbestos found
- OAC (Owner Architect Contractor) calls set up every 2 weeks started 06.05.2020
- Construction: June 2020 to November 2021
- STOC tour 07.08.2020, viewed artifacts and bricks found on site
- Jobsite camera: http://ibeamsystems.com/camera/langstonuniversityproject
- Remodel of exisiting facility complete and in use. Punchlist items ongoing
- Gradebeams 70%, Site Grading 70%, Sanitary Sewer 60%, Storm Sewer 50%
- Piers started drilling week of 09.08.2020, 100% drilled
- Overall construction 18% complete



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell

Project Name and No: BMX National Headquarters, Project No. 170060

Project Funding:

Vision Tulsa Funding No. 170060.ArchEngr.4001-40013122-541101

Total Funding: \$23,000,000.00

Available Funding: \$23,000,000.00 Funding

Total Expenditures

Contracted: \$22,929,000.00 Spent to date: \$4,811,624.11

Status of any additional funding sources necessary for completion

- EDA Grant funding has been applied for, did not receive (\$1.2 M) as determined 06.11.19
- TPA (Tulsa Parking Authority) approved funding for parking lot \$2.0 M on 08.22.19
 Budget Amendment for \$2.0M to Council 02.26.2020, Mayor signed 03.09.2020
- BMX received additional funding sponsorships \$1.5 M
- Brown Ordinance for \$3.6M approved at 05.08.19 CC meeting
- EDIF funding for \$900,000.00, approved at 06.19.19 City Council and by Mayor 07.22.19

Project Updates:

- Todd Architecture Group (previously Fritz Baily) is architect, Nabholz is CM
- Brownfield cleanup with funding from other sources: January 2017 to January 2020.
- BOA hearing 11.13.18 approved Special Exception arena and offices
- Preliminary plat and accelerated building permit release approved at TMAPC 09.04.19
- Platting ongoing multiple easement closings. Quiet Title filed with courthouse 08.04.2020
- Groundbreaking held 11.15.19, Demo of Fintube building 11.25.19 01.16.2020
- Updated lease executed 10.30.19 to reflect additional funding sources and obligations
- Artist approved at 03.09.2020 Arts Commission, agreement signed 10.14.2020
- Bid Package 2 for earthwork and utilities started 06.15.2020. Earthwork 90%, utilities 70%
- Award of bid for Bid Packages 3 and 4 for base bid plus several add-alts started 08.06.2020
- Walkway covers / canopies work started 08.26.2020
- Construction: June 2020 to December 2021
- STOC site visit 07.08.2020, viewed artifacts and bricks found on site
- Jobsite camera: https://oxblue.com/invite/f492d4/bmx-headquarters
- Overall construction: 15%
- Feasibility study draft / RFP for south half of site by HR&A to be completed early 2021



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Patty Parks, COT)

Project Name and No: South Mingo Corridor, Project No. 170065

Project Funding:

Vision Tulsa Funding No. 170065.ArchEngr.4001-4000131122-541101

Total Funding: \$15,000,000.00

Available Funding: \$ 15,000,000.00 Funded

Total Expenditures

Contracted: \$8.889,408.20(\$ 295,180.17 + \$7,430,588.70 + \$742,156.00 + \$514,003.00)

Spent to date: \$4,452,652.09

Status of any additional funding sources necessary for completion

- No additional funds are expected to be needed
- Right of Way Spent to Date: \$182,880.17

Project Updates:

- Current funding includes design fees for 3 phases of work, and construction for 1st phase
- First Phase Design Consultant: Benham Design, LLC 71st to 81st on Mingo
 - Bids \$7,430,588.70 awarded Roadway option 1 (concrete)
 - Construction started 08.13.19, construction 64% complete
 - Work started at South end of project near 81st and Mingo. Two lanes, one in each direction will be maintained throughout project.
 - South bound lanes are paved, project to be completed November 2020
 - Traffic has been moved to new pavement on west side. Contractor has started demolition and construction of north bound lanes.
 - Contractor began new pavement on northbound lanes 10.01.2020
- Second phase 91st from Mingo to Memorial Garver is consultant, contract \$813,975.00
 - Contract includes 3-4 mile MMLOS (multimodal study) Sheridan to Garnett on 91st Street
 - \$10.7 in construction funding approved as part of Improve Our Tulsa 2019
 - Conceptual design report received 07.02.2020. The roadway recommendation is 5 lanes with bike lanes and sidewalks with alignment of the roadway to be along the section line. Estimate cost to construct the roadway is 8.3 million.
 - MMLOS report received 07.24.2020: Recommendations made for Design Segment Geometric, Transit, Bicycle & Pedestrian, Access & Mobility, Safety and Lighting.
 - Preliminary design plans to be submitted in January 2021.
- Third phase 81st to 91st on Mingo Poe is consultant
 - Current funding only includes design, 60% plans submitted March 2020
 - Proposed design will include a 5-lane section with 8-inch barrier curb.
 - Lane dimensions: (14', 12', 13', 12', 14') 5-ft ADA sidewalks on both sides
 - Traffic signal modifications at 81st St and 91st Street intersections.
 - · New drainage system to replace existing ditches.
 - Estimated Construction cost: \$9,000,000.00. Does not include ROW or Utilities.
 - Four parcels needed. One will involve Meadowbrook Golf Course.
 - ROW evaluation of Meadowbrook Golf Course completed with past report form February 2006
 - •Contract to terminate at Prelimary design at Engineering request. Contract end 09.01.2020.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020 From: City of Tulsa **Contracting Party** Representative: Mary Kell (Brent Stout, COT) **Project Name and No:** Public Schools Safety First Initiative, Project No. 170070 **Project Funding:** 170070.ArchEngr.4001-40013122-541101 Vision Tulsa Funding No. \$14,500,000.00 Total Funding: Available Funding: \$ 14,500,000.00 Funded **Total Expenditures** Contracted: \$2,512,000.00 Design Spent to date: \$2,048,143.20 \$5,522,542.84 Contracted: Construction Spent to date: \$3,773,617.74

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Lee Engineering, LLC, design fees \$442,000; Amendment 1 \$620,000; Amendment 2 \$500,000; Amendment 3 \$950,000
- <u>Bid package 1</u>: Punch list completed 09.04.2020. Field Engineering to issue final payment and invoke warranty and bond period.
- <u>Bid package 2</u>: Construction has been completed at all Priority 1 and Priority 2 Schools. **Final inspection was held** 10.08.2020. Contractor anticipates completing punch list items within 60 days with a final project acceptance by end of 2020.
- <u>Bid Package 3</u>: Lighting installation complete for Priority 1 and 2 schools. **TPS is working on agreement with MTTA** for advertising and maintenance of shelters. **MTTA** is reviewed proposal agreement.
- <u>Bid Package 4</u>: Mylar plan submittal anticipated 10.19.2020, bidding to follow. Construction anticipated to begin Spring 2021.

Priority 1	
ACADEMY	CENTRAL
JOHN HOI	PE FRANKLIN
CELIA CLI	NTON
UNITY LEA	
	LOSING 6/19)
LEWIS & 0	CLARK
LINDBERG	3H
MARK TW 6/19)	AIN (CLOSING
CLINTON	WEST
ROBERTS	ON
SKELLY &	SKELLY
PRIMARY	
TPS PRIO	RITY 1
JENKS EA	
ELEMENT	
JENKS EA	
JENKS SC	OUTHEAST
ELEMENT	
JENKS WE	
ELEMENT	ARY
JENKS MI	DDLE
SCHOOL	
JENKS PF	
CEDAR RI	
ELEMENT	ARY
CLARK EL	EMENTARY
GROVE E	LEMENTARY
JEFFERS(NC
ELEMENT	
UNION 6T CENTER	H/7TH GRADE
UNION HI	GH SCHOOL
OCHOA E	LEMENTARY

UNION PRIORITY 1

Priority 2 Schools
ANDERSON
CARVER
COOPER
DUAL LANGUAGE ACADEMY
EAST CENTRAL HIGH
EISENHOWER & GRIMES (GRIMES CLOSING 6/19)
GILCREASE
KERR
MCCLURE
ECDC REED
THOREAU
DEMONSTRATION ALCOTT
WEBSTER MIDDLE/HIGH SCHOOL
SPRINGDALE
BELL & BELL PRIMARY
TPS PRIORITY 2
BOEVERS ELEMENTARY
DARNABY ELEMENTARY
JARMAN ELEMENTARY
ROSA PARKS
ELEMENTARY UNION FRESHMAN
ACADEMY
UNION PRIORITY 2

Priority 3 Schools
TRAICE
BURROUGHS
WAYMAN TISDALE FINE ARTS ACADEMY
DOLORES HUERTA
EAST CENTRAL JR HIGH
EMERSON
EUGENE FIELD
HALE HIGH
HALE JR HIGH
HAMILTON
HAWTHORNE
LANIER
COUNCIL OAK (LEE)
MACARTHUR
MARSHALL
MAYO/WILSON
MCLAIN HIGH
PATRICK HENRY
ROGERS JR & HIGH
SALK
SEQUOYAH
WHITMAN
WRIGHT (CLOSING 6/19)
ZARROW INT'L
TPS PRIORITY 3

Priority 4 Schools				
CARNEGIE				
CENTRAL JR & HIGH				
DISNEY				
EDISON PREP				
ELIOT				
GRISSOM				
HOOVER				
KENDALL-WHITTIER				
KEY				
KIPP				
MCKINLEY				
MEMORIAL HIGH				
MEMORIAL JR HIGH				
MITCHELL				
MONROE DEMONSTRATION				
OWEN				
BOOKER I WASHINGTON				
TPS PRIORITY 4				

I			
Priority 5 Schools			
COLLEGE BOUND			
TULSA MET			
PEARY			
PHOENIX RISING			
PROJECT ACCEPT			
STREET SCHOOL			
TSAS/TFA			
LEGACY UPPER LEGACY PRIMARY			
TPS PRIORITY 5			



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Spencer Mitchell, COT)

Project Name and No: Citywide and Route 66 Beautification & Reinvestment,

Project 170080 - Commercial Revitalization & Beautification

Project Funding:

Vision Tulsa Funding No. 170080.EngrArch.4000-40003122-541101

Total Funding: \$11,000,000.00

Available Funding: \$3,600,000 Funded

Total Expenditures:

Contracted: \$225,000.00 (\$125,000.00 + \$100,000.00)

Spent to date: \$125,000.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

- Citywide Commercial Revitalization \$3,600,000.00 (Spencer Mitchell)
- Retail Market study by Place Dynamincs, Inc. (\$125K) completed January 2019.
- Retail Market study will inform use of Commercial Revitalization fund, as well as assist Route 66 Commission in targeting Route 66 funds.
- RFP 20-710 for Implementation of Communcations planning / PR strategy

Citywide Commercial Revitalization, Cubic selected (Belo+ Company bought Cubic) - agreement approved 06.24.2020, PO for \$100,000 released. Kickoff held 07.10.2020 Media strategy expected to be complete by 12.31.2020

Consultant has completed insight interview, is now conducting market research and additional insight research.

Draft findings presented by consultant 10.15.2020

- BRT (Bus Rapid Transit) Revolving Loan Fund:

TEDC contract to administer the loans approved by Council 08.19.2020, **Mayor 09.23.2020** Program to launch once media strategy is complete (early 2021)

- Destination Districts:

\$50,000 annually, 5 years total; **MOU signed for INCOG to administer** \$1.1 million from Commercial Revitalization used to seed Business Resilience and Recovery Fund, this is expected to be reimbursed from CARES Act dollars to fully fund the Commercial Revitalization Strategy.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Dennis Whitaker, INCOG)

Project Name and No: Citywide and Route 66 Beautification & Reinvestment,

Project 170080 - Route 66

Project Funding:

Vision Tulsa Funding No. 170080.EngrArch.4000-40003122-541101

Total Funding: \$11,000,000.00
Available Funding: \$3,700,000 Funded

Total Expenditures:

Contracted: \$111,510.82 Spent to date: \$120,510.82

Status of any additional funding sources necessary for completion

No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

- Route 66 \$3,700,000.00 (Dennis Whitaker)
 - Route 66 Commission and Tulsa Planning Office staff to provide oversight
 - Retail Market study to inform targeted use of funds on corridor
 - Other uses include: marketing, wayfinding, façade grants, neon sign grants, and project maintenance.
 - Contracts / PO's: See list on following page
 - Rt 66 Master Plan: In final draft stages.
 - Rt 66 Survey COVID 19 affected ability to have public meetings. Over 1,000 responses
 - Donation from Jim Norton two sets of ROUTE 66 letters and shields in concept development
 - Vehicle damage to decorative wall at 11th & Mingo interpretive site citywide contract repairing
 - Marketing: Economic Development Committee considering 1st Saturday event in November.
 - Façade Grants: concept and criteria under development
 - East Meets West Sculpture: Foundry on site 10.21.2020 and 10.22.2020 to restore patina and replace stolen oil rig tool.

Updated 10.21.2020

VISION TULSA ROUTE 66 BEAUTIFICATION NEON SIGN GRANT

Below is the status of Applications which have been recommended by the Rt 66 Commission to the Mayor for Approval. Since launching the program in April 2019, 21 signs have been Recommended by the Rt 66 Commission.

BUSINESS	TOTAL	COST	GRANT AMT	ADDRESS	STATUS	SIGN TYPE
1 Buck Atom's Curios on 66	\$	16,140.00	\$ 8,070.00	1347 E. 11th St.	Complete	New
2 Benchmark Monument	\$	12,170.00	\$ 6,085.00	1735 E. 11th St.	Complete	Replace lost sign
3 Billy Ray's BBQ	\$	5,230.00	\$ 2,615.00	3524 Southwest Blvd	Complete	Restoration
4 Bobby O's Pizza	\$	15,316.00	\$ 7,658.00	1502 E. 11th St.	Waiting on Street Construction	New
5 Burnett's Flowers	\$	6,578.00	\$ 3,289.00	1408 E. 11th St.	Complete	New
6 Cities Service	\$	17,223.76	\$ 8,611.88	1648 Southwest Blvd	Complete	Replace
7 Day & Nite Rug	\$	8,162.95	\$ 4,081.48	1012 S. Egin St	In fabrication	Replace
8 Flo's Burger Diner	\$	12,700.00	\$ 6,350.00	2604 E. 11th St.	Complete	New
9 Interparts Of Tulsa	\$	4,984.06	\$ 2,492.03	3615 E. 11th St.	Complete	Restore
0 Justin Thompson Restaurant	\$	13,975.25	\$ 6,987.00	1115 S. Lewis Ave	Permitting	New
1 Meadow Gold Lofts & Shops	\$	9,566.18	\$ 4,783.09		In fabrication	New
2 Mother Road Motor Sports	\$	7,192.31	\$ 3,596.16	2208 Southwest Blvd	Permitting	New
3 Perkins Architecture	\$	4,950.00	\$ 2,150.00	20 S. Lewis Ave.	Complete	New
4 Renaissance Brewing Co	\$	13,239.07	\$ 6,619.54	1147 S. Lewis Ave.	Complete	New
.5 Smoke on 66 BBQ	\$	8,258.29	\$ 4,129.15	4265 Southwest Blvd	Complete	New
.6 Spirit Dog Training	\$	2,200.00	\$ 1,100.00	1621 E. 11th St	In fabrication	Modify
7 Tally's Good Food Café	\$	25,749.00	\$ 10,000.00	1102 S. Yale Ave.	Complete	New
8 Tulsa Community College	\$	10,767.00	\$ 5,383.00	909 S. Boston Ave	Complete	New
9 Tulsa Market District	\$	18,572.00	\$ 9,286.00	1102 s. Lewis Ave.	Complete	New
0 Tulsa Welding School	\$	21,066.00	\$ 10,000.00	2547 E. 11th St.	Complete	Modify
1 U.S. Studio 66	\$	14,723.00	\$ 7,361.50	5202 E. 11th St.	Complete	New

\$ 248,762.87 \$ 120,647.82



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Michelle Barnett, COT; Josh Miller GKFF)

Project Name and No: Peoria-Mohawk Business Park - Site Improvements

Project No. 170085

Project Funding:

Vision Tulsa Funding No. 170085.landimp.4000

Total Funding: \$10,000,000.00

Available Funding: \$5,800,000.00 Funded FY19

Total Expenditures:

Contracted: \$4,317,301.00

Spent to date: \$3,981,296.82

Status of any additional funding sources necessary for completion

• Funding is sufficient for current scope of work

Project Updates:

Status of Design and Construction

- Agreement with GKFF executed October 2019
- Construction is Vision funded reimbursement of GKFF
- Design by Cedar Creek for GKFF not included in Vision reimbursement
- Reimbursement to GKFF includes mass grading and utilities. Vision-funded improvements include both GKFF-performed site mass grading, public utilities and COT-performed public roads with associated utilities.
- <u>Bid Package #1</u> Mass grading with earth change permit completed 04.30.2020.
- Bid package #2 Public Road and Site Utilities completed 09.30.2020
- Groundbreaking for first tenant, Muncie Power Products, held 07.23.2020
- Muncie on schedule to be complete late Spring 2021
- Bid package #3 Bids opened 08.14.2020, Crossland is contractor. Pre-work scheduled for 10.22.2020. Completion by late Spring 2021

Scope: water line, paving, storm and sidewalks/trail for Mohawk Boulevard and the Utica cul-de-sac off of 36th street North.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell

Project Name and No: Air National Guard 138FW MTC (Mission Training Center)

Project No. 170100

Project Funding:

Vision Tulsa Funding No. 170100.ArchEngr.4001-400113122.541101

Total Funding: \$9,400,000.00

Available Funding: \$9,400,000.00 Funded

Total Expenditures:

Contracted: \$9,314,545.33

Spent to date: \$8,989,219.82

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: LWPB Architects, design fees \$839,545.33
- Construction Manager (CM) Crossland, CM at Risk
- Simulator / secure install by ANG contractor completed 04.30.2020
- Construction started 06.04.18, completed 06.23.2020
- Closeouts in process
- Art RFP re-issued, to be located on land just west of ANG entrance, 22 submittals received 06.23.2020. Several review calls held between 07.07.2020 and 10.14.2020
 Art now to be located at TASM - Agreement with City, TASM and TAIT in review
- Application to FAA being prepared to address reflectivity of art



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Gary Schellhorn, COT)

Project Name and No: McCullough Site Improvements, Project No. 170125

(25th and Garnett area; 11.5 acres)

Project Funding:

Vision Tulsa Funding No. 170125.Buildings.4003-40033122-541104

Total Funding: \$3,600,000.00

Available Funding: \$540,000.00 Funded FY20

Total Expenditures:

Contracted: \$540,000 (design)

Spent to date: \$307,952.45

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: LandPlan Design Consultants, Design Fees: \$540,000.00
- Design kickoff meeting held on 9.27.19
- A steering committee of community members has been set up for the Pre-Design Phase
- Community planning events held 12.07.19 and 03.07.2020
- 25% Design Drawings were submitted 05.11.2020
- 25% Design review meeting was held 06.04.2020
- 65% Design documents were issued 08.31.2020
- 65% Design review meeting was held 09.29.2020
- Design of 95% design documents is proceeding
- Design Phases scheduled for February 2020 to May 2021
- Advertising for bids is scheduled to occur in May 2021 with bids opening June 2021
- Construction is scheduled to occur from September 2021 through June 2022
- Project is expected to be completed in June 2022



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Gary Schellhorn, COT)

Project Name and No: Mohawk Sports Complex, Project No. 170130

Project Funding:

Vision Tulsa Funding No. 170130.ArchEngr.4001-400141110541101

Total Funding: \$3,500,000.00

Available Funding: \$3,500,000.00 Funded

Total Expenditures:

Contracted: \$3,761,208 (\$320,076 + \$3,440,444)

Spent to date: \$4,053,527.30 (\$289,204.74 + \$3,764,322.56)

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Benham Design LLC, Design Fees: \$320,764.00
- Notice to proceed with construction 01.23.19
- Contractor is Daris Contractors, LLC \$3,440,444.00
- Construction is 99%complete
- Floods in late May 2019 have affected overall schedule
- Punch List Inspection was held 05.27.2020. Contractor is making corrections.
- Delay in concrete punchlist items due to guarantined subcontractor,
- Late Fall 2020 projected completion. Contractor continues making final corrections to the project and working with PSO on connection of electrical service.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Glen Sams, COT)

GOPLAN - PRIORITY IDENTIFIED IN THE

BICYCLE/PEDESTRIAN MASTERPLAN - Project No.

Project Name and No: 170135

Project Funding:

Vision Tulsa Funding No. 170135.streets.4004.40043122-541106

Total Funding: \$3,125,000.00

Available Funding: \$3,125,000.00

Total Expenditures

Contracted: \$3,125,000.00

Spent to date: \$2,027,500.00

Status of any additional funding sources necessary for completion

No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

(Additional detail for Group locations on following page)

IOT (Improve Our Tulsa) funds used first

Group 1A - Construction completed 12.31.2019 (IOT \$312k)

Group 1B - Construction completed 07.30.2020 (IOT \$1.4m)

Group 2 - Bids opened 03.06.2020. Construction 85% (IOT \$200k / Vision \$2.1m)

Group 3 - Bids opened 04.07.2020. Construction 25% (IOT 525k / Vision \$970k)

Group 4 - On hold to repair Osage Trail bridge over Flat Rock Creek

Striping 2020 Schedule

Striping progress and updates 10.21.2020 (IOT and Vision Tulsa funding).

- Group 1A: Elgin, 10th, North Boulder. Striping to be completed this week. Final inspection to follow. Final Inspection held on 12-19-19. Project completed 12.31.19.
- Group 1B: 11th (Elgin to Lewis), Boulder (10th to Riverside), 3rd street (Madison to Harvard), W Edison (Cheyenne to 33rd W Ave). The preconstruction meeting is to be held Nov. 21st,2019. Construction to start in January 2020, weather permitting. 120-day contract. This project completed 07.31.2020.
- Group 2: 11th (Lewis to 129th), Pine (Gilcrease Museum Rd to Memorial), N Main (Haskell to Pine). Bids opened 03.06.2020. Grade Line is the contractor. Work is approximately 85% complete.
- O Group 3: 6th St. (Boulder to South Delaware Ave.), Southwest Blvd (W. 48th Street to Riverside Dr to Heavy Traffic Way to Guthrie to Archer.), Houston (Riverside Drive to Heavy Trafficway), Charles Page Blvd (65th W Ave to Houston Ave). Bids for this project opened 04.17.2020. Becco was low bidder in the amount of \$1,487,000. Construction started on Sixth Street on **09.07.2020**. Work is approximately **25% complete.**

Group 4: S Boston Ave (18TH St to 3rd St.), Peoria Ave (Pine St to Admiral Blvd), Greenwood (3rd to Archer), Delaware Ave (E 11th St to E 15th St), Final plans were submitted and distributed for comments on 03.18.2020. Based on current cost estimates it appears we will not have enough Goplan funding to do Group 4 this year. We are putting the Group 4 striping on hold for the time being and switching IOT funds to the repair of the Osage Trail bridge over Flat Rock Creek.

We have Vision Tulsa and IOT-2 funding remaining for design of additional Groups.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Marsha Hinds, COT)

Project Name and No: Route 66 Village Train Depot, Project 170140

3770 SW Blvd

Project Funding:

Vision Tulsa Funding No. 170140.ArchEngr.4001-40013122-541101

Total Funding: \$3,000,000.00

Available Funding: \$3,000,000.00 Funded

Total Expenditures:

Contracted: \$301,136.00 Spent to date: \$238,062.20

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Keith D. Robertson Architect
- Design Fees: \$301,136.00
- Lot combination approved 06.18.18
- Alley closure has been approved
- Construction: June 2020 through April 2021
- Construction Contract with VOY Construction executed 04.29.2020
- Building Permit issued 06.08.2020, Notice to Proceed 06.24.2020
- Virtual groundbreaking held 07.28.2020
- Construction 20% complete; bulding trusses being installed



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Jack Blair, Mayor's Office)

Project Name and No: Tulsa Arts Commission, Project No. 170145

Project Funding:

Vision Tulsa Funding No. 170145.ArchEngr.40004322-541101

Total Funding: \$2,250,000.00

Available Funding: \$600,000.00

Total Expenditures:

Contracted: \$299,998.00

Spent to date: \$0.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Ordinance changes approved by Council 02.05.2020.
- Recommendation for \$300K to be used for COVID-19 artist relief grants approved
- List of 17 small organizations and 12 large recipient organizations on following page
- 29 agreements signed by Mayor on 09.02.2020
- 2nd round of grants equaling \$300K RFP issued week of 10.12.2020

VISION ARTS 2020: SUMMARY OF APPLICANT POOL

36 ORGANIZATIONS SUBMITTED 24 **small** organizations 12 **large** organizations

STAFF DEEMED **3** SUBMISSIONS **INELIGIBLE**2 did not have their own 501c3
1 was not principally located in Tulsa

33 SUBMISSIONS WERE REVIEWED - 29 WERE NOMINIATED

12 of 12 reviewed large organizations were nominated 17 of 21 reviewed small organizations were nominated

REVIEWERS

AATBob O'Neal	. Whiptail Midstream
AATChad Oliverson	. Arts Alliance Tulsa
AATTeresa Valero	. University of Tulsa School of Art, Design and Art History
AHHA Ken Busby	. Route 66 Alliance
AHHA Nancy Hermann	retired, formerly of the City of Tulsa and Tulsa Performing Arts Center
AHHA Molly O'Conner	. Oklahoma Arts Council
City Council Lori Decter Wright	. Tulsa City Council and Kendall Whittier Incorporated
City Council Crista Patrick	. Tulsa City Council and University of Tulsa Theatre Department
EDCCassie Reese Tipton	. CEC Engineering

RESULTS

17 small organizations were recommended to receive the \$5,000 per-organization minimum.

The 17 small organizations represent 59% of the nominated organizations.

\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
\$5,000
¢5,000
\$5,000
\$5,000
\$85,000

12 large organizations were recommended to receive equal shares of the remaining \$215,000.

The 12 large organizations represent 41% of the nominated organizations.

Gilcrease Museum	\$	17,917
John Hope Franklin Center for Reconciliation, Inc	\$	17,917
Living Arts of Tulsa	())	17,917
Philbrook Museum of Art	())	17,917
Tulsa Air and Space Museum, Inc.	\$	17,917
Tulsa Ballet	\$	17,917
Tulsa Children's Museum Discovery Lab	\$	17,917
Tulsa Historical Society	\$	17,917
Tulsa Opera Inc	\$	17,917
Tulsa Performing Arts Center Trust	\$	17,917
Tulsa Symphony Orchestra	\$	17,917
Woody Guthrie Center	\$	17,917
	\$	214,998



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date: 10.21.2020

From: City of Tulsa

Contracting Party

Representative: Mary Kell (Mark Frie, PAC)

Project Name and No: Tulsa PAC Trust Master Plan, Project No. 170155

Project Funding:

Vision Tulsa Funding No. 170155.ArchEngr.40004322-541101

Total Funding: \$1,000,000.00

Available Funding: \$1,000,000.00 Funded

Total Expenditures:

Contracted: \$998,713.00 Spent to date: \$954,758.97

Status of any additional funding sources necessary for completion

- No additional funds are expected to be needed for Master Plan.
- Fundraising for building to run concurrent with Visioning and Master Plan process

Project Updates:

- Design Consultant: Beck Design
- Master Plan Feasibility phase 1 final draft received 01.31.19
- PAC Trust meeting 03.25.19 to discuss next steps
- PAC Trust requested that \$320 M be broken into more than 2 phases
- Revised phasing and costs presented at 11.18.19 PAC Trust meeting, total preliminary cost in 4 phases is \$77-\$78 Million
- Consultant putting together plans and renderings package for Trust fundraising, final draft to be done early 20201; dependent on survey and potholing results
- Monthly meetings held through 06.30.2020 to review progress
- Amendment for survey & underground coordination signed by Mayor 09.09.2020
- Survey work started 10.08.2020

	В	С	D
1			IVITY NEXT STEPS 10.15.2020
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS
3	Arkansas River Infrastructure & Amenities (City of Tulsa Share)		
4	Zink Lake and Related Amenities		- Design coordination team: CH2 (Jacobs), GKFF, MVVA, Holly Frontier, AEP/PSO, LandPlan, INCOG, City, River Parks and PMG.
5	Low-Water Dam with Recreational Gates & Flume	\$48,000,000,00	 Gates - sole source with Obermeyer Hydro \$7.28 million Crossland Construction Company, \$38,934,499.49. Crossland mobilized and working on haul road, stockpiling materials, and access. 404 Permit Amendment submitted to the COE approved pending Operations Agreement. Operations Agreement is now a single party document that is approved by the USACE. However, RPA wants separate agreement addressing funding and other business relationships with City of Tulsa and Tulsa County. County has not been desirous to assist in funding operations of the Dam. Draft language provided by Jack for City Legal to provide to County. RPA has a meeting scheduled 10.19.2020 3p to sign 2 documents: Operations Agreement and the Commitment to Funding Operations of Zink Dam Agreement.
5	Low-water Dam with Necreational Gates & Fluine	\$46,000,000.00	- Design Team: SBP, MVVA, GKFF, and River Parks - City identified funding sources for Tier 1: \$24.4 million (\$15 million Vision funding + \$9.4 Sales tax funding), Tier 2: \$3 million within stated timeframe of execution of agreement, Tier 3: Pending - Jeff Stava presented status of Gateway Bridge to the City Council on 10.14.2020 Bridge elements that were of issue: no roof, bifurcating bikes and pedestrians, texture of deck, and use of steel handrails (temp). Future discussions on temporary shade structures or "sails" Costs are to be held at \$27.4 million according to presentation Construction was anticipated Fall 2020 through end of 2021 in coordination with Zink Dam
6	New Pedestrian Bridge	\$15,000,000.00	- Bridge 404 Permit anticipated spring of 2021. - 404 permit issued, land banking purchased. - 404 Permit Amendment is good, pending the completion of the Operations
7	Mitigation, Bank Stabilization & Outfall Protection for Dam		Agreement. - Vision Tulsa: ON HOLD - Environmental work will continue under County contract (in-place) - No funding 1st - 4th years.
8	South Tulsa/Jenks Lake and Related Amenities	\$64,214,000.00	- Deadline for agreement is 12.31.20 - City of Tulsa has submitted letters of support for BUILD grant (award notification September 2020).
	Low-Water Dam and Pedestrian Bridge		- \$8.3 million for land acquisition
	East Bank Park, Boat Dock, and Abutment Improvements		
12	Vensel Creek Park and Boat Dock East Bank Trail Connection from Low-Water Dam to Vensel Creek		
14	Mitigation, Bank Stabilization & Outfall Protection Turkey Mountain Urban Wilderness Levee District #12 Rehabilitation - Local Matching Funds		 - Master Plan adopted by RPA - Closed on Placeder property (3 parcels) - 08.30.2020 - 2 appraisals ordered on River Parks Foundation property (south of 61st Street and west of Turkey Mountain water tank). Closing anticipated in October 2020. - Feasibility study approved by General Semonite 04.23.2020 - Preliminary engineering design phase pending - ongoing
	New Trail, East Bank-101st to Cousins Park (Design and Matching Funds), AKA "River Parks Trail 101st to 121st"	\$5,000,000 \$4,000,000	 LandPlan is design consultant. Concept cost estimate \$10.2 million, with time value at 3% for 13 years - \$15.0m Cost estimate with land is \$26m. TAP (Transportation Alternative Program) grants - small \$100k and large \$750k every 2 years. First application for trail segment to connect 96th Street Trail segment to the Creek Turnpike trail was unsuccessful to INCOG. Right-of-way will overlap with south Tulsa Dam, \$8.3m Will apply for TAP grant, Department of Tourism grant, and other grant opportunities in November 2020 based on funding availability Cyntergy team is project consultant Feasibility study of redevelopment for 23rd & Jackson to be done Draft final report submitted February 2020. Acquisition of 2 parcels - Tulsa County Yard on North Harvard and yard at 56th and
17	23rd & Jackson Redevelopment Site - Relocation Study, Design & Acquisition	\$1,000,000	Garnett - closed 08.13.2020 Reviewing North Harvard site for usage - Gallagher & Associates (G&A) - Owner's Representative (TU and City of Tulsa)
18	Gilcrease Museum Expansion	\$65,000,000	- Matrix is project architect, TVB (Tulsa Vision Builders) is Construction Manager
19	Cox Business Center	\$54,500,000	 Artist is Andrew "Andy" Tirado, design ongoing, installation in Spring of 2021 Construction 99% - 06.26.2020 substantial completion Substantial Completion received 06.30.2020, punch list and closeouts ongoing through October 2020 Ribbon cutting held 08.11.2020
H-0		ψο 1,000,000	-

\$500,000 - Project completed January 2019

20 Arena District Master Plan

in City design agreement vs Zoo funding with their designer; - Programming and Schematic Design (25%) submitted 07.20.2020 - Nabholz agreement signed by Mayor 10.07.2020 - OSU Long Range Planning Committee oversight, Architect - Beck, CM - Flintco - Schedule - construction May 2020 - November 2021 - OAC calls / meetings scheduled for every other Friday started 06.05.2020		В	С	D
Section consultants OFIE, Consultant Prince (Consultant Prince)	1	VISION TULSASPROJ	ECT ACT	IVITY NEXT STEPS 10.15.2020
Projects	2	PROJECT - Economic Development	COST	
Selection Section (1997) Nevision (1997) Nevis				
Pages Page				- Barn: \$19 m - completed June 2019
Parlicin Rot Projection 42, 1960 (2010) - completed August 2019 - State Communication and Head Register (1962) - completed August 2019 - State Communication and Head Register (1962) - completed August 2019 - Colden Titler phase bits operand to 12, 2000 and ever approval at 0.016-2020 TCPTA - Colden Titler phase bits operand to 12, 2000 and ever approval at 0.016-2020 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - colden to 10, 2000 TCPTA - State State Springer (1962) - coldent to 10, 2000 TC				
Interiores Galler Dillar Entitiones 8.15 million Control C				- Pavilion Roof replacement - \$450,000 - completed August 2019
- Colden Dille plaza bits overed 122 (2200 and over approved at 25 16 (200 TCPP) 17 Tutal a Fairgrounds 18 South College plaza 18 Approved the College plaza 19 Approved the College p				
This Palagrament This Palagra				- Golden Driller plaza bids opened 02.12.2020 and were approved at 03.16.2020 TCPFA
27 Table Fairgrounds				
An American selection of the properties of the	21	Tulsa Fairgrounds	\$30,000,000	
Selection frameworkers projects to be determined. 514,500,000 tool groups tall and organized and street of the projects of the	22	Airport Infrastructure		
Sept placed Septim Manager Plan minimatures (0.24 2000) AA - All projects Septim Manager Plan minimatures (0.24 2000) Barbara				
Sef-A-All projects				
Cyringy is engineer Set Busine Contractor for observed Legrandee Contractor vertically consenses Set Business Contractor vertically consenses Contractor vertically contractor Contractor vertically consenses Contractor vertically contractor vertically contractor	23	[AA - All projects]	\$14.500.000	· · · · · · · · · · · · · · · · · · ·
Held bilators for complication of project Construction watering with Newton or COVID-19 amoremment with the search. City to stagged production of anyther and control of the search			+ 11,000,000	- Cyntergy is engineer
Contraction verifies; with Navisian on COVID-19 concerns				
stagope contractor analysions. Contractor will be limited by use or provide when facilities. There will ank be firefully with kiny approved when facilities. There will ank be firefully with kiny approved when facilities. There will ank be firefully with kiny approved when facilities. There will not be facilities of the provided of t				- Contractor working with Navistar on COVID-19 concerns
facilities. These will also be Friday, Saturday, and Gurday work days approved when Navidaria in on the operation. 22 [Air Firms Plant 3 (AFP3) - Navistari] 23 [Nordami] 24 [Air Firms Plant 3 (AFP3) - Navistari] 25 [Nordami] 26 [Nordami] 27 [Air Firms Plant 3 (AFP3) - Navistarii] 28 [Spirit I ranschald Properties] 28 [Spirit I ranschald Properties] 29 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 21 [Spirit I ranschald Properties] 22 [Spirit I ranschald Properties] 23 [Spirit I ranschald Properties] 24 [Spirit I ranschald Properties] 25 [Spirit I ranschald Properties] 26 [Spirit I ranschald Properties] 27 [CDA Grant] 28 [Spirit I ranschald Properties] 28 [Spirit I ranschald Properties] 29 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 21 [Spirit I ranschald Properties] 22 [Spirit I ranschald Properties] 23 [Spirit I ranschald Properties] 24 [Spirit I ranschald Properties] 25 [Spirit I ranschald Properties] 26 [Spirit I ranschald Properties] 27 [CDA Grant] 28 [Spirit I ranschald Properties] 28 [Spirit I ranschald Properties] 29 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 21 [Spirit I ranschald Properties] 22 [Spirit I ranschald Properties] 23 [Spirit I ranschald Properties] 24 [Spirit I ranschald Properties] 25 [Spirit I ranschald Properties] 26 [Spirit I ranschald Properties] 27 [Spirit I ranschald Properties] 28 [Spirit I ranschald Properties] 29 [Spirit I ranschald Properties] 29 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 20 [Spirit I ranschald Properties] 21 [Spirit I ranschald Properties] 22 [Spirit I ranschald Properties] 23 [Spirit I ranschald Properties] 24 [Spirit I ranschald Properties] 25 [Spirit I ranschald Properties] 26 [Spirit I ranschald Properties]				
Air Force Plant 3 (APPS) - Nevistary S2,200.000 Construction began 92 32 220 with COVID protocols in place				
Suldings 5, 8 and 116 repairs to root, electrical and subsetion abstractions of the compact of the control of	2.	[Air Force Plant 2 (AED2) Novictor	#O 000 000	Navistar is not in operation.
Signature Sign			\$2,200,000	
countries coun	25	[Nordam]	\$3,800,000	- No update
Areas 1-4 completed 04.30,2002 - cost \$2,407,759.00 Area S mill and patch work and adaphat overlay completed 07.30,2002. Ripid I Leasehold Proporting Spirit Leasehold Proporting S				
- Arcas 6A and 6B completed 09.30.2020 - Clay of Tutas submitting EDA Grant application September 2020. Local match \$1.8M - Project delivery - design bit baild. Consultant selection and Project Manager to be \$1.800.000 - State 6B and 10.0000 - Arcas 6B and 10.0000 - Arcas 70.0000 - Archaelogial 4 archivist on selection of the selection and 10.0000 - Arcas 70.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 STOC 60.0000 - Archaelogial 4 archivist on site during mass excavation, completed 08.31.2020 Remodel of ossign building complete and in use, Punchist Items ongoing 6.0000 - Archaelogial 4 archivist on site during 6.0000 - Archaelogial 4 archivist on site of site				- Areas 1-4 completed 04.30.2020 - cost \$2,407,759.00
Signature Sign				
### Project delivery - design bit build. Consultant selection and Project Manager to be defined. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is CM. ### Select Schaef	26	[Spirit Leasehold Properties]	\$5,000,000	·
### Project delivery - design bit build. Consultant selection and Project Manager to be defined. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is design consultant and Nabhotz is CM. ### Select Schaefer is CM. ### Select Schaef				- City of Tulsa submitting EDA Grant application Sentember 2020 Local match \$1.8M
Sedes Schaefer is design consultant and Nablock is CM. Zoo asked for FEMA floodplain modifications and COE 404 processes to be included in City design agreement vs 2co funding with their designer. Programming and Schematic Design 35, submitted of 22, 2020 \$25,000.0000 \$25,000.0000 \$25,000.000 \$25,000.000 \$25,000.0000 \$25,000.000 \$25,0				
200 asked for FEMA floodplain modifications and COE 404 processes to be included in Incity design generient vs 200 full with their designer:	27	[EDA Grant]	\$1,800,000	determined. Project scope and User group to be defined. Selser Schaefer is design consultant and Nahholz is CM:
Programming and Schematic Design (25%) submitted 07.20.2020 - Nabholz agreement signed by March 107.2020 - Abholz bit agreement signed by March 107.2020 - OSU Long Range Planning Committee oversight, Architect - Beck, CM - Flinton Schedule - Construction May 2020 - November 2021 - OAC calls / meetings scheduled for every other findsy started 66.05.2020 - Clearing and group being started 60.05.2020 - STOC Lour 07.08.2020 - Planning when of 20.08.2020, 100% critical being completed 08.31.2020, 100% critical being completed on the public started on the				- Zoo asked for FEMA floodplain modifications and COE 404 processes to be included
September Sept				
- OSU Long Range Planning Committee oversight, Architect – Beck, CM - Fliriton – Schedule – Construction May 20 - November 2020 – ACA calls / meetings scheduled for every other Friday started 60.05.2020 – Clearing and grubbing started of 10.020. Bricks found on site saved for Councilor Hall Harper. - Archaeologist / archivist on site during mass excavation, completed 08.31.2020 STOC tour 07.08.2020 - Remodel of existing building complete and in use. Punchlist items ongoing – Gradobeams 70%, SS 60%, Storm Sovere 50%, Site Grading 70%; 18% overall – Pleas started effling week of 90.8.2020, 100% driller of 10% overall – Pleas started effling week of 90.8.2020, 100% driller of 10% overall – Pleas started effling week of 90.8.2020, 100% driller of 10% overall – Pleas started effling week of 90.8.2020, 100% driller of 10% overall – Pleas started effling week of 90.8.2020, 100% driller of 10% overall – Pleas started effling week of 90.8.2020, 100% driller overall – Pleas started effling week of 90.8.2020, 100% driller overall – Pleas started effling week of 90.8.2020, 100% driller overall – Pleas started effling week of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall – Pleas started effling veek of 90.8.2020, 100% driller overall overall overall overall of 90.8.2020, 100% driller overall overa	28	Tulsa Zoo & Living Museum	\$25.000.000	
- OAC calls/ meetings scheduled for every other Friday started 06.05.2020 - Clearing and grubbing started 06.0f.12020. Birks found on site saved for Councilor Hall Harper Archaeologist / archivist on site during mass excavation, completed 08.31.2020 STOC tour 07.08.2020 - Remodel of existing building complete and in use, Punchlist items ongoing - Gradebeams 70%, SS 60%, Storm Sewer 50%, Site Grading 70%, 18% overall - Piers started drilling week 908.2020, 100% drilled - Jobsite camera: http://libeamsystems.com/camera/langstonuniversityproject - Architect - Todd Architect—1 Todd Architect—		5	+==,===,===	- OSU Long Range Planning Committee oversight, Architect - Beck, CM - Flintco
- Clearing and grubbing started 06.01.2020. Bricks found on site saved for Councilor Half Harper, - Archaeologist / archivist on site during mass excavation, completed 08.31.2020 STOC tour 07.08.2020 - Remodel of existing shilling mass excavation, completed 08.31.2020 STOC tour 07.08.2020 - Remodel of existing shilling week of 09.08.2020. 100% drilled - Gradebeams 70%, Sto & Gooding 70%; 18% overall - Piers started drilling week of 09.08.2020. 100% drilled - Piers started drilling week of 09.08.2020. 100% drilled - Architect - Todd Architecture Group (prev. Fitz Bally), CM - Nabhotz - Roman Gradebeam Store, Store Sto				
Archaeologist / archivist on site during mass excavation, completed 08.31.2020.				- Clearing and grubbing started 06.01.2020. Bricks found on site saved for Councilor Hall-
- STOC Cour 07 0.8 2020 - Remode of existing building complete and in use. Punchilat items ongoing - Gradebeams 70%, SS 60%, Stom Sever 50%, Site Grading 70%; 18% overall - Piers started drilling vol 60 0.8 2020, 100%, drillied - Piers started drilling vol 60 0.8 2020, 100%, drillied - Jobste camera: http://ibeamsystems.com/camera/langstonuniversityproject - Additional funding by Hardesty letter signed May 2019 (\$1.5M) - STOK Cleur 07 08.2020 Jobste camera: http://ibeamsystems.grow.org.com/camera/langstonuniversityproject - Additional funding by Hardesty letter signed May 2019 (\$1.5M) - STOK Cleur 07 08.2020 Jobste camera: https://obbus.com/invites/f492d4/bmx-headquarters - Artist agreement signed by Mayor 10.14.2020 - Bid Package 2 started 06.15.2020 - Earthwork 90%, utilities 70% - Bid Packages 3 and 4 for bases bid plus several Add-Alternates started 08.06.2020 - Headquarter footings poured, elevator pit waterproofing 30%, underground plumbing & elec congile Platting - multiple essement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Platting - multiple essement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Platting - multiple essement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Platting - multiple essement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Platting - multiple essement closings in process Started of the storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Starte storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Starte storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Starte storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Starte storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Starte				· ·
Langston University - Tulsa Healthcare Professions 28 Complex Expansion \$16,250,000				
Piers started drilling week of 90.8.2020, 100% drilled				
Second		Langston University - Tulsa Healthcare Professions		
Brown Ordinance approved moving UCAT Vison money to BMX 05.08.19 (\$3.6M)			\$16,250,000	- Jobsite camera: http://ibeamsystems.com/camera/langstonuniversityproject
EDIF funding City Council approved 06.19.19 (\$900K) Additional funding by Hardesty letter signed May 2019 (\$1.5M) \$23M total funding STOC tour 07.08.2020. Jobsite camera: https://oxblue.com/invite/f492d4/bmx-headquarters Artist agreement signed by Mayor 10.14.2020 Bid Package 2 started 06.15.2020. Earthwork 90%, utilities 70% Bid Package 3 and 4 for base bid plus several Add-Alternates started 08.06.2020 Headquarter delevator pit waterproofing 30%, underground plumbing & elec ongoing Re-bid for Walkway covers started 08.26.2020 Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 08.06.2020 Off-site storm RR permits ongoing Archaelogist / archivist on site during mass excavation, completed 08.21.2020 Off-site storm RR permits ongoing Archaelogist / archivist on site during mass excavation, completed 08.21.2020 ARRA feasily study for south half of site in process. Benham is design consultant for Mingo, 71st to 81st; Contractor is APAC Oklahoma Construction scheduled to be complete by December 2020 Archaelogist / archivist on site during mass excavation, complete of the construction scheduled to be complete by December 2020 Archaelogist / archivist on site during mass excavation, complete of the construction scheduled to be complete by December 2020 Archaelogist / archivist on site during mass excavation, complete of the site in process. Benham is design consultant for Mingo, 71st to 81st; Contractor is APAC Oklahoma				
- \$23M total funding - \$70C tour 07.08.2020 Jobsite camera: https://oxblue.com/invite/f492d4/bmx-headquarters - Artist agreement signed by Mayor 10.14.2020 - Bid Package 2 started 66.15.2020 - Earthwork 90%, utilities 70% - Bid Package 3 and 4 for base bid plus several Add-Alternates started 08.06.2020 - Headquarter footings poured, elevator pit waterproofing 30%, underground plumbing & elec ongoing - Re-bid for Walkway covers started 08.26.2020 - Platting multiple eassement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Platting multiple eassement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benhacologist / archivist on site during mass excavation, completed 08.21.2020 - Bid package on the process of the process Benhacologist / archivist on site during mass excavation, completed 09.04.2020, bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction, Final inspection held 10.08.2020, to be finalized with punchlis				- EDIF funding City Council approved 06.19.19 (\$900K)
STOC tour 07.08_2020. - Jobsite camera: https://moblue.com/invite/f492d4/bmx-headquarters - Artist agreement signed by Mayor 10.14.2020 - Bid Package 2 started 06.15.2020 - Earthwork 90%, utilities 70% - Bid Package 3 and 4 for base bid plus several Add-Alternates started 08.06.2020 - Headquarter footings poured, elevator pit waterproofing 30%, underground plumbing & elec ongoing - Re-bid for Walkway covers started 08.26.2020 - Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist/ archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process. - Benham is design consultant for Mingo, 71st to 81st; Contractor is APAC Oklahoma - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3nd Phase - Designer: Gerver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3nd Phase - Designer: Gerver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3nd Phase - Designer: Gerver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, mments pending - Lee Engineering is design consultant 504 - school on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 99.04.2020 Bid package 2 - Grade Line Construction Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 4 - Mylars scheduled for 10.19.2020 - Bid package 4 - Mylars scheduled for 10.19.2020 - Bid package 4 - Mylars scheduled for 10.19.2020				
Artist agreement signed by Mayor 10,14,2020 Bid Package 3 and 4 for base bid plus several Add-Alternates started 08.06,2020 Headquarter footings poured, elevator pit waterproofing 30%, underground plumbing & elec ongoing Re-bid for Walkway covers started 08.26,2020 Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 88.06,2020 Off-site storm RR permits ongoing Archaeologist / archivist on site during mass excavation, completed 08.21,2020 HRA feasibility study for south half of site in process. Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma Construction 55% complete Construction 55% comple				- STOC tour 07.08.2020.
Bid Package 2 started 06.15.2020 - Earthwork 90%, utilities 70% - Bid Packages 3 and 4 for base bid plus several Add-Alternates started 08.06.2020 - Headquarter footings poured, elevator pit waterproofing 30%, underground plumbing & elec ongoing - Re-bid for Walkway covers started 08.26.2020 - Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process. Beham is design consultant for Mingo, 71st to 81st; Contractor is APAC Oklahoma - Construction 55% complete - Construction 55% complete - Construction 55% complete - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 37 Phase - Designer: Poe for Mingo, 81st to 91st - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Poe for Mingo, 81st to 91st - Conseptual March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction - Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. - Public Schools - Safety First Initiative - S14,500,000 - Bid package 3 - Lighting installation ongoing Public Schools - Safety First Initiative - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				
BMX National Headquarters BMX National Headquar				- Bid Package 2 started 06.15.2020 - Earthwork 90%, utilities 70%
plumbing & elec ongoing - Re-bid for Walkway covers started 08.26.2020 - Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - MR&A feasibility study for south half of site in process. Benham is design consultant for Mingo, 71st to 81st, Contractor is APAC Oklahoma - Construction 55% complete - Construction				
- Re-bid for Walkway covers started 08.26.2020 - Platting - multiple easement closings in process. Quiet title with RR filed with courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Benham is design consultant for Mingo, 71st to 81st; Contractor is APAC Oklahoma - Construction 55% complete - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poer for Mingo, 81st to 91st - Construction scheduled to be completed March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 1: Punch list completed 09.04.2020 Bid package 3: Lighting installation ongoing Bid package 3: Lighting installation ongoing Bid package 4: Mylars scheduled for 10.19.2020 - Bid package 4: Mylars scheduled for 10.19.2020 - Retail market study completed, and was presented to Council 01.16.19				
courthouse 08.06.2020 - Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benham is design consultant for Mingo,71st to 81st, Contractor is APAC Oklahoma - Construction 55% complete - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Construction scheduled March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 1: Punch list completed 09.04.2020 Bid package 3 - Lighting installation ongoing. 32 Public Schools - Safety First Initiative - \$14,500,000 - Bid package 3 - Lighting installation ongoing Seid package 3 - Uighting installation ongoing Porder of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				- Re-bid for Walkway covers started 08.26.2020
- Off-site storm RR permits ongoing - Archaeologist / archivist on site during mass excavation, completed 08.21.2020 - HR&A feasibility study for south half of site in process Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma - Construction 55% complete - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Vee: Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. 2 Public Schools - Safety First Initiative - S14,500,000 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				
SMX National Headquarters \$18,600,000 - HR&A feasibility study for south half of site in process.				- Off-site storm RR permits ongoing
- Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma - Construction 55% complete - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Poe: 60% plans submitted March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. 2 Public Schools - Safety First Initiative - S14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 3 Capital Equipment (non-Public Safety) - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19	20	RMY National Hoadquarters	¢10,000,000	
- Construction 55% complete - Construction 55% complete - Construction scheduled to be complete by December 2020 - 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Poe: 60% plans submitted March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing Bid package 3 - Lighting installation ongoing Bid package 4 - Mylars scheduled for 10.19.2020 - Bid package 4 - Mylars scheduled for 10.19.2020 - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19	30	אווע אווערוומו הפמעץעמונפוס	\$10,000,000	- Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma
- 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first) - Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Poe: 60% plans submitted March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. - Public Schools - Safety First Initiative - S14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 - Bid package 4 - Mylars scheduled for 10.19.2020 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				
- Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020 - 3rd Phase - Designer: Poe for Mingo, 81st to 91st - Poe: 60% plans submitted March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. 32 Public Schools - Safety First Initiative \$14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 33 Capital Equipment (non-Public Safety) \$12,000,000 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				- 2nd Phase - Designer: Garver for 91st, Memorial to Mingo (will use 2006 ST first)
31 South Mingo Corridor \$15,000,000 - Poe: 60% plans submitted March 2020, comments pending - Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. 32 Public Schools - Safety First Initiative \$14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 33 Capital Equipment (non-Public Safety) \$12,000,000 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				- Conceptual design report received 07.02.2020, MMLOS report received 07.24.2020
- Lee Engineering is design consultant 50+ schools on list and 5 priority levels of work to be performed Bid package 1: Punch list completed 09.04.2020 Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing Bid package 3 - Lighting installation ongoing Bid package 4 - Mylars scheduled for 10.19.2020 33 Capital Equipment (non-Public Safety) - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19	31	South Mingo Corridor	\$15,000.000	
Bid package 1: Punch list completed 09.04.2020. Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 Bid package 3 - Lighting installation ongoing. Bid package 3 - Lighting installation ongoing. Bid package 4 - Mylars scheduled for 10.19.2020 Capital Equipment (non-Public Safety) \$12,000,000 - No action required Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification Retail market study completed, and was presented to Council 01.16.19				- Lee Engineering is design consultant.
- Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be finalized with punchlist by 12.31.2020 - Bid package 3 - Lighting installation ongoing. - Bid package 3 - Lighting installation ongoing Bid package 4 - Mylars scheduled for 10.19.2020 - Bid package 4 - Mylars scheduled for 10.19.2020 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				
- Bid package 3 - Lighting installation ongoing. 32 Public Schools - Safety First Initiative \$14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 33 Capital Equipment (non-Public Safety) \$12,000,000 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				- Bid package 2 - Grade Line Construction . Final inspection held 10.08.2020, to be
32 Public Schools - Safety First Initiative \$14,500,000 - Bid package 4 - Mylars scheduled for 10.19.2020 33 Capital Equipment (non-Public Safety) \$12,000,000 - No action required - Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19				
- Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification - Retail market study completed, and was presented to Council 01.16.19		1		- Bid package 4 - Mylars scheduled for 10.19.2020
- Retail market study completed, and was presented to Council 01.16.19	33	Capital Equipment (non-Public Safety)	\$12,000,000	'
				- Retail market study completed, and was presented to Council 01.16.19
	34	Citywide & Route 66 Beautification and Reinvestment		

	В	С	D	
	BARRE VISION TILL SASPROL	FCT ACT	IVITY NEXT STEPS 10.15.2020	
1				
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS Route 66 Commission and staff to provide oversight Neon sign grant program - 19 in various stages of contracting, variance / permitting construction. S111k in matching grants awarded to date (\$229k total spent) Neon grants became available to business owners in the IDL in October 2019, but without Overlay Zoning Ordinance benefits (overlay zoning not allowed downtown), downtown business concept in review - Rt 66 Master plan update of 2005 plan is underway, (no expense of Vision funding) presented update to Rt 66 Commission 08.11.2020 - Facade grants concept and crirefu in development - Fast Meets West Sculpture - purchase order to restore patina and replace stolen o tool ongoing - Survey for public input for Route 66 released; feedback received 07.20.2020, 1000 responses - \$100K Cubic selected (bought by Belo+Company) - agreement signed by Mayor 706.24.2020 Mayor, PO released - Kickoff held 07.10.2020, media strategy scheduled to be complete by 12.31.2020 - \$1.1 million from Commercial Revitalization used to seed Business Resilience and Recovery Fund, reimbursement from CARES Act dollars is expected to fully fund the Commercial Revitalization Strategy. - \$1.5 million FRT (Bus Rapid Transit) Revolving Loan Fund approved by Council 08.19.2020, then to Mayor. TEDC contract is process to administer the loans. - \$150K (3 years x \$50K) 4 Destination Districts - City legal working on MOU with IN to administer Greenwood, Route 66, Kendall Whittier and International District 8. Garnett area) - Gateways / entryways being discussed, developing structure of program and size or grants, researching community challenge grants - Staff looking at sites that may be eligible. - Councilor Lakin working on details / programs in coordination with Tulsa Planning on No update - Public announcement made on 02.08.19 with Muncie - Agreement defining public improvements executed October 2019 - Mass grading was completed 04.30.2020. - Groundbreaking with Muncie Power held 07.23.2020, construction	
			- Neon grants became available to business owners in the IDL in October 2019, but	
			- East Meets West Sculpture - purchase order to restore patina and replace stolen oil rig	
35	Route 66	\$3,700,000		
33	Noute 00	ψ5,700,000		
			06.24.2020 Mayor, PO released	
			- \$1.5 million BRT (Bus Rapid Transit) Revolving Loan Fund approved by Council	
36	Citywide Commercial Revitalization	\$3,600,000		
30	Only Mad Commorcial Novicenzation	ψ0,000,000	a current urcu)	
			- Gateways / entryways being discussed, developing structure of program and size of	
37	Citywide Beautification	\$3,700,000		
-		ψο, ι σο, σοσ	- Public announcement made on 02.08.19 with Muncie	
	Peoria-Mohawk Business Park	\$10,000,000	Utica cul-de-sac. Contracts routing with Crossland Heavy.	
	Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and		CPA with school districts finalized and routing to Mayor, \$1.4 million per year	
	Training Efforts	\$10,000,000	· · · · · · · · · · · · · · · · · · ·	
- 00		φτο,σσσ,σσσ		
40	Community Health Connection East Clinic	\$9,975,000		
	Air National Guard F35 (Mission Training Center) Simulator			
41	Training Center	\$9,400,000		
42	Discovery Lab - Tulsa Children's Museum Permanent Site	\$8,000,000		
			- HNTB is design consultant for BRT. BRT completed 03.31.2020	
	Peoria Connection - North Peoria Avenue, 56th St. to			
	Mohawk Blvd.	\$7,000,000		
	TCC Career Placement	* //		
45	University Center at Tulsa Authority/OSU-Tulsa			
46	McCullough Park	\$3,600,000		
			- Benham is design consultant, Daris is contractor	
			·	
			- Delay in concrete punchlist items due to quarantined sub; Fall 2020 pending projected completion. Contractor continues to make final corrections, and is working with	
47	Mohawk Sports Complex	\$3,500,000	PSO on connection of electrical service.	
	•	, , , , , , , , , , ,	- Improve Our Tulsa funds used first.	
			- Project funding in IOT and Vision funding to be obligated by July 2020	
			- Project should use all remaining funds in IOT and Vision - Group 1A - complete December 2019	
			- Group 1B - Complete 07.30.2020	
			- Group 2 - Bids opened 03.06.2020. Construction 85%	
	GO Plan - Priority Projects Identified in the		- Group 3 - Bids opened 04.07.2020. Construction started 09.07.2020, 25 %	
48	Bicycle/Pedestrian Master Plan	\$3,125,000		
			Keith Robertson is architect, VOY Construction is contractor Virtual groundbreaking news release 07.28.2020	
			- Construction started 06.24.2020, 20% complete - parking lot grading, building pad and	
49	Route 66 Village Train Depot	\$3,000,000	framing complete. Building trusses being installed	
			- \$300K for COVID-19 artist relief grants signed by Mayor 09.02.2020	
			- 17 small organization grants totaling \$85,000 - 12 large organization grants totaling \$214,998	
50	Tulsa Arts Commission	\$2,250,000		
50	() () () () () () () () () ()	ΨΖ,ΖΟΟ,ΟΟΟ	- Beck team is designer/consultant.	
			- Revised phasing with costs totaling \$78 million, represents most critical and prioritized	
			needs for facility updates	
			- Beck working on plans and rendering fundraising package, to be completed late Fall 2020 / early 20201	
			- Monthly calls held through 06.30.2020 to review progress with PAC Trust	
			- Refining cost estimates, utility investigations for enlarged building footprint, and	
			development of project details for future fundraising.	
	Tules Barfamatic Adv Oct. To d		- Amendment for survey & underground coordination signed by Mayor 09.09.2020.	
51	Tulsa Performing Arts Center Trust	\$1,000,000	- Survey work started 10.08.2020	

D

VISION TULSAS PROJECT ACTIVITY NEXT STEPS 10.15.2020

PROJECT - Economic Development COST COMMENTS AND NEXT STEPS

TOTAL \$510,634,000

Public Safety and Economic Development

Attendees:

Paul McTighe Karen O'Brien Ashley Webb Kathy Sebert Steve King

Report To Sales Tax Overview Committee On

Public Safety, Urban Development and Equipment

TO: Public Safety, Urban Development and Equipment Subcommittee

Sales Tax Overview Committee

SUBMITTED BY: Marsha Hinds, Lead Engineer

Special Projects Design, Engineering Services Department

DATE: October 8, 2020

The status of projects managed by the Special Projects Design section of the Engineering Services Department as of **October 8, 2020**, is as follows:

2006 Sales Tax (6009)

Project No. SP 17-1

Budget: \$5,300,000.00

Project Description: Fire Station #33.

A New 4-Bay Fire Station located at E. 41st Street and S. 134th East Ave

Consultant: Kirkpatrick Architecture Studio

Contractor: Voy Construction

Status: Pre-Construction conference was held 9/17/2020, NTP 10/5/2020.

Project No. 067520 and 040430-7, Route 66 Xperience, TAC 1011

Budget \$5,000,000

Project Description: Interactive Route 66 Interpretive Center located at the northeast corner of

Riverside Drive and Southwest Blvd.

Status: An agreement for Exclusivity Negotiations and Exclusive Option to Lease Real

Estate has been executed as of July 1, 2015.

The one-year agreement was to secure construction and operating endowment financing totaling an additional \$16,500,000. Extensions were granted till October

16, 2017. The agreement has now expired.

Still actively fundraising but have not had any formal progress meetings or status reports. I spoke with our contact from INCOG and there is no movement on

this project at this time.

Project No. 065100, Contract 29, Misc. Electrical / Mechanical Services Citywide

Consultant: Cyntergy

Status: The consultant is providing services as requested by the City.

Used \$114K out of the \$152K agreement

Project No. 065100, Contract 31, Misc. Structural Engineering Services Citywide

Consultant: Wallace Engineering – Structural Consultants, Inc.

Status: The consultant is providing services as requested by the City.

Used \$388.3K out of the \$456.5K agreement.

2014 Improve Our Tulsa (6014)

Project No. 145100, ADA Transition Plan – Building

Project Description: Improve accessibility for disabled citizens at various identified City facilities by improving to Americans with Disabilities Act (ADA) standards.

The 2016 Transition Plan Study included the following sites: Maxwell Convention Center, Municipal / Police Courts, BOK Center, Tulsa City Hall, Animal Shelter, Performing Arts Center, 23rd and Jackson Facilities, Gilcrease Museum, Police- Gilcrease Division, Tulsa Zoo, and Nature Center.

Consultant: TODD Architecture Group

Total Appropriations: \$1,275,000, Balance: \$825K

Status: The Maxwell Convention Center items were taken care of in the Vision Tulsa Cox Business Center project. The Animal Shelter items will be taken care of in the Improve Our Tulsa Animal Shelter expansion project. Performing Arts Center items were taken care of in the Improve Our Tulsa PAC renovations project. The Gilcrease Museum items will no longer be valid with the new building. The Police -Gilcrease Division some items will be addressed in the upcoming renovation project. Received a request from the 911 Center of review of employee entry points. Consultant has investigated request and site, preparing recommendation.

Project No. 145200, ADA Transition Plan – Parks

Project Description: Improve accessibility for disabled citizens at various identified City parks by improving to Americans with Disabilities Act (ADA) standards.

Consultant: Crafton Tull

Total Appropriations: \$1,140,000. Balance \$763K

Status: Bids opened 8/21/2020 for Centennial, Hicks and Reed. Apparent low bidder Builders Unlimited at \$331,277.00 **Processing Construction Contract.**

The 2016 Transition plan included the following sites: Mohawk, Lacy, Veterans, McClure, Whiteside, and Hunter.

Other capital improvement projects, i.e. Lacy Pool, McClure Pool, Whiteside Pool and Hunter playground have addressed some of the noted deficiencies at said locations.

Project No. 145300, Public Facilities – OTC City Hall

Project Description: Fire Alarm System upgrade, replace carpet on floors 3, 4, 5, 6, and 14 Contractor for Fire Alarm System Upgrade: Johnson Controls

Consultant for re-carpeting: Matrix

Contractor for re-carpeting: All Commercial Floors Total Appropriations: \$3,295,000. Balance \$2.768M Status: Fire Alarm System upgrade complete

OTC City Hall 3rd, 4th and 6th floor Carpet is complete

Matrix submitted a draft of the 14th and 15th floors carpet layout. The draft was reviewed and returned with mark-ups. Matrix submitted the final draft, received concurrence from the Mayors office on product and style. Consultant making a few undates to the requiritien/ps paperwork.

few updates to the requisition/po paperwork.

Project No. 145400, Public Facilities - Roofing

Project Description: Inspection, assessment, prioritization and repairs of roofing for various

City facilities.

Consultants: Cyntergy, LLC & SGA Design Group, PC Total Appropriations: \$3,000,000. Balance \$556K

Status:

Location	Project #	Status	Consulta
			nt
Tulsa Police Department Mingo Valley Division	SP 17-06	Under construction.	SGA
EMF Roof (Electronics Maintenance Facility)	SP 17-05	Preparing Design Plans. No construction funding available till mid July.	SGA
Tulsa Fire Department Headquarters, EMS (Emergency Medical Services), FS #5	SP 17-12	Contractor Lowry Const. Services. FS#5 and EMS roofs complete. Completing TFD Headquarters. FS#5 final inspection 8/13/2020	SGA
Tulsa Fire Department Field Ops (Old #9)(Which has been renamed FS#1)	SP 17-11	Preparing Design Plans. No construction funding available till mid July.	SGA

Project No. SP 16-1-1453XX, PAC Renovations, Sprinklers, & HVAC Improvements

Consultant: Matrix

Project Description: Combined Project 145350; PAC Renovations, 145340; PAC Fire

sprinklers, 145360; PAC Fan coil replacement and 145370; PAC HVAC motor replacement

into one design agreement.

Contractor: CEI (Contract # 33312) Contract Amount: \$1,861,694.12

Field Engineering and Legal are in contact with the Bonding Company.

Legal is the point of contact from this point forward on this project.

A walk-thru with the Bonding Company and various City personnel was held December 6, 2019. City Legal is corresponding with the Bonding company.

Project No. 145790, Thomas Gilcrease House Roof Replacement

Project Description: Replace the roof on the Thomas Gilcrease house.

Consultant: Selser Schaefer Contractor: SE Tulsa Construction Contract Amount: \$ 594,116.07 Completion Date: November 2020

STATUS: The contractor has made all the structural repairs and reinforcement installation for the support of the new clay tile roof. The contractor will now proceed with the installation of the

clay tile roof.

Funding

Improve Our Tulsa (145790)	\$ 175,000.00
Private Donations received	\$ 186,080.75
Residual funding from 145650 (savings from Grease Trap)	\$ 110,952.52
City match(to Gilcrease proposal)	\$ 62,500.00
Requested Council Transfer from 145660	\$ 90,446.67
6009 Funding 065320	\$ 29,237.02
Improve Our Tulsa (145780 Roof Replacement/Repair)	\$ 169,620.40
Improve Our Tulsa 145780	\$ 177,468.45
Design – Selser Schaefer	<\$ 29,237.02>
Design Amendment	<\$ 16,793.37>
Scoping Fees	<\$ 3,392.71>
Misc fees posted	<\$ 5,094.18>
Southwest Tulsa Construction	<\$ 594,116.07>
Supplement	<\$ 116,828.22>
Cost Placement Over-runs	<\$ 162,315.90>
Balance / Contingency	\$ 73,528.33

Project No. 146110, Police Academy Renovation/Police Courts/Compstat Bldg

Project Description: Phase II: Police Courts and Compstat Bldg items to be worked on elevators, building envelope i.e. roof

Status: Facilities Maintenance is scheduling the following upgrades for the Police Courts and CompStat buildings:

Continuation of the Elevator work, 4 of the 5 elevators have been completed.

HVAC renovations which include but not limited to upgrading coils, valves and DD controls,

Plumbing upgrades-replacing galvanized pipe with pex,

Interior and Exterior lighting.

Project No. SP 16-10-1400XX, EMD Facilities Maintenance & Upgrades

Consultant: BKL, Inc.

Contractor: Voy

Phase I Construction Contact complete.

Project #140070. Available Balance: \$252,954.74 Project #140080. Available Balance: \$1,743,456.22

Status: EMD has requested concrete work to be completed at the Newblock location. Concrete work complete.

Held a Teams meeting (8/20/2020) with EMD on additional work for various EMD sites.

EMD is preparing a priority listing for a future discussion meeting.

Tulsa Fire Department Sales Tax/Bond Projects Report 10/07/2020

Mike Mallory
Physical Resource Chief
Office 918-596-1230
Mobile 918-527-0262

mmallory@cityoftulsa.org

Pumper Order #4

Engine 12 at 3123 West 40th Street

Engine 12 was delivered September 29th and is now undergoing training and preparation for service. Being slightly different in size, there will be some customization of tool brackets and storage that will require a few additional weeks. The truck should go into service in early November.



Ladder Order 2

Ladder 20 at 9827 East 59th Street
Ladder 24 at 3520 North Peoria

<u>Pierce has started construction on both apparatus which can be seen at www.conradfire.com</u> beneath the tab described as apparatus in production.

Command Vehicles

District Chief Car 642 at Station 22, 7303 East 15th Street
Shift EMS Officer Car 835 Field Operations, Station 1, 1420 Charles Page
New specifications were created in response to the inability to acquire the Ford Police
Responder pickup. The new specifications are based upon a Ford F-150 pickup but are
open enough to allow other vehicle manufacturers to bid. The vehicles will be delivered
in a near complete state with warning equipment, radios, and accessories installed.
TFD will program radios and install lettering and door decals. A requisition was entered
into the financial system on August 20, 2020. No new changes

Two additional Engines

A requisition was entered into the Financial System for the purchase of two additional Engines on September 22, 2020.



TO: Sales Tax Oversight Committee (STOC)

FROM: Deputy Chief Dennis L. Larsen

DATE: October 22, 2020

SUBJECT: Tulsa Police Fleet Activity

105 – Total number of Police Utility Interceptors ordered on Purchase order 201133. A total of **63** of the units ordered have been delivered. Of the delivered units, **42** have had their emergency equipment installed and have been issued to officers. The remaining **21** units are currently being completed at the Radio Shop.

Due to the idling of the only Ford Motor Company Plant during the spring of 2020, which is the only plant that produces Police Utilities, we still do not have a firm production and delivery date on the remaining **32** vehicles. However, it appears Ford is catching up and deliveries are starting to come in regularly.

Bill Knight Ford has the current city contract for Police Vehicles. Representatives of Tulsa Police Department's Fleet management are speaking with Fleet Sales Representative John Trinder weekly to attempt to get the latest information on expected deliveries.

- $\mathbf{5}$ Total number of Ford Fusions ordered. $\mathbf{5}$ have been received and assigned to Investigations.
- **5** Total number of Ford Escapes ordered none have been received.
- **1** Ford F150 ordered, not received. Upon delivery it will be assigned to Property Room.

Status of Air Support Unit:

Police 1 (2013 Airbus AS350 B2) – Out of Service for Engine Overhaul & 3600-Hour Inspection. Due to the delay in delivery of replacement parts needed for the overhaul of the engine, the expected to return to active flight is now mid-October.

Police 2 (2019 Airbus H125) – Fully Operational





Parks

Attendees: Paul McTighe Karen O'Brien Ashley Webb Kathy Sebert Steve King

10/08/20

<u>Submitted To:</u> Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee

<u>Submitted By:</u> Gary Schellhorn, Resource and Facilities Coordinator, Special Projects Design, Engineering Services Dept.

1. TULSA PARKS – HILL SITE IMPROVEMENTS (017110-14, Contract 5)

- 210 East Latimer Place District 1
- 2006 Sales Tax (6010-5451101-005011017110) and private funding
- Consultant: gh2 Architects
- Budget: \$68,000 (previously identified \$202,000 Private funding has not been provided.)
- Agreement between Private Partner (Reed Community Foundation) and Parks Department has been approved. Partner will make repairs to the interior of the building, City will make repairs to the exterior of the building which will include roofing repair, fascia repair, and sidewalk repairs.
- Funding for improvements: \$5,018.12 (6008-017110) + \$102,087.03 (6009-017110) + \$70,594.19 (6009-067120) = \$177,699.34.
- Parks Maintenance has replaced water line to building.
- Roofing repair \$20,400: work is complete.
- Estimated cost for repair of sidewalks and steps is \$20,040. Contractor is scheduling work that is to be completed in October 2020.

2. McCLURE PARK SLIDE / PLUNGE POOL (147500-1)

- 7440 E. 7th Street District 3
- 2014 Sales Tax part of McClure Pool Reconstruction Project (\$406,000)
- Design on the renovated plunge pool and flume slide is 10% complete. Mylars received 11/5/18.
- Advertising for bids began November 16, 2018 with bids opening December 14, 2018.
- 2 contractors provided bids of \$538,466 and \$794,999 which are 51% and 122% over the estimated cost.
- The bids were rejected.
- Redesign began November 12, 2019 and is complete. Mylars were submitted on April 16, 2020.
- Advertising for bids began April 24, 2020 with bids opening on June 5, 2020.
- One bid was received at bid opening in the amount of \$572,536 which is over the estimated amount of \$390,129.40. The bid was rejected.
- Evaluation of bid and next steps continues. Slide manufacturer provided actual costs for the slide and its installation. Evaluation of contractor's bid costs continues to determine where additional costs were added to bids.

3. ZEIGLER PARK WATER PLAYGROUND (147190a)

- 3903 West Fourth Street District 1
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2016 AND \$440k in FY2017)
- Consultant: Alaback Design Associates
- Design Fees: \$45,780.90
- Design is complete Mylars were submitted September 26, 2019.
- Advertising for bids began October 18, 2019 with bids opening November 15, 2019.
- The bid has been awarded to Magnum Construction at a cost of \$470,986.00.
- Construction contract approved on January 15, 2020.
- Pre-construction conference was held January 28, 2020.
- Construction began February 24, 2020.
- Punch List Inspection was held July 9, 2020.
- Water Playground was opened on August 25, 2020. Contractor is to make additional repairs to the project that was damaged by vandals during construction.

10/08/20

4. WHITESIDE POOL RECONSTRUCTION (147510)

- 4009 South Pittsburgh Ave. District 9
- 2014 Sales Tax (6014-5455101-005011147510)
- Budget: \$1,690,000 (\$150k in FY2017 and \$1,200K in FY2018 and \$340K in FY19)
- Consultant: Alaback Design Associates
- Design Fees: \$149,013.00
- Design began June 29, 2017.
- Design is complete Mylars were received on February 8, 2018.
- Additional \$340,000 funding has been transferred to supplement the project.
- Project began advertising for bids November 9, 2018 with bids opening December 14, 2018.
- Only one contractor submitted a bid which was substantially over the budget. The bid has been rejected.
- Value engineering items have been incorporated into the Construction Documents.
- Re-Bidding began on May 3, 2019 and opened June 7, 2019.
- The bid has been awarded to Magnum Construction with a cost of \$1,806,515.00 for base bid only.
- The Pre-Construction Conference was held August 21, 2019.
- Notice to Proceed was dated for September 16, 2019.
- Construction began September 30, 2019.
- Punch list inspection was held on July 21, 2020. Final Inspection was held on August 26, 2020.
- Project is complete.

5. WHITESIDE PLUMBING REPAIR AND REPLACEMENT (147240)

- 4009 South Pittsburgh Ave. District 9
- 2014 Sales Tax (6014-5455101-005011147240)
- Budget: \$355,000 (FY2018)
- Consultant: Crafton Tull
- Design Fees: \$35,647.41
- Design began on October 27, 2017. Mylars were received on January 8, 2019.
- Advertising for bids begins August 9, 2019 with bids opening September 6, 2019.
- The bid has been awarded to Magnum Construction at a cost of \$214,772.00.
- The Pre-Construction Conference was held December 5, 2019.
- Construction began January 13, 2020
- Punch list inspection was held June 25, 2020.
- Final inspection was held August 5, 2020
- Project is complete.

LANGENHEIM PARK PLAYGROUND AND SAFETY SURFACING (147520J)

- 4701 South Harvard Ave District 9
- 2014 Sales Tax (6014-5455101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245k in FY 2020)
- Consultant: LandPlan Consultants
- Design Fees: \$33,299.90
- Design contract approved August 6, 2018.
- Design began on August 23, 2018 Preliminary Design review meeting was held December 21, 2018.
- 65% review meeting was held April 23, 2019 A privately funded playground was installed in 2016.
- Park Director is coordinating with City Councilor to reallocate the funding to another park location within that district in need of a new playground.

10/08/20

7. MINSHALL PARK PLAYGROUND AND SAFETY SURFACING (147520L)

- 7404 South Kingston Ave District 8
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design began on August 23, 2018 Preliminary Design review meeting was held December 21, 2018.
- 65% review meeting was held April 23, 2019 Neighborhood Association's desired improvements to the Park include trail repair, new benches along the trail, repairs to the gazebo floor slab, and dredging/cleanup of the pond. Stormwater Design is managing the design.

8.. PATRICK PARK PLAYGROUND AND SAFETY SURFACING (147520N)

- 5123 East Dawson Road District 3
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design began on August 23, 2018. Mylars were submitted December 4, 2019.
- Advertising for bids began December 27, 2019 and opened January 31, 2020.
- Design and construction combined with Plaza Park Playground.
- The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
- Pre-Construction Conference was held June 18, 2020.
- Construction began on July 1, 2020.
- Status = 99 calendar days / 150 calendar days = 66% complete.

9 PLAZA PARK PLAYGROUND AND SAFETY SURFACING (147520P)

- 1404 South 145th East Ave District 6
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design began on August 23, 2018. Mylars were submitted December 4, 2019.
- Design and construction combined with Patrick Park Playground
- Advertising for bids began December 27, 2019 and opened January 31, 2020.
- The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
- Pre-Construction Conference was held June 18, 2020.
- Construction began on July 1, 2020.
- Status = 99 calendar days / 150 calendar days = 66% complete.

10. McCLURE PARK PLAYGROUND AND SAFETY SURFACING (147520M)

- 7440 East 7th District 3
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design began on August 23, 2018.
- Design is complete Mylars were submitted on July 25, 2002.
- Advertising for bids began July 31, 2020 with bids opening September 11, 2020.
- Contract has been awarded to Magnum Construction at a cost of \$427,747 for McClure and Penney

Anticipating construction start in November 2020.

10/08/20

11. PENNEY PARK PLAYGROUND AND SAFETY SURFACING (1475200)

- 531 South 49th West Ave. District 1
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design is complete Mylars were submitted on July 25, 2002.
- Advertising for bids began July 31, 2020 with bids opening September 11, 2020.
- Contract has been awarded to Magnum Construction at a cost of \$427,747 for McClure and Penney
- Anticipating construction start in November 2020.

12. REED PARK SWIMMING POOL RECONSTRUCTION (147120)

- 4333 S. Yukon Ave. District 2
- 2014 Sales Tax (6014-5451101-005011147120)
- Budget: \$2,410,000 (\$300k in FY2019 AND \$2,110K in FY2021)
- Consultant: Alaback Design Associates
- Design Fees: \$299,986.04
- Design kick-off meeting held June 11, 2019.
- Design is complete –Mylars submitted on August 17, 2020
- Documents and application are being prepared to send to the State Health Department for approval.
- Advertising for bids s being delayed until November 2020 to accommodate any comments from the State Health Department's review.
- Construction anticipated to begin March 2021 and be completed in March 2022.

13. REED PARK WATER PLAYGROUND (147190)

- 4333 S. Yukon Ave. District 2
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2019 AND \$440K in FY2021)
- Consultant: Alaback Design Associates
- Design Fees: \$57,347.87
- Design kick-off meeting held June 11, 2019.
- Project is designed in conjunction with Reed Pool.
- Design is complete Mylars submitted on August 17, 2020
- Documents and application are being prepared to send to the State Health Department for approval.
- Advertising for bids s being delayed until November 2020 to accommodate any comments from the State Health Department's review.
- Construction anticipated to begin March 2021 and be completed in March 2022.

14. CARL SMITH IMPROVEMENTS (147270)

- 17120 E. 21st Street District 6
- 2014 Sales Tax
- Budget: \$185,000 (\$25,000 in FY2020 and \$160,000 in FY2021)
- Consultant: Method Architecture
- Design Fees: \$22,173.63
- Scope of work: HVAC improvements, flooring, painting, and roofing at Carl Smith Office, Concession, Restrooms, and Tournament Office.
- Design began October 30, 2019 Mylars submitted on September 28, 2020.
- Project is being designed in conjunction with Savage Improvements.
- Advertising for bids is scheduled to begin in October 2020 with construction to begin in January 2021.

10/08/20

15. SAVAGE PARK IMPROVEMENTS (147230)

- 17800 E. 21st Street District 6
- 2014 Sales Tax
- Budget: \$120,000 (\$15,000 in FY2019 and \$105,000 in FY2020)
- Consultant: Method Architecture
- Design Fees: \$22,173.63
- Scope of work: HVAC improvements, flooring, painting, and roofing at Savage Park Concession, Restrooms.
- Project is being designed in conjunction with Carl Smith Improvements.
- Design began October 30, 2019 Mylars submitted on September 28, 2020.
- Project is being designed in conjunction with Carl Smith Improvements.
 Advertising for bids is scheduled to begin in October 2020 with construction to begin in January 2021.

16. WOODWARD PARK IMPROVEMENTS (147250)

- 2324 S. Rockford Ave. District 4
- 2014 Sales Tax (147250.ArchEngr.)
- Budget: \$4,850,000 (\$870k in FY20 and \$3,980k in FY21)
- Consultant: LandPlan Consultants, Inc.
- Design agreement has been approved.
- Kick-off meeting was held June 10, 2020.
- Programming / Master Planning underway. Steering Committee meetings are being scheduled.

17. BERRY PARK POOL RECONSTRUCTION (147300)

- 5002 N. Wheeling Ave. District 1
- 2014 Sales Tax (147300.ArchEngr.)
- Budget: \$2,424,185
- Consultant: Alaback Design Associates
- Design agreement scope of work continues being identified. City Councilor and Community outreach is being sought for the project.

Sewer, Stormwater, and Transportation

Attendees:

Paul McTighe Kathy Sebert Ashley Webb Steve King Pamela Amburgy



Water, Sewer, Stormwater and Transportation Subcommittee Meeting

MINUTES

October 9, 2020

Doug Helt

Anne Boyd

Jarrod Moore

Members Present: Others Present:

Paul McTighe

Karen O'Brien

Kathy Sebert

Steve King

Pamela Amburgy

Ashley Webb

SEWER

Fund 6009 - Total

- > Spent to Date Amount is \$25,431
- > Encumbered Amount is \$0
- > Balance is \$3,487

Fund 6312 - Total

- > Spent to Date Amount is \$3,000
- Encumbered Amount is \$0
- > Balance is \$0

Fund 6315-6319 - Total

- > Spent to Date Amount is \$19,510
- > Encumbered Amount is \$0
- Balance is \$23

WASTEWATER DESIGN

Project No. ES 2006-02 – Spunky Creek Interceptor Main Stem North. Craig & Keithline is 100% complete with design phase of Contract 1. Utility Spec is 98% complete.

Project No. ES 2006-01 - Lower Bird Creek Plant Expansion, Black & Veatch is 100% complete with design.

Project No. SA 05-18 – Flatrock Interceptor West Extension – Professional Engineering consultants is 100% complete with design. McGuire Brothers is 100% complete in construction

If you have any questions call Aaron Johnson at 596-9564

TRANSPORTATION

No updates.

STORMWATER

Project No. 013110/053107 – Crow Creek Channel Rehab and Culvert Replacement – Tetra Tech - FHC was chosen to do the preliminary design. Preliminary design is complete. Design was halted at preliminary stage since the COE is studying this reach with the Arkansas River Study. The COE is presently pursuing funds to do aquatic restoration along this reach. A public meeting on this project was held on July 26, 2005. The COE and City entered into an agreement to continue the feasibility study for the eco restoration project in September 2010. COE determined an eco-restoration project is not feasible. Preliminary report has been delivered to CoT. COE will refund approximately \$35,000 for termination of cost share agreement by October 2016. Once received from USACE, residual funds to be used towards Crow Creek Bridge at Riverside Drive.

Project No. 013120 – Citywide Flood Control – Design is complete. Construction is complete.

Project No. 013150 – Fred Creek Southridge Drainage - Poe and Associates designed this project. Design is complete. Sherwood was the contractor. <u>Construction is complete.</u>

Project No. 013180/053102 – South Fork Joe Creek, Phase 2 and 3 – Garver Engineers are the engineers for this project. Design is complete. Crossland Heavy Contractors was the contractor. <u>Construction is complete.</u>

Project No. 013210 – Perryman Ditch Plan C, Phase 1 – Atkins Benham, Inc., designed this project. Becco Contractors was the contractor. Construction is complete.

Project No. 063100 – Jones Creek Tributary – This project addressed the erosion in the Moeller Heights reach of Jones Creek Tributary. Alexander Engineering with Mark Swift designed the project. The design is complete. Crossland was the contractor. Construction is complete.

Project No. 063101 – Fred Creek Drainage Improvements – Main Stem – This project is divided into three phases will address the erosion for this reach of Fred Creek. Phase 3 is the main stem of Fred Creek from Evanston to Harvard Avenues. Tetra Tech is the design engineer. The design is 95% complete. Phase 4 is the Main Stem from Harvard Avenue to Pittsburg including the East and West Tributaries up to 71st Street. Tetra Tech is the design engineer. The design for Phase 3 and 4 is complete. Phase 5 is the main stem from Pittsburg to Yale Avenue including the Urbana Tributary. Crafton, Tull, Spark & Associates designed the project. Design is complete. McGuire was the contractor for Phase 5 and Pittsburg sections. Construction is complete. Sleepy Hollow Phase construction is complete. Evanston Channel section opened on June 20, 2014. Becco is the contractor. Construction is complete. Guier Wood/Pebble Creek – final contract with Tetra Tech for final phase of project processing for signatures. Public meeting held April 19th. Design is 95% complete. Preliminary plans were received July 11, 2016. Public meeting held October 2016. Final plans received November 2016. Project is currently advertising and is set to open March 31st.

Project No. 063102 – Lower Mingo Creek – This project will address the silt at the BNSF Railroad bridge. Guy Engineering was the design engineer. Design is complete. Becco was the contractor. Construction is complete.

Project No. 063103 – Vensel Creek – Grupe Channel Repair – This project will address a permanent solution for the erosion at the end of the Grupe Channel. Meshek Engineering was the design engineer. Design is complete. TriStar was the contractor. Construction is complete.

Project No. 063104 – Vensel Creek – Phase 1 – This project will address the erosion between 88th and 84th Streets South. Benham was the design engineer. Design is complete. TriStar was the contractor. <u>Construction is complete.</u> LOMR was approved by FEMA.

Project No. 063106 & 148150 – Elm Creek /6th Street Drainage, Detention and Conveyance Improvement – This project will address the flooding in this area. Funding is for design and right-of-way acquisition. Guy Engineers is the design engineer. Concept design is 100% complete. Contract is routing for signatures for preliminary and final plans for the northwest detention pond facility. Will begin ROW acquisition for northwest pond. **Kick-off meeting held in January 2017. Design team is working through finalizing pond layout and survey/geotech.**

Project No. 063107 – East Tulsa/ Fair Oaks Master Drainage plan and City wide MDP Update – This project will develop master drainage plans as stated. Meshek Engineers developed the plan. <u>The plan is complete</u>.

Project No. 143001 – Levee District #12 Rehabilitation. Project will consist of 3 parallel design paths with participation by CoT, Sand Springs, and Levee District. 1) SWIF levee program; 2) FEMA accreditation/certification; 3) USACE feasibility study. AMEC was selected as the consultant. Intergovernmental agreement in process between Levee District #12, Tulsa, Sand Springs, and Tulsa County for Phase 1. Phase 2 is feasibility study after USACE has executed a Feasibility Cost Share Agreement and will be an amendment to the contract.

Project No. 053101 – Fred Creek Drainage Improvements from S. Lewis Ave. to S. Evanston Ave. – This project addressed the erosion and replace the Evanston bridge structure for this reach of Fred Creek. Tetra Tech was the design engineer. The design contract is complete. Crossland Heavy Contractors was the contractor. <u>Construction is complete</u>. Phase 2 construction is complete.

Project No. 013180/053102 - South Fork Joe Creek, Phase 2 and 3 - See above in 013180.

Project No. 053103 – Fry Ditch No. 2, Mill Creek Pond Channel/Mill Creek Pond Subdivision Channel – This project addressed the erosion for this reach of Fry Ditch No. 2. Benham was the engineer. Design is complete. RL Hensley was the contractor. Construction is complete.

Project No. 053104 – Joe Creek Channel Rehabilitation – E. 61st St. S. to Arkansas River. The COE is doing an 1135 aquatic ecosystem restoration project on this section of the creek. The funds were used as matching funds for the COE project. <u>Construction is complete.</u>

Project No. 053104- Phase 3 – Joe Creek Channel Rehabilitation – 48th St – 61st St. The project consists of slope wall repairs, crack sealing, & sanitary sewer creek crossing repairs. Guy Engineering is consultant. Contract was approved June 2016. Conceptual plans were received in July 2016. Joe Creek repair project tabled for future funding. Residual funding was used toward Joe Creek Trail Proj. 914411-20U. Joe Creek Trail is complete. Construction is complete.

Project No. 053105 – Joe Creek – 53rd & Lewis Drainage Improvements – E. 53rd St. S., S. Lewis Ave. to Joe Creek. This project constructed inlets, storm sewer pipe and ancillary street improvements in the project area. Dewberry Design Group was the engineer. Design is complete. Tri-Star Construction, LLC was the contractor. Construction is complete.

Project No. 053106 – Jones Creek –Storm sewer, Channel and Bridge Improvements. This project is in the vicinity of S. 71st E. Ave. between E. 17th St. S. and E. 18th St. S. This project constructed storm sewer, channel rehabilitation and a bridge in the project area. Alexander was the engineer. Design is complete. Ira M Green was the contractor. Construction is complete.

Project No. 013110/053107 – Crow Creek Channel Rehab and Culvert Replacement – Crow Creek Improvements to be paired with public improvement portion of phase 2 of the Gathering Place – Crow Creek widening. Design engineer TBD, pending phase 1 completion timeframe. All funding was utilized towards the currently under construction Crow Creek bridge on Riverside.

Project Nos. 053204 – 053207 – Concrete Channel Repair/Rehabilitation Citywide. These projects are in several locations throughout the city and mainly consist of doing joint repair and concrete repair of panels. Meshek Engineers was the engineer. The design is complete. <u>Construction is complete.</u>

Project No. 053301 – Swan Travis Park – Swan Lake at 1800 S. Utica Ave. Swan Lake leaking out the 66" elliptical pipe. This project repaired and sealed the joints to eliminate the leaking. Hood Engineers was the engineer. Design is complete. Sherwood was the contractor. <u>Construction is complete.</u>

If you have any questions, please call 596-9498.

Thanks, Brooke Caviness March 13, 2020

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE STORMWATER PROJECTS STATUS REPORT

	DESIGN					CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Compl.
FUND 401	- 2001 SALES TAX										
013110	Crow Creek Channel Rehab & Culvert Replacement	Oct-01	Jan-05	FHC	\$136	100%					
013120	Citywide Flood Control										
	Stormsewer Facility Repair and Cons	truction									
A11	Joe Creek - 4154 E 48th St	Jul-03	Jun-12	CGA	\$71	100%	Sep-12	Jul-13	Becco	\$3,029	100%
	Storm sewer rehab										
	Urgent Small Drainage Projects										
	Small drainage projects										
	Concrete Channel Rehabilitation										
C8	City wide channel rehab										
	Channel Erosion and Stabilization										
	Detention Facility Rehabilitation										
	Citywide Floodplain Acquistion										
	Flood control project engineering & ir	spection									
013150	Fred Creek Southridge Drainage	Design funde	ed in 6007-966	129		100%	Jan-05	Apr-06	Sherwood	\$9,595	100%
013180	South Fork Joe Creek Channelization Phase 2 (56th & Harvard to 61st & Yorktown)	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	100%
013210	Perryman Ditch Plan C, Phase 1	Sep-01	Nov-02	Atkins/ Benham	\$126	100%	Feb-03	Sep-03	Becco	\$374	100%
	TOTAL FUND 401 (6008) INCOMPLET	TE PROJECT	ΓS								

⁺ Remainder of Funding in 6010

^{*} Partial funding from other sources

FUND 402	UND 402 - SALES TAX										
063100	Jones Creek Tributary	Jul-09	Jan-12	Alexander	\$144	100%	Jul-12	Feb-13	Crossland	\$1,362	100%
063101	Fred Creek Drainage Improvements - Main Stem: Evanston to Harvard, Harvard to Yale, Urbana Tributary, West Tributary (South of 71st), East Tributary (South of 71st)	Jul-09	Jan-12	TetraTech/ Crafton, Tull, Sparks, & Ass.	\$839	100%	Oct-12	Sep-13	McGuire	\$3,291	100%

				DESIGN				С	ONSTRUCTION		
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Compl.
	Fred Creek Phase 3-B - 72nd & Sleepy Hollow						Jul-13	Feb-14	Crossland	\$3,242	100%
	Fred Creek Phase 3-C - Evanston Ave						Oct-14	Apr-16	Becco	\$4,582	100%
	Fred Creek Phase 3-D - Pebble Creek/Guierwoods	Apr-16	Apr-17	TetraTech	\$191	100%	Mar-17	Dec-19	Crossland	\$3,696	100%
063102	Lower Mingo	Jul-11	Jul-12	Guy	\$85	100%	Apr-13	13-Sep	Becco	\$674	100%
063103	Vensel Creek - Grupe Channel Repair	Jul-10	Jan-12	Meshek	\$135	100%	Jun-12	12-Dec	Tri-Star	\$1,542	100%
063104	Vensel Creek - Phase 1 (vicinity of 88th St. S. to 84th St. S.)	Jul-10	Jul-12	Benham	\$315	100%	Jun-13	Jul-14	Tri-Star	\$3,056	100%
063106	Elm Creek/ 6th Street Drainage, Detention and Conveyance Improvement (Design and Right- of-Way Acquisitions)	Jul-07	Jul-10	Guy	\$586	100%					
063107	East Tulsa/Fair Oaks Master Drainage Plan and Citywide MDP Updates	Jul-11	Jul-12	Meshek	450	100%					
063108	Citywide Channel Erosion and Stabilization	Jul-07	Jul-08								
063109	Engineering and Inspection	Jul-07	Jul-08								†
	TOTAL FUND 402 (6009) INCOMPL	ETE PROJE			<u> </u>			•	<u>'</u>		_
FUND 403	- ADVANCE FUNDED SALES TAX										
013210	Perryman Ditch Plan C, Phase 1										$\overline{1}$
013220	Rose Dew Channel & Crossing	Sep-01	Aug-06	DTA		100%	Feb-07	Nov-07	Becco	\$537	100%
	TOTAL FUND 402 (6010) INCOMPL	ETE PROJE	CTS		•						
FUND 405	- 2014 SALES TAX										
143001	Levee District #12 rehabilitation	May-15		Meshek/ AMEC/ USACE	\$599	70%					

			DESIGN					ONSTRUCTION		
Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Compl.
l District Flood evelopment	Jan-17	May-19	Guy	\$646	60%					
05 (6014) INCOM	PLETE PROJE	CTS								
ENERAL OBLIGAT	ON BOND ISS	UES								
water Projects										
ewis to Evansto	Sep-05	Feb-07	TetraTech	\$1,007	100%					
						Oct-07	Apr-09	Crossland	\$5,312	100%
						Sep-08	Jun-09	Paragon	\$7,339	100%
e Creek - Ph 3	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	100%
Creek Pond Ch	Feb-07	Feb-09	Benham	\$261	100%	Jul-09	Jul-10	RLHensley	\$1,551	100%
annel Rehab	Sep-05	Jan-06	CGA		100%	Mar-07	Dec-07	Becco	\$1,079	100%
hab Ph III	May-16	May-18	GUY	\$50	95%	Sep-18	Jun-19	Daris	\$859	95%
3rd & Lewis	Feb-08	Apr-09	Dewberry	\$184	100%	May-11	Dec-11	Tri-Star	\$1,769	100%
S. 71st E Ave	Feb-07	Apr-09	Alexander	\$146	100%	Dec-09	Nov-10	Ira M Green	\$1,397	100%
h Rehab	Sep-05	Sep-06	TetraTech							
nnel Repair/Reha	abilitation - Ci	itywide								
	Feb-08	Apr-09	Meshek	\$41	100%	Oct-09	Jul-10	Earth Smart	\$729	100%
	Feb-08	Apr-09	Meshek	\$33	100%	Oct-09	Jul-10	Iram Green	\$366	100%
k (Mainstem)	Feb-08	Apr-09	Meshek	\$26	100%	Mar-13	Mar-13	Crossland	\$321	100%
e Projects										1
ark - Swan Lake	Feb-08	Apr-09	Hood	\$48	100%	Oct-09	Feb-10	Sherwood	\$381	100%
Gen Eng/Ins Ser										1
e & Related n Creek)						Mar-15	Jul-16	Manhattan Road & Bridge	\$4,350	100%
n Creek)	15 - 6	5 - 6319) INCOMP	5 - 6319) INCOMPLETE PROJE	5 - 6319) INCOMPLETE PROJECTS	5 - 6319) INCOMPLETE PROJECTS	5 - 6319) INCOMPLETE PROJECTS			Mar-15 Jul-16 & Bridge	Mar-15 Jul-16 & Bridge \$4,350

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

TRANSPORTATION PROJECTS STATUS REPORT

					CON	STRUCTIO	N C				
Budget Number	Project Description	Currently Estimated Anticipated Start Completion Date Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
FUND 401 - 2001 SALES TAX											
966120	Gilcrease Expressway Extension West - Tisdale Parkway to I-44 (Local Match) Tisdal to 41st St. West	Design funded from other	sources		95%	Dec-09	May-11	Plains/Tres/ Unit	\$13,091	99%	
	TOTAL FUND 401 INCOMPLETE PROJ	IECTS									

- + Remainder of Funding provided in 6010
- * Partial funding from other sources
- ∼ Funded in Vision 2025 program
- ** Difference paid by Federal and State sources
 - Part of Becco's FY 04 street cuts contract
- † One contract for \$1,794,000

++ Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

FUNDS 402	- SALES TAX										
064101	41st Street South - Garnett Road to 129th East Avenue (Design)	Dec-15		BKL	\$465	90%	No construction	on funds curre	ntly scheduled		
064105	Peoria Avenue - 61st Street South to Riverside Parkway (Design)	Jan-14		BKL	\$800	70%	No construction	on funds curre	ntly scheduled		
064106	Garnett Road - 11th Street South to I-244 (Design)	Mar-15	Dec-16	C & K	\$500	100%	No construction	on funds curre	ntly scheduled		
064107	Mingo Road - 71st Street South to 81st Street South (Design)	Jun-14	Aug-16	Leidos	\$500	95%	Aug-19	Jan-21	APAC	\$7,431	63%
064108	Pine Street - Memorial Drive to Mingo Road (Design)	May-14	Feb-20	Garver	\$449	80%	No construction	on funds curre	ntly scheduled		
064111	91st Street South - Memorial Drive to Mingo Road (Complete Design and Right-of-Way Acquisitions)	Design fur other s		Breisch		60%	Re-design funded through Vision Construction funded through IOT2				
966120	Gilcrease West Expressway from Tisdale Expressway to Edison			Tetra Tech		95%	Dec-09	May-11	Plains/Tres/ Unit	\$13,091	99%
064093	City Match for Federal, State or County Projects			Various							
064004	Traffic Signal Synchronization			Various							
064003	Traffic Signalization, Lighting and Safety Improvements			Various							

TRANSPORTATION PROJECTS STATUS REPORT

				DESIGN					STRUCTIO	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
064002	Residential Streets - Major Rehabilitation										
i	Maintenance Zone 6140: Summerfield: E. 36th St. S. form S. 136th E. Ave. to S. 145th E. Ave. Phase II	May-09	Feb-10	СОТ	\$0	70%				\$950	
0	Sidewalks - Citywide			City							
q	Routine and Preventive Maintenance - Citywide										
r	Re-Inspection Pavement Management System (PMS) - Non-Arterial			Poe		100%					
064060	Bridge Replacement										
064062	Bridge Rehabilitation/Repair, Citywide										
914411	Trail System Improvements Matching Funds										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 402 INCOMPLETE PROJ	ECTS									
FUND 403 -	ADVANCE FUNDED SALES TAX										
014160	Arterial Street Rehab										
14K	81st - US 169 to Garnett										
	Traffic Signal Installation and Modification										
	Street Project Engineering and Inspection										
	Intersections										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 403 INCOMPLETE PROJ	ECTS	•							-	
FUND 404 -	SPECIAL TEMPORARY SALES TAX FUN	D(2008)									
104010	Citywide - Arterial Sidewalk Repair and Construction										
104015	Citywide - Non-Arterial Rehabilitation and Reconstruction										
104016	Citywide - Non-Arterial Sidewalk Repair And Construction										
104017	Arterial Street Rehab										
i	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-17	Meshek	\$390	95%	Mar-18	Dec-18	Becco	\$3,529	100%

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
i	Lewis Ave 21st St. S. to 11th St. S.	Jun-12	Jul-14	C & K	\$353	95%	Mar-18	Dec-18	Tri-Star	\$4,720	100%
İ	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Grade Line		52%
0	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Aug-17	Dewberry	\$467	95%	Aug-20	Jun-22	Becco		7%
	Intersections										
af	Pine St Yale Ave. Intersection	Jan-13	Aug-13	HRAOK	\$247	95%	Aug-20	Jun-22	Becco		7%
104020	Citywide - Arterial Routine and Preventive Maintenance										
104021	Citywide - Non-Arterial Routine And Preventive Maintenance										
104022	Citywide - General Engineering / Testing / Inspection										
	TOTAL FUND 404 INCOMPLETE PROJE	CTS									
UND 405 - S	SALES TAX FUND (2014)										
144017	Arterial Street Rehab						1				
а	Charles Page Blvd 33rd W. Ave. to 25th W. Ave.	Jun-15	Sep-17	Tetra Tech	\$206	95%					
b	49th W. Ave Edison St. to Charles Page Blvd.	May-18	Apr-19	CEC	\$165	80%					
С	Utica Ave Pine St. to Admiral Blvd.	Nov-15	Apr-16	CEC	\$528	60%					
d	Lewis Ave 36th St. N. to Apache St.	Jun-18	Dec-18	Cyntergy	\$118	95%					
е	Southwest Blvd W. 23rd St. to W. 31st St.	Dec-16	Sep-17	Dewberry	\$300	90%					
f	Southwest Blvd W. 31st St. to W. 40th St.	Dec-16	Sep-17	Dewberry	\$315	90%					
g	Union Ave Southwest Blvd. to W. 41st St.	May-15	Sep-17	Dewberry	\$158	95%					
h	Union Ave W. 51st St. to W. 61st St	Jun-15	Aug-17	Garver	\$157	95%			Ellsworth	\$1,598	
j	Pine St Harvard Ave. to Yale Ave.	May-18	Apr-19	Benham	\$289	90%					
k	Admiral Pl Lewis Ave. to Harvard Ave.	Jan-18	Aug-18	BKL	\$253	90%					_
	Admiral Pl Harvard Ave. to Yale Ave.	Nov-16	Jul-17	Poe	\$325	95%	Jul-20				
m	Sheridan Rd Apache St. to Pine St.	Nov-15	Sep-17	AAB	\$156	95%					
0	Mingo Rd 36th St. N. to Pine St.	Nov-16	Nov-17	McClelland	\$727	95%	Mar-19	Sep-21	Becco	\$8,435	75%
р	Mingo Rd Admiral Blvd. to 11th St.	Oct-18	Aug-09	Wallace	\$89	90%					
q	11th St 89th E. Ave. to Mingo Rd.	Feb-15	Nov-15	CEC	\$162	100%	Apr-19	Oct-19	Ellsworth	\$1,631	100%
r	15th St Peoria Ave. to Lewis Ave.	May-15		Garver	\$248	95%	Sep-19	Nov-20	Crossland	\$3,094	99%
S	15th St Lewis Ave. to Harvard Ave.	Jan-17	Oct-17	Garver	\$302	90%	Sep-20				
t	Peoria Ave Admiral Blvd. to 11th St.	May-18	Feb-19	MARQUARDT	\$214	90%					
u	Peoria Ave 11th St. to 21st St.	Feb-16	Nov-16	MARQUARDT	\$252	90%			_		

		DESIGN						CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
V	Utica Ave Admiral Blvd. to 11th St.	Nov-19	Aug-20	C&K	\$317	50%							
W	Utica Ave 11th St. to 15th St.	Dec-16	Jul-17	BKL	\$224	90%	Oct-20						
Х	Harvard Ave 15th St. to 21st St.	Sep-19	Jul-20	Garver	\$245	80%							
У	Harvard Ave 21st St. to 31st St.	Apr-18	Apr-19	Poe	\$469	92%							
Z	21st St Yale Ave. to Sheridan Rd.	May-18	Mar-19	CEC	\$259	90%							
aa	31st St Yale Ave. to Sheridan Rd.	Aug-19	May-20	HNTB	\$237	90%							
ac	41st St Sheridan Rd. to Memorial Dr.	Apr-18	Jan-19	CGA	\$262	90%							
ad	Memorial Dr 21st St. to 31st St.	Nov-15	Jun-16	BKL	\$289	98%	Jul-19	Jul-21	Grade Line	\$5,086	52%		
ae	51st St Mingo Rd. to Garnett Rd.	Apr-18	Jun-19	Garver	\$234	90%							
af	71st St Memorial Dr. to Mingo Rd.			COT		85%	Nov-20						
ag	91st. St Mingo Rd. to Hwy 169.			COT		100%	May-20	Aug-20	Becco		100%		
ah	Memorial Dr 81st St. to 91st St.	Sep-17	Mar-18	Marquardt	\$129	92%			Crossland Heavy	\$2,987			
ai	Memorial Dr 91st St. to Creek Tpk.	Jun-15	Dec-15	Marquardt	\$58	95%			Crossland Heavy				
aj	Sheridan Rd 91st St. to 101st St.	Apr-18	Jun-19	HUB	\$84	95%							
al	Harvard Ave 41st St. to 51st St.	Apr-18	Dec-18	PEC	\$236	65%							
am	36th. St. N Mingo Rd. to Hwy 169	Jun-18	Apr-19	McClelland	\$301	90%							
an	Downtown Arterial Streets	May-15	Aug-15	Poe	\$923	70%							
	Phase 4 - Boulder/1ST to 10th		May-17	Poe		95%	Jan-19	Apr-20	Becco	\$4,415	100%		
ao	Phase 5 - 6th Street / 7th Street		Jul-17	Poe		95%	Apr-20	Feb-21	Crossland	\$4,663	26%		
ao	Phase 6 - Detroit / 7th Street/ 8th Street		Aug-17	Poe		75%							
ao	Phase 7 - Cheyenne		Jan-18	Poe		50%					•		
ар	Pine St. & MLK Jr. Blvd Intersection	May-08	Feb-19	CP&Y	\$117	98%							
aq	Pine St. & Peoria Ave. Intersection	Jun-17	Jun-18	Schemmer	\$135	90%							
ar	Pine St. & Lewis Ave. Intersection	Mar-17	Aug-17	Wallace	\$75	95%							
as	41st St. & Union Ave. Intersection	May-15	Sep-19	Dewberry	\$158	99%							
at	51st St. & Union Ave. Intersection		1	Garver		0%							
av	36th St. N. & Mingo Rd. Intersection	Nov-16	Nov-17	McClelland	\$727	95%	Aug-19	Sep-21	Becco		75%		
aw	Admiral Blvd. & Lewis Ave. Intersection	Dec-17	Aug-18	BKL	\$250	90%							
ax	11th St. & Utica Ave. Intersection	Dec-16	Jul-17	BKL	\$224	90%	Oct-20						
ay	21st St. & Peoria Ave. Intersection			MARQUARDT									
az	21st St. & Memorial Dr. Intersection	Nov-15	Apr-16	BKL	\$289	98%	Jul-19	Jul-21	Gradeline		47%		
ba	51st St. & Mingo Rd. Intersection	Apr-18	Mar-19	Garver	\$234	90%					52%		
bb	71st St. & Sheridan Rd. Intersection	Mar-17	Nov-17	Cyntergy	\$99	95%							
bd	71st St. & Memorial Dr. Intersection			COT		70%	Nov-20						
be	81st St. & Memorial Dr. Intersection	May-17	Dec-17	Benham		95%			Becco				
bf	61st St. & Yale Ave. Intersection	Dec-16	Aug-17	C&K	\$77	95%			Crossland	\$1,747			

				CONS	TRUCTI	0 N					
Budget Number	Project Description		Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144020	Citywide Non-Arterial Routine and Preventive Maintenance										
144101	Widen Yale Avenue, 81st St. to 91st Street South	Jun-15	Jul-17	Benham	\$600	95%	Aug-20				
144102	Widen 81st Street South, Sheridan Road to Memorial Drive	Sep-16	May-18	Benham	\$950	95%	Aug-20				
144103	Widen Yale Avenue, 96th St. South to 101st St. South	Aug-16	Jul-17	CEC	\$200	95%	Mar-20	Dec-21	Becco	\$8,752	25%
144105	Widen 25th W. Ave., Edison to Apache (design)			Meshek							
144108	Widen Pine Street, Mingo to U.S. 169 (design)										
144120	Gilcrease Expressway Local Match										
144063	Bridges - Replacement and Rehabilitation Programs										
а	Bridge No. 275 - 10100 E. 36th St. N.	Jun-18	Dec-19	McClelland		60%					
g	Bridge No. 250 - 11200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%
h	Bridge No. 247 - 9200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%
k	Bridge No. 401 - 3800 S. Memorial Dr.	Jun-15	Dec-15	Cowen	\$39	95%	Sep-19	Feb-20	Becco	\$693	100%
S	Bridge No. 333 - 1300 S. 177th E. Ave.	Jun-20	Oct-20	CP&Y		30%					
u	Bridge No. 209 - 3000 N. Mingo Rd.	Nov-16	Nov-17	McClelland	\$727	60%					
Х	Bridge No. 222 - 3200 S. Peoria Ave.	May-18	Jul-19	Garver	\$227	80%	Dec-20				
144094	ODOT Rehabilitation and Replacement Program										
144003	Citywide guardrail replacement										
144004	Citywide traffic signalization										
144005	Roadway, pedestrian, and decorative lighting replacement										
144006	Signing, pavement marking and delineation										
144007	Traffic calming										
144008	Traffic signal installation, modification, and safety improvements										
144009	Traffic signal pole replacement										
144010	Creek Turnpike Trail pedestrian bridge over Memorial Dr. (\$200,000 for study only)										
144011	GPS emergency vehicle preemption system (approx. 30 intersections)										

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

TRANSPORTATION PROJECTS STATUS REPORT

				DESIGN					STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
	Citywide ADA Transition Plan										
144109	Implementation (Minimum for 30-Year Schedule - High and Medium Priority Needs)	Feb-16	Aug-18	BKL	\$639	90%					
	ADA Transition Plan - Package #1		Sep-17			95%	Mar-20	Nov-20	Daris	\$1,642	58%
	ADA Transition Plan - Package #2					80%	Oct-20				
	ADA Transition Plan - Package #3					60%					
144093	Citywide Matching Funds										
144018	Bicycle/Pedestrian Master Plan Implementation			Garver							
144019	IDL Entrance Rehabilitation (1st, 7th, and 8th Streets; signals at 1st and Greenwood)	see ao 144017		POE	\$1	60%					
	TOTAL FUND 405 INCOMPLETE PROJE	CTS	<u> </u>		<u> </u>			•		<u>. </u>	
UNDS 4250	0-4255 2005 GENERAL OBLIGATION BO	ND ISSUES									
054041	Citywide Routine/Preventive Maint										
	Arterial Streets Widening - Engineering and	Partial ROW									
054050	51st - Garnett to BA Expr (Eng/Dsn)	Feb-08	Oct-08	C & K	\$300	65%	No construct	ion funds curre	ntly scheduled		
054051	61st - Peoria Int/Riverside Dr. to Peoria			DTA					See 064110		
054052	81st - Memorial to Mingo; Sheridan to Memorial (Engr. & Design)	Jun-06	Apr-08	Benham	\$400	95%	Jun-09		See 064102		
054053	91st - Memorial to Mingo (Engr/Dsn)	Jan-08	Dec-08	Breisch	\$386	100%	ROW Acquis	ition			
054054	91st - Sheridan Inter (Final Design)	Mar-06	Apr-09	DDG	\$269	100%	Construction	funded in 2006	S. T.	See 064104	1
054055	129th - 31st to 41st (Engr. & Design)	Feb-06	Feb-12	DTA	\$400	100%	Construction	funded in 2006	S. T.	See 064109	,
054056	Delaware - 81st to 91st (Engr. & Dsn.)	Jan-08	Dec-08	BKL	\$456	100%	No construct	ion funds curre	ntly scheduled		
054057	Yale - 81st to 91st (Prelim Design)	Feb-06	Feb-07	Benham	\$300	100%	No funding a	vailable.			
104023	Lewis Ave 11th to 21st	Jun-12		C&K	\$353	95%	Mar-18	Dec-18	TriStar	\$4,726	100%
054093	City Match for Federal/State projects.										
054002	Citywide Routine and Preventive Rehabilitation										
054003	Sidewalk Repair/Const (Citywide)										
054004	Traffic Calming Devices										
054001	Transportation Gen Eng/Insp Serv										
	TOTAL FUNDS 4250-4255 INCOMPLET	E PROJECT	S								
JNDS 4260)-4266 - 2008 STREETS GENERAL OBLIG	ATION BON	ND .								
_	Streets, Expressways, Sidewalks, L	ighting, T	raffic Calm	ing							
	Arterial Street Rehabilitation and Citywide	<u> </u>									
104009	Citywide-Arterial Rehab & Reconstruction										

			A	DESIGN			A.:		STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Enaineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Comp
104010	Citywide-Arterial Sidewalk Repair & Construction										
104011	Citywide - Trails										
104012	Citywide - Railroad Crossings										
104013	Citywide - Local Match										
104014	Citywide-Gen.Engineering/Testing Inspection										
	Non-Arterial Rehabilitaiton and Citywide F	Projects.									
104107	Maintenance Zone 1007	May-13	May-15	BKL	\$557	99%	Nov-18	Dec-20	Becco	\$7,500	97%
104944	Maintenance Zone 9044	Oct-19	Jan-20	Meshek	\$41	95%	Mar-20				
104015	Citywide Non-Arterial Rehab & Reconstruction										
104016	Citywide Non-Arterial Sidewalk Repair and Construction										
104000	Bond Issuance Costs										
104039	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-13	Meshek	\$312	95%	Mar-18	May-19	Becco	\$3,529	100%
104041	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Becco		53%
104043	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Mar-13	Dewberry	\$467	95%	Jul-20	Jun-22	Becco	\$4,587	7%
144023	Citywide - Arterial Routine & Preventative Maintenance										
144022	Citywide-Art/Non-Art Routine & Preventative Maintenance										
104053	Pine St Yale Ave. Intersection	Jan-13	Aug-13	Dewberry	\$247	100%		2015			100%
104054	Citywide - General Engineering / Testing / In	spection									
	TOTAL FUNDS 4260-4266 - 2008 St	reets Gene	ral Obligat	ion Bond							
INDS 4270)-4273 - 2014 STREETS GENERAL OBLIG	ATION BON	ID								
	Streets, Expressways, Sidewalks, 1	raffic Calr	ning								
	Arterial Street Rehabilitation and Citywide	Projects:									
144200	36th St N. MLK Jr. Blvd. to Peoria Ave.	Jun-15	Mar-20	PEC	\$232	75%	Apr-20				
144201	Apache St MLK Jr. Blvd. to Peoria Ave.	Nov-14	Aug-15	MESHEK	\$267	95%	Mar-19	Nov-19	Crossland	\$3,380	99%
144202	Apache St Peoria Ave. to Lewis Ave.	Aug-16	Mar-17	C&K	\$500	98%	Sep-20				
144203	W. 41st St. S 41st W. Ave. to S. 33rd W. Ave.	Sep-14	Aug-15	DEWBERRY	\$175	95%					
144204	S. 33rd W. Ave 41st St. to 51st St.	Sep-14	Aug-15	DEWBERRY	\$275	95%					
144205	Apache St Lewis Ave. to Harvard Ave.	Sep-14	Sep-15	GUY	\$210	80%	Nov-20				
144206	11th St Peoria Ave. to Utica Ave.	Nov-14	Nov-15	BKL	\$185	95%	Mar-20	Oct-20	Becco	\$2,343	33%
144207	11th St Lewis Ave. to Harvard Ave.	Jun-16	Mar-17	BKL	\$205	85%					

				DESIGN				CONS	STRUCTI	0 N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144208	11th St Sheridan Rd. to Memorial Dr.	Nov-14	Nov-15	BKL	\$180	95%	Aug-20				
144209	21st St Garnett Rd. to 129th E. Ave.	Dec-14	Jul-15	GARVER	\$235	95%	Oct-20	Aug-21	Becco	\$4,079	0%
144210	21st St 129TH East Ave. Intersection	Dec-14	Jul-15	GARVER	\$156	95%	Oct-20	Aug-21	Becco		0%
144213	91st St Harvard Ave. to Yale Ave.		May-19	CEC	\$177	70%					
144215	Peoria Ave 41st St. to 51st St.	Dec-16	Aug-17	MARQUARDT	\$340	90%					
144216	41st St Lewis Ave. to Harvard Ave.	Oct-14	Aug-15	CEC	\$275	95%			Crossland	\$5,653	
144217	Apache St. & Harvard Ave. Intersection	Sep-14	Sep-15	GUY	\$176	95%	Dec-20				
144218	41st St. & Lewis Ave. Intersection	Oct-14	Aug-15	CEC	\$210	95%			Crossland		
144309	Citywide - Arterial Rehabilitation										
144110	Citywide - Arterial Sidewalk Improvements										
144020	Citywide - Arterial Routine and Preventive Maintenance										
144093	Citywide Matching Funds										
144094	ODOT Rehabilitation and Replacement Program										
	Non-Arterial Rehabilitaiton and Citywide I	Projects.									
144111	Maintenance Zone 1001:	May-15	Feb-16	MAR / ARB	271 / 284	95%	Jul-20				
144106	Maintenance Zone 1006:	Sep-14	Jun-15	TETRA-TECH	\$356	95%	Apr-19	Oct-19	Ellsworth	\$2,585	99%
144107	Maintenance Zone 1007:	Oct-14	Apr-15	Cyntergy	\$56	95%	Nov-18	Nov-20	Becco		97%
144168	Maintenance Zone 1068:	Sep-16	Sep-17	Nickle / Cowan	152./168.	95./95%					
144173	Maintenance Zone 1073:	Oct-14	Jul-15	COWAN	\$49	95%	Jul-17	Nov-17	PCSI	\$437	100%
144199	Maintenance Zone 1099:	Jun-15	Dec-15	CP&Y	\$259	95%			Crossland Heavy	\$2,343	
144153	Maintenance Zone 1153:	Sep-14	Jun-15	POE	\$334	95%					
144157	Maintenance Zone 1157 N:	Sep-14	Jun-15	BKL	\$302	95%	May-18	Feb-19	Ellsworth	\$3,195	99%
144158	Maintenance Zone 1157 S:	Jun-15	Mar-16	SKW	\$210	95%	Oct-19	May-20	Crossland	\$2,493	98%
144225	Maintenance Zone 2125:	Nov-14	Aug-15	WALLACE	\$179	95%	Apr-19	Jan-20	Becco	\$2,189	99%
144230	Maintenance Zone 2130:	Oct-14	Aug-15	MESHEK	\$270	95%			Becco	\$3,485	
144310	Maintenance Zone 3010:	May-15	Jan-16	MCCLELLAND	\$544	95%	Nov-20				
144311	Maintenance Zone 3011:	Jun-16	Jun-17	POE	\$656	95%	Aug-20	Sep-21	Crossland Heavy	\$7,603	7%
144317	Maintenance Zone 3017:	Oct-17	Jul-18	CGA	\$324	96%					
144320	Maintenance Zone 3020:	Aug-16	May-17	AAB	\$345	90%	Jul-21				
144413	Maintenance Zone 4013:	Sep-14	Apr-15	LEIDOS	\$512	95%					
144421	Maintenance Zone 4021:	Jul-16	Apr-17	CEC	\$343	96%	Nov-20				
144431	Maintenance Zone 4031:	May-15	Feb-16	GARVER	\$576	95%					

				DESIGN					STRUCTION	N C	
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144467	Maintenance Zone 4067 phase 1	Oct-14	Jun-15	GUY	\$344	95%	Jan-20	Aug-20	Crossland	\$3,127	87%
144467	Maintenance Zone 4067 phase 2										
144452	Maintenance Zone 4152:	Oct-17	Jul-18	HUB	\$373	97%					
144527	Maintenance Zone 5027:	Nov-14	May-15	CRAFTENTULL	\$115	95%	Sep-18	Jan-19	Paragon	\$1,144	99%
144533	Maintenance Zone 5033:	Oct-14	Jun-15	CGA	\$444	95%	Oct-18	Aug-19	Crossland	\$4,847	99%
144546	Maintenance Zone 5046:	Jun-16	Mar-17	MCCLELLAND	\$540	96%	Aug-20				
144547	Maintenance Zone 5047:	Aug-16	Jun-17	GARVER	\$584	90%	Jan-21				
144628	Maintenance Zone 6028:	Jan-18	Aug-19	MCCLELLAND	\$428	90%	Aug-21				
144635	Maintenance Zone 6035:	May-15	Apr-16	HUB	\$253	95%	Oct-19	Jul-19	Becco	\$2,768	100%
144642	Maintenance Zone 6142:	Oct-14	Jun-15	HOOD/COT	\$78	92%					
144645	Maintenance Zone 6145:	Oct-04	May-15	Cyntergy	\$195	95%	Jul-20				
144740	Maintenance Zone 7040:	Jun-16	Apr-17	HUB	\$254	95%			Crossland Heavy	\$3,478	
144754	Maintenance Zone 7054:	Sep-17	Feb-19	POE	\$747	90%	Oct-21				
144857	Maintenance Zone 8057:	Apr-17	Jul-19	WALLACE	\$107	95%			Ellsworth	\$1,601	
144863	Maintenance Zone 8063:	Oct-17	Sep-19	CraftonTull/pec	\$195	95%					
144944	Maintenance Zone 9044:	Oct-14	May-15		\$293	80%			Tri-Star		10%
144945	Maintenance Zone 9045:	Oct-14	Jul-15	GARVER	\$200	95%	Jan-19	Nov-19	Crossland	\$3,557	100%
144949	Maintenance Zone 9049:	Sep-17	May-19	GARVER	\$770	85%	Jun-20				
144950	Maintenance Zone 9050:	Jul-16	Feb-17	CP&Y	\$255	95%	Sep-20				
144951	Maintenance Zone 9051:	Jul-16	Feb-17	SKW	\$130	95%					
144015	Citywide Non-Arterial Rehabilitation										
144021	Citywide Non-Arterial Routine and Preventive Maintenance										
144016	Citywide Non-Arterial Sidewalk Improvements										
144060	Bridge No.189 - 4700 N. Iroquois Ave.	Nov-14	Jul-15	MEHLBURGER		90%					
144062	Bridge No. 323B - 12000 E. 21st	Dec-14		GARVER	\$10	95%					
	TOTAL FUNDS 4270-4273 - 2014 St			tion Bond				•			
	4285 - 2020 STREETS GENERAL OBLIG	ATION BON	ID								
'Non-Arteria	l Street Rehabilitation Projects:										
2036N1007Z	Maintenance Zone 1007:			Cowan	\$81						
2036N1068Z	Maintenance Zone 1068:										
2036N1070Z	Maintenance Zone 1070:			CGA							
2036N1071Z	Maintenance Zone 1071:										
2036N1072Z	Maintenance Zone 1072:										
2036N1076Z	Maintenance Zone 1076:			McClelland	23600%						
2036N1078Z	Maintenance Zone 1078:	Oct-20	Jun-21	Olsson	25300%						

	DESIGN						CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2036N1097Z	Maintenance Zone 1097:											
2036N1098Z	Maintenance Zone 1098:											
2036N1153Z	Maintenance Zone 1153:											
2036N1155Z	Maintenance Zone 1155:											
2036N1157Z	Maintenance Zone 1157:											
2036N2056Z	Maintenance Zone 2056:			Garver	hold							
2036N2065Z	Maintenance Zone 2065:			Garver	\$218							
2036N2066Z	Maintenance Zone 2066:			C&K								
2036N2131Z	Maintenance Zone 2131:											
2036N3004Z	Maintenance Zone 3004:											
2036N3005Z	Maintenance Zone 3005:											
2036N3008Z	Maintenance Zone 3008:											
2036N3010Z	Maintenance Zone 3010:											
2036N3011Z	Maintenance Zone 3011:											
2036N3017Z	Maintenance Zone 3017:											
2036N3075Z	Maintenance Zone 3075:											
2036N3080Z	Maintenance Zone 3080:											
2036N3081Z	Maintenance Zone 3081:			EST	\$58							
2036N3082Z	Maintenance Zone 3082:											
2036N4014Z	Maintenance Zone 4014:	Oct-20	May-21	Poe	\$136							
2036N4015Z	Maintenance Zone 4015:											
2036N4021Z	Maintenance Zone 4021:			CEC	\$256							
2036N4022Z	Maintenance Zone 4022:	Oct-20	Apr-21	BKL	\$322							
2036N4023Z	Maintenance Zone 4023:											
2036N4029Z	Maintenance Zone 4029:											
2036N4030Z	Maintenance Zone 4030:			Marquandt	\$143							
2036N4031Z	Maintenance Zone 4031:											
2036N4067Z	Maintenance Zone 4067:											
2036N4069Z	Maintenance Zone 4069:											
2036N5016Z	Maintenance Zone 5016:											
2036N5026Z	Maintenance Zone 5026:											
2036N5027Z	Maintenance Zone 5027:											
2036N5033Z	Maintenance Zone 5033:											
2036N5039Z	Maintenance Zone 5039:											
2036N5040Z	Maintenance Zone 5040:			TEP								
2036N6035Z	Maintenance Zone 6035:			Benham	hold							
2036N6142Z	Maintenance Zone 6142:											

	DESIGN						CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2036N6144Z	Maintenance Zone 6144:											
2036N6148Z	Maintenance Zone 6148:											
2036N6149Z	Maintenance Zone 6149:											
2036N6150Z	Maintenance Zone 6150:											
2036N7048Z	Maintenance Zone 7048:			Benham								
2036N7060Z	Maintenance Zone 7060:			HUB								
2036N7104Z	Maintenance Zone 7104:											
2036N7109Z	Maintenance Zone 7109:											
2036N7115Z	Maintenance Zone 7115:											
2036N8057Z	Maintenance Zone 8057:			Wallace	\$107							
2036N8102Z	Maintenance Zone 8102:			FNI	\$171							
2036N8113Z	Maintenance Zone 8113:											
2036N8116Z	Maintenance Zone 8116:											
2036N9036Z	Maintenance Zone 9036:											
2036N9037Z	Maintenance Zone 9037:			CP&Y								
2036N9038Z	Maintenance Zone 9038:			PEC	\$71							
2036N9043Z	Maintenance Zone 9043:											
2036N9044Z	Maintenance Zone 9044:			POE	hold							
2036N9045Z	Maintenance Zone 9045:											
2036N9049Z	Maintenance Zone 9049:											
2036N9050Z	Maintenance Zone 9050:											
2036N9051Z	Maintenance Zone 9051:	Sep-20		Keithline	\$83							
2036N9052Z	Maintenance Zone 9052:											
Arterial Stre	et Rehabilitation Projects:											
	Arterial Street Projects:											
2036A0001Z	56th St N-MLK Blvd to 1500ft W of Peoria											
2036A0002Z	46th St N - Peoria Ave to Lewis Ave											
2036A0003Z	46th St N - Elwood Ave to MLK Jr Blvd											
2036A0004Z	36th St N - Peoria Ave to Lewis Ave											
2036A0005Z	36th St N - Osage Cnty Line to MLK Blvd											
2036A0006Z	31st St N - 53rd W Ave to 41st W Ave											
2036A0007Z	Apache St - Harvard Ave to Yale Ave			C&K								
2036A0008Z	Pine St - Gilcrease Museum Rd to Union			Benham								
2036A0009Z	Pine St - Peoria Ave to Lewis Ave											
2036A0010Z	Edison St - 33rd W Ave to Union Ave											
2036A0011Z	33rd W Ave - Apache St to Pine St											
2036A0012Z	33rd W Ave - Pine St to Edison St											

			DESIGN CONSTRUCTION					N C			
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0013Z	Gilcrease Museum Rd - Apache to Pine			Benham							
2036A0014Z	MLK Jr Blvd - 56th St N to 46th St N										
2036A0015Z	MLK Jr Blvd - 36th St N to Apache St										
2036A0016Z	MLK Jr Blvd - Apache St to Pine St										
2036A0017Z	Peoria Ave - 56th St N to 46th St N										
2036A0018Z	Peoria Ave - 46th St N to 36th St N										
2036A0019Z	Peoria Ave - Pine St to Admiral Blvd										
2036A0020Z	Lewis Ave - Pine St to Admiral PI										
2036A0021Z	Harvard Ave - Mohawk Blvd to 36th St N										
2036A0025Z	41st St S - Union Ave to Elwood Ave			BKL							
2036A0026Z	51st St S - 33rd W Ave to Union Ave										
2036A0027Z	61st St S - Lewis Ave to Harvard Ave										
2036A0028Z	Elwood Ave - 71st St S to 81st St S										
2036A0029Z	Lewis Ave - 61st St S to 71st St S										
2036A0030Z	Lewis Ave - 71st St S to 81st St S										
2036A0031Z	Delaware Ave - 81st St S to 91st St S										
2036A0032Z	Harvard Ave - 61st St S to 71st St S										
2036A0033Z	Harvard Ave - 71st St S to 81st St S										
2036A0034Z	Harvard Ave - 81st St S to 91st St S										
2036A0039Z	36th St N - Garnett Rd to 129th E Ave										
2036A0040Z	36th St N - 129th E Ave to 141st E Ave										
2036A0041Z	Apache St - Gilcrease Expy to Sheridan Rd										
2036A0042Z	Pine St - Lewis Ave to Harvard Ave			McClelland							
2036A0043Z	Pine St - State Hwy 11 to Mingo Rd			Poe							
2036A0044Z	Pine St - Mingo Rd to Garnett Rd										
2036A0045Z	Pine St - Garnett Rd to 129th E Ave										
2036A0046Z	Admiral PI - Sheridan Rd to Memorial Dr										
2036A0047Z	Admiral PI - Memorial Dr to Mingo Rd			CEC							
2036A0048Z	Admiral PI - Garnett Rd to 129th E Ave										
2036A0049Z	11th St S - Memorial Dr to 89th E Ave										
2036A0050Z	Yale Ave - Apache St to Pine St			FNI							
2036A0051Z	Yale Ave - Pine St to Admiral Pl										
2036A0052Z	Sheridan Rd - 36th St N to Apache St										
2036A0053Z	Garnett Rd - Admiral Pl to 11th St S								_		
2036A0054Z	129th E Ave - 36th St N to Apache St										
2036A0055Z	129th E Ave - Apache St to Pine St			Olsson					_		
2036A0064Z	11th St S - Utica Ave to Lewis Ave			Wallace							

		DESIGN						CONSTRUCTION						
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl			
2036A0065Z	11th St S - Harvard Ave to Yale Ave													
2036A0066Z	15th St S - Boston Ave to Denver Ave													
2036A0067Z	15th St S - Harvard Ave to Yale Ave													
2036A0068Z	21st St S - Lewis Ave to Harvard Ave													
2036A0069Z	21st St S - Harvard Ave to Yale Ave													
2036A0070Z	Peoria Ave - 21st St S to 31st St S													
2036A0077Z	15th St S - Sheridan Rd to 73rd E Ave													
2036A0078Z	41st St S - Yale Ave to Sheridan Ave													
2036A0079Z	Yale Ave - 31st St S to 36th St S													
2036A0080Z	Yale Ave - 41st St S to I-44													
2036A0081Z	Sheridan Rd - 21st St S to 31st St S													
2036A0082Z	Sheridan Rd - 31st St S to 41st St S													
2036A0083Z	Sheridan Rd - 41st St S to 51st St S													
2036A0086Z	Admiral PI: 225th EA to 22200 Blk E Adm.													
2036A0087Z	11th St S - 145th E Ave to 161st E Ave													
2036A0088Z	11th St S - 161st E Ave to 177th E Ave													
2036A0089Z	11th St S - 177th E Ave to 193rd E Ave													
2036A0090Z	21st St S - 145th E Ave to 161st E Ave													
2036A0091Z	21st St S - 161st E Ave to 177th E Ave													
2036A0092Z	31st St S - Garnett Rd to 129th E Ave			Marquandt										
2036A0093Z	41st St S - 177th E Ave to 193rd E Ave													
2036A0094Z	129th E Ave - 51st St S to 61st St S													
2036A0095Z	145th E Ave - 11th St S to 21st St S													
2036A0096Z	145th E Ave - 21st St S to 31st St S													
2036A0097Z	161st E Ave - 11th St S to 21st St S													
2036A0108Z	61st St S - Sheridan Rd to Memorial Dr													
2036A0109Z	Memorial Dr - 51st St S 61st St S													
2036A0110Z	Mingo Rd - 61st St S to 71st St S													
2036A0111Z	Mingo Rd - 91st St S to 101st St S													
2036A0113Z	101st St S- Yale Ave to Sheridan Ave													
2036A0114Z	101st St S - Sheridan Rd to Memorial Dr													
2036A0115Z	111st St S - Yale Ave to Sheridan Rd													
2036A0116Z	121st St S - Yale Ave to Sheridan Rd													
2036A0117Z	Yale Ave - 61st St S to 71st St S													
2036A0118Z	Yale Ave - 111th St S to 121st St S													
2036A0119Z	Sheridan Rd - 71st St S to 81st St S			CGA										
2036A0122Z	41st St S - Riverside Dr to Peoria Ave													

		DESIGNCONSTRUCTION					N C				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0123Z	41st St S - Peoria Ave to Lewis Ave										
2036A0124Z	Peoria Ave - 31st St S to 41st St S										
2036A0125Z	Lewis Ave - 41st St S to I-44										
	Intersection Projects										
2036A0022Z	36th St N & Harvard Ave Intersection										
2036A0023Z	Apache St & MLK Jr Blvd Intersection										
2036A0024Z	Pine St & Gilcrease Museum Rd Intersection										
2036A0035Z	41st St S & Elwood Ave Intersection			BKL							
2036A0036Z	51st St S & 33rd W Ave Intersection										
2036A0037Z	71st St S & Union Ave Intersection										
2036A0038Z	81st St S & Union Ave Intersection										
2036A0056Z	36th St N & 129th E Ave Intersection										
2036A0057Z	Pine St & Sheridan Rd Intersection										
2036A0058Z	Pine St & Mingo Rd Intersection			Poe							
2036A0059Z	Pine St & Garnett Rd Intersection										
2036A0060Z	Admiral PI & Sheridan Rd Intersection										
2036A0061Z	Admiral PI & Garnett Rd Intersection										
2036A0062Z	11th St S & Sheridan Rd Intersection										
2036A0063Z	11th St S & Mingo Rd Intersection										
2036A0071Z	11th St S & Peoria Ave Intersection										
2036A0072Z	11th St S & Lewis Ave Intersection			Wallace							
2036A0073Z	11th St S & Harvard Ave Intersection										
2036A0074Z	15th St S & Harvard Ave Intersection										
2036A0075Z	21st St S & Harvard Ave Intersection										
2036A0076Z	31st St S & Peoria Ave Intersection										
2036A0084Z	15th St S & Sheridan Rd Intersection										
2036A0085Z	41st St S & Yale Ave Intersection										
2036A0098Z	11th St S & 145th E Ave Intersection										
2036A0099Z	11th St S & 161st E Ave Intersection										
2036A0100Z	11th St S & 177th E Ave Intersection								_		
2036A0101Z	11th St S & 193rd E Ave Intersection										
2036A0102Z	21st St S & 145th E Ave Intersection								_		
2036A0103Z	21st St S & 161st E Ave Intersection										
2036A0104Z	21st St S & 177th E Ave Intersection										
2036A0105Z	21st St S & 193rd E Ave Intersection										
2036A0106Z	31st St S & 145th E Ave Intersection										
2036A0107Z	41st St S & 177th E Ave Intersection										

	DESIGN						CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2036A0112Z	91st St S & Memorial Dr Intersection											
2036A0120Z	121st St S & Yale Ave Intersection											
2036A0121Z	111th St S & Yale Ave Intersection											
2036A0126Z	41st St S & Peoria Ave Intersection											
Arterial Stre	et Widening Projects:											
2036W0001Z	Gilcrease Museum Rd - Pine St to Admiral I	Blvd										
2036W0002Z	81st St S - Tacoma Ave to Maybelle Ave											
2036W0003Z	81st St S & Elwood Ave Intersection											
2036W0004Z	91st St S - Memorial Dr to Mingo Rd											
2036W0005Z	101st St S & Sheridan Rd Intersection											
2036W0006Z	81st St S - Harvard Ave to Yale Ave											
Central Bus	iness District (CBD)											
	Streets and Alleyways											
2036D0001Z	4th St											
2036D0002Z	MLK Ave & Detroit Ave north of BNSF	Aug-20	Jan-21	Poe		30%						
2036D0003Z	Cincinnati Ave			Poe								
2036D0004Z	Detroit Ave south of BNSF			Poe								
2036D0005Z	Reconciliation Way	Aug-20	Jan-21	Poe		30%						
2036D0006Z	Lansing Ave			Poe								
2036D0007Z	Alleyways			Str & Stwtr								
	tenance & Rehabilitation											
	Bridge #201C			Benham								
2037B0216Z	Bridge #216											
2037B0219D	Bridge #219D											
2037B0286Z	Bridge #286			Benham								
2037B0340Z	Bridge #340											
2037B0343Z	Bridge #343			Benham								
2037B0179Z	Bridge #179											
2037B0232Z	Bridge #232											
2037B0245Z	Bridge #245			Garver								
2037B0258Z	Bridge #258			Garver								
2037B0263Z	Bridge #263			CP&Y								
2037B0301Z	Bridge #301			CP&Y								
2037B0359Z	Bridge #359			•								
2037B0232A	Bridge #232A			Garver								
2037B0301A	Bridge #301A											

	DESIGN						CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2037B0425Z	Bridge #425											
2037B0225Z	Bridge #225											
2037B0167Z	Bridge #167			Garver								
2037B0173Z	Bridge #173			Poe								
2037B0236Z	Bridge #236											
2037B0241Z	Bridge #241			CP&Y								
2037B0261A	Bridge #261A			Garver								
2037B0261B	Bridge #261B			Garver								
2037B0269Z	Bridge #269			Benham								
2037B0474Z	Bridge #474											
2037B0482Z	Bridge #482											
2037B0153Z	Bridge #153											
2037B0183Z	Bridge #183											
2037B0252Z	Bridge #252											
2037B0271Z	Bridge #271											
2037B0322Z	Bridge #322			Benham								
2037B0329Z	Bridge #329											
2037B0478Z	Bridge #478											
2037B0204Z	Bridge #204			CP&Y								
2037B0315Z	Bridge #315											
2037B0336Z	Bridge #336											
2037B0404Z	Bridge #404											
2037B0346Z	Bridge #346											
2037B0423Z	Bridge #423			Benham								
2037B0424Z	Bridge #424											
2037B1000Z	Citywide Bridge Rehab and Inspection											
Citywide Pr												
	Citywide ADA Transition Plan Impl & Upd	ate (ROW)										
2036X0001Z	Transition Plan Update											
2036X0002Z	Transit Stops											
2036X0003Z	Signalized Intersections			BKL								
2036S0001Z	Sidewalk Corridors			BKL								
2036X0004Z	Citywide Infrastructure Partnership Funds											
2036N0001Z	Citywide Non-Arterial Routine & Preventive											
2036A1000Z	Citywide Arterial Routine and Preventive											
2036A1001Z	Pavement Reinspection							<u> </u>				

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE

TRANSPORTATION PROJECTS STATUS REPORT

				DESIGN				CONS	TRUCTIO	O N	
Budget Number	Project Description		Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2035X0001Z	Transit-MTTA-Route 66 Bus Rapid Transit			HNTB							•
	Traffic Engineering										
2036X0005Z	Signal Coordination & Communication										
2036X0006Z	Signal Installation, Repair and Replace										
2036X0007Z	Traffic Calming										
2036X0008Z	Lighting Repair and Replacement										
2036X0009Z	Pavement Markings and Signs										
2036X0010Z	Guardrail Repair and Replacement										
2039X0009Z	Traffic Studies										
	Bicycle-Pedestrian Infrastructure										
2036S0002Z	Go Plan Implementation - Engineering			Garver							
2036S0003Z	Go Plan Implementation-Traffic Operation			Traffic							
2036S0004Z	Arterial Sidewalk			Strt & Strmwtr							
2036S0005Z	Non Arterial Sidewalk			Strt & Strmwtr							
2036X0011Z	Arena District Mstr Plan Implementation										
	TOTAL FUNDS 4281-4285 - 2020 ST	REETS GE	NERAL O	BLIGATION	BOND						
Samo docian	contract for \$35,000										

Same design contract for \$35,000

^{*} Same design contract for \$15,000

Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

125					D		CONSTRUCTION							
Project	Special Project No.	Project Description	Start Date	Compl Date	% Compl	Engineer	City PM	Contract Amount	Adv. Date	Compl Date	Contractor	Ins p. C or E	Contracted Amount	% Compl
FUND	402 (60	09) - 2006 SALES	TAX F	UND										
062100		UNSRVD AREAS & OFFSITE MAINS												
062100	SA 05-15	Woodycrest #3	Aug-05	Oct-06	99%	Guy	TP	-	Jun-20	-	N/A	N/A	N/A	0%
062110	5Y 05-02	RL JONES LS & FORCE MAIN				Tetra Tech	TP							
062120	5Y 05-03	SSWWTP 71 LS EXPANSION				TBD	JB	TBD						
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH	Feb-08	Jul-10	100%	C&K	TP	\$342	Aug-10	Dec-11	Utility Spec	E	\$7423/\$7800	98%
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 1)	May-09	Jul-10	100%	C&K	SW	\$342	Jul-10	Jan-12	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 2)	TBD	TBD	TBD	C&K	SW	TBD	TBD	-	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract3)	tbd	tbd	tbd	C&K	SW	TBD	TBD	-		-		-
062140	ES 2006-01	LOWER BIRD CREEK PLANT EXPANSION	-	-	-	B&V	JB	TBD	-	-	-	-	-	-
		Fund 402 (6009)	Total											
FUND	4250-42	255 (6315-6319) 2	005 G.	O. Bor	nd									
052100		SS Gen Eng & Insp Ser	-	-	-	-	-	-	-	-	-	-	-	-
052100	SA 05-01	SSWWTP Odor Control Study	Mar-06	Mar-07	100%	PEC	NS	\$149/ \$400	-	-	-	-	-	-
052102	ES 2004-21	Upper Coal Creek	-	-	-	RJN	AOG	-	-	-	-	-	-	-
052103	SA 05-03	Joe Creek/LaFortune Park Capacity Enhancements	May-08	Jan-09	100%	RJN	SW	\$150	Apr-10	Jul-11				
052104	ES 2004-18	West Tulsa	-	-	-	-	-	-	-	-	-	-	-	-
052105	SA 05-04	Upper Flatrock Post Construction SSES				FHC	TP	\$200/375	-	-	-	-	-	-
052106	SA 05-05	Central Park/Midtown	-	-	-	-	-	-	-	-	-	-	-	-
052301	ES 2004-06	Lower Bird / Spunky Creek Sewer Extension	May-05	May-06	100%	Carollo	JB	\$521	Jul-07	Jun-09	-	-	-	-
		Fund 4250-4255	(6315-	<mark>19) To</mark>	tal									

Finance and Economic Indicators



Ashley Webb Chair Ashley R. Webb Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc. Attorney At Law Tulsa, OK 74119 (918) 699-8905

To: City Council

Date: November 4th, 2020

Subject: November Report to City Council

Attached is the October 2020 Sales Tax Overview Committee (STOC) Status Report.

2006 Special Extended Sales Tax

September expenditures totaled \$241,931, of which \$101,000 was spent on the Residential Streets Rehabilitation project. Encumbrances and commitments total \$4,661,480. Current appropriations for the Special Extended Sales Tax Fund total \$271,344,933. There is a current appropriation balance of \$11,149,812.

2008 Sales Tax Special Temporary Streets Fund

Expenditures in September totaled \$920,479, of which \$704,000 was spent on the Citywide non Arterial Routine and Preventative Maintenance project. To date, \$143,173,875 has been spent in this fund. Encumbrances and commitments total \$2,194,685. Life to date appropriations total \$145,493,500. There is a current appropriation balance of \$124,940.

2014 Sales Tax Fund

September expenditures totaled \$5,793,203, of which \$895,000 was spent on the Citywide Arterial Street Rehabilitation project. To date, \$285,186,461 has been spent in this fund. Encumbrances and commitments total \$70,402,000. Total life-to-date appropriations for the 2014 Sales Tax Fund are \$567,377,764. There is a current appropriation balance of \$211,789,303.

2016 Sales Tax Fund

September expenditures totaled \$1,973,903 within the 2016 Tulsa Vision Sales Tax Fund, of which \$1.75 million was spent on debt service for the 2016 Vision Advance Funded Revenue Bonds.. To date, \$65,648,814 has been spent in this fund. Encumbrances and commitments total \$22,167,789. Total life-to-date appropriations for the 2016 Sales Tax Fund are \$127,143,645. There is a current appropriation balance of \$39,327,041.

2016 Revenue Bond Fund

September expenditures totaled \$7,545,244 within the 2016 Tulsa Vision Revenue Bond Program with \$1.7 million being spent on the Cox Center Expansion project. Total life to date appropriations within the fund are \$350,600,000. Encumbrances and commitments total \$143,274,495. There is a current appropriation balance of \$76,194,883.

2020 General Obligation Bonds

September expenditures totaled \$124,119, of which \$43,000 was spent on the Detroit Avenue (south of BNSF) Street project. To date, \$140,859 has been spent in this fund, all of which being spent on the Central Business District: MLK & Detroit street project. Encumbrances and commitments total \$3,380,863. Life to date appropriations for the 2020 General Obligation Bond Fund total \$17,500,000. There is a current appropriation balance of \$13,978,277.

2014 General Obligation Bonds

September expenditures totaled \$4,316,900, with \$1.1 million being spent on Maintenance Zone 4067 (21st St S north to Highway 64 / Riverside Dr east to Cincinnati Ave). To date, \$152,117,111 has been spent in this fund. Encumbrances and commitments total \$50,243,319. Life to date appropriations for the 2014 General Obligation Bond Fund total \$277,500,000. There is a current appropriation balance of \$75,139,571.

2008 General Obligation Bonds

September expenditures totaled \$78,164, almost all of which was spent on the Citywide Arterial Routine and Preventative Maintenance project. To date, \$207,519,328 has been spent in this fund. Encumbrances and commitments total \$50,243,319. Life to date appropriations for the 2008 General Obligation Bond Fund total \$230,054,937. There is a current appropriation balance of \$21,179,407.

2005 General Obligation Bonds

My R. Will

There were no expenditures in September. To date, \$73,810,306 has been spent in this fund. Encumbrances and commitments total \$198,690. Current appropriations for the 2005 General Obligation Bond Fund total \$74,919,257. There is a current appropriation balance of \$910,261.

Respectfully submitted,

Ashley Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, November 4, 2020

I. Financial Report

Revenue: 2014 Extended 1.1 Percent and 2016 Vision 0.305 Percent Sales Tax Funds

		Fiscal Year to Date				
	October	TI	hru October	Acti	ual vs Budget	
Actual	\$ 9,240,958	\$	36,325,385	\$	1,945,187	
Adopted Budget - Current Year	8,513,070		34,380,198		727,888	

Expenditures

Fund		September	u September
4001, 4003-4004 - Tulsa Vision Rev Bonds	\$	15,090,488	\$ 20,272,796
4000 - Tulsa Vision Sales Tax		3,947,806	11,597,303
405 - 2014 Sales Tax		11,586,405	22,106,257
404 - 2008 Streets Temporary Sales Tax		1,840,958	911,601
402 - 2006 Special Extended Sales Tax		483,861	286,674

II. Expenditures in Other Funds

Fund	September	Fiscal Year to Date Thru September
403 - 2006 Advance Funded Sales Tax	0	0
401 - 2001 Sales Tax	12,853	12,750
408 - 2020 GO Bond	248,238	248,238
427 - 2014 GO Bond	8,633,801	7,129,699
426 - 2008 GO Bond	156,328	16,680
425 - 2005 GO Bond	0	0_
TOTA	AL \$ 9,051,220	\$ 7,407,367

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Salley R VIII

Ashley R. Webb, Chair

Attachments

cc: James Wagner Keith Eldridge Gary Hamer

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY

$\mathbf{\mathcal{L}}$
2
07
N
ے
ā
be
\Box
Ξ
a
Ţ
൧
septe
S
+
ð
S
ä

		CORRENI	EXPENDITORES	3			
-	APP	APPROPRIATIONS	Current Month	To Date	COMMITTED	PERCENT	BALANCE
Fund 401 and Fund 403 2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	↔	112,418,465	\$ 6,426 \$	112,099,267 \$	280,604	100% \$	38,595
Fund 402 2006 Third Penny Sales Tax Extension	⋄	271,344,933	\$ 241,931 \$	255,533,641 \$	4,661,480	\$ %96	11,149,812
Fund 404 2008 Sales Tax Special Temporary Streets Fund	❖	145,493,500	\$ 920,479 \$	143,173,875 \$	2,194,685	100% \$	124,940
Fund 405 2014 Sales Tax Fund	❖	567,377,764	\$ 5,793,203 \$	285,186,461 \$	70,402,000	\$ %89	211,789,303
Fund 406: 4000 2016 Sales Tax Fund	⋄	127,143,645	\$ 1,973,903 \$	65,648,814 \$	22,167,789	\$ %69	39,327,041
Fund 406: 4001, 4003, 4004 2016 Revenue Bond Fund	↔	350,600,000	\$ 7,545,244 \$	131,130,622 \$	143,274,495	\$ %82	76,194,883
Fund 428 2020 General Obligation Bonds	↔	17,500,000	\$ 124,119 \$	140,859 \$	3,380,863	20% \$	13,978,277
Fund 427 2014 General Obligation Bonds	⋄	277,500,000	\$ 4,316,900 \$	152,117,111 \$	50,243,319	73% \$	75,139,571
Funds 426 2008 General Obligation Bonds	❖	230,054,937	\$ 78,164 \$	207,519,328 \$	1,356,202	91% \$	21,179,407
Funds 425 2005 General Obligation Bonds	↔	74,919,257	\$ -	73,810,306 \$	198,690	\$ %66	910,261
Fund 740: 7401-7408 TMUAWater Capital Fund	↔	380,354,697	\$ 6,052,619 \$	251,362,639 \$	50,610,460	\$ %62	78,381,598
Funds 750: 7501-7520 TMUA-Sanitary Sewer Capital Funds	❖	461,123,911	\$ 1,902,235 \$	327,305,016 \$	72,408,896	\$ %28	61,409,998

Report On Tulsa Economic Indicators August 2020

Economic Overview

Economic Overview will be updated at the end of every quarter. For the most recent update please refer to June – Tulsa Economic Indicators Report. The Next EO summary will be posted with the September 2020 Report.

Wage & Salary Employment Conditions

Labor force participation grew in August, reporting a total of 472,400 compared to the previous month. This was an increase of 300 or 0.1% in Labor participants. Meanwhile, the Total Employment survey reported an increase of 7,500 positions within the metro area. This was an increase of 1.7% over the previous month and reported a total of 443,800. The area unemployment rate was reported at 6.1% for August which is a decrease from the July number of 7.6%. Total unemployment for the area was 3.3% this time last year. Regarding the second employment survey, Wage and Salary Employment increased by 1,200 in August, to report a total of 434,700. The Manufacturing sector reported a decrease of 600 positions in August to total 48,600. The Service sector reported an decrease of 500 positions totaling 222,000 positions. Trade reported an increase of 600 positions this month, totaling 79,300 for August.

Construction Conditions

Single family residential construction activity in the metro area decreased in August, reporting a total of 35 single family residential permits for the month. This was a decrease of -39.7% over the previous month as well as a -14.6% increase over this time last year. There were 0 multi-family construction permits issued in August, increasing the year to date total to 298. Total commercial construction permits fell in August, reporting a decrease of \$-67.35 million for a total of \$ 2.1 million for the month. There was \$1.6 million in Retail sector permits issued in August. This was up from previous month of \$0.2M. Finally, there was \$0.6M in Office sector permits issued in August.

Freight Conditions

TIA reported August boarding at 54,038 passengers. Outgoing passenger counts fell by -4,098 over the previous month. This time last year, the airport reported a total 126,539 for the month. August cargo fell at the TIA, decreasing by -1,024 tons, and reporting a total of 3,695 tons shipped in August. Lastly, freight at the Port of Catoosa reported 149,990 of barge tonnage for the month. This is down vs. previous month by 8,097 in barge tonnage.

Enterprise Customers

Sewer customer totals decreased by -68 customers in August totaling 133,358. The current customer base is 0.5%, greater than this time last year. Water Customers also decreased by -66 customers in August totaling 141,336. The current customer base is 0.5%, greater than this time last year.

Price Indices

PPI was up in August at 205.2 MCI moved **up** 0.0% in August to 253.3 CPI-U moved **up** 0.4% in August to 246.5 i

20 Year GO Bond rates fell by 1 basis points to 2.13% in August Revenue Bond rates fell by 1 basis points to 2.55% in August 30-Day Treasury Bill rates fell by 2 basis points to 0.081% in August

¹ The annualized average for Fiscal year 2018 was 235.4. The annualized median for the last three Fiscal Years was 230.7


Tulsa Economic Indicators Most Recent Twelve Months

(unless otherwise Indicated)


	September 19 to	September 18 to	Chango
Maga 9 Calany	August 20	August 19	Change
Wage & Salary	A 20	A 10	
Employment (TMSA 12 Mo. Avg.): Manufacturing	<u>Aug-20</u>	<u>Aug-19</u>	(1.00/)
	51,900	52,900	(1.9%)
Services	223,000	229,000	(2.6%)
Trade	83,500	87,600	(4.7%)
Other	<u>87,600</u>	<u>89,000</u>	(1.6%)
Total	446,000	458,500	(2.7%)
Unemployment Rates (TMSA 12 Mo. Avg):	Aug-20	<u>Aug-19</u>	
Tulsa MSA	5.9%	3.2%	2.7%
Oklahoma	5.7%	3.3%	2.4%
United States	6.9%	3.7%	3.2%
Office States	0.970	3.7 /0	3.270
Tulsa City Construction (Calendar YTD): *	<u>Aug-20</u>	Aug-19	
Single Family Units	280	351	(20.2%)
Multi-Family Units	298	580	(48.6%)
Value of :			
Retail Permits	\$13,130,000	\$31,290,000	(58.0%)
Office Permits	\$81,130,100	\$38,860,000	>100.00%
Industrial Permits	\$16,621,010	\$34,500,030	(51.8%)
	. , ,	. , ,	
	<u>Aug-20</u>	<u>Aug-19</u>	
Air Passengers (Calendar YTD):	431,300	1,002,000	(57.0%)
Barge Tonnage (Calendar YTD):	1,160,000	909,000	27.6%
Price and Cost Indices:	<u>Aug-20</u>	<u>Aug-19</u>	
Consumer Price Index - Urban	246.5	243.1	1.4%
Producer Price Index	205.2	205.9	(0.3%)
Municipal Cost Index (Est.)	253.3	253.8	(0.2%)
(Indices are not adjusted for seasonality)			
Financial Rates (Monthly Avg.):	<u>Aug-20</u>	<u>Aug-19</u>	
30-Day Treasury Bill	0.081%	2.05%	(1.97)
Municipal General Obligation Bond			
Buyer 11 Bond Index (20 Yr. A-AAA)	2.13%	3.16%	(1.03)
Municipal Revenue Bond Buyer			
25 Bond Index (25 Yr. A-AA+)	2.55%	3.64%	(1.09)
Hailiain n	A 20	A . 10	
Utilities:	<u>Aug-20</u>	Aug-19	0.404
Water Customers	141,300	140,700	0.4%
Sewer Customers	133,400	132,700	0.5%

^{*}Data unavailable at time of report. Therefore figure is a 12 month average forecast.


Rates on Municipal Investments and Cost of Financing**




Consumers, Producers, and Municipal Price/Cost Indices



Monthly (- -) and Average (----)
Unemployment Rates
(Most Recent 12 Months)



Tulsa MSA Wage & Salary Employment and 12 Month Moving Average (000's)



^{*}Data unavailable at time of report. Therefore figure is a 12 month average forecast.

Short Term Capital Purchases Summary (Fund 477) as of September 2020 2006 Sales Tax Capital Equipment Replacement Report

				Month's	Y	ear to Date	Ε	ncumbrances	
Department/Entitiy	Δ	Appropriations	E	cpenditures	E	cpenditures	C	ommitments	Balance
Human Resources	\$	33,104	\$	-	\$	-	\$	-	\$ 33,104
Finance	\$	12,000	\$	-	\$	-	\$	-	\$ 12,000
Legal	\$	4,800	\$	-	\$	-	\$	-	\$ 4,800
Asset Management	\$	492,523	\$	6,300	\$	6,300	\$	65,116	\$ 421,108
Information Technology	\$	5,641,702	\$	1,305,322	\$	2,130,373	\$	1,919,394	\$ 1,591,935
Police	\$	5,618,417	\$	245,953	\$	593,270	\$	4,106,946	\$ 918,202
Fire	\$	796,175	\$	-	\$	1,341	\$	348,908	\$ 445,926
Engineering Services	\$	173,117	\$	-	\$	787	\$	-	\$ 172,330
Streets & Stormwater	\$	1,984,667	\$	33,889	\$	33,897	\$	972,513	\$ 978,257
Parks & Recreation	\$	452,189	\$	32,120	\$	79,314	\$	110,640	\$ 262,235
WIN	\$	314,746	\$	-	\$	255	\$	113,446	\$ 201,045
Development Services	\$	181,438	\$	-	\$	-	\$	87,388	\$ 94,050
Transfer to Other Funds*	\$	92,000	\$	-	\$	92,000	\$	-	\$ -
Transfer to River Parks*	\$	36,000	\$	-	\$	36,000	\$	-	\$ -
Transportation Grants									
to MTTA*	\$	92,000	\$	92,000	\$	92,000	\$	-	\$ -
	\$	15,924,878.00	\$	1,715,583.44	\$ 3	3,065,536.20	\$	7,724,349.67	\$ 5,134,992.13

^{*} Total appropriation is transferred to the agency in a lump sum during the year and incorporated into their budget.

City of Tulsa Department of Finance FINANCIAL REPORT



SALES TAX OVERVIEW COMMITTEE

PERIOD ENDING September 30, 2020

City of Tulsa Department of Finance FINANCIAL REPORT



G. T. Bynum Mayor

James Wagner Director of Finance

MAYOR

G. T. Bynum

CITY COUNCIL

VANESSA HALL-HARPER	DISTRICT 1
JEANNIE CUE	DISTRICT 2
CRISTA PATRICK	DISTRICT 3
KARA JOY MCKEE	DISTRICT 4
CASSIDY FAHLER	DISTRICT 5
CONNIE DODSON	DISTRICT 6
LORI DECTER WRIGHT	DISTRICT 7
PHIL LARKIN JR	DISTRICT 8
BEN KIMBRO	DISTRICT 9

CITY AUDITOR

CATHY CRISWELL

SALES TAX OVERVIEW COMMITTEE

Ashley Webb, Chair Linda Jenkins, Vice Chair Rhonda Hinrichs, Secretary

Rhonda Hinrichs	Linda Jenkins
Paul McTighe	Sylvia Powell
Karen O'Brien	Renee Plocek
David Blatt	Ashley Webb
Kathy Sebert	Daryl Tannehill
Jesse Guardiola	Alex Gomez
Ellouise Cochrane	Janae Bradford
Jonathan Hall	Steve King
Scott Grizzle	Steven Watts
Pamela Amburgy	Mareo Johnson
Marcia Bruno-Todd	

SALES TAX OVERVIEW COMMITTEE REPORT Table of Contents

FUND NO.	PAGE NO
TABLE OF CONTENTS CONSOLIDATED REPORTS Balance Sheets	4
Schedule of Sales Tax Revenue	_
Statement of Revenue, Expenditures, and Encumbrances	
4042008 SPECIAL TEMPORARY SALES TAX Statement of Revenue, Expenditures, and Encumbrances	
4052014 EXTENDED 1.1% SALES TAX	
40002016 LIMITED PURPOSE TEMPORARY SALES TAX Statement of Revenue, Expenditures, and Encumbrances	
40012016 VISION ADVANCE FUNDED REVENUE BOND FUND Statement of Revenue, Expenditures, and Encumbrances	
40032016 VISION ADVANCE FUNDED REVENUE BOND FUND Statement of Revenue, Expenditures, and Encumbrances	
40042016 VISION ADVANCE FUNDED REVENUE BOND FUND Statement of Revenue, Expenditures, and Encumbrances	
4260-4266 2008 GO BOND FUNDS	
4270-4274 2014 GO BOND FUNDS	
4281-4281 2020 GO BOND FUNDS	
COMBINED STATEMENT OF OTHER FUND ACTIVITY(400, 401, 403, 425)	
BUDGET ACTIONS	

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT BALANCE SHEET SEPTEMBER 2020

	FUND 402 2006 SPECIAL EXTENDED SALES TAX	FUND 404 2008 SPECIAL TEMPORARY SALES TAX	FUND 405 2014 EXTENDED 1.1% SALES TAX	FUND 4000 2016 LIMITED PURPOSE TEMPORARY SALES TAX	FUNDS 4260 through 4266 2008 GO BOND FUNDS	FUNDS 4270 through 4274 2014 GO BOND FUNDS	FUNDS 4281 2020 GO BOND FUNDS	TOTAL
ASSETS:								
POOLED EQUITY WITH TREASURER ACCRED INTERST RECEIVABLE OTHER CURRENT RECEIVABLES	\$16,824,195.22 83,459.50	\$6,472,917.64 36,761.79	\$241,768,794.43 1,154,669.21	\$40,725,099.12 208,044.46 3,930,745.86	\$23,806,206.17	\$128,797,541.82	\$17,335,263.43	\$458,394,754.40 \$1,482,934.96 \$3,930,745.86
TAX RECEIVABLE			14,176,460.49	1,283,552.45				\$15,460,012.94
TOTAL ASSETS	\$16,907,654.72	\$6,509,679.43	\$257,099,924.13	\$46,147,441.89	\$23,806,206.17	\$128,797,541.82	\$17,335,263.43	\$479,268,448.16
LIABILITIES, RESERVES, AND FUND BALANCE:								
LIABILITIES AND RESERVE FOR ENC.: ACCOUNTS PAYABLE CONTRACTS PAYABLE - RETAINAGE CONTRACTS RETAINAGE CLEAR PURCHASING CARD ESCROW DUE TO OTHER FUNDS	143,626.22	238,716.71	225,839.63 1,471,299.84 20,413.40		(4.51) 560,429.54 294,095.52	958.51 2,107,740.98 77,386.37	1,914.90	226,793.63 4,521,813.29 391,895.29
ADVANCES FROM OTHER FUNDS RESERVE FOR ENCUMBRANCES RESERVE FOR COMMITMENTS	4,634,059.73	2,194,684.76	61,448,163.94	18,674,636.00	1,356,202.42	48,129,318.00	3,209,629.39	136,437,064.85
UNENCUMBERED FUND BALANCE: APPROPRIATED UNAPPROPRIATED RESERVED FOR ADVANCES	11,149,812.35 980,156.42	124,940.43 3,951,337.53	193,934,207.32	27,472,805.89	21,179,406.58 416,076.62	75,139,570.82 3,342,567.14	13,978,277.14 145,442.00	329,000,743.39 8,690,137.71
TOTAL FUND BALANCE	12,129,968.77	4,076,277.96	193,934,207.32	27,472,805.89	21,595,483.20	78,482,137.96	14,123,719.14	337,690,881.10
TOTAL LIABILITIES, RESERVES,								
AND FUND BALANCE	\$16,907,654.72	\$6,509,679.43	\$257,099,924.13	\$46,147,441.89	\$23,806,206.17	\$128,797,541.82	\$17,335,263.43	\$479,268,448.16

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT

SCHEDULE OF SALES TAX REVENUE September 2020

		COMPARIS	ON	TO BUDGET (2019	9-2020)	COMPARISON TO PRIOR YEAR							
		BUDGET		ACTUAL	_			2018-2019		2019-2020		AMOUNT	PERC	CENT
	·				_		-				_	INCREASE	INCREASE/	
Month		AMOUNT		AMOUNT	D	IFFERENCE		ACTUAL		ACTUAL		(DECREASE)	ACTUAL	BUDGET
July	\$	8,610,765.00	\$	8,818,368.59	\$	207,603.59	\$	9,217,603.00	\$	8,818,368.59	\$	(399,234.41)	-4.3%	-6.6%
August	\$	8,698,132.00	\$	9,272,936.78		574,804.78	\$	9,263,735.00	\$	9,272,936.78		9,201.78	0.1%	-6.1%
September	\$	8,558,231.00	\$	8,993,120.86		434,889.86	\$	9,079,958.00	\$	8,993,120.86		(86,837.14)	-1.0%	-5.7%
October			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
November			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
December			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
January			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
February			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
March			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
April			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
May			\$	-		-			\$	-		-	#DIV/0!	#DIV/0!
June			\$	-					\$	-		-	#DIV/0!	#DIV/0!
TOTAL	\$	25,867,128.00	\$	27,084,426.23	\$	1,217,298.23	\$	27,561,296.00	\$	27,084,426.23	\$	(476,869.77)	-1.7%	-6.1%

PERCENT INCREASE (DECREASE)

4.49%

2006 SPECIAL EXTENDED SALES TAX

FUND 402

(SIXTH THIRD PENNY SALES TAX PROGRAM)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 402 - 2006 SPECIAL EXTENDED SALES TAX

REVENUES/ LIFE-TO-DATE APPROPRIATIONS		FY ESTIMATED		ACTUAL		OUTSTANDING
Revenue		REVENUES/		YEAR	LIFE	REVENUES/
Sales Tax \$ \$ \$ \$ \$ \$ \$ \$ \$		LIFE-TO-DATE	CURRENT	TO	TO	BALANCE OF
Sales Tax \$ \$ \$ \$ \$ \$ \$ \$ \$		APPROPRIATION:	S MONTH	DATE	DATE	APPROPRIATIONS
Donations Interest on Investments 482,000.00 15,407.54 49,686.33 16,198,183.23 432,313.67 Intergovernmental Revenue Federal, State & Local grants Transfers from other funds Miscellaneous Revenue Total Revenue Total Revenue 482,000.00 15,407.54 49,686.33 448,558,362.83 432,313.67 Expenditures Project Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 Completed Projects (303,603.43) 193,024,721.45 Completed Projects (4,965,083.16) 174,416,586.99 Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 28,052.83 Adjusted Beginning Fund Balance 18,911,737.89	Revenue					
Interest on Investments 482,000.00 15,407.54 49,686.33 16,198,183.23 432,313.67 Intergovernmental Revenue Federal, State & Local grants Transfers from other funds Miscellaneous Revenue 1,424,225.61 Total Revenue 482,000.00 15,407.54 49,686.33 448,558,362.83 432,313.67 Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Total Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 Completed Projects 174,416,586.99 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 32,052.83 Adjusted Beginning Fund Balance 18,911,737.89	Sales Tax	\$	\$	\$	\$ 430,935,953.99	\$
Intergovernmental Revenue Federal, State & Local grants Transfers from other funds Miscellaneous Revenue Total Revenue 482,000.00 15,407.54 49,686.33 448,558,362.83 432,313.67	Donations					
Federal, State & Local grants Transfers from other funds Miscellaneous Revenue Total Revenue 482,000.00 15,407.54 49,686.33 448,558,362.83 432,313.67	Interest on Investments	482,000.00	15,407.54	49,686.33	16,198,183.23	432,313.67
Transfers from other funds Miscellaneous Revenue 1,424,225.61 Total Revenue 482,000.00 15,407.54 49,686.33 448,558,362.83 432,313.67 Expenditures Project Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Total Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 193,024,721.45 Completed Projects 174,416,586.99 174,416,586.99 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over (4,965,083.16) 13,946,654.73 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 179,022.83 18,911,737.89 Adjusted Beginning Fund Balance 18,911,737.89 18,911,737.89	Intergovernmental Revenue					
Miscellaneous Revenue	Federal, State & Local grants	;				
Total Revenue	Transfers from other funds					
Project Expenditures	Miscellaneous Revenue				1,424,225.61	
Project Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 174,416,586.99 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 18,829,685.06 Adjusted Beginning Fund Balance 18,911,737.89	Total Revenue	482,000.00	15,407.54	49,686.33	448,558,362.83	432,313.67
Project Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 174,416,586.99 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 18,829,685.06 Adjusted Beginning Fund Balance 18,911,737.89	Evnenditures					
Total Expenditures 271,344,933.46 241,930.52 353,289.76 255,533,641.38 15,811,292.08 Excess (Deficiency) of Revenue Over Expenditures (303,603.43) 193,024,721.45 174,416,586.99 174,416,586.99 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 13,946,654.73 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 18,829,685.06 82,052.83 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89 18,911,737.89 18,911,737.89		271 344 933 46	241 930 52	353 289 76	255 533 641 38	15 811 292 08
Excess (Deficiency) of Revenue Over Expenditures Completed Projects Encumbrances Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) Long 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 18,911,737.89	-		•	·		
Over Expenditures (303,603.43) 193,024,721.45 Completed Projects 174,416,586.99 Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	•		241,330.32	000,200.10	200,000,041.00	10,011,202.00
Completed Projects Encumbrances 174,416,586.99 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 18,829,685.06 Adjusted Beginning Fund Balance 18,911,737.89	` •	ue				
Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 3 June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	Over Expenditures			(303,603.43)	193,024,721.45	
Encumbrances 4,661,479.73 4,661,479.73 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 3 June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	Completed Projects				174,416,586.99	
Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 82,052.83 June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	• •			4,661,479.73		
Expenditures and Encumbrances (4,965,083.16) 13,946,654.73 June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 82,052.83 June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	Execuse (Deficiency) of Boyonu	uo Ovor				
June 30, 2018 Ending Fund Balance 18,829,685.06 Prior year expenditures 82,052.83 June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89	• • • • • • • • • • • • • • • • • • • •			/A 965 093 16\	12 046 654 72	
Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 18,911,737.89	Experiorures and Encumbra	ances		(4,905,005.10)	13,340,034.73	
Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 18,911,737.89	June 30, 2018 Ending Fund Ba	alance		18.829.685.06		
June 30, 2018 Encumbrances 82,052.83 Adjusted Beginning Fund Balance 18,911,737.89				10,020,000.00		
Adjusted Beginning Fund Balance 18,911,737.89	-			82.052.83		
	,					
Ending Fund Balance \$ 13,946,654.73 \$ 13,946,654.73		lance			A	
	Ending Fund Balance			\$ <u>13,946,654.73</u>	\$ <u>13,946,654.73</u>	

Fund 402 2006 SPECIAL EXTEND SALES TAX

			REVISED	MTD	YTD	LTD	=110	201111	o-
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
402	016100	Forensic Lab Expansion	14,729,241.90	0.00	0.00	14,729,241.90	0.00	0.00	0.00
402	016130	Replace 2 Police Helicopters	4,344,475.00	0.00	0.00	4,344,475.00	0.00	0.00	0.00
402	016200	Apparatus Replacement	12,863,575.91	0.00	0.00	12,863,575.91	0.00	0.00	(0.00)
402	016240	Site Acq. For Addnl. Station	5,300,000.00	48,617.82	48,617.82	833,412.92	3,751,008.58	0.00	715,578.50
402	016310	Network System Replacement	1,402,150.04	0.00	0.00	1,402,150.04	0.00	0.00	0.00
402	017110	General Park Improvements	4,829,359.78	42,861.00	42,861.00	4,753,138.75	13,420.00	26,000.00	36,801.03
402	017120	Golf Course Development	459,640.57	0.00	0.00	459,640.57	0.00	0.00	0.00
402	017140	Tulsa Zoo Department	2,938,780.81	0.00	0.00	2,938,780.81	0.00	0.00	0.00
402	060020	Comprehensive Plan Update	649,253.49	0.00	0.00	649,253.49	0.00	0.00	0.00
402	060040	Equipment Mgmt Projects	2,242,000.00	0.00	0.00	2,242,000.00	0.00	0.00	0.00
402	062100	Unservd Area & Offsite Mns	7,200,000.00	0.00	0.00	7,200,000.00	0.00	0.00	0.00
402	062120	Sswwtp 71 Ls Expansion	400,000.00	0.00	0.00	400,000.00	0.00	0.00	0.00
402	062130	Spunky Crk Bsn Ms & Ls	9,497,696.77	0.00	0.00	9,497,696.77	(0.00)	0.00	(0.00)
402	062140	Lower Bird Creek Wwtp Expn	11,000,000.00	18,391.42	18,391.42	11,000,000.00	0.00	0.00	(0.00)
402	063101	Fred Creek Drainage Imprv	12,250,000.00	0.00	0.00	12,250,000.00	0.00	0.00	0.00
402	063106	Elm Crk 6th St Drainage	2,000,000.00	0.00	0.00	2,000,000.00	(0.00)	0.00	0.00
402	063107	Citywide Mdp Updates	450,000.00	0.00	0.00	450,000.00	0.00	0.00	0.00
402	063109	Engr And Insp Svc-Fc	500,000.00	0.00	0.00	500,000.00	0.00	0.00	0.00
402	064001	Arterial Streets Rehab	28,169,343.33	0.00	499.33	27,264,759.19	161,353.71	0.00	743,230.43
402	064002	Residential Streets Rehab	25,849,169.10	101,004.70	0.00	25,815,173.80	0.00	0.00	33,995.30
402	064003	Traffic Signals & Lighting	2,600,000.00	0.00	0.00	2,424,141.75	0.00	0.00	175,858.25
402	064004	TRAFFIC SIGNAL SYNCH	1,700,000.00	0.00	0.00	1,692,173.06	0.00	0.00	7,826.94
402	064005	St Surface Rpr & Crack Seal	10,000,000.00	0.00	0.00	10,000,000.00	0.00	0.00	(0.00)
402	064060	Bridge Replacement	2,500,000.00	7,586.86	7,586.86	2,499,613.73	385.00	0.00	1.27
402	064062	Bridge Rehab/Repair Cw	2,500,000.00	4,713.28	4,713.28	2,462,254.10	37,745.90	0.00	0.00
402	064093	City Match-Fed/St/Co Projs	1,500,000.00	0.00	0.00	1,410,000.00	90,000.00	0.00	0.00
402	064101	41St-Garnett To 129Th E Ave	500,000.00	4,059.61	4,059.61	485,895.51	14,104.49	0.00	(0.00)
402	064102	81St-Memorial To Mingo	7,402,272.09	0.00	0.00	7,402,272.09	0.00	0.00	0.00
402	064103	91St & Harvard Intersection	2,217,000.00	0.00	0.00	2,152,114.04	64,885.96	0.00	(0.00)
402	064104	91St And Sheridan Inters	4,417,718.54	0.00	0.00	4,414,613.00	0.00	0.00	3,105.54
402	064105	61St St Riverside To Peoria	800,000.00	20.43	40.86	705,425.75	23,660.27	0.00	70,913.98
402	064106	Garnett-11Th To I-244	500,000.00	0.00	0.00	499,555.00	0.00	0.00	445.00
402	064107	Mingo 71St To 81St	500,000.00	0.00	0.00	498,721.40	1,278.60	0.00	(0.00)
402	064108	Pine St-Memorial To Mingo	500,000.00	3,159.90	3,159.90	340,224.08	158,866.90	0.00	909.02
402	064109	129Th-31St To 41St	5,500,000.00	0.00	0.00	5,500,000.00	0.00	0.00	0.00
402	064110	61St-Riverside To Peoria	7,369,000.00	0.00	0.00	7,369,000.00	0.00	0.00	(0.00)
402	064111	91St-Memorial To Mingo	500,000.00	0.00	0.00	59,808.17	0.00	0.00	440,191.83
402	065100	Public Facilities Renov	7,080,000.00	9,940.50	9,717.00	6,668,809.67	135,462.01	0.00	275,728.32
402	065300	Energy Efficiency Facil Impr	1,600,000.00	0.00	0.00	1,134,165.67	70,052.83	0.00	395,781.50
402	065320	Gilcrease Museum Renovation	3,342,500.00	0.00	0.00	3,342,089.45	410.55	0.00	0.00
402	065330	Performing Arts Ctr Renova	1,560,000.00	0.00	0.00	1,459,247.55	0.00	0.00	100,752.45
402	066210	New Fs 11-11Th/177Th	0.00	0.00	0.00	0.00	0.00	0.00	0.00
402	066220	Homeland Sec Equip Facil	2,708,852.22	0.00	0.00	2,708,852.22	0.00	0.00	0.00
402	066310	Weather Alert Sirens Repl	1,694,929.61	0.00	0.00	1,694,929.61	0.00	0.00	0.00

Fund 402 2006 SPECIAL EXTEND SALES TAX

	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
402	066320	61St Twr Comm Shelter Repl	299,964.04	0.00	0.00	299,964.04	0.00	0.00	0.00
402	066330	Pwr Prtct Bok Comm Site Bok	104,569.00	0.00	0.00	104,569.00	0.00	0.00	0.00
402	066340	Log Sys 800 Mhz Radio Sys	118,787.61	0.00	0.00	118,787.61	0.00	0.00	0.00
402	066350	Computer Sys Repl/Enhance	511,449.95	0.00	0.00	511,449.95	0.00	0.00	0.00
402	067120	Plgnd Splashpad Park Surfs	3,095,280.61	0.00	0.00	3,024,686.42	0.00	0.00	70,594.19
402	067130	Playground Equip Repl/Renov	1,063,517.00	0.00	0.00	1,054,597.78	0.00	0.00	8,919.22
402	067170	Carl Smith Facil Devel	235,421.96	0.00	0.00	231,991.95	3,430.01	0.00	0.00
402	067510	Trails Resurf And Widening	2,924,423.01	0.00	0.00	2,924,423.01	0.00	0.00	0.00
402	067520	EST BANK IMPR 11TH-21STS	5,250,000.00	0.00	0.00	346,031.29	0.00	0.00	4,903,968.71
402	067530	RVR WST FESTIVAL PRK RENOV	7,491,683.05	0.00	0.00	7,491,683.05	0.00	0.00	0.00
402	067540	RIVER PRKS FACIL REHAB/REPL	345,186.15	0.00	0.00	345,186.15	0.00	0.00	0.00
402	068100	Tda Downtown Prop Acq	1,720,000.00	0.00	0.00	1,720,000.00	0.00	0.00	0.00
402	068110	Kendall Whittier Plan Impl	5,000,000.00	0.00	0.00	5,000,000.00	0.00	0.00	0.00
402	068120	Dirty Butter Crk Acq Ph2	2,096,066.28	0.00	0.00	2,096,066.28	0.00	0.00	(0.00)
402	068130	Downtown Signage	1,813,710.24	0.00	0.00	1,813,710.24	0.00	0.00	0.00
402	068140	Econ Devel Infrastructure	3,000,000.00	0.00	0.00	3,000,000.00	0.00	0.00	0.00
402	068160	New Parking Garage	5,000,000.00	0.00	0.00	2,301,726.39	0.00	0.00	2,698,273.61
402	069100	Mtta System Projects	2,410,000.00	0.00	0.00	2,402,136.89	0.00	0.00	7,863.11
402	096005	Electronic Ticketing Equip	182,707.40	0.00	0.00	182,707.40	0.00	0.00	0.00
402	144104	Riverside Dr & Rltd Infrstr	250,252.64	0.00	0.00	250,252.64	0.00	0.00	0.00
402	146200	Fire - SCBA	94,389.51	0.00	0.00	94,389.51	0.00	0.00	0.00
402	156000	Radio Sys Upgrd & Assc Equip	3,545,000.00	0.00	0.00	3,545,000.00	0.00	0.00	0.00
402	170101	Capital Equipment	172,000.00	0.00	0.00	172,000.00	0.00	0.00	0.00
402	203400001Z	Tulsa Zoo Department	561,065.85	1,575.00	3,690.00	10,707.17	109,414.92	0.00	440,943.76
402	914411	Tulsa Trails	1,492,500.00	0.00	0.00	1,492,500.00	0.00	0.00	(0.00)
402	962301	Tulsa Convention Center Impr	2,000,000.00	0.00	0.00	1,981,869.61	0.00	0.00	18,130.39
402	966120	Gilcrease Exp Osage Exp-41st	4,500,000.00	0.00	0.00	4,500,000.00	0.00	0.00	0.00
			\$ 271,344,933.46 \$	241,930.52 \$	143,337.08	\$ 255,533,641.38 \$	4,635,479.73 \$	26,000.00 \$	11,149,812.35

\$ 4,661,479.73

2008 TEMPORARY SALES TAX

FUND 404

(2008 SPECIAL TEMPORARY SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 404 - 2008 SPECIAL TEMPORARY SALES TAX

	FY ES	IMATED	ACTUAL					OUTSTANDING
	REVE	NUES/			YEAR		LIFE	REVENUES /
	LIFE-T	O-DATE	CURRENT		TO		ТО	BALANCE OF
	APPROF	RIATIONS	MONTH		DATE		DATE	APPROPRIATIONS
Revenue								
Sales Tax	\$	\$		\$		\$	144,577,118.55 \$	
Donations								
Interest on Investments	2	57,000.00	5,972.31		21,491.44		4,004,137.43	235,508.56
Intergovernmental Revenue								
Federal, State & Local grants								
Transfers from other funds								
Miscellaneous Revenue								
Total Revenue	2	57,000.00	5,972.31		21,491.44		148,581,255.98	235,508.56
Expenditures								
Project Expenditures	145 4	93,500.00	920,478.92		953,064.25		143,173,874.81	2,319,625.19
Total Expenditures		93,500.00	920,478.92		953,064.25		143,173,874.81	2,319,625.19
Excess (Deficiency) of Revenu	IE							
Over Expenditures					(931,572.81)		5,407,381.17	
·					(001,012.01)		0,107,001111	
Completed Projects								
Encumbrances				_	2,194,684.76	_	2,194,684.76	
Excess (Deficiency) of Revenu	ıe Over							
Expenditures and Encumbra					(3,126,257.57)		3,212,696.41	
P					(-, -, -, -, -,		, , , , , , , , , , , , , , , , , , , ,	
June 30, 2018 Ending Fund Ba	alance				6,338,953.98			
Prior year expenditures					, ,			
June 30, 2018 Encumbrances								
Adjusted Beginning Fund Bala	anco			_	6,338,953.98	_		
Ending Fund Balance	ance			¢ -	3,212,696.41	- ¢ -	3,212,696.41	
Linding I und Dalance				Ψ=	5,212,030.41	- Ψ ₌	0,212,030.41	

Fund 404 2008 SPECIAL TEMP SALES TAX

ELIND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIIVI	DALANCE
404	104009	Citywide-Arterial Rehab&Cons	4,200,000.00	0.00	0.00	4,200,000.00	0.00	0.00	0.00
404	104010	Citywide-Arterial Sidewalk R	1,600,000.00	0.00	0.00	1,600,000.00	0.00	0.00	0.00
404	104015	Citywide Nonarterial Rehℜ	100,000.00	0.00	0.00	100,000.00	0.00	0.00	0.00
404	104016	Citywide Nonarterial Sidewlk	702,500.00	0.00	0.00	702,500.00	0.00	0.00	0.00
404	104017	Art Rehab Citywide	81,942,000.00	189,224.61	0.00	81,850,551.54	91,448.46	0.00	0.00
404	104020	Citywide Nonarterial Sidewlk	15,894,000.00	0.00	0.00	15,894,000.00	0.00	0.00	(0.00)
404	104021	Citywide Non-arterial RTPV	34,082,000.00	703,813.25	445,005.60	31,994,929.87	2,005,101.32	0.00	81,968.81
404	104022	Citywide General Engineering	1,383,000.00	2,085.00	10,795.00	1,284,865.02	98,134.98	0.00	0.00
404	104023	Bridge Repair and Rehab	90,000.00	0.00	0.00	87,261.95	0.00	0.00	2,738.05
404	144104	Riverside Dr & Rltd Infrstr	5,500,000.00	25,356.06	0.00	5,459,766.43	(0.00)	0.00	40,233.57
			\$ 145,493,500.00 \$	920,478.92 \$	455,800.60	\$ 143,173,874.81 \$	2,194,684.76 \$	- \$	124,940.43

2014 EXTENDED 1.1% SALES TAX

FUND 405

(2014 EXTENDED 1.1% SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 405 - 2014 EXTENDED 1.1% SALES TAX

		FY ESTIMATED			ACTUAL			OUTSTANDING
		REVENUES/			YEAR		LIFE	REVENUES /
		LIFE-TO-DATE	CURRENT		TO		TO	BALANCE OF
	Α	PPROPRIATIONS	MONTH		DATE		DATE	APPROPRIATIONS
Revenue								
Sales Tax	\$	80,716,900.00 \$	7,040,877.54	\$	21,204,888.86	\$	511,121,729.99 \$	59,512,011.14
Donations								
Interest on Investments		3,641,000.00	220,845.46		706,304.14		13,441,043.95	2,934,695.86
Intergovernmental Revenue								
Federal, State & Local grants								
Transfers from other funds								
Miscellaneous Revenue	_						98,580.75	
Total Revenue		84,357,900.00	7,261,723.00		21,911,193.00		524,661,354.69	62,446,707.00
Expenditures								
Project Expenditures		567,377,763.82	5,793,202.62		18,486,059.00		285,168,502.52	282,209,261.30
Total Expenditures	-	567,377,763.82	5,793,202.62		18,486,059.00		285,168,502.52	282,209,261.30
•	-	001,011,100.02	0,100,202.02		10,400,000.00		200,100,002.02	202,200,201.00
Excess (Deficiency) of Revenue	ıe							
Over Expenditures					3,425,134.00		239,492,852.17	
Completed Projects								
Encumbrances					70,402,000.02		70,402,000.02	
				-	10,102,000102	_	7 0, 102,000.02	
Excess (Deficiency) of Revenue								
Expenditures and Encumbra	nce	es			(66,976,866.02)		169,090,852.15	
June 30, 2018 Ending Fund Ba	llar	ice			227,261,744.39			
Prior year expenditures								
June 30, 2018 Encumbrances					8,805,973.78			
Adjusted Beginning Fund Bala	ınc	е			236,067,718.17			
Ending Fund Balance		-	(\$	169,090,852.15	\$ -	169,090,852.15	
•				•	, ,	· =	, ,	

Fund 405 2014 SALES TAX

ELINID	DDO IEST	TITLE	REVISED	MTD	YTD	LTD	ENC	COMM	DAL ANCE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
405	140040	Cng Fuel Expansion	1,800,000.00	0.00	0.00	1,787,810.17	0.00	0.00	12,189.83
405	140050	Radio Frequency ID Devices	750,000.00	0.00	0.00	0.00	0.00	0.00	750,000.00
405	140060	Emd Emergency Generators	200,000.00	0.00	0.00	191,890.18	(0.00)	0.00	8,109.82
405	140070	Emd Facilities Maintenance	1,000,000.00	0.00	0.00	747,045.26	(0.00)	0.00	252,954.74
405	140080	Emd Lights, Hvac, Plumbing	2,300,000.00	0.00	0.00	556,543.78	(0.00)	0.00	1,743,456.22
405	140100	Capital Equipment	46,235,000.00	636,250.00	1,908,750.00	40,508,746.00	0.00	0.00	5,726,254.00
405	143001	Levee District #12 Rehab	3,400,000.00	2,857.56	4,398.49	328,184.88	21,019.77	0.00	3,050,795.35
405	144003	Citywide Guardrail Repl	1,000,000.00	0.00	0.00	95,023.74	325,182.91	0.00	579,793.35
405	144004	CW Traffic Signalization	2,000,000.00	9,424.04	10,124.04	1,117,871.05	351,078.73	0.00	531,050.22
405	144005	Roadway & Pedestrian Lights	1,000,000.00	0.00	0.00	853,014.30	(0.00)	0.00	146,985.70
405	144006	Signing Pvmt Mark Dlintion	2,510,000.00	185,382.21	28,898.23	1,359,261.78	42,586.78	0.00	1,108,151.44
405	144007	Traffic Calming & Safety	1,000,000.00	26,061.29	7,047.62	910,572.95	89,427.05	0.00	(0.00)
405	144008	TRAFFIC SIGNAL INSTALLATION	3,000,000.00	223,887.43	0.00	1,116,419.63	1,082,945.87	90,000.00	710,634.50
405	144009	TRAFFIC SIGNAL POLE RPL	1,000,000.00	6,639.78	6,639.78	709,437.66	44,191.54	0.00	246,370.80
405	144010	Creek Turnpike Trail Bridge	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
405	144011	GPS Emgency Vehicle Preemp Sys	400,000.00	0.00	0.00	0.00	0.00	0.00	400,000.00
405	144017	Art Street Rehab & Citywide	127,340,000.00	895,050.29	4,004,750.68	42,307,456.18	19,024,815.04	62,500.00	65,945,228.78
405	144018	Bike Ped Master Plan Improv	4,200,000.00	14,000.88	14,000.88	3,037,069.96	728,762.31	0.00	434,167.73
405	144019	IDL Entrance Rehab	3,000,000.00	0.00	0.00	1,600,003.20	1,399,996.80	0.00	0.00
405	144020	Citywide-Arterial Rt&Pv Main	3,120,000.00	183,072.13	604,597.50	604,597.50	0.00	0.00	2,515,402.50
405	144063	Bridge Replacement And Rehab	14,685,000.00	484,114.98	486,186.34	4,263,265.02	692,164.09	0.00	9,729,570.89
405	144093	Citywide Matching Funds	3,429,500.00	1,773.75	0.00	3,376,964.81	52,535.19	0.00	0.00
405	144094	ODOT Rehab & Replacement	3,800,000.00	6,300.00	0.00	2,352,048.08	1,436,121.30	0.00	11,830.62
405	144101	Yale Ave 81St - 91St Wdn	31,250,000.00	314.26	628.52	3,848,742.53	886,351.53	0.00	26,514,905.94
405	144102	81St St Sheridan - Meml Wdn	12,000,000.00	0.00	3.17	1,171,802.36	8,767,107.96	0.00	2,061,089.68
405	144103	Yale 96th - 101st St Wdn	17,000,000.00	527,830.49	527,830.49	2,967,112.37	8,060,054.21	0.00	5,972,833.42
405	144104	Riverside Dr & Rltd Infrstr	19,000,000.00	3,064.14	3,064.14	18,087,517.13	73,553.76	0.00	838,929.11
405	144105	25 W Ave: Edison-Apache (DS-W)	750,000.00	0.00	0.00	0.00	0.00	0.00	750,000.00
405	144108	Pine St: Mingo-U.S. 169 (DS-W)	500,000.00	0.00	0.00	0.00	0.00	0.00	500,000.00
405	144109	Ada Transition Plan - Street	10,200,000.00	583,457.89	339,317.57	2,637,432.52	1,266,859.94	0.00	6,295,707.54
405	144120	Gilcrease Exp Local Match	7,500,000.00	942.77	5,028.11	3,385,716.78	1,071,874.02	0.00	3,042,409.20
405	145100	Ada Transition Plan - Bldgs	1,275,000.00	0.00	0.00	423,499.29	26,324.10	0.00	825,176.61
405	145200	Ada Transition Plan - Parks	1,140,000.00	0.00	102.70	368,704.65	338,694.05	0.00	432,601.30
405	145300	Public Facilities, Otc	3,295,000.00	0.00	0.00	507,066.10	14,446.72	0.00	2,773,487.18
405	145330	Pac - Fire Alarm System	520,000.00	0.00	0.00	279,088.07	0.00	0.00	240,911.93
405	145340	Pac - Fire Sprinklers	1,140,000.00	0.00	0.00	528,578.77	7,795.85	0.00	603,625.38
405	145350	Pac - Renovations	1,840,000.00	0.00	0.00	920,000.00	84,289.82	0.00	835,710.18
405	145360	Pac - Fan Coil Replacement	555,000.00	0.00	0.00	548,127.45	6,872.55	0.00	0.00
405	145370	Pac - Hvac Motor Replacement	175,000.00	0.00	0.00	20,000.00	155,000.00	0.00	0.00
405	145380	PAC: Roof Replacement	1,300,000.00	5,445.50	5,445.50	24,574.95	1,275,425.05	0.00	0.00
405	145400	Public Facilities, Roofing	3,000,000.00	713,144.89	717,986.41	1,825,314.72	640,591.66	0.00	534,093.62
405	145500	Animal Shelter Expn Ph 1	2,750,000.00	0.00	0.00	89,980.00	36,409.39	0.00	2,623,610.61
405	145600	Animal Shelter Facility Imp	750,000.00	0.00	0.00	705,467.71	0.00	0.00	44,532.29
405	145610	Gm - Cctv Camera Upgrade	491,854.46	0.00	0.00	491,854.46	0.00	0.00	0.00

Fund 405 2014 SALES TAX

FILME	DDO-JEOT	TITLE	REVISED	MTD	YTD	LTD	ENO	001111	DAL ANOE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
405	145620	Gilcrease Lib/Arch Storage	300,000.00	0.00	0.00	300,000.00	0.00	0.00	0.00
405	145630	Helmerich Hall Floor Repl	1,374.12	0.00	0.00	1,374.12	0.00	0.00	(0.00)
405	145640	Gilcrease: Gallery wood floor	0.00	0.00	0.00	0.00	0.00	0.00	0.00
405	145650	GM - Grease Trap & Sewer	54,047.48	0.00	0.00	54,047.48	0.00	0.00	0.00
405	145660	GM - Gallery Lighting Cntrls	218,393.61	0.00	0.00	218,393.61	(0.00)	0.00	0.00
405	145670	GM - Fire Suppression	43,119.58	0.00	0.00	43,119.51	0.00	0.00	0.07
405	145680	Gilcrease: Kitchen renovation	0.00	0.00	0.00	0.00	0.00	0.00	(0.00)
405	145690	GM - Perimeter Fence	30,595.39	0.00	0.00	30,595.39	0.00	0.00	0.00
405	145700	GM - Public Restroom	11,553.31	0.00	0.00	11,553.31	0.00	0.00	(0.00)
405	145710	Gilcrease: Restore N Park	0.00	0.00	0.00	0.00	0.00	0.00	0.00
405	145710A	Gilcrease: Restore N Park	0.00	0.00	0.00	0.00	0.00	0.00	0.00
405	145720	GM HVAC Humidification	1,078,145.54	0.00	0.00	976,129.11	0.00	0.00	102,016.43
405	145730	Gilcrease: Chromatic Glass	0.00	0.00	0.00	0.00	0.00	0.00	0.00
405	145740	GM Chilled Water Drive	155,000.00	0.00	0.00	155,000.00	0.00	0.00	0.00
405	145750	GM HVAC Controls	400,000.00	0.00	0.00	400,000.00	0.00	0.00	0.00
405	145760	GM - Halon Fire Suppression	632,623.06	0.00	0.00	632,623.06	0.00	0.00	(0.00)
405	145770	Gilcrease: Parking Expansion	0.00	0.00	0.00	0.00	0.00	0.00	0.00
405	145780	GM - Roof Replacement	1,322,531.58	0.00	0.00	1,322,531.58	(0.00)	0.00	0.00
405	145790	GM - Thoms Gilcrease Roof	518,324.73	0.00	0.00	518,324.73	(0.00)	0.00	(0.00)
405	145800	Tulsa Centrl Library Project	10,000,000.00	0.00	0.00	10,000,000.00	0.00	0.00	0.00
405	146100	Helicopter Replacement	2,802,000.00	0.00	0.00	2,802,000.00	0.00	0.00	0.00
405	146110	Police Academy-Crt-Compstat	4,040,000.00	2,141.12	2,141.12	2,644,891.02	227,587.50	0.00	1,167,521.48
405	146120	Uniform Division Renovations	3,000,000.00	24,718.15	48,586.25	74,074.88	304,588.12	0.00	2,621,337.00
405	146130	Police Capital Equipment	22,265,000.00	250,000.00	750,000.00	20,015,000.00	0.00	0.00	2,250,000.00
405	146200	Fire - SCBA	2,600,000.00	0.00	0.00	2,600,000.00	0.00	0.00	0.00
405	146210	Apparatus Replacement	17,000,000.00	0.00	0.00	10,950,910.05	3,639,373.69	1,816,752.00	592,964.26
405	146220	Fire Station Rehabilitation	7,250,000.00	246,913.18	239,918.67	5,073,693.07	496,352.59	30,000.00	1,649,954.34
405	146230	Fire Station Generators	1,500,000.00	0.00	0.00	942,068.86	557,931.14	0.00	0.00
405	146240	Fire Department Facilities	2,000,000.00	1,909.88	8,113.61	60,049.61	179,912.39	0.00	1,760,038.00
405	146300	Financial Sys Replacement	10,000,000.00	0.00	0.00	8,535,013.86	865,661.63	0.00	599,324.51
405	146310	Law Enforcement Records Mgmt	6,530,000.00	79,699.76	98,562.09	3,829,488.81	2,212,619.11	0.00	487,892.08
405	147100	Rp - Park Facilities Refurb	4,000,000.00	0.00	0.00	2,826,160.31	0.00	0.00	1,173,839.69
405	147120	Reed - Pool Reconstruction	2,410,000.00	0.00	2,000.00	176,897.77	124,794.15	0.00	2,108,308.08
405	147130	Security System Upgrades	160,000.00	0.00	0.00	82,494.99	4,242.74	0.00	73,262.27
405	147140	Tiger & Snow Leopard Exhibit	3,165,497.09	0.00	0.00	3,165,497.09	0.00	0.00	0.00
405	147150	Carnivores Exhibits	8,000,000.00	0.00	0.00	619.32	0.00	0.00	7,999,380.68
405	147160	Hicks Park Improvements	635,000.00	5,300.00	5,300.00	483,214.70	1,686.55	0.00	150,098.75
405	147170	Hunter: Restroom (Exp & Repr)	400,000.00	0.00	0.00	0.00	0.00	0.00	400,000.00
405	147180	Lacy Park Master Plan - Ph 1	3,600,000.00	0.00	0.00	3,583,825.97	11,000.00	0.00	5,174.03
405	147190	Water Playgrounds	1,580,000.00	122,276.66	850.00	1,065,095.15	31,570.76	0.00	483,334.09
405	147200	Rp - Pedestrian Bridge Imp	7,760,000.00	0.00	0.00	7,743,717.33	16,281.67	0.00	1.00
405	147210	Mohawk Golf Club House	265,000.00	0.00	2,254.75	144,731.34	33,664.00	0.00	86,604.66
405	147220	Page Belcher Improvements	400,000.00	0.00	0.00	148,949.20	28,000.70	0.00	223,050.10
405	147230	Savage Park Improvements	120,000.00	0.00	0.00	8,159.57	14,014.06	0.00	97,826.37

Fund 405 2014 SALES TAX

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
405	147240	Whiteside Plumbing Repairs	355,000.00	3,363.94	3,363.94	249,219.96	4,118.82	0.00	101,661.22
405	147250	Woodward: Comp Landscaping	4,850,000.00	0.00	0.00	0.00	0.00	0.00	4,850,000.00
405	147260	Cousins Park Improvements	1,975,000.00	0.00	0.00	0.00	0.00	0.00	1,975,000.00
405	147270	Carl Smith Improvements	185,000.00	0.00	0.00	9,612.78	12,560.85	0.00	162,826.37
405	147300	Berry - Pool Reconstruction	2,424,185.98	0.00	0.00	0.00	0.00	0.00	2,424,185.98
405	147400	Lacy - Pool	2,640,000.00	0.00	0.00	2,608,738.87	19,904.73	0.00	11,356.40
405	147500	Mcclure - Pool	4,725,000.00	0.00	0.00	4,470,885.66	27,335.84	0.00	226,778.50
405	147510	Whiteside Pool	1,350,000.00	143,640.41	5,171.79	1,341,256.43	8,743.57	0.00	(0.00)
405	147520	Playground Safety Surfaces	7,300,000.00	39,952.84	43,778.56	1,759,231.40	1,370,245.51	0.00	4,170,523.09
405	148100	Annual Economic Development	6,675,000.00	0.00	1,368.12	2,752,537.00	2,945,000.00	0.00	977,463.00
405	148110	Op Ser - Strategic Mobility	1,500,000.00	59,569.24	0.00	394,930.25	153,748.75	0.00	951,321.00
405	148120	Op Ser - Corridor & Small Ar	2,000,000.00	0.00	805.00	546,688.24	20,457.34	500,000.00	932,854.42
405	148130	Op Ser - Northland Str. Acq	5,000,000.00	65,340.63	65,340.63	491,359.58	25,655.93	0.00	4,482,984.49
405	148140	Retail and Res Development	4,000,000.00	0.00	0.00	3,998,400.00	0.00	0.00	1,600.00
405	148150	Pearl District Flood Control	5,000,000.00	2,742.45	2,742.45	2,682,545.63	166,020.06	0.00	2,151,434.31
405	148160	Charles Page Boulevard - Plan	445,000.00	0.00	0.00	0.00	0.00	0.00	445,000.00
405	148170	Eugene Field Redevelopment	10,900,000.00	230,307.03	237,728.75	1,233,818.32	5,848,250.23	0.00	3,817,931.45
405	148180	Route 66 Restrooms & Parking	550,000.00	(24,589.18)	(24,589.18)	524,394.54	1,016.28	0.00	24,589.18
405	149100	Transit Coach & Lift Match	14,750,000.00	0.00	619,936.80	8,552,272.80	0.00	0.00	6,197,727.20
405	149200	Peoria (Brt) Project	14,052,005.06	31,007.22	0.00	13,576,260.11	152,886.32	0.00	322,858.63
405	193400000Z	Zoo Playground	1,650,000.00	(104.99)	0.00	1,451,728.18	0.00	0.00	198,271.82
405	2059FR0046	Consulting Services - Match	70,500.00	0.00	0.00	3,575.00	0.00	0.00	66,925.00
405	2125X0001Z	Computer Aided Dispatch (CAD)	660,000.00	0.00	264,955.00	264,955.00	395,045.00	0.00	0.00
405	2132X0001Z	MTTA Parking Lot	947,994.94	0.00	0.00	0.00	0.00	0.00	947,994.94
405	2134B0001Z	Gilcrease Museum Facility Imp	3,323,517.89	0.00	0.00	0.00	0.00	0.00	3,323,517.89
			\$ 567,377,763.82 \$	5,793,202.62 \$	11,053,128.52	285,186,460.54 \$	67,902,748.02 \$	2,499,252.00 \$	211,789,303.26

2016 VISION TULSA ECONOMIC DEVELOPMENT SALES FUND

FUND 4000

(2016 LIMITED PURPOSE TEMPORARY SALES TAX FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4000 - 2016 VISION TULSA ECONOMIC DEVELOPMENT

		FY ESTIMATED			ACTUAL		OUTSTANDING
		REVENUES/			YEAR	LIFE	REVENUES /
		LIFE-TO-DATE	CURRENT		TO	TO	BALANCE OF
	Α	PPROPRIATIONS	MONTH		DATE	DATE	APPROPRIATIONS
Revenue							
Sales Tax	\$	28,903,500.00 \$	2,639,069.72	\$	7,849,916.22 \$	104,703,206.85 \$	21,053,583.78
Donations							
Interest on Investments		659,000.00	28,001.68		100,108.72	1,672,937.78	558,891.28
Intergovernmental Revenue							
Federal, State & Local grants							
Transfers from other funds							
Miscellaneous Revenue	_						
Total Revenue	_	29,562,500.00	2,667,071.40		7,950,024.94	106,376,144.63	21,612,475.06
Expenditures							
Project Expenditures		127,143,644.98	1,973,903.00		5,840,567.58	65,648,814.46	61,494,830.52
Total Expenditures	-	127,143,644.98	1,973,903.00		5,840,567.58	65,648,814.46	61,494,830.52
Excess (Deficiency) of Revenu	IE.						
Over Expenditures					2,109,457.36	40,727,330.17	
•					2,100,101100	,,	
Completed Projects							
Encumbrances				_	22,167,789.21	22,167,789.21	
Excess (Deficiency) of Revenu	ıe (Over					
Expenditures and Encumbra					(20,058,331.85)	18,559,540.96	
·					, , ,	, ,	
June 30, 2018 Ending Fund Ba	ılar	nce			38,496,944.74		
Prior year expenditures							
June 30, 2018 Encumbrances					120,928.07		
Adinated Designing Front Date		_		_	20 647 072 04		
Adjusted Beginning Fund Bala	anc	e	d	<u>-</u>	38,617,872.81 18,559,540.96 \$	18,559,540.96	
Ending Fund Balance			1	Φ=	10,555,540.36	10,009,040.96	

Fund 4000 2016 VISION ED CAPITAL PROJ

ELINID	DDO IECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIN	DALANCE
4000	170000	Zink Lake and Related Improvem	21,690,000.00	0.00	0.00	11,323.57	18,203,440.22	3,475,236.21	0.00
4000	170010	Turkey Mountain Urban Wilderne	1,000,000.00	0.00	0.00	0.00	0.00	0.00	1,000,000.00
4000	170015	Levee Dist #12 Rehab (Match)	2,500,000.00	0.00	0.00	0.00	0.00	0.00	2,500,000.00
4000	170020	Trail E Bank 101 Cousins Park	2,000,000.00	0.00	0.00	69,165.48	19.59	0.00	1,930,814.93
4000	170025	23rd Jackson Redevelop Study	1,000,000.00	(550.00)	318,389.91	759,680.95	610.71	0.00	239,708.34
4000	170035	Cox Center & Dist Master Plan	14,100,000.00	0.00	0.00	14,100,000.00	(0.00)	0.00	(0.00)
4000	170060	BMX National Headquarters	5,801.19	0.00	0.00	0.00	0.00	0.00	5,801.19
4000	170065	South Mingo Corridor	1,000,000.00	0.00	0.00	1,935.00	0.00	0.00	998,065.00
4000	170080ENGR	CW & Rt 66 Beaut Rvst_ENGR	637,500.00	0.00	0.00	0.00	0.00	0.00	637,500.00
4000	170080MOED	CW & Rt 66 Beaut Rvst_MOED	3,550,000.00	0.00	0.00	1,225,000.00	350,000.00	0.00	1,975,000.00
4000	170080PLAN	CW & Rt 66 Beaut Rvst_PLAN	826,343.79	1,000.00	2,302.50	227,737.52	61,337.25	0.00	537,269.02
4000	170085	Peoria - Mohawk: Business Park	3,264,000.00	0.00	105.85	1,817,406.85	0.00	0.00	1,446,593.15
4000	170090	Public School Partnership	4,300,000.00	0.00	0.00	1,899,114.72	0.00	0.00	2,400,885.28
4000	170095	Community Health Connection	4,570,000.00	0.00	0.00	4,570,000.00	0.00	0.00	0.00
4000	170105	Discovery Lab Site	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4000	170125	McCullough Park	1,000,000.00	0.00	0.00	0.00	0.00	0.00	1,000,000.00
4000	170145	Tulsa Arts Commission	600,000.00	221,253.00	221,253.00	221,253.00	60,834.00	0.00	317,913.00
4000	170155	PAC Improvement Master Plan	1,000,000.00	0.00	0.00	983,688.77	16,311.23	0.00	0.00
4000	170160	Transfer to TPFA 2017	64,100,000.00	1,752,200.00	5,256,600.00	39,762,508.60	0.00	0.00	24,337,491.40
			\$ 127,143,644.98 \$	1,973,903.00 \$	5,798,651.26 \$	65,648,814.46 \$	18,692,553.00 \$	3,475,236.21 \$	39,327,041.31

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4001

(2016 ADVANCE FUNDED BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4001 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 1

	F	FY ESTIMATED		ACTUAL			OUTSTANDING
		REVENUES/		YEAR		LIFE	REVENUES/
		LIFE-TO-DATE	CURRENT	TO		TO	BALANCE OF
	AF	PPROPRIATIONS	MONTH	DATE		DATE	APPROPRIATIONS
Revenue							_
Bond Sale Receipts	\$	\$		\$	\$	115,300,000.00 \$;
Donations							
Miscellaneous Revenue						3,175,000.00	
Total Revenue						118,475,000.00	
Expenditures							_
Project Expenditures		118,475,000.00	1,630,514.36	5,535,989.78		88,248,449.02	30,226,550.98
Total Expenditures	_	118,475,000.00	1,630,514.36	5,535,989.78		88,248,449.02	30,226,550.98
Excess (Deficiency) of Revenu Over Expenditures	ne —			(5,535,989.78)		30,226,550.98	
Completed Projects Encumbrances				25,697,077.45	_	25,697,077.45	
Excess (Deficiency) of Revenue Expenditures and Encumbra				(31,233,067.23)		4,529,473.53	
June 30, 2018 Ending Fund Ba		ce		26,267,715.84			
June 30, 2018 Encumbrances				9,494,824.92			
Adjusted Beginning Fund Bal	ance	•		35,762,540.76			
Ending Fund Balance				\$ 4,529,473.53	\$ _	4,529,473.53	

Fund 4001 2017 VISION ED ISSUE 1

ELIND	ND PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COMIN	DALANCE
4001	170000	Zink Lake and Related Improve	24,425,000.00	395.00	395.00	5,405,384.82	15,215,651.39	3,803,963.79	0.00
4001	170030	Gilcrease Museum Expansion	1,000,000.00	202,328.58	202,328.58	1,000,000.00	0.00	0.00	0.00
4001	170035	Cox Center & Dist Master Plan	13,250,000.00	0.00	0.00	13,109,304.09	140,695.91	0.00	0.00
4001	170040	Tulsa Fairgrounds	26,325,000.00	0.00	0.00	26,325,000.00	0.00	0.00	(0.00)
4001	170045	Airport Infrastructure	9,100,000.00	7,294.73	7,294.73	5,444,691.60	1,292,568.05	0.00	2,362,740.35
4001	170055	Langston Health Complex Exp	1,800,000.00	8,165.93	28,727.35	1,800,000.00	0.00	0.00	(0.00)
4001	170060	BMX National Headquarters	1,350,000.00	0.00	0.00	1,350,000.00	(0.00)	0.00	0.00
4001	170065	South Mingo Corridor	11,000,000.00	665,663.63	327,664.42	4,952,511.22	4,104,209.04	0.00	1,943,279.74
4001	170070	Public School Safety First	5,000,000.00	648,933.23	351,758.98	3,844,155.89	1,045,794.08	0.00	110,050.03
4001	170095	Community Health Connection	5,405,000.00	0.00	0.00	5,405,000.00	0.00	0.00	0.00
4001	170100	Air National Guard Training Ce	9,400,000.00	166.95	166.95	9,358,127.35	2,129.86	0.00	39,742.79
4001	170110	N Peoria Conn 56-Mohawk	900,000.00	0.00	0.00	871,987.17	28,012.83	0.00	(0.00)
4001	170115	TCC Career Placement	5,320,000.00	0.00	0.00	5,320,000.00	0.00	0.00	(0.00)
4001	170120	UCAT Auth OSU Tulsa	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4001	170130	Mohawk Sports Complex	3,500,000.00	0.00	0.00	3,468,440.74	31,559.26	0.00	(0.00)
4001	170135	Go Plan Priority Projects	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4001	170140	Rt 66 Village Train Depot	400,000.00	97,566.31	97,566.31	367,506.76	32,493.24	0.00	0.00
4001	170150A	2017 Vision ED Issue Costs_1	300,000.00	0.00	0.00	226,339.38	0.00	0.00	73,660.62
			\$ 118,475,000.00 \$	1,630,514.36 \$	1,015,902.32 \$	88,248,449.02 \$	21,893,113.66 \$	3,803,963.79 \$	4,529,473.53

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4003

(2016 ADVANCE FUNDED BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4003 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 2

REVENUES/ LIFE-TO-DATE APROPRIATIONS			FY ESTIMATED			OUTSTANDING		
Revenue Bond Sale Receipts \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$			REVENUES/		YEAR		LIFE	REVENUES/
Revenue			LIFE-TO-DATE	CURRENT	TO		ТО	BALANCE OF
Sond Sale Receipts \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$		Α	PPROPRIATIONS	MONTH	DATE		DATE	APPROPRIATIONS
Donations Miscellaneous Revenue Total Revenue 118,100,000.00	Revenue							
Miscellaneous Revenue Total Revenue 118,100,000.00 Expenditures 118,100,000.00 5,149,939.80 10,895,110.98 41,564,124.79 76,535,875.21 Total Expenditures 118,100,000.00 5,149,939.80 10,895,110.98 41,564,124.79 76,535,875.21 Excess (Deficiency) of Revenue Over Expenditures (10,895,110.98) 76,535,875.21 76,535,875.21 Completed Projects Encumbrances 52,506,265.65 52,506,265.65 52,506,265.65 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance 87,430,986.19 87,430,986.19 Prior year expenditures 87,430,986.19	Bond Sale Receipts	\$	\$		\$	\$	118,100,000.00 \$;
Total Revenue	Donations							
Project Expenditures	Miscellaneous Revenue							
Project Expenditures 118,100,000.00 5,149,939.80 10,895,110.98 41,564,124.79 76,535,875.21 Total Expenditures 118,100,000.00 5,149,939.80 10,895,110.98 41,564,124.79 76,535,875.21 Excess (Deficiency) of Revenue Over Expenditures (10,895,110.98) 76,535,875.21 76,535,875.21 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	Total Revenue	_					118,100,000.00	
Total Expenditures 118,100,000.00 5,149,939.80 10,895,110.98 41,564,124.79 76,535,875.21 Excess (Deficiency) of Revenue Over Expenditures (10,895,110.98) 76,535,875.21 76,535,875.21 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	<u>Expenditures</u>							
Excess (Deficiency) of Revenue Over Expenditures (10,895,110.98) 76,535,875.21 Completed Projects Encumbrances 52,506,265.65 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 87,430,986.19	Project Expenditures		118,100,000.00	5,149,939.80	10,895,110.98	3	41,564,124.79	76,535,875.21
Over Expenditures (10,895,110.98) 76,535,875.21 Completed Projects 52,506,265.65 52,506,265.65 Excess (Deficiency) of Revenue Over (63,401,376.63) 24,029,609.56 Expenditures and Encumbrances 87,430,986.19 June 30, 2018 Ending Fund Balance 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	Total Expenditures	_	118,100,000.00	5,149,939.80	10,895,110.98	3	41,564,124.79	76,535,875.21
Completed Projects Encumbrances Excess (Deficiency) of Revenue Over Expenditures and Encumbrances June 30, 2018 Ending Fund Balance Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 87,430,986.19 87,430,986.19		ue				_		
Encumbrances 52,506,265.65 52,506,265.65 Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance 87,430,986.19 Prior year expenditures June 30, 2018 Encumbrances 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	Over Expenditures				(10,895,110.98)	76,535,875.21	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance 87,430,986.19 Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 87,430,986.19	Completed Projects							
Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance 87,430,986.19 Prior year expenditures June 30, 2018 Encumbrances 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	Encumbrances				52,506,265.6	5	52,506,265.65	
Expenditures and Encumbrances (63,401,376.63) 24,029,609.56 June 30, 2018 Ending Fund Balance 87,430,986.19 Prior year expenditures June 30, 2018 Encumbrances 87,430,986.19 Adjusted Beginning Fund Balance 87,430,986.19	Excess (Deficiency) of Reven	ue C	Over					
Prior year expenditures June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 87,430,986.19					(63,401,376.63)	24,029,609.56	
June 30, 2018 Encumbrances Adjusted Beginning Fund Balance 87,430,986.19	June 30, 2018 Ending Fund B	alan	ce		87,430,986.19			
	Adjusted Beginning Fund Bal	anc	e		87.430.986.19			
			-				24,029,609.56	

Fund 4003 2017 VISION ED ISSUE 2

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	сомм	BALANCE
4003	170000	Zink Lake and Related Improvem	16,885,000.00	0.00	0.00	0.00	14,428,288.44	0.00	2,456,711.56
4003	170005	Low-Water Dam and Pedestrian B	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4003	170010	Turkey Mountain Urban Wilderne	5,000,000.00	1,675.00	2,951,695.00	3,000,126.25	150.00	0.00	1,999,723.75
4003	170030	Gilcrease Museum Expansion	6,000,000.00	250,409.37	322,709.37	1,478,252.72	4,521,747.28	0.00	0.00
4003	170035	Cox Center & Dist Master Plan	27,650,000.00	1,681,078.32	1,800,421.25	23,173,633.04	4,239,591.98	0.00	236,774.98
4003	170040	Tulsa Fairgrounds	3,675,000.00	(4,329.60)	1,170.40	2,151,454.28	1,519,216.12	0.00	4,329.60
4003	170045	Airport Infrastructure	9,100,000.00	0.00	0.00	0.00	0.00	0.00	9,100,000.00
4003	170050	Tulsa Zoo & Living Museum	3,000,000.00	624,174.92	624,174.92	704,073.82	2,175,172.25	0.00	120,753.93
4003	170055	Langston Health Complex Exp	11,450,000.00	738,260.67	738,260.67	738,260.67	10,711,739.33	0.00	0.00
4003	170060	BMX National Headquarters	13,650,000.00	1,179,368.25	1,200,195.82	2,071,858.78	11,176,764.93	0.00	401,376.29
4003	170070	Public School Safety First	4,750,000.00	43,845.62	43,845.62	3,583,124.96	751,988.43	0.00	414,886.61
4003	170085	Peoria - Mohawk: Business Park	2,500,000.00	387,323.31	387,323.31	2,112,020.84	387,979.16	0.00	0.00
4003	170105	Discovery Lab Site	8,000,000.00	0.00	0.00	8,200.00	0.00	0.00	7,991,800.00
4003	170110	N Peoria Conn 56-Mohawk	3,000,000.00	0.00	0.00	1,753,253.06	0.00	0.00	1,246,746.94
4003	170125	McCullough Park	540,000.00	56,728.98	79,668.80	286,940.31	253,059.69	0.00	0.00
4003	170140	Rt 66 Village Train Depot	2,600,000.00	191,404.96	191,404.96	236,754.97	2,340,568.04	0.00	22,676.99
4003	170150B	2017 Vision ED Issue Bond Cost	300,000.00	0.00	0.00	266,171.09	0.00	0.00	33,828.91
			\$ 118,100,000.00 \$	5,149,939.80 \$	8,340,870.12	41,564,124.79	\$ 52,506,265.65 \$	- \$	24,029,609.56

2016 VISION ADVANCE FUNDED REVENUE BOND FUND

FUND 4004

(2016 ADVANCE FUNDED BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4004 - 2017 VISION ECONOMIC DEVELOPMENT BOND FUND ISSUE 3

	FY ESTIMATED		ACTUAL		OUTSTANDING
	REVENUES/		YEAR	LIFE	REVENUES /
	LIFE-TO-DATE	CURRENT	TO	TO	BALANCE OF
	APPROPRIATIONS	MONTH	DATE	DATE	APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$	•	\$	114,025,000.00	5
Donations					
Miscellaneous Revenue					
Total Revenue				114,025,000.00	
<u>Expenditures</u>					
Project Expenditures	114,025,000.00	764,789.90	779,625.40	1,318,047.91	112,706,952.09
Total Expenditures	114,025,000.00	764,789.90	779,625.40	1,318,047.91	112,706,952.09
Excess (Deficiency) of Revenue					
Over Expenditures			(779,625.40)	112,706,952.09	
Completed Projects					
Encumbrances			65,071,152.11	65,071,152.11	
Excess (Deficiency) of Revenue	Over				
Expenditures and Encumbran			(65,850,777.51)	47,635,799.98	
June 30, 2018 Ending Fund Bala	ance		113,486,577.49		
Prior year expenditures June 30, 2018 Encumbrances					
Adjusted Beginning Fund Balan	ice		113,486,577.49		
Ending Fund Balance		;	47,635,799.98 \$	47,635,799.98	

Fund 4004 2017 VISION ED ISSUE 3

ELINID	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	COMM	BALANCE	
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COIVIIVI	DALANCL	
4004	170005	Low-Water Dam and Pedestrian B	2,800,000.00	0.00	0.00	0.00	0.00	0.00	2,800,000.00	
4004	170030	Gilcrease Museum Expansion	58,000,000.00	0.00	14,835.50	14,835.50	55,223,617.56	0.00	2,761,546.94	
4004	170045	Airport Infrastructure	9,100,000.00	0.00	0.00	0.00	0.00	0.00	9,100,000.00	
4004	170050	Tulsa Zoo & Living Museum	22,000,000.00	0.00	0.00	0.00	30,000.00	0.00	21,970,000.00	
4004	170055	Langston Health Complex Exp	3,000,000.00	0.00	0.00	0.00	3,000,000.00	0.00	0.00	
4004	170060	BMX National Headquarters	3,600,000.00	0.00	0.00	0.00	3,600,000.00	0.00	0.00	
4004	170065	South Mingo Corridor	3,000,000.00	0.00	0.00	0.00	0.00	0.00	3,000,000.00	
4004	170070	Public School Safety First	4,750,000.00	0.00	0.00	0.00	0.00	0.00	4,750,000.00	
4004	170080MOED	CW & Rt 66 Beaut Reinvestment_	150,000.00	0.00	0.00	0.00	0.00	0.00	150,000.00	
4004	170085	Peoria - Mohawk Business Park	4,200,000.00	0.00	0.00	0.00	1,144,000.00	0.00	3,056,000.00	
4004	170135	Go Plan Priority Projects	3,125,000.00	764,789.90	764,789.90	1,051,465.45	2,073,534.55	0.00	0.00	
4004	170150C	2017 Vision ED Issue Bond Cost	300,000.00	0.00	0.00	251,746.96	0.00	0.00	48,253.04	
			\$ 114,025,000.00 \$	764,789.90 \$	779,625.40 \$	1,318,047.91 \$	65,071,152.11 \$	- \$	47,635,799.98	

2008 GO BOND FUNDS

FUNDS 4260~4266 COMBINED

(2008 GENERAL OBLIGATION BOND FUNDS)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4260-4266 - 2008 GO BOND FUNDS

	FY I	ESTIMATED			ACTUAL		OUTSTANDING
	RI	EVENUES/			YEAR	LIFE	REVENUES/
	LIF	E-TO-DATE	CURRENT		ТО	TO	BALANCE OF
	APPR	OPRIATIONS	MONTH		DATE	DATE	APPROPRIATIONS
Revenue							
Bond Sale Receipts	\$	\$		\$	\$	285,000,000.00	\$
Donations							
Miscellaneous Revenue							
Total Revenue						285,000,000.00	
Expenditures							
Project Expenditures	23	0,054,936.55	78,164.09)	394,593.43	207,519,327.55	22,535,609.00
Total Expenditures	23	0,054,936.55	78,164.09		394,593.43	207,519,327.55	22,535,609.00
Excess (Deficiency) of Reven	ue						
Over Expenditures					(394,593.43)	77,480,672.45	
Completed Projects						54,945,063.45	
Encumbrances				-	1,356,202.42	1,356,202.42	
Excess (Deficiency) of Reven	ue Over						
Expenditures and Encumbra					(1,750,795.85)	21,179,406.58	
June 30, 2018 Ending Fund B	alance				22,930,202.43		
Prior year expenditures June 30, 2018 Encumbrances				_			
Adjusted Beginning Fund Bal	ance				22,930,202.43		
Ending Fund Balance				\$	21,179,406.58	21,179,406.58	

Fund 426 2008 GO BOND PROGRAM

EUND	DDO IECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
FUND	PROJECT	IIILE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	COMIN	BALANCE
4261	104003	61st S-33rd W Ave to Union	232,000.00	0.00	0.00	72,145.64	159,854.36	0.00	0.00
4263	104003	61st S-33rd W Ave to Union	2,217,209.71	0.00	0.00	1,324,527.90	0.00	0.00	892,681.81
4261	104004	71st S-Hwy 75 to Arkansas Rive	343,000.00	0.00	0.00	343,000.00	0.00	0.00	0.00
4263	104004	71st S-Hwy 75 to Arkansas Rive	3,673,123.62	0.00	0.00	3,617,048.74	0.00	0.00	56,074.88
4263	104005	81ST S-YALE AVE TO SHERIDAN	923,503.46	0.00	0.00	923,488.36	0.00	0.00	15.10
4260	104006	101St S-Harvard Ave To Yale	58,155.21	0.00	0.00	58,155.21	0.00	0.00	0.00
4261	104006	101St S-Harvard Ave To Yale	1,066,494.63	0.00	0.00	1,066,494.63	0.00	0.00	(0.00)
4262	104006	101St S-Harvard Ave To Yale	1,131,141.85	0.00	0.00	1,131,141.85	(0.00)	0.00	0.00
4263	104006	101St S-Harvard Ave To Yale	3,074,799.31	0.00	0.00	2,446,327.87	(0.00)	0.00	628,471.44
4261	104008	129th E Ave-21st S to 11th	252,739.33	0.00	0.00	252,739.33	0.00	0.00	0.00
4263	104008	129th E Ave-21st S to 11th	2,255,427.59	0.00	0.00	772,254.96	0.00	0.00	1,483,172.63
4261	104009	Citywide-Arterial Rehab&Cons	150,000.00	0.00	0.00	150,000.00	0.00	0.00	0.00
4263	104009	Citywide-Arterial Rehab&Cons	25,000.00	0.00	0.00	25,000.00	0.00	0.00	0.00
4264	104009	Citywide-Arterial Rehab&Cons	60,000.00	0.00	0.00	60,000.00	0.00	0.00	0.00
4265	104009	Citywide-Arterial Rehab&Cons	10,000.00	0.00	0.00	10,000.00	0.00	0.00	0.00
4261	104010	Citywide-Arterial Sidewalk R	120,000.00	0.00	0.00	120,000.00	0.00	0.00	0.00
4262	104010	Citywide-Arterial Sidewalk R	40,000.00	0.00	0.00	40,000.00	0.00	0.00	0.00
4263	104010	Citywide-Arterial Sidewalk R	80,000.00	0.00	0.00	80,000.00	0.00	0.00	0.00
4264	104010	Citywide-Arterial Sidewalk R	80,000.00	0.00	0.00	80,000.00	0.00	0.00	0.00
4265	104010	Citywide-Arterial Sidewalk R	80,000.00	0.00	0.00	80,000.00	0.00	0.00	0.00
4261	104011	Citywide - Trails	365,000.00	0.00	0.00	365,000.00	0.00	0.00	(0.00)
4262	104011	Citywide - Trails	100,000.00	0.00	0.00	100,000.00	0.00	0.00	0.00
4263	104011	Citywide - Trails	250,000.00	0.00	0.00	240,572.63	0.00	0.00	9,427.37
4264	104011	Citywide - Trails	133,000.00	0.00	0.00	133,000.00	0.00	0.00	0.00
4265	104011	Citywide - Trails	152,000.00	0.00	0.00	152,000.00	0.00	0.00	0.00
4261	104012	Citywide-Railroad Crossings	125,000.00	0.00	2,604.20	125,000.00	0.00	0.00	0.00
4262	104012	Citywide-Railroad Crossings	50,000.00	0.00	0.00	50,000.00	0.00	0.00	0.00
4263	104012	Citywide-Railroad Crossings	75,000.00	0.00	0.00	75,000.00	0.00	0.00	0.00
4264	104012	Citywide-Railroad Crossings	125,000.00	0.00	403.65	125,000.00	0.00	0.00	0.00
4266	104012	Citywide-Railroad Crossings	125,000.00	0.00	476.22	125,000.00	0.00	0.00	0.00
4261	104013	Citywide - Local Match	2,996,000.00	0.00	0.00	2,813,486.95	182,513.05	0.00	(0.00)
4262	104013	Citywide - Local Match	1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00
4263	104013	Citywide - Local Match	1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00
4264	104013	Citywide - Local Match	1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00
4265	104013	Citywide - Local Match	1,000.00	0.00	0.00	1,000.00	0.00	0.00	0.00
4261	104014	Citywide General Eng/Test/In	47,140.00	0.00	0.00	47,140.00	0.00	0.00	0.00
4262	104014	Citywide General Eng/Test/In	33,113.00	0.00	0.00	33,113.00	0.00	0.00	0.00
4263	104014	Citywide General Eng/Test/In	30,887.00	0.00	0.00	15,491.47	15,395.53	0.00	(0.00)
4264	104014	Citywide General Eng/Test/In	25,000.00	0.00	0.00	25,000.00	0.00	0.00	0.00
4265	104014	Citywide General Eng/Test/In	26,000.00	0.00	2,988.26	20,645.90	5,354.10	0.00	0.00
4266	104014	Citywide General Eng/Test/In	2,000.00	0.00	0.00	2,000.00	0.00	0.00	0.00
4261	104015	Citywide Nonarterial Rehℜ	80,000.00	0.00	0.00	80,000.00	0.00	0.00	0.00
4262	104015	Citywide Nonarterial Rehℜ	1,180,000.00	0.00	0.00	1,180,000.00	0.00	0.00	0.00
4263	104015	Citywide Nonarterial Rehℜ	20,000.00	0.00	0.00	20,000.00	0.00	0.00	0.00

Fund 426 2008 GO BOND PROGRAM

FUND	DDOJEGE	TITLE	REVISED	MTD	YTD	LTD	ENC	COMM	DALANCE -
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4264	104015	Citywide Nonarterial Rehℜ	90,000.00	0.00	0.00	89,999.00	0.00	0.00	1.00
4261	104016	Citywide Nonarterial Sidewlk	60,000.00	0.00	0.00	60,000.00	0.00	0.00	0.00
4262	104016	Citywide Nonarterial Sidewlk	60,000.00	0.00	0.00	60,000.00	0.00	0.00	0.00
4263	104016	Citywide Nonarterial Sidewlk	60,000.00	0.00	0.00	60,000.00	0.00	0.00	0.00
4264	104016	Citywide Nonarterial Sidewlk	90,000.00	0.00	0.00	90,000.00	0.00	0.00	0.00
4265	104016	Citywide Nonarterial Sidewlk	30,000.00	0.00	0.00	4,492.22	0.00	0.00	25,507.78
4260	104018	129th E Ave Admiral to Pine	2,703,625.00	0.00	0.00	1,289,339.05	0.00	0.00	1,414,285.95
4261	104018	129th E Ave Admiral to Pine	459,443.82	0.00	0.00	459,443.82	0.00	0.00	0.00
4263	104018	129th E Ave Admiral to Pine	517,997.83	0.00	0.00	517,997.83	0.00	0.00	0.00
4260	104020	Citywide-Arterial Rt&Pv Main	693,869.00	0.00	0.00	693,869.00	0.00	0.00	0.00
4261	104020	Citywide-Arterial Rt&Pv Main	3,000,315.00	0.00	0.00	3,000,315.00	(0.00)	0.00	0.00
4262	104023	Lewis Ave 21st to 11th	291,204.03	0.00	0.00	0.00	0.00	0.00	291,204.03
4261	104024	Memorial Ave 11Th To Admiral	215,377.46	0.00	0.00	0.00	0.00	0.00	215,377.46
4262	104024	Memorial Ave 11Th To Admiral	197,432.11	0.00	0.00	0.00	0.00	0.00	197,432.11
4261	104032	River Road - 111th to 101st	665,320.12	0.00	0.00	665,320.12	0.00	0.00	0.00
4263	104032	River Road - 111th to 101st	219,509.96	0.00	0.00	219,509.96	0.00	0.00	0.00
4261	104033	61St & Memorial Intersection	817,595.75	0.00	0.00	817,595.75	0.00	0.00	0.00
4260	104035	Pine St 129th E Ave Intersec	1,426,620.66	0.00	0.00	883,614.80	(0.00)	0.00	543,005.86
4262	104035	Pine St 129th E Ave Intersec	200,000.00	0.00	0.00	200,000.00	0.00	0.00	0.00
4261	104036	Harvard Ave - 61St S To 51St	4,124,219.00	0.00	0.00	4,124,138.14	0.00	0.00	80.86
4261	104037	Apache St-Yale To Sheridan	430,000.00	0.00	0.00	395,997.45	0.00	0.00	34,002.55
4261	104038	Cinci/Detroit-I244 To Jasper	710,000.00	0.00	0.00	710,000.00	0.00	0.00	0.00
4261	104039	Harvard Ave-Admiral To Pine	487,506.00	0.00	0.00	426,655.29	0.00	0.00	60,850.71
4261	104040	Lewis Ave-36Th St N To 46Th	456,710.00	0.00	0.00	450,400.19	0.00	0.00	6,309.81
4261	104041	Memorial Dr-21St St S To11Th	1,067,161.62	529.42	529.42	1,066,589.14	572.48	0.00	0.00
4261	104043	PINE ST-YALE TO SHERIDAN RD	411,176.00	0.00	0.00	398,067.35	13,108.65	0.00	0.00
4262	104045	River Rd-111Th St S To 101St	297,000.00	0.00	0.00	297,000.00	0.00	0.00	0.00
4262	104046	Riverside Dr-41St St S To 31	472,541.00	0.00	0.00	472,541.00	0.00	0.00	0.00
4262	104047	Union Ave-51St St S To 41St	700,000.00	0.00	0.00	700,000.00	0.00	0.00	0.00
4262	104049	21st St S Utica Ave Intersect	200,000.00	0.00	0.00	200,000.00	0.00	0.00	0.00
4262	104050	31St St S-Harvard Intersect	300,000.00	0.00	0.00	300,000.00	0.00	0.00	0.00
4262	104051	36TH ST N-LEWIS AVE INTERSEC	249,102.00	0.00	0.00	248,140.69	0.00	0.00	961.31
4262	104052	41St St S-Harvard Intersect	413,881.00	0.00	0.00	413,881.00	0.00	0.00	0.00
4262	104053	Pine St- Yale Ave Intersect	500,000.00	0.00	0.00	240,067.16	259,932.84	0.00	0.00
4262	104054	Citywide-Gen Engr/Test/Inspe	451,860.00	0.00	0.00	451,860.00	0.00	0.00	(0.00)
4264	104060	Bridge 160-5400 E. Apache St	560,000.00	0.00	0.00	560,000.00	0.00	0.00	0.00
4265	104060	Bridge 160-5400 E. Apache St	5,040,000.00	0.00	0.00	2,884,992.49	0.00	0.00	2,155,007.51
4261	104061	Bridge 163-100 S Boulder Ave	730,000.00	0.00	0.00	730,000.00	0.00	0.00	0.00
4262	104061	Bridge 163-100 S Boulder Ave	6,570,000.00	0.00	0.00	6,554,170.84	0.00	0.00	15,829.16
4264	104062	Bridge 228-3200 S. Riverside	280,000.00	0.00	0.00	280,000.00	0.00	0.00	0.00
4265	104062	Bridge 228-3200 S. Riverside	2,520,000.00	0.00	0.00	8,476.00	0.00	0.00	2,511,524.00
4264	104063	Bridge 234-4200 S. Union Ave	322,000.00	0.00	0.00	315,516.00	0.00	0.00	6,484.00
4265	104063	Bridge 234-4200 S. Union Ave	2,898,000.00	0.00	0.00	181,496.27	0.00	0.00	2,716,503.73
4264	104064	Bridge 290-200 N 49th W Ave	210,000.00	0.00	0.00	210,000.00	0.00	0.00	0.00

Fund 426 2008 GO BOND PROGRAM

			REVISED	MTD	YTD	LTD	T 110		
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4266	104064	Bridge 290-200 N 49th W Ave	1,890,000.00	0.00	0.00	1,477,083.90	0.00	0.00	412,916.10
4261	104065	Bridge 318A 10100 S 72nd E A	1,000,000.00	0.00	0.00	1,000,000.00	0.00	0.00	0.00
4262	104065	Bridge 318A 10100 S 72nd E A	2,868,858.15	0.00	0.00	2,837,026.52	0.00	0.00	31,831.63
4261	104102	Maintenance Zone 1001 (Sw)	255,000.00	0.00	0.00	251,628.29	0.00	0.00	3,371.71
4263	104102	Maintenance Zone 1001 (Sw)	1,958,091.00	0.00	0.00	1,772,604.35	0.00	0.00	185,486.65
4263	104106	Maintenance Zone 1006	367,323.00	0.00	0.00	349,872.76	0.00	0.00	17,450.24
4264	104106	Maintenance Zone 1006	3,093,947.00	0.00	0.00	2,805,465.62	0.00	0.00	288,481.38
4264	104107	Maintenance Zone 1007	774,971.00	1,338.39	1,338.39	632,233.07	7,303.36	0.00	135,434.57
4266	104107	Maintenance Zone 1007	6,971,000.00	0.00	0.00	6,971,000.00	0.00	0.00	0.00
4263	104171	Maintenance Zone 1071	231,965.00	0.00	0.00	223,482.91	8,482.09	0.00	(0.00)
4264	104171	Maintenance Zone 1071	1,683,520.82	0.00	0.00	1,438,711.50	0.00	0.00	244,809.32
4263	104230	Maintenance Zone 2130	813,999.00	0.00	0.00	757,539.81	0.00	0.00	56,459.19
4264	104231	Maintenance Zone 2131	245,563.00	0.00	0.00	241,015.56	4,547.44	0.00	0.00
4265	104231	Maintenance Zone 2131	2,210,000.00	0.00	0.00	2,210,000.00	0.00	0.00	0.00
4263	104266	Maintenance Zone 2065 C	543,660.00	0.00	0.00	543,660.00	0.00	0.00	0.00
4264	104266	Maintenance Zone 2065 C	4,907,937.00	0.00	0.00	4,884,169.19	23,767.81	0.00	(0.00)
4261	104303	Maintenance Zone 3003	1,723,423.28	0.00	0.00	1,715,018.19	0.00	0.00	8,405.09
4264	104307	Maintenance Zone 3007	198,734.00	0.00	0.00	181,593.20	0.00	0.00	17,140.80
4265	104307	Maintenance Zone 3007	1,788,000.00	0.00	0.00	1,503,547.42	0.00	0.00	284,452.58
4264	104309	Maintenance Zone 3009	375,105.00	0.00	0.00	361,880.46	0.00	0.00	13,224.54
4265	104309	Maintenance Zone 3009	3,372,000.00	0.00	0.00	3,302,497.13	0.00	0.00	69,502.87
4263	104310	Maintenance Zone 3010	3,851,331.00	0.00	0.00	3,825,661.04	0.00	0.00	25,669.96
4263	104311	Maintenance Zone 3011	121,668.00	0.00	0.00	113,466.78	0.00	0.00	8,201.22
4264	104311	Maintenance Zone 3011	814,875.95	0.00	0.00	564,833.33	0.00	0.00	250,042.62
4263	104317	Maintenance Zone 3017	249,959.46	0.00	0.00	241,598.61	0.00	0.00	8,360.85
4264	104317	Maintenance Zone 3017	1,624,681.64	0.00	0.00	1,430,502.09	0.00	0.00	194,179.55
4264	104413	Maintenance Zone 4013	616,845.00	0.00	0.00	596,968.95	19,876.05	0.00	0.00
4265	104413	Maintenance Zone 4013	5,549,000.00	0.00	0.00	4,128,283.27	0.00	0.00	1,420,716.73
4263	104415	Maintenance Zone 4015	394,039.00	0.00	0.00	383,418.92	0.00	0.00	10,620.08
4264	104415	Maintenance Zone 4015	3,297,355.00	0.00	0.00	2,653,769.73	0.00	0.00	643,585.27
4261	104416	Maintenance Zone 4016	1,012,270.00	0.00	0.00	1,012,270.00	0.00	0.00	0.00
4262	104416	Maintenance Zone 4016	6,361,136.76	0.00	0.00	6,292,219.05	0.00	0.00	68,917.71
4261	104467	Maintenance Zone 4067 (A)	294,000.00	0.00	0.00	289,771.38	0.00	0.00	4,228.62
4263	104467	Maintenance Zone 4067 (A)	3,378,370.00	0.00	0.00	2,710,368.84	0.00	0.00	668,001.16
4264	104525	Maintenance Zone 5025	5,146,476.00	0.00	0.00	5,027,770.95	118,326.49	0.00	378.56
4261	104533	Maintenance Zone 5033	342,000.00	0.00	0.00	340,572.92	0.00	0.00	1,427.08
4263	104533	Maintenance Zone 5033	2,642,640.57	0.00	0.00	2,187,078.89	0.00	0.00	455,561.68
4264	104534	Maintenance Zone 5034	549,895.10	0.00	0.00	549,761.20	0.00	0.00	133.90
4265	104534	Maintenance Zone 5034	5,477,104.70	0.00	0.00	4,985,771.51	0.00	0.00	491,333.19
4261	104541	Maintenance Zone 5041	676,155.00	0.00	0.00	676,125.51	0.00	0.00	29.49
4262	104541	Maintenance Zone 5041	4,901,364.00	0.00	0.00	4,778,618.79	0.00	0.00	122,745.21
4263	104619	Maintenance Zone 6019	1,886,300.00	0.00	0.00	1,769,054.10	0.00	0.00	117,245.90
4262	104628	Maintenance Zone 6028	6,794,668.04	0.00	0.00	6,365,510.34	0.00	0.00	429,157.70
4263	104642	Maintenance Zone 6042	370,800.00	0.00	0.00	368,304.86	0.00	0.00	2,495.14

Fund 426 2008 GO BOND PROGRAM

FUND	DDO IECT	TITL F	REVISED	MTD	YTD	LTD	ENC	COMM	DAL ANCE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4264	104642	Maintenance Zone 6042	3,181,103.00	0.00	0.00	3,180,683.21	0.00	0.00	419.79
4264	104651	Maintenance Zone 6151	508,498.00	0.00	0.00	508,498.00	0.00	0.00	0.00
4266	104651	Maintenance Zone 6151	4,582,000.00	0.00	0.00	4,582,000.00	0.00	0.00	0.00
4264	104747	Maintenance Zone 7046	200,000.00	0.00	0.00	199,990.98	0.00	0.00	9.02
4265	104747	Maintenance Zone 7046	2,202,000.00	0.00	0.00	2,085,970.73	0.00	0.00	116,029.27
4261	104753	Maintenance Zone 7053	903,900.00	0.00	0.00	902,005.68	0.00	0.00	1,894.32
4262	104753	Maintenance Zone 7053	6,101,020.98	0.00	0.00	5,864,985.14	0.00	0.00	236,035.84
4263	104759	Maintenance Zone 7059	200,000.00	0.00	0.00	199,994.85	0.00	0.00	5.15
4264	104759	Maintenance Zone 7059	2,145,261.00	0.00	0.00	1,980,033.02	0.00	0.00	165,227.98
4261	104760	Maintenance Zone 7060	1,405,294.00	0.00	0.00	1,404,314.01	0.00	0.00	979.99
4261	104803	Maintenance Zone 8103	279,000.00	0.00	0.00	279,000.00	0.00	0.00	0.00
4263	104803	Maintenance Zone 8103	3,607,075.00	0.00	0.00	3,604,263.82	0.00	0.00	2,811.18
4264	104807	Maintenance Zone 8107	224,255.00	0.00	0.00	214,651.00	0.00	0.00	9,604.00
4265	104807	Maintenance Zone 8107	2,005,477.52	0.00	0.00	1,651,085.82	0.00	0.00	354,391.70
4263	104813	Maintenance Zone 8113	364,629.00	0.00	0.00	292,626.95	0.00	0.00	72,002.05
4264	104813	Maintenance Zone 8113	3,281,660.00	0.00	0.00	3,158,681.59	0.00	0.00	122,978.41
4261	104863	Maintenance Zone 8063	514,195.00	0.00	0.00	514,195.00	0.00	0.00	0.00
4262	104863	Maintenance Zone 8063	4,230,579.00	0.00	0.00	4,230,579.00	0.00	0.00	0.00
4263	104928	Maintenance Zone 9029 (W)	713,226.00	0.00	0.00	713,226.00	0.00	0.00	0.00
4264	104928	Maintenance Zone 9029 (W)	7,388,613.00	0.00	0.00	7,388,380.56	0.00	0.00	232.44
4261	104930	Maintenance Zone 9030	354,516.00	0.00	0.00	354,516.00	0.00	0.00	0.00
4262	104930	Maintenance Zone 9030	3,162,950.00	0.00	0.00	3,032,690.36	0.00	0.00	130,259.64
4264	104931	Maintenance Zone 9031	15,000.00	0.00	0.00	13,500.00	0.00	0.00	1,500.00
4265	104931	Maintenance Zone 9031	135,355.68	0.00	0.00	135,355.68	0.00	0.00	0.00
4261	104936	Maintenance Zone 9036	278,000.00	0.00	0.00	278,000.00	0.00	0.00	0.00
4263	104936	Maintenance Zone 9036	2,082,756.60	0.00	0.00	2,082,756.60	0.00	0.00	0.00
4264	104937	Maintenance Zone 9037	90,000.00	0.00	0.00	85,951.95	0.00	0.00	4,048.05
4266	104937	Maintenance Zone 9037	901,000.00	0.00	0.00	901,000.00	0.00	0.00	0.00
4264	104944	Maintenance Zone 9044	50,000.00	0.00	0.00	41,831.83	8,168.17	0.00	(0.00)
4266	104944	Maintenance Zone 9044	529,000.00	0.00	0.00	0.00	529,000.00	0.00	0.00
4261	134001	5th Street Frisco to Denver	52,260.67	0.00	0.00	52,260.67	0.00	0.00	0.00
4262	134001	5th Street Frisco to Denver	2,397,671.00	0.00	0.00	2,397,671.00	0.00	0.00	(0.00)
4263	134001	5th Street Frisco to Denver	3,817,935.33	0.00	0.00	3,817,935.33	0.00	0.00	0.00
4264	134001	5th Street Frisco to Denver	473,070.90	0.00	0.00	468,355.03	0.00	0.00	4,715.87
4265	134001	5th Street Frisco to Denver	485,772.10	0.00	0.00	485,772.10	0.00	0.00	0.00
4260	144022	Art/NonArt Routine & Preventio	3,195.19	0.00	0.00	3,195.19	0.00	0.00	0.00
4261	144022	Art/NonArt Routine & Preventio	1,938,060.85	0.00	0.00	1,938,059.85	0.00	0.00	1.00
4262	144022	Art/NonArt Routine & Preventio	1,179,441.50	0.00	0.00	1,179,441.50	0.00	0.00	0.00
4263	144022	Art/NonArt Routine & Preventio	1,129,302.46	0.00	0.00	1,129,250.93	0.00	0.00	51.53
4260	144023	CW - Arterial Rt & Pv Main	19,903.44	0.00	0.00	19,903.44	0.00	0.00	(0.00)
4261	144023	CW - Arterial Rt & Pv Main	821,260.42	0.00	0.00	821,260.42	0.00	0.00	0.00
4262	144023	CW - Arterial Rt & Pv Main	2,589,129.91	0.00	0.00	2,589,129.91	(0.00)	0.00	0.00
4263	144023	CW - Arterial Rt & Pv Main	3,494,979.57	0.00	0.00	3,494,979.57	0.00	0.00	(0.00)
4264	144023	CW - Arterial Rt & Pv Main	1,928,632.59	76,296.28	0.00	1,928,632.59	0.00	0.00	0.00

Fund 426

2008 GO BOND PROGRAM

FUND PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	сомм	BALANCE
4263 1040316324 Ad	dmiral & Memorial Intersect	445,721.30	0.00	0.00	445,721.30	0.00	0.00	0.00
		\$ 230,054,936.55 \$	78,164.09 \$	8,340.14	\$ 207,519,327.55 \$	1,356,202.42 \$	- \$	21,179,406.58

2014 GO BOND FUNDS

FUND 4270~4273 COMBINED

(2014 GENERAL OBLIGATION BOND FUNDS)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4270-4274 - 2008 GO BOND FUNDS

		FY ESTIMATED				ACTUAL			OUTSTANDING
		REVENUES /				YEAR		LIFE	REVENUES /
		LIFE-TO-DATE		CURRENT		TO		ТО	BALANCE OF
	Α	PPROPRIATIONS	3	MONTH		DATE		DATE	APPROPRIATIONS
Revenue									
Bond Sale Receipts	\$		\$		\$		\$	277,500,000.00 \$;
Donations									
Miscellaneous Revenue									
Total Revenue								277,500,000.00	
Expenditures	_								_
Project Expenditures		277,500,000.00		4,316,900.26		9,131,205.09		152,117,110.68	125,382,889.32
Total Expenditures	_	277,500,000.00		4,316,900.26		9,131,205.09		152,117,110.68	125,382,889.32
rotal Expelluttures	_	277,500,000.00		4,310,900.20		9,131,203.09		132,117,110.00	125,362,669.32
Excess (Deficiency) of Revenu	ıe								
Over Expenditures						(9,131,205.09)		125,382,889.32	
Completed Projects									
Encumbrances						50,243,318.50		50,243,318.50	
Effcullibratices					-	50,245,516.50	-	50,245,516.50	
Excess (Deficiency) of Revenu	ie C)ver							
Expenditures and Encumbra	nce	es				(59,374,523.59)		75,139,570.82	
June 30, 2018 Ending Fund Ba	alan	ce				134,504,102.29			
Prior year expenditures									
June 30, 2018 Encumbrances					_	9,992.12	_		
Adjusted Beginning Fund Bala	anc	a				134,514,094.41			
Ending Fund Balance	anc	,			¢	75,139,570.82	- ی	75,139,570.82	
Litating I und Dalance					Ψ.	70,100,070.02	Ψ_	10,100,010.02	

Fund 427 2014 GO BOND PROGRAM

			REVISED	MTD	YTD	LTD			
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4270	144000	Bond Issuance Costs	20,000.00	0.00	0.00	20,000.00	0.00	0.00	0.00
4271	144000	Bond Issuance Costs	80,000.00	0.00	0.00	79,999.78	0.00	0.00	0.22
4272	144000	Bond Issuance Costs	150,000.00	0.00	0.00	150,000.00	0.00	0.00	0.00
4273	144000	Bond Issuance Costs	150,000.00	0.00	0.00	150,000.00	0.00	0.00	0.00
4274	144000	Bond Issuance Costs	132,000.00	0.00	0.00	0.00	0.00	0.00	132,000.00
4270	144015	Citywide Nonarterial Rehℜ	200,000.00	0.00	0.00	200,000.00	0.00	0.00	0.00
4271	144015	Citywide Nonarterial Rehℜ	400,000.00	0.00	0.00	400,000.00	0.00	0.00	0.00
4272	144015	Citywide Nonarterial Rehℜ	540,000.00	0.00	0.00	540,000.00	0.00	0.00	0.00
4273	144015	Citywide Nonarterial Rehℜ	539,950.00	0.00	0.00	49,907.46	7,632.90	0.00	482,409.64
4274	144015	Citywide Nonarterial Rehℜ	1,320,000.00	0.00	0.00	0.00	0.00	0.00	1,320,000.00
4271	144016	Citywide Non-Art Sidewalks	100,000.00	0.00	0.00	100,000.00	0.00	0.00	0.00
4272	144016	Citywide Non-Art Sidewalks	300,000.00	93,004.00	89,936.20	273,467.83	0.00	0.00	26,532.17
4273	144016	Citywide Non-Art Sidewalks	100,000.00	0.00	0.00	100,000.00	0.00	0.00	0.00
4270	144020	Citywide-Arterial Rt&Pv Main	355,000.00	0.00	0.00	355,000.00	0.00	0.00	0.00
4271	144020	Citywide-Arterial Rt&Pv Main	3,745,000.00	0.00	0.00	3,745,000.00	(0.00)	0.00	0.00
4272	144020	Citywide-Arterial Rt&Pv Main	6,260,000.00	429,294.97	373,728.12	4,345,945.85	1,019,445.05	0.00	894,609.10
4273	144020	Citywide-Arterial Rt&Pv Main	9,140,000.00	0.00	0.00	7,680,677.32	1,459,322.68	0.00	0.00
4270	144021	Citywide-Nonarterial Rt&Pv M	1,973,927.51	0.00	0.00	826,018.32	128,647.22	0.00	1,019,261.97
4271	144021	Citywide-Nonarterial Rt&Pv M	9,000,000.00	26,233.05	6,579.00	7,609,975.98	1,345,664.35	0.00	44,359.67
4272	144021	Citywide-Nonarterial Rt&Pv M	16,880,000.00	950,433.70	1,158,244.40	12,011,471.49	4,769,346.54	0.00	99,181.97
4273	144021	Citywide-Nonarterial Rt&Pv M	22,000,000.00	440,929.54	868,255.84	20,503,383.58	1,447,906.10	0.00	48,710.32
4270	144060	Bridge189 - 4700 N. Iroquois	20,000.00	0.00	7,228.32	11,321.19	8,678.81	0.00	0.00
4271	144060	Bridge189 - 4700 N. Iroquois	180,000.00	0.00	0.00	180,000.00	0.00	0.00	0.00
4270	144061	Bridge298 - 2100 E. 61St St	100,000.00	0.00	0.00	66,650.26	0.00	0.00	33,349.74
4271	144061	Bridge298 - 2100 E. 61St St.	900,000.00	0.00	0.00	543,739.50	0.00	0.00	356,260.50
4270	144062	Bridge323B - 12000 E. 21St	10,000.00	0.00	0.00	10,000.00	0.00	0.00	0.00
4272	144062	Bridge323B - 12000 E. 21St	50,000.00	0.00	0.00	0.00	50,000.00	0.00	0.00
4270	144093	Citywide Matching Funds	250,000.00	0.00	0.00	250,000.00	0.00	0.00	0.00
4271	144093	Citywide Matching Funds	450,000.00	0.00	0.00	450,000.00	0.00	0.00	0.00
4272	144093	Citywide Matching Funds	650,000.00	0.00	0.00	650,000.00	(0.00)	0.00	0.00
4273	144093	Citywide Matching Funds	1,753,170.00	268,896.70	181,869.65	768,537.04	543,645.48	0.00	440,987.48
4271	144094	ODOT Rehab & Replacement	1,640,000.00	0.00	0.00	1,620,383.08	19,616.92	0.00	(0.00)
4272	144094	ODOT Rehab & Replacement	1,640,000.00	0.00	0.00	1,640,000.00	(0.00)	0.00	0.00
4273	144094	ODOT Rehab & Replacement	1,640,000.00	0.00	0.00	1,640,000.00	(0.00)	0.00	(0.00)
4274	144094	ODOT Rehab & Replacement	3,280,000.00	0.00	0.00	0.00	129,108.00	0.00	3,150,892.00
4270	144106	Maintenance Zone 1006	400,000.00	0.00	0.00	368,096.60	30,314.86	0.00	1,588.54
4272	144106	Maintenance Zone 1006	2,210,000.00	0.00	0.00	1,842,336.18	(0.00)	0.00	367,663.82
4274	144106	Maintenance Zone 1006	1,340,000.00	0.00	0.00	0.00	0.00	0.00	1,340,000.00
4270	144107	Maintenance Zone 1007	55,000.00	0.00	0.00	52,740.00	0.00	0.00	2,260.00
4271	144107	Maintenance Zone 1007	475,000.00	0.00	0.00	475,000.00	0.00	0.00	0.00
4271	144110	Citywide-Arterial Sidewalks	300,000.00	0.00	0.00	300,000.00	0.00	0.00	0.00
4272	144110	Citywide-Arterial Sidewalks	900,000.00	191,429.15	12,225.55	836,574.08	10,000.00	0.00	53,425.92
4273	144110	Citywide-Arterial Sidewalks	300,000.00	0.00	0.00	300,000.00	(0.00)	0.00	0.00
4271	144111	Maintenance Zone 1001	830,000.00	0.00	0.00	536,387.82	293,612.18	0.00	0.00

Fund 427 2014 GO BOND PROGRAM

FILME	DDOJECT	TITLE	REVISED	MTD	YTD	LTD	ENG	COMM	DAL ANOE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4273	144111	Maintenance Zone 1001	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4274	144111	Maintenance Zone 1001	7,445,000.00	0.00	0.00	0.00	6,901,598.47	0.00	543,401.53
4270	144153	Maintenance Zone 1153	410,000.00	0.00	0.00	349,257.75	3,913.97	0.00	56,828.28
4272	144153	Maintenance Zone 1153	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4274	144153	Maintenance Zone 1153	1,243,000.00	0.00	0.00	0.00	0.00	0.00	1,243,000.00
4270	144157	Maintenance Zone 1157	419,944.69	0.00	0.00	419,944.69	0.00	0.00	0.00
4272	144157	Maintenance Zone 1157	3,635,000.00	0.00	0.00	3,192,879.00	(0.00)	0.00	442,121.00
4271	144158	Maintenance Zone 1157	260,000.00	0.00	0.00	211,448.65	8,195.81	0.00	40,355.54
4273	144158	Maintenance Zone 1157	2,275,000.00	350,657.08	4,980.06	2,107,199.83	0.00	0.00	167,800.17
4272	144168	Maintenance Zone 1068	400,000.00	0.00	0.00	277,551.04	99,816.77	0.00	22,632.19
4270	144173	Maintenance Zone 1073	55,000.00	0.00	0.00	54,000.00	0.00	0.00	1,000.00
4271	144173	Maintenance Zone 1073	480,000.00	0.00	0.00	404,552.85	0.00	0.00	75,447.15
4270	144176	Maintenance Zone 1076	260,000.00	0.00	7,895.58	260,000.00	0.00	0.00	0.00
4273	144176	Maintenance Zone 1076	2,330,000.00	0.00	0.00	1,418,019.41	0.00	0.00	911,980.59
4271	144199	Maintenance Zone 1099	320,000.00	0.00	3.17	252,122.05	67,877.95	0.00	0.00
4274	144199	Maintenance Zone 1099	2,800,000.00	0.00	0.00	0.00	2,056,971.17	0.00	743,028.83
4271	144200	Architect and Engineering Serv	330,000.00	0.00	0.00	258,370.78	2,406.49	0.00	69,222.73
4274	144200	36 St: N MLK - Peoria Ave	2,920,000.00	0.00	0.00	0.00	0.00	0.00	2,920,000.00
4270	144201	Apache St: Mlk - Peoria	282,774.79	0.00	0.00	282,774.79	0.00	0.00	0.00
4271	144201	Apache St: Mlk - Peoria	2,410,000.00	35,862.64	0.00	2,361,353.52	4,409.41	0.00	44,237.07
4272	144202	Apachee: Peoria - Lewis Ave	300,000.00	0.00	0.00	300,000.00	0.00	0.00	0.00
4270	144203	W 41st St S 41st W - S 33rd W	175,000.00	0.00	0.00	175,000.00	0.00	0.00	0.00
4271	144203	W 41st St S 41st W - S 33rd W	1,510,000.00	0.00	0.00	0.00	0.00	0.00	1,510,000.00
4270	144204	S33rd W: 41st St to 51st St	275,000.00	0.00	0.00	275,000.00	(0.00)	0.00	0.00
4271	144204	S33rd W: 41st St to 51st St	2,455,000.00	0.00	0.00	164,357.24	21,186.18	0.00	2,269,456.58
4270	144205	Apache St: Lewis To Harvard	210,000.00	0.00	0.00	210,000.00	0.00	0.00	0.00
4274	144205	Apache St: Lewis To Harvard	1,860,000.00	37,438.74	37,438.74	53,200.83	45,643.71	0.00	1,761,155.46
4270	144206	11th St: Peoria to Utica	185,000.00	0.00	0.00	185,000.00	0.00	0.00	0.00
4271	144206	11th St: Peoria to Utica	1,635,000.00	40,114.74	1,416.44	690,594.91	944,402.09	0.00	3.00
4272	144207	11Th St: Lewis Ave - Harvard	200,000.00	0.00	0.00	200,000.00	0.00	0.00	0.00
4270	144208	11th St: Sheridan - Memorial	180,000.00	0.00	0.00	180,000.00	0.00	0.00	0.00
4271	144208	11th St: Sheridan - Memorial	1,600,000.00	2,550.59	3,609.43	52,798.71	24,748.96	0.00	1,522,452.33
4270	144209	21St St: Garnett To 129Th E	300,000.00	0.00	0.00	289,279.83	10,670.17	0.00	50.00
4273	144209	21st St: Garnett to 129th E	50.00	0.00	0.00	50.00	0.00	0.00	0.00
4274	144209	21st St: Garnett to 129th E	2,435,000.00	1,600.76	1,600.76	1,600.76	1,977,929.07	0.00	455,470.17
4270	144210	21St St-129Th East Ave Inter	250,000.00	0.00	0.00	149,280.10	100,719.90	0.00	0.00
4273	144210	21st St-129th East Ave Inter	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4274	144210	21st St-129th East Ave INTERSC	1,965,000.00	0.00	0.00	0.00	1,965,000.00	0.00	0.00
4272	144211	41St: Garnett - 129 E Ave	102,199.23	0.00	0.00	102,199.23	0.00	0.00	0.00
4273	144211	41St: Garnett - 129 E Ave	1,707,301.15	58.40	58.40	1,496,415.87	2,997.71	0.00	207,887.57
4270	144212	51st St Sheridan to Memorial	140,000.00	0.00	0.00	140,000.00	0.00	0.00	0.00
4271	144212	51st St Sheridan to Memorial	1,215,000.00	0.00	0.00	907,661.29	7,990.00	0.00	299,348.71
4273	144213	91st Harvard - Yale	285,000.00	1,163.43	6,210.43	168,818.52	25,981.57	0.00	90,199.91
4270	144214	Sheridan 81st to 91st	200,000.00	0.00	0.00	199,928.84	(0.00)	0.00	71.16

Fund 427 2014 GO BOND PROGRAM

			REVISED	MTD	YTD	LTD			
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4272	144214	Sheridan 81st to 91st	1,715,000.00	0.00	0.00	1,326,022.15	0.00	0.00	388,977.85
4272	144215	Peoria: 41St St - 51St St.	300,000.00	0.00	1,330.00	296,394.50	3,605.50	0.00	0.00
4270	144216	41st St: Lewis to Harvard	275,000.00	0.00	0.00	275,000.00	0.00	0.00	0.00
4271	144216	41st St: Lewis to Harvard	2,455,000.00	0.00	0.00	92,040.93	2,342,111.61	0.00	20,847.46
4270	144217	Apache & Harvard Intersectio	200,000.00	0.00	0.00	196,823.70	0.00	0.00	3,176.30
4273	144217	Apache & Harvard Intersect	785,000.00	0.00	0.00	35.00	0.00	0.00	784,965.00
4274	144217	Apache & Harvard INTERSCTN	990,000.00	0.00	0.00	0.00	0.00	0.00	990,000.00
4270	144218	41st St & Lewis Intersection	210,000.00	0.00	0.00	210,000.00	0.00	0.00	0.00
4271	144218	41st St & Lewis Intersection	1,845,000.00	0.00	0.00	169,954.38	1,675,045.62	0.00	0.00
4270	144219	Maintenance Zone 2119	40,000.00	0.00	0.00	38,500.00	1,500.00	0.00	0.00
4271	144219	Maintenance Zone 2119	360,000.00	0.00	0.00	327,980.36	0.00	0.00	32,019.64
4270	144225	Maintenance Zone 2125	264,462.36	0.00	0.00	264,462.36	0.00	0.00	0.00
4273	144225	Maintenance Zone 2125	2,310,000.00	97,966.16	52,216.26	1,863,307.92	226,253.78	0.00	220,438.30
4270	144226	Maintenance Zone 2126	45,000.00	0.00	0.00	44,710.26	0.00	0.00	289.74
4271	144226	Maintenance Zone 2126	305,000.00	0.00	0.00	305,000.00	0.00	0.00	0.00
4270	144230	Maintenance Zone 2130	406,919.00	0.00	0.00	279,367.28	127,551.72	0.00	(0.00)
4273	144230	Maintenance Zone 2130	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4274	144230	Maintenance Zone 2130	3,488,081.00	0.00	0.00	674.92	3,256,421.07	0.00	230,985.01
4270	144255	Maintenance Zone 2055	150,000.00	0.00	0.00	148,972.24	1,027.76	0.00	0.00
4271	144255	Maintenance Zone 2055	1,285,000.00	0.00	0.00	1,119,095.86	0.00	0.00	165,904.14
4270	144256	Maintenance Zone 2056	130,000.00	0.00	0.00	130,000.00	0.00	0.00	0.00
4271	144256	Maintenance Zone 2056	1,160,000.00	0.00	0.00	1,153,393.91	6,346.61	0.00	259.48
4270	144264	Maintenance Zone 2064	190,000.00	0.00	0.00	143,436.25	0.00	0.00	46,563.75
4272	144264	Maintenance Zone 2064	1,660,499.62	0.00	0.00	1,123,073.63	0.00	0.00	537,425.99
4270	144265	Maintenance Zone 2065	100,000.00	0.00	0.00	98,428.52	1,571.48	0.00	(0.00)
4271	144265	Maintenance Zone 2065	895,000.00	0.00	(2,813.22)	859,200.67	0.00	0.00	35,799.33
4270	144303	Maintenance Zone 3003	100,000.00	0.00	0.00	100,000.00	0.00	0.00	0.00
4271	144303	Maintenance Zone 3003	775,000.00	0.00	0.00	525,681.40	0.00	0.00	249,318.60
4270	144304	Maintenance Zone 3004	185,000.00	0.00	0.00	180,914.87	0.00	0.00	4,085.13
4272	144304	Maintenance Zone 3004	1,655,000.00	0.00	0.00	1,231,358.67	(0.00)	0.00	423,641.33
4271	144309	Citywide - Arterial Rehab	898,403.59	0.00	0.00	440,674.97	13,222.17	0.00	444,506.45
4272	144309	Citywide - Arterial Rehab	900,000.00	0.00	0.00	0.00	0.00	0.00	900,000.00
4273	144309	Citywide - Arterial Rehab	900,000.00	0.00	0.00	0.00	0.00	0.00	900,000.00
4274	144309	Citywide - Arterial Rehab	1,800,000.00	0.00	0.00	0.00	0.00	0.00	1,800,000.00
4271	144310	Maintenance Zone 3010	800,000.00	0.00	0.00	561,391.79	(0.00)	0.00	238,608.21
4274	144310	Maintenance Zone 3010	7,130,000.00	0.00	0.00	0.00	0.00	0.00	7,130,000.00
4272	144311	Maintenance Zone 3011	1,000,000.00	258,371.84	258,371.84	940,563.40	59,436.60	0.00	(0.00)
4274	144311	Maintenance Zone 3011	8,485,000.00	0.00	0.00	660.56	6,494,033.13	0.00	1,990,306.31
4273	144317	Maintenance Zone 3017	750,000.00	0.00	0.00	456,529.83	22,176.76	0.00	271,293.41
4270	144318	Maintenance Zone 3018	50,000.00	0.00	0.00	50,000.00	0.00	0.00	0.00
4271	144318	Maintenance Zone 3018	395,000.00	0.00	0.00	365,498.17	1,558.55	0.00	27,943.28
4272	144320	Maintenance Zone 3020	480,000.00	0.00	0.00	320,726.04	24,611.29	0.00	134,662.67
4274	144320	Maintenance Zone 3020	4,020,000.00	0.00	0.00	0.00	0.00	0.00	4,020,000.00
4270	144380	Maintenance Zone 3080	20,000.00	0.00	0.00	19,047.02	0.00	0.00	952.98

Fund 427 2014 GO BOND PROGRAM

			REVISED	MTD	YTD	LTD	=11.0		
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4271	144380	Maintenance Zone 3080	170,000.00	0.00	0.00	170,000.00	0.00	0.00	0.00
4270	144413	Maintenance Zone 4013	670,000.00	0.00	0.00	511,528.37	23,530.58	0.00	134,941.05
4272	144413	Maintenance Zone 4013	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4270	144415	Maintenance Zone 4015	100,000.00	0.00	0.00	100,000.00	0.00	0.00	(0.00)
4271	144415	Maintenance Zone 4015	895,000.00	0.00	0.00	537,042.77	0.00	0.00	357,957.23
4272	144421	Maintenance Zone 4021	375,000.00	0.00	0.00	331,229.87	11,557.46	0.00	32,212.67
4270	144430	Maintenance Zone 4030	175,000.00	0.00	0.00	169,422.12	0.00	0.00	5,577.88
4272	144430	Maintenance Zone 4030	1,550,000.00	0.00	0.00	1,512,841.20	4,446.25	0.00	32,712.55
4271	144431	Maintenance Zone 4031	1,200,000.00	0.00	0.00	561,106.04	22,643.16	0.00	616,250.80
4274	144431	Maintenance Zone 4031	10,480,000.00	0.00	0.00	0.00	0.00	0.00	10,480,000.00
4273	144452	Maintenance Zone 4152	600,000.00	0.00	0.00	380,196.06	21,806.79	0.00	197,997.15
4270	144467	Maintenance Zone 4067	485,000.00	0.00	0.00	450,000.65	1.00	0.00	34,998.35
4273	144467	Maintenance Zone 4067	4,370,000.00	1,067,003.82	387,355.02	3,217,439.78	879,174.77	0.00	273,385.45
4270	144527	Maintenance Zone 5027	150,000.00	0.00	0.00	129,524.39	0.00	0.00	20,475.61
4271	144527	Maintenance Zone 5027	1,265,000.00	0.00	0.00	1,258,372.62	0.00	0.00	6,627.38
4270	144533	Maintenance Zone 5033	500,000.00	0.00	0.00	498,257.02	1,742.98	0.00	(0.00)
4273	144533	Maintenance Zone 5033	4,380,000.00	0.00	0.00	4,380,000.00	(0.00)	0.00	0.00
4270	144539	Maintenance Zone 5039	400,000.00	0.00	0.00	400,000.00	0.00	0.00	0.00
4272	144539	Maintenance Zone 5039	3,525,000.00	0.00	0.00	3,039,895.92	0.00	0.00	485,104.08
4272	144546	Maintenance Zone 5046	600,000.00	0.00	0.00	562,444.17	27,537.80	0.00	10,018.03
4272	144547	Maintenance Zone 5047	1,100,000.00	0.00	0.00	769,344.23	73,961.14	0.00	256,694.63
4274	144547	Maintenance Zone 5047	2,905,000.00	0.00	0.00	0.00	0.00	0.00	2,905,000.00
4270	144627	Maintenance Zone 6027	120,000.00	0.00	0.00	120,000.00	0.00	0.00	(0.00)
4271	144627	Maintenance Zone 6027	1,040,000.00	0.00	0.00	886,165.51	0.00	0.00	153,834.49
4273	144628	Maintenance Zone 6028	1,000,000.00	5,860.07	5,860.07	899,241.91	47,885.94	0.00	52,872.15
4271	144635	Maintenance Zone 6035	400,000.00	0.00	0.00	269,740.18	2,267.58	0.00	127,992.24
4273	144635	Maintenance Zone 6035	3,645,000.00	17,164.56	17,164.56	3,034,358.21	(0.00)	0.00	610,641.79
4270	144642	Maintenance Zone 6142	100,000.00	0.00	0.00	91,967.23	0.00	0.00	8,032.77
4271	144642	Maintenance Zone 6142	800,000.00	0.00	0.00	4,680.23	12,270.35	0.00	783,049.42
4270	144645	Maintenance Zone 6145	265,000.00	550.00	550.00	207,564.20	57,435.80	0.00	0.00
4273	144645	Maintenance Zone 6145	2,375,000.00	0.00	0.00	0.00	2,249,564.20	0.00	125,435.80
4270	144647	Maintenance Zone 6147	101,060.09	0.00	0.00	101,060.09	(0.00)	0.00	0.00
4271	144647	Maintenance Zone 6147	890,000.00	0.00	0.00	890,000.00	0.00	0.00	(0.00)
4271	144700	Maintenance Zone 7100	301,596.41	0.00	0.00	301,596.41	(0.00)	0.00	0.00
4273	144700	Maintenance Zone 7100	2,440,000.00	0.00	0.00	1,012,395.47	(0.00)	0.00	1,427,604.53
4270	144733	Maintenance Zone 7133	200,000.00	0.00	0.00	198,500.00	0.00	0.00	1,500.00
4271	144733	Maintenance Zone 7133	1,740,000.00	0.00	0.00	751,870.76	0.00	0.00	988,129.24
4272	144740	Maintenance Zone 7040	350,000.00	0.00	0.00	253,820.37	96,179.63	0.00	0.00
4274	144740	Maintenance Zone 7040	2,925,000.00	0.00	0.00	0.00	2,536,588.68	0.00	388,411.32
4270	144748	Maintenance Zone 7048	230,000.00	0.00	0.00	226,454.43	0.00	0.00	3,545.57
4273	144748	Maintenance Zone 7048	1,920,000.00	0.00	0.00	955,111.36	(0.00)	0.00	964,888.64
4273	144754	Maintenance Zone 7054	1,000,000.00	0.00	0.00	726,908.15	19,591.85	0.00	253,500.00
4270	144760	Maintenance Zone 7060	340,000.00	0.00	0.00	335,526.95	0.00	0.00	4,473.05
4272	144760	Maintenance Zone 7060	3,055,000.00	0.00	0.00	2,985,401.38	0.00	0.00	69,598.62

Fund 427 2014 GO BOND PROGRAM

FUND	PROJECT	TITLE	REVISED BUDGET	MTD ACTUAL	YTD ACTUAL	LTD ACTUAL	ENC	СОММ	BALANCE
4270	144803	Maintenance Zone 8103	190,000.00	0.00	0.00	182,481.92	0.00	0.00	7,518.08
4271	144803	Maintenance Zone 8103	1,685,000.00	0.00	0.00	1,592,680.53	0.00	0.00	92,319.47
4270	144812	Maintenance Zone 8112	200,000.00	0.00	0.00	200,000.00	0.00	0.00	0.00
4271	144812	Maintenance Zone 8112	1,800,000.00	0.00	0.00	1,578,077.06	0.00	0.00	221,922.94
4270	144857	Maintenance Zone 8057	275,000.00	0.00	0.00	270,604.38	4,395.62	0.00	0.00
4273	144857	Maintenance Zone 8057	1,453,081.00	0.00	0.00	104.05	1,452,976.95	0.00	0.00
4274	144857	Maintenance Zone 8057	841,919.00	0.00	0.00	674.92	0.00	0.00	841,244.08
4273	144863	Maintenance Zone 8063	800,000.00	0.00	0.00	677,105.58	49,632.35	0.00	73,262.07
4270	144931	Maintenance Zone 9031	60,000.00	0.00	0.00	58,793.31	0.00	0.00	1,206.69
4271	144931	Maintenance Zone 9031	485,000.00	0.00	0.00	459,660.26	0.00	0.00	25,339.74
4270	144943	Maintenance Zone 9043	450,000.00	0.00	0.00	450,000.00	(0.00)	0.00	0.00
4272	144943	Maintenance Zone 9043	3,900,000.00	0.00	0.00	2,165,462.22	0.00	0.00	1,734,537.78
4270	144944	Maintenance Zone 9044	400,000.00	0.00	0.00	340,782.70	59,217.30	0.00	0.00
4273	144944	Maintenance Zone 9044	2,295,000.00	0.00	578.63	103,036.12	2,191,963.88	0.00	0.00
4274	144944	Maintenance Zone 9044	1,305,000.00	0.00	82,639.90	88,123.06	486,851.05	0.00	730,025.89
4270	144945	Maintenance Zone 9045	400,000.00	316.32	316.32	367,593.37	32,406.63	0.00	(0.00)
4273	144945	Maintenance Zone 9045	3,460,000.00	0.00	0.00	3,011,446.11	1.00	0.00	448,552.89
4273	144949	Maintenance Zone 9049	1,200,000.00	0.00	0.00	692,193.50	78,461.84	0.00	429,344.66
4272	144950	Maintenance Zone 9050	350,000.00	0.00	0.00	252,682.54	2,288.62	0.00	95,028.84
4272	144951	Maintenance Zone 9051	160,000.00	0.00	0.00	129,184.92	5,063.16	0.00	25,751.92
4274	144951	Maintenance Zone 9051	1,390,000.00	0.00	0.00	0.00	0.00	0.00	1,390,000.00
4270	144958	Maintenance Zone 9058	102,830.56	0.00	0.00	102,830.56	0.00	0.00	0.00
4271	144958	Maintenance Zone 9058	840,000.00	0.00	0.00	833,560.11	0.00	0.00	6,439.89
4273	193140000Z	Mingo Creek Trail - 41st to 51	196,830.00	0.00	0.00	196,830.00	0.00	0.00	0.00
			\$ 277,500,000.00 \$	4,316,900.26 \$	3,564,849.47 \$	152,117,110.68 \$	50,243,318.50 \$	- \$	75,139,570.82

1359297.6

2020 GO BOND FUNDS

FUNDS 4281~428x COMBINED

(2020 GENERAL OBLIGATION BOND FUND)

CITY OF TULSA, OKLAHOMA SALES TAX OVERVIEW COMMITTEE REPORT FUND 4281-428x - 2020 GO BOND FUNDS

		FY ESTIMATED		ACTUAL		OUTSTANDING
		REVENUES/		YEAR	LIFE	REVENUES /
		LIFE-TO-DATE	CURRENT	TO	TO	BALANCE OF
	Α	PPROPRIATIONS	MONTH	DATE	DATE	APPROPRIATIONS
Revenue						
Bond Sale Receipts	\$	17,500,000.00 \$		\$ 17,500,000.00 \$	17,500,000.00 \$;
Donations						
Miscellaneous Revenue	_					
Total Revenue	_	17,500,000.00		17,500,000.00	17,500,000.00	
Expenditures						
Project Expenditures		17,500,000.00	124,119.17	140,859.47	140,859.47	17,359,140.53
Total Expenditures	-	17,500,000.00	124,119.17	140,859.47	140,859.47	17,359,140.53
•	-	,000,000.00	,			11,000,110100
Excess (Deficiency) of Reven	ue					
Over Expenditures				17,359,140.53	17,359,140.53	
Completed Projects						
Encumbrances				3,380,863.39	3,380,863.39	
		_				
Excess (Deficiency) of Reven						
Expenditures and Encumbra	ance	es		13,978,277.14	13,978,277.14	
June 30, 2018 Ending Fund B	alar	ice				
Prior year expenditures						
June 30, 2018 Encumbrances						
Adjusted Beginning Fund Bal	anc	е				
Ending Fund Balance				\$ 13,978,277.14 \$	13,978,277.14	
-						

Fund 428 2020 GO BOND PROGRAM

FUND	DDO IECT	TITLE	REVISED	MTD	YTD	LTD	ENC	COMM	DAL ANCE
FUND	PROJECT	TITLE	BUDGET	ACTUAL	ACTUAL	ACTUAL	ENC	СОММ	BALANCE
4281	2019X0000Z	Bond Issuance Cost	27,542.00	0.00	0.00	0.00	0.00	0.00	27,542.00
4281	2035X0001Z	Transit-MTTA - Route 66 BRT	1,000,000.00	0.00	0.00	0.00	491,035.75	0.00	508,964.25
4281		Apache St: Harvard Ave - Yale	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036A0013Z	Gilcrease Rd: Apache St - Pine	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036A0025Z	41st St S: Union Ave - Elwood	250,000.00	0.00	0.00	0.00	0.00	0.00	250,000.00
4281	2036A0035Z	41st St S & Elwood Ave INTERSC	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2036A0042Z	Pine St: Lewis Ave - Harvard A	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
4281	2036A0043Z	Pine St: State Hwy 11 - Mingo	175,000.00	0.00	0.00	0.00	0.00	0.00	175,000.00
4281	2036A0047Z	Admiral PI: Memorial Dr - Ming	240,000.00	0.00	0.00	0.00	0.00	0.00	240,000.00
4281	2036A0050Z	Yale Ave: Apache St - Pine St	150,000.00	0.00	0.00	0.00	0.00	0.00	150,000.00
4281		129th E Ave: Apache St - Pine	150,000.00	0.00	0.00	0.00	0.00	0.00	150,000.00
4281	2036A0058Z	Pine St & Mingo Rd INTERSCTN	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
4281	2036A0064Z	11th St S: Utica Ave - Lewis A	75,000.00	0.00	0.00	0.00	0.00	0.00	75,000.00
4281	2036A0072Z	11th St S & Lewis Ave INTERSCT	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2036A0092Z	31st St S: Garnett Rd - 129th	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
4281	2036A0119Z	Sheridan Rd: 71st St S - 81st	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
4281	2036A1000Z	CW Arterial Routine & Preventi	1,760,000.00	0.00	0.00	0.00	0.00	0.00	1,760,000.00
4281	2036A1001Z	R&P: Pavement Reinspection	500,000.00	17,385.64	17,385.64	17,385.64	482,614.36	0.00	0.00
4281	2036D0002Z	CBD: MLK & Detroit north of BN	170,000.00	0.00	0.00	16,740.30	151,800.41	0.00	1,459.29
4281	2036D0004Z	CBD: Detroit Ave south of BNSF	140,000.00	43,435.48	43,435.48	43,435.48	63,290.92	0.00	33,273.60
4281	2036D0005Z	CBD: Reconciliation Way	75,000.00	0.00	0.00	0.00	75,000.00	0.00	0.00
4281	2036D0007Z	CBD: Alleyways	365,000.00	38,298.05	38,298.05	38,298.05	0.00	0.00	326,701.95
4281	2036N0001Z	CW NonArterial Routine & Preve	1,500,000.00	0.00	0.00	0.00	0.00	0.00	1,500,000.00
4281	2036N1007Z	Maintenance Zone 1007	120,000.00	0.00	0.00	0.00	95,762.10	0.00	24,237.90
4281	2036N1070Z	Maintenance Zone 1070	250,000.00	0.00	0.00	0.00	15,000.00	0.00	235,000.00
4281	2036N1076Z	Maintenance Zone 1076	250,000.00	0.00	0.00	0.00	248,256.21	0.00	1,743.79
4281	2036N1078Z	Maintenance Zone 1078	300,000.00	0.00	0.00	0.00	252,931.57	0.00	47,068.43
4281	2036N2056Z	Maintenance Zone 2056	200,000.00	0.00	0.00	0.00	0.00	0.00	200,000.00
4281	2036N2065Z	Maintenance Zone 2065	400,000.00	0.00	0.00	0.00	0.00	0.00	400,000.00
4281	2036N2066Z	Maintenance Zone 2066	150,000.00	0.00	0.00	0.00	112,167.00	0.00	37,833.00
4281	2036N3081Z	Maintenance Zone 3081	100,000.00	0.00	0.00	0.00	12,000.00	0.00	88,000.00
4281	2036N4014Z	Maintenance Zone 4014	200,000.00	0.00	0.00	0.00	135,234.00	0.00	64,766.00
4281	2036N4021Z	Maintenance Zone 4021	330,000.00	0.00	0.00	0.00	255,909.06	0.00	74,090.94
4281	2036N4022Z	Maintenance Zone 4022	350,000.00	0.00	0.00	0.00	331,504.85	0.00	18,495.15
4281	2036N4030Z	Maintenance Zone 4030	150,000.00	0.00	0.00	0.00	150,000.00	0.00	0.00
4281	2036N5040Z	Maintenance Zone 5040	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036N6035Z	Maintenance Zone 6035	120,000.00	0.00	0.00	0.00	0.00	0.00	120,000.00
4281		Maintenance Zone 7048	400,000.00	0.00	0.00	0.00	0.00	0.00	400,000.00
4281		Maintenance Zone 7060	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036N8057Z	Maintenance Zone 8057	200,000.00	0.00	0.00	0.00	15,000.00	0.00	185,000.00
4281	2036N8102Z	Maintenance Zone 8102	260,000.00	0.00	0.00	0.00	171,234.00	0.00	88,766.00
4281	2036N9037Z	Maintenance Zone 9037	250,000.00	0.00	0.00	0.00	0.00	0.00	250,000.00
4281	2036N9038Z	Maintenance Zone 9038	90,000.00	0.00	0.00	0.00	12,000.00	0.00	78,000.00
4281	2036N9044Z	Maintenance Zone 9044	350,000.00	0.00	0.00	0.00	0.00	0.00	350,000.00

Fund 428 2020 GO BOND PROGRAM

FUND	PROJECT	TITLE	REVISED	MTD	YTD	LTD	ENC	СОММ	BALANCE
			BUDGET	ACTUAL	ACTUAL	ACTUAL			
4281		Maintenance Zone 9050	150,000.00	0.00	0.00	0.00	0.00	0.00	150,000.00
4281		Maintenance Zone 9051	110,000.00	0.00	0.00	0.00	95,107.71	0.00	14,892.29
4281		ADA: Sidewalk Corridors	140,000.00	0.00	0.00	0.00	0.00	0.00	140,000.00
4281		BPI: Go Plan Implement - ENG	165,000.00	0.00	0.00	0.00	165,000.00	0.00	0.00
4281		BPI: Go Plan Implement - Traff	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00
4281		BPI: Arterial Sidewalk	250,000.00	0.00	0.00	0.00	0.00	0.00	250,000.00
4281		BPI: Non Arterial Sidewalk	75,000.00	0.00	0.00	0.00	0.00	0.00	75,000.00
4281		91 St S: Memorial - Mingo Rd W	1,200,000.00	0.00	0.00	0.00	0.00	0.00	1,200,000.00
4281	2036X0001Z	ADA: Transition Plan Update	250,000.00	0.00	0.00	0.00	0.00	0.00	250,000.00
4281	2036X0002Z	ADA: Transit Stops	60,000.00	0.00	0.00	0.00	0.00	0.00	60,000.00
4281	2036X0003Z	ADA: Signalized Intersections	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2036X0005Z	TE: Signal Coord and Communica	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036X0006Z	TE: Signal Instal, Repair and	300,000.00	0.00	0.00	0.00	0.00	0.00	300,000.00
4281	2036X0007Z	TE: Traffic Calming	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2036X0008Z	TE: Lighting Repair and Replac	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2036X0009Z	TE: Pavement Markings and Sign	375,000.00	0.00	0.00	0.00	0.00	0.00	375,000.00
4281		TE: Guardrail Repair and Repl	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281		Arena District Master Pln Impl	582,458.00	0.00	0.00	0.00	0.00	0.00	582,458.00
4281	2037B0167Z	Bridge #167	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00
4281	2037B0173Z	Bridge #173	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2037B0201C	Bridge #201C	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00
4281	2037B0204Z		145,000.00	0.00	0.00	0.00	0.00	0.00	145,000.00
4281	2037B0232A	Bridge #232A	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2037B0241Z	Bridge #241	150,000.00	0.00	0.00	0.00	0.00	0.00	150,000.00
4281	2037B0245Z	Bridge #245	100,000.00	0.00	0.00	0.00	0.00	0.00	100,000.00
4281	2037B0258Z	Bridge #258	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00
4281	2037B0261A	Bridge #261A	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00
4281	2037B0261B	Bridge #261B	35,000.00	0.00	0.00	0.00	0.00	0.00	35,000.00
4281	2037B0263Z	Bridge #263	65,000.00	0.00	0.00	0.00	0.00	0.00	65,000.00
4281	2037B0269Z	Bridge #269	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00
4281	2037B0286Z	Bridge #286	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00
4281	2037B0301A	Bridge #301A	40,000.00	0.00	0.00	0.00	0.00	0.00	40,000.00
4281	2037B0301Z	Bridge #301	30,000.00	0.00	0.00	0.00	0.00	0.00	30,000.00
4281	2037B0343Z	Bridge #343	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00
4281	2037B0359Z	Bridge #359	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00
4281	2037B0423Z	Bridge #423	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00
4281	2037B1000Z	CW Bridge Rehab and Inspection	150,000.00	0.00	0.00	0.00	50,015.45	0.00	99,984.55
4281	2039X0009Z	TE: Traffic Studies	25,000.00	25,000.00	25,000.00	25,000.00	0.00	0.00	0.00
			\$ 17,500,000.00 \$	124,119.17 \$	124,119.17 \$	140,859.47 \$	3,380,863.39 \$	- \$	3 13,978,277.14

\$ 16,740.30

COMBINED STATEMENT OF OTHER FUND ACTIVITY

FUNDS 400, 401, 403, 425

SALES TAX OVERVIEW COMMITTEE REPORT (FUNDS 400, 401, 403, 425)

Combined Statement of Fund Activity September 30, 2020

FUND			TO-DATE	EXPEDITURES CURRENT FISCAL									
			LIFE-TO-DATE APPROPRIATIONS		MONTH		L TO-DATE	LIF	E-TO-DATE		UMBERED/ MITTED	BALA	ANCE
				<u></u>	···							<u> </u>	
	985 SALES TAX ECONOMIC DEVEL.	\$	773,571.70	0.00 \$	-	0.00 \$	·	0.00 \$	575,503.56	0.00 \$	-	\$	198,068.14
017110	General Park Improvements		248,000.00		0.00		0.00		49,931.86		0.00		198,068.14
FUND 401 - 2	001 SALES TAX FUND	\$	84,712,542.85	\$	23,495.10	\$	676.70	\$	84,387,163.51	\$	281,332.34	\$	44,047.00
017110	General Park Improvements		4,611,018.12		23,495.10		676.70		4,338,560.74		243,602.54		28,854.84
203400001Z	Tulsa Zoo Department		37,773.32		0.00		0.00		105.15		37,668.17		0.00
912222	Utility Relocation For I-44		63,226.68		0.00		0.00		62,394.09		0.00		832.59
914411	Tulsa Trails		3,857,231.30		0.00		0.00		3,842,810.10		61.63		14,359.57
FUND 403 - 2	2006 EXT SALES TAX ADVANCE FUND		27,705,922.61		0.00		0.00		27,705,676.78		0.00		245.83
017150	Woodward & Forestry Impr.		470,000.00		0.00		0.00		469,754.17		0.00		245.83
FUND 425 - 2	2005 BONDS ISSUE (4250-4255)		74,919,257.38		0.00		0.00		73,810,306.18		198,690.39		910,260.81
016100	Forensic Lab Expansion		23,599,535.03		0.00		0.00		23,591,141.37		0.00		8,393.66
054017	121 ST S-YALE TO SHERIDAN		578,630.07		0.00		0.00		578,588.95		0.00		41.12
054036	Sheridan-Admiral PI To Pine		1,400,000.00		0.00		0.00		1,159,512.16		0.00		240,487.84
054038	Union-81St To 71St		775,000.00		0.00		0.00		750,264.39		0.00		24,735.61
054043	81St And Harvard Ave		80,000.00		0.00		0.00		79,987.99		0.00		12.01
054050	51St-Garnett To Ba Ed		300,000.00		0.00		0.00		142,413.07		0.00		157,586.93
054053	91St-Memorial To Mingo Ed		300,000.00		0.00		0.00		109,428.84		190,571.16		0.00
054056	Delaware-81St To 91St Ed		300,000.00		0.00		0.00		143,892.28		0.00		156,107.72
054071	Bridge292A		100,000.00		0.00		0.00		0.00		0.00		100,000.00
054752	Maintenance Zone 7052		2,965,000.00		0.00		0.00		2,929,931.42		0.00		35,068.58
055103	UDE Renovation		41,000.00		0.00		0.00		23,455.40		0.00		17,544.60
055105	UDSW Renovation		60,629.78		0.00		0.00		35,769.15		0.00		24,860.63
055105	UDSW Renovation		431,012.58		0.00		0.00		428,485.28		0.00		2,527.30
055200	Fire Trng Ctr/Reloc Sta 16		11,100,000.00		0.00		0.00		11,046,992.63		0.00		53,007.37
064006	36Th St. N., Harvard To Yale		1,170,480.90		0.00		0.00		1,136,067.74		0.00		34,413.16
064103	91St & Harvard Intersection		2,793.29		0.00		0.00		612.07		2,181.22		0.00
104020	Citywide-Arterial Rt&Pv Main		320,000.00		0.00		0.00		316,873.75		3,126.25		0.00
104021	Garnett Pine to Apache		300,000.00		0.00		0.00		291,261.92		0.00		8,738.08
104029	51St & Garnett Intersection		243,438.02		0.00		0.00		240,423.40		0.00		3,014.62
104034	Admirial & Memorial Intersec		1,776,300.89		0.00		0.00		1,776,300.52		0.00		0.37
155107	Police Courts Renovation		83,169.14		0.00		0.00		46,782.86		(0.00)		36,386.28
155107	Police Courts Renovation		510,877.21		0.00		0.00		503,542.28		(0.00)		7,334.93

ALL FUNDS BUDGET ACTIONS

THERE WERE NO BUDGET ACTIONS POSTED THIS MONTH