

**CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2025 THROUGH JUNE 2026**

Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Date	Actual Adv Date	Comments
	TRANSPORTATION		Doug Helt					
144949	Maintenance Zone 9049	9	Garver	\$8,261,948.00	July-25		07.25.25	
2036N4014Z	Maintenance Zone 4014	4	Poe	\$1,600,000.00	July-25		07.25.25	
2037B0269Z	Citywide Bridge Rehabilitation 423, 269, 286, 201C	CW	Benham	\$701,000.00	August-25		08.15.25	
144017-W & AX	Utica Ave. - 11th St. to 15th St. & 11th and Utica Ave. Intersection	4	BKL	\$2,200,000.00	August-25		08.29.25	
144017-Y	Harvard Ave - 21st to 31st	4	Poe	\$2,600,000.00	August-25		08.15.25	
144017-M	Sheridan Rd. - Apache St. to Pine St.	3	Garver	\$1,600,000.00	September-25		09.26.25	
144168- N	Maintenance Zone 1068 - North	1	TEP	\$1,800,000.00	June-26		09.26.25	dependent on ONG bare steel replacements
2037B0241Z, 2037B0263Z, 2037B0301Z, 2037B0301A	Citywide Bridge Rehabilitation for Bridges 241, 263, 301, & 301A	CW	CP&Y (STV)	\$1,900,000.00	September-25		10.17.25	
2036N5027Z	Maintenance Zone 5027	5	Wallace	\$700,000.00	October-25		10.03.25	
144017-AO	Downtown Projects - Phase 6B - Detroit - Pavement only - 2nd to 13th	4	Poe	\$2,300,000.00	October-25	December-25	12.05.25	
2436B0005Z	Bridge rehab of Bridge 166, 171, 288, and 288A	CW	Kimley-Horn	\$1,730,000.00	October-25		10.31.25	
144754	Maintenance Zone 7054	7	Poe	\$7,000,000.00	November-25	December-25	12.19.25	
144017-AP	Intersection Pine and MLK	4	Garver	\$1,400,000.00	November-25	December-25	12.26.25	
2036A0055Z	129th E Ave - Apache to Pine	3	HUB	\$1,000,000.00	December-25		12.05.25	
144017-AQ	Pine and Peoria	1	Garver	\$1,400,000.00	January-26	March-26		
144017-AO	Downtown Projects - Phase 7 - Cheyenne - 2 way conversion	4	Poe	\$2,300,000.00	January-26	March-26		
2036N1076	Maintenance Zone 1076	1	Kimley-Horn	\$2,000,000.00	January-26	March-26		
2036A0039Z & 2036A0056Z	36th Street North - Garnett to 129th East Ave and the Intersection of 36th St N and 129th E Ave.	3	Keithline	\$1,800,000.00	January-26	March-26		
2036N4021Z	Maintenance Zone 4021	4	CEC	\$2,800,000.00	December-25	January-26	01.30.26	
2036A0044Z	Pine Street - Mingo to Garnett	3	Benham	\$3,000,000.00	January-26		01.09.26	
2036N4067Z	Maintenance Zone 4067	4	Benham	\$900,000.00	February-26	March-26		
2036N5016Z	Maintenance Zone 5016	5	Garver	\$4,400,000.00	March-26			
144452	Maintenance Zone 4152	4	HUB	\$3,700,000.00	December-25	March-26		
2036N9036Z	Maintenance Zone 9036	9	CEC	\$3,600,000.00	April-26			
2036N1070Z	Maintenance Zone 1070	1	CGA/HUB	\$2,100,000.00	April-26			
2036N4015Z	Maintenance Zone 4015	4	Garver	\$700,000.00	April-26			
TD-24-0001	RiverParks Trail - Turkey Mountain to 81st - RAISE Grant	2	Garver	\$2,500,000.00	April-26			
144017 G & AS; 2036A0025Z, 2036A0035Z	Union Ave. - Southwest Blvd. to W. 41st St. and 41st St. & Union Ave. Intersection AND 41st Street South - Union Avenue to Elwood Ave, including the 41st and Elwood Intersection	2	COT/BKL	\$4,400,000.00	September-25	April-26		
2036N4022Z	Maintenance Zone 4022	4	BKL, Inc.	\$3,100,000.00	December-25	April-26		
TD-24-0001	Riverside Signal Improvement - RAISE Grant	2	Garver	\$5,000,000.00	January-26	April-26		
2036A0088Z, 2036A0089Z, 2036A0097Z, 2036A0099Z, 2036A0100Z, 2036A0101Z & TMUAW-22-68	11th St S - 161st E Ave to 193rd E Ave, including the intersections of 161st, 177th, and 193rd. AND 161st E. Ave - 11th St S to 21st St S	6	TEP	\$3,600,000.00	February-26	April-26		
2036N1098Z, 2036N1097Z	Maintenance Zones 1097 and 1098	1	FNI	\$2,100,000.00	May-26			

**CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2025 THROUGH JUNE 2026**

Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Date	Actual Adv Date	Comments
2036A0067Z, 2036A0074Z,	15th Street Rehabilitation Harvard to Yale including 15th and Harvard	4	Garver	\$2,300,000.00	May-26			tie with 144017-x above.
2036N2131Z, 2036N6149Z, 2036N3082Z, 2036N5026Z, 2036N5033Z	Maintenance Zone Rehabilitation - 2131, 3082, 5026, 5033, 6149	1,3,5,6	Kimley-Horn	\$2,200,000.00	May-26			
2036A0046Z, 2036A0047Z, 2036A0060Z	Admiral Corridor - Sheridan to Mingo - SS4A Grant	3	CEC	\$6,000,000.00	May-26			
144017-AC	41st Street S - Sheridan to Memorial	5	CGA/HUB	\$2,100,000.00	November-25	May-26		
144017-x and 2036A0075Z	Harvard Ave 15th to 21st St including 21st and Harvard Intersection & 15th Intersection	4	Garver	\$3,500,000.00	February-26	May-26		tie with 15th/harvard below
144317-N	Maintenance Zone 3017 - North	3	HUB	\$2,000,000.00	September-25	June-26		ONG timing
144017-U & AY and 144017-T	Phase 1: Peoria Ave. - 11th St. to 21st St. & 21st and Peoria Ave. Intersection	4	Marquardt Engineering, Inc.	\$4,700,000.00	October-25	June-26		Route 66 activities and Utica overlap
144628-W	Maintenance Zone 6028 -West - Phase 2	6	WSB	\$3,500,000.00	June-26			
2036N3017Z	Maintenance Zone 3017	3	HUB	\$2,500,000.00	June-26			
	TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2025 (FIRST QUARTER FY2026)	7	\$18,762,948.00					
	TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2025 (SECOND QUARTER FY2026)	7	\$16,030,000.00					
	TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2026 (THIRD QUARTER FY2026)	9	\$22,300,000.00					
	TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2026 (FOURTH QUARTER FY 2026)	18	\$55,900,000.00					
	TOTAL PROJECTS IN FOUR QUARTERS FY25 - FY26	41	\$112,992,948.00					